

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|--|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|--|--|
| Army | Alabama | National Guard | AASF #1 R W Shepherd Hope Hull | Underway | 202307 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | Alabama | National Guard | AASF #2 Birmingham | Underway | 202307 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | Alabama | National Guard | AASF #3 Bates Field Mobile | Underway | 202307 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | Alabama | BRAC | ALAAP | Complete | | | | PA/SI Completed - No Further Action | 23 | 0 | 0 |
| Army | Alabama | Active | Anniston Army Depot | Complete | | Underway | 202705 | PA/SI Completed - RI Underway | 428 | 0 | 521 |
| Army | Alabama | National Guard | Fort McClellan | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Alabama | BRAC | Fort McClellan BRAC | Underway | 202309 | Planned | | PA/SI Underway | 540 | 3,757 | 0 |
| Army | Alabama | Active | Fort Rucker | Complete | | Underway | 202710 | PA/SI Completed - RI Underway | 935 | 1,378 | 0 |
| Army | Alabama | National Guard | Pelham Range | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Alabama | Active | Redstone Arsenal | Complete | | Underway | 202812 | PA/SI Completed - RI Underway | 548 | 1,726 | 0 |
| Army | Alaska | National Guard | Bethel AAOF | Underway | 202308 | Planned | | PA/SI Underway | 1,132 | 1,776 | 309 |
| Army | Alaska | National Guard | Bryant Airfield- JBER | Underway | 202309 | Planned | | PA/SI Underway | 185 | 0 | 0 |
| Army | Alaska | Active | Fort Greely | Complete | | Underway | 202606 | PA/SI Completed - RI Underway | 865 | 1,261 | 3,937 |
| Army | Alaska | Active | Fort Wainwright | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 365 | 547 | 1,687 |
| Army | Alaska | Active | Fort Wainwright - Gerstle River Test Site | Complete | | | | PA/SI Completed - No Further Action | 48 | 0 | 0 |
| Army | Alaska | Active | Fort Wainwright - Haines Pipeline Facilities | Complete | | Planned | | PA/SI Completed - RI Planned | 64 | 0 | 0 |
| Army | Alaska | National Guard | Juneau AAOF | Underway | 202308 | | | PA/SI Underway | 110 | 0 | 0 |
| Army | Alaska | National Guard | Nome AAOF | Underway | 202308 | Planned | | PA/SI Underway | 110 | 1,798 | 280 |
| Army | Arizona | National Guard | Camp Navajo | Complete | | Planned | | PA/SI Completed - RI Planned | 217 | 0 | 0 |
| Army | Arizona | National Guard | Florence Military Reservation | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Arizona | Active | Fort Huachuca | Complete | | Planned | | PA/SI Completed - RI Planned | 542 | 546 | 3,351 |
| Army | Arizona | National Guard | Papago Military Reservation | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,107 | 23 | 152 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|------------------------|--------------------------|--|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Army | Arizona | National Guard | Silver Bell Army Heliport | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,227 | 23 | 152 |
| Army | Arizona | National Guard | Tempe Readiness Center | Complete | | | | PA/SI Completed - No Further Action | 10 | 0 | 0 |
| Army | Arizona | Active | Yuma Proving Ground | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 848 | 703 | 350 |
| Army | Arkansas | National Guard | Camp Robinson | Complete | | Planned | | PA/SI Completed - RI Planned | 1,132 | 979 | 157 |
| Army | Arkansas | BRAC | Fort Chaffee | Underway | 202310 | | | PA/SI Underway | 499 | 7,091 | 0 |
| Army | Arkansas | Active | Pine Bluff Arsenal | Complete | | Planned | | PA/SI Completed - RI Planned | 305 | 704 | 0 |
| Army | California | National Guard | Camp Roberts | Underway | 202309 | Planned | | PA/SI Underway | 1,117 | 940 | 173 |
| Army | California | National Guard | Camp San Luis Obispo | Underway | 202309 | Planned | | PA/SI Underway | 83 | 0 | 0 |
| Army | California | Active | Fort Hunter Liggett | Complete | | Underway | 202712 | PA/SI Completed - RI Underway | 1,745 | 793 | 3,403 |
| Army | California | Active | Fort Hunter Liggett - Parks Reserve Forces Training Area | Complete | | Underway | 202812 | PA/SI Completed - RI Underway | 378 | 2,277 | 56 |
| Army | California | Active | Fort Irwin | Complete | | Planned | | PA/SI Completed - RI Planned | 539 | 2,265 | 0 |
| Army | California | BRAC | Fort Ord | Underway | 202308 | Planned | | PA/SI Underway | 783 | 15,983 | 0 |
| Army | California | National Guard | Fresno TASMG | Underway | 202309 | | | PA/SI Underway | 213 | 0 | 0 |
| Army | California | BRAC | Hamilton Airfield | Underway | 202311 | | | PA/SI Underway | 146 | 2,275 | 0 |
| Army | California | National Guard | JFTB Los Alamitos | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 1,398 | 26 | 0 |
| Army | California | BRAC | Lompoc | Underway | 202311 | | | PA/SI Underway | 132 | 2,275 | 0 |
| Army | California | Active | Military Ocean Terminal Concord | Complete | | Underway | 202812 | PA/SI Completed - RI Underway | 1,912 | 568 | 1,552 |
| Army | California | National Guard | NG Sacramento Mather (AASF) | Underway | 202309 | Planned | | PA/SI Underway | 85 | 0 | 0 |
| Army | California | Active | Presidio of Monterey | Complete | | | | PA/SI Completed - No Further Action | 48 | 0 | 0 |
| Army | California | Active | Presidio of Monterey - Sharpe Army Depot | Complete | | Underway | 202812 | PA/SI Completed - RI Underway | 1,921 | 1,696 | 0 |
| Army | California | BRAC | Rio Vista | Underway | 202309 | | | PA/SI Underway | 132 | 2,275 | 0 |
| Army | California | BRAC | Riverbank Army Ammunition Plant | Underway | 202308 | Planned | | PA/SI Underway | 562 | 3,386 | 0 |
| Army | California | National Guard | Roseville Armory | Underway | 202309 | Underway | 202909 | PA/SI and RI Underway | 1,206 | 23 | 166 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|------------------------|--------------------------|----------------------------------|---------------------|---------------------------------|---------------------|---------------------------------|--|---|---|---|
| Army | California | BRAC | Sacramento Army Depot | Underway | 202311 | | | PA/SI Underway | 223 | 2,645 | 0 |
| Army | California | Active | Sierra Army Depot | Complete | | Underway | 202503 | PA/SI Completed - RI Underway | 845 | 331 | 682 |
| Army | California | BRAC | Sierra Army Depot BRAC | Underway | 202311 | Planned | | PA/SI Underway | 13 | 2,275 | 0 |
| Army | California | National Guard | Stockton AASF | Underway | 202309 | Underway | 202909 | PA/SI and RI Underway | 1,111 | 23 | 166 |
| Army | Colorado | National Guard | Buckley Air Force Base AASF | Underway | 202309 | Planned | | PA/SI Underway | 58 | 0 | 0 |
| Army | Colorado | Active | Fort Carson | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 403 | 2,903 | 79 |
| Army | Colorado | National Guard | Gypsum (HAATS) | Underway | 202309 | Planned | | PA/SI Underway | 439 | 0 | 0 |
| Army | Colorado | Active | Pueblo Army Depot Active | Complete | | | | PA/SI Completed - No Further Action | 107 | 0 | 0 |
| Army | Colorado | BRAC | Pueblo Army Depot BRAC | Underway | 202309 | | | PA/SI Underway | 371 | 370 | 0 |
| Army | Colorado | Active | Rocky Mountain Arsenal | Complete | | | | PA/SI Completed - No Further Action | 0 | 0 | 0 |
| Army | Connecticut | National Guard | Groton AVCRAD and TASMG Hangar 2 | Underway | 202309 | Planned | | PA/SI Underway | 185 | 0 | 0 |
| Army | Connecticut | National Guard | Windsor Locks AASF | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,109 | 23 | 170 |
| Army | Delaware | National Guard | Duncan Armory AASF | Complete | | | | PA/SI Completed - Additional Work will be Combined with Work Being Conducted by Another Federal Agency | 1,130 | 593 | 195 |
| Army | Delaware | National Guard | River Road Training Site | Complete | | | | PA/SI Completed - No Further Action | 85 | 0 | 0 |
| Army | Delaware | National Guard | Stern Armory | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Delaware | National Guard | Wilmington Armory | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Florida | Active | ASF Clearwater | Underway | 202309 | | | PA/SI Underway | 0 | 0 | 0 |
| Army | Florida | National Guard | Brooksville RC, AASF #2 | Underway | 202309 | Planned | | PA/SI Underway | 140 | 0 | 0 |
| Army | Florida | National Guard | Camp Blanding | Complete | | Planned | | PA/SI Completed - RI Planned | 192 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|--|--------------|--------------------------|--------------|--------------------------|--|--|--|--|
| Army | Florida | National Guard | Dade City Readiness Center | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Florida | National Guard | Fort Pierce Readiness Center | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Florida | National Guard | Jacksonville, Cecil Field, AASF #1 | Complete | | | | PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation | 15 | 0 | 0 |
| Army | Florida | National Guard | Lakeland Readiness Center | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Florida | National Guard | Mariana Readiness Ctr | Underway | 202309 | | | PA/SI Underway | 115 | 0 | 0 |
| Army | Florida | National Guard | Pensacola (Ellyson Field) | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Florida | National Guard | Plant City Readiness Center | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Georgia | Active | Fort Benning | Complete | | Underway | 202806 | PA/SI Completed - RI Underway | 503 | 243 | 1,288 |
| Army | Georgia | Active | Fort Benning - Camp Merrill | Complete | | Planned | | PA/SI Completed - RI Planned | 0 | 0 | 0 |
| Army | Georgia | BRAC | Fort Gillem | Underway | 202308 | Planned | | PA/SI Underway | 391 | 4,498 | 0 |
| Army | Georgia | Active | Fort Gordon | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 458 | 0 | 0 |
| Army | Georgia | Active | Fort Gordon - Gillem Annex | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 107 | 0 | 0 |
| Army | Georgia | BRAC | Fort McPherson | Complete | | | | PA/SI Completed - No Further Action | 0 | 0 | 0 |
| Army | Georgia | Active | Fort Stewart | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 400 | 571 | 0 |
| Army | Georgia | Active | Fort Stewart - Hunter AAF | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 365 | 565 | 0 |
| Army | Georgia | National Guard | General Lucius D. Clay National Guard Center | Complete | | Planned | | PA/SI Completed - RI Planned | 88 | 0 | 1,010 |
| Army | Georgia | National Guard | Georgia Garrison Training Center | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|--|--------------|--------------------------|--------------|--------------------------|--|--|--|--|
| Army | Georgia | National Guard | Hunter AAF - AASF Hangar 805 | Complete | | | | PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation | 15 | 0 | 0 |
| Army | Georgia | National Guard | Winder Barrow County Airport (enclave) | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,157 | 23 | 168 |
| Army | Guam | National Guard | AASF Guam | Underway | 202309 | | | PA/SI Underway | 110 | 0 | 0 |
| Army | Hawaii | National Guard | Fort Ruger | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Hawaii | National Guard | Hilo AASF #2 | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Hawaii | National Guard | Kalaoloa Facility (Former Barbers Point-NAS) | Underway | 202309 | Planned | | PA/SI Underway | 110 | 0 | 0 |
| Army | Hawaii | Active | USAG HI - Dillingham Military Reservation | Complete | | | | PA/SI Completed - No Further Action | 50 | 0 | 0 |
| Army | Hawaii | Active | USAG HI - Fort Shafter/Tripler Army Medical Center | Underway | 202309 | | | PA/SI Underway | 149 | 0 | 0 |
| Army | Hawaii | Active | USAG HI - Hawaii - Wheeler Army Airfield | Underway | 202309 | | | PA/SI Underway | 125 | 0 | 0 |
| Army | Hawaii | Active | USAG HI - Helemano RAD REC Station | Underway | 202309 | | | PA/SI Underway | 110 | 0 | 0 |
| Army | Hawaii | Active | USAG HI - Kahuku Training Area | Complete | | | | PA/SI Completed - No Further Action | 50 | 0 | 0 |
| Army | Hawaii | Active | USAG HI - Kilauea Military Reservation | Underway | 202309 | | | PA/SI Underway | 110 | 0 | 0 |
| Army | Hawaii | Active | USAG HI - Kipapa Ammunition Storage Site | Complete | | | | PA/SI Completed - No Further Action | 50 | 0 | 0 |
| Army | Hawaii | Active | USAG HI - Kunia Field Station | Complete | | | | PA/SI Completed - No Further Action | 50 | 0 | 0 |
| Army | Hawaii | Active | USAG HI - Makua Military Reservation | Complete | | | | PA/SI Completed - No Further Action | 65 | 0 | 0 |
| Army | Hawaii | Active | USAG HI - Oahu - Schofield Barracks | Underway | 202309 | | | PA/SI Underway | 723 | 0 | 0 |
| Army | Hawaii | Active | USAG HI - Pohakuloa Training Center | Underway | 202309 | | | PA/SI Underway | 384 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/ TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|-------------------------|--------------------------|--|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Army | Hawaii | Active | USAG HI - Waikakalaua Ammunition Storage Tunnels | Complete | | | | PA/SI Completed - No Further Action | 50 | 0 | 0 |
| Army | Hawaii | National Guard | Waiawa Unit Training Equipment Site (UTES) | Complete | | Planned | | PA/SI Completed - RI Planned | 90 | 0 | 0 |
| Army | Idaho | National Guard | Edgemaede TS Mountain Home | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Idaho | National Guard | Gowen Field Boise/ Airport Training Area | Complete | | Planned | | PA/SI Completed - RI Planned | 89 | 568 | 161 |
| Army | Idaho | National Guard | Orchard MATES Boise | Complete | | | | PA/SI Completed - No Further Action | 88 | 0 | 0 |
| Army | Illinois | Active | Charles Melvin Price Support Center | Complete | | | | PA/SI Completed - No Further Action | 0 | 0 | 0 |
| Army | Illinois | National Guard | Chicago (Midway Armory, AASF #2) | Underway | 202309 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | Illinois | National Guard | Decatur AASF #1 | Underway | 202309 | Planned | | PA/SI Underway | 88 | 0 | 0 |
| Army | Illinois | BRAC | Fort Sheridan | Underway | 202309 | | | PA/SI Underway | 535 | 2,645 | 0 |
| Army | Illinois | Active | Joliet Army Ammunition Plant | Underway | 202308 | | | PA/SI Underway | 0 | 0 | 0 |
| Army | Illinois | National Guard | Kankakee AASF / Readiness Center | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Illinois | National Guard | Peoria AASF #3 and AASF #4 | Underway | 202307 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | Illinois | Active | Rock Island Arsenal | Complete | | Planned | | PA/SI Completed - RI Planned | 421 | 3,123 | 355 |
| Army | Illinois | BRAC | Savanna Army Depot | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 1,627 | 5,980 | 0 |
| Army | Illinois | National Guard | Sparta Armory | Complete | | | | PA/SI Completed - No Further Action | 0 | 0 | 0 |
| Army | Indiana | National Guard | Camp Atterbury/ Range 36 ATG | Complete | | Planned | | PA/SI Completed - RI Planned | 1,141 | 517 | 0 |
| Army | Indiana | BRAC | Fort Benjamin Harrison | Underway | 202308 | Planned | | PA/SI Underway | 568 | 3,386 | 0 |
| Army | Indiana | National Guard | Gary AASF | Underway | 202309 | Planned | | PA/SI Underway | 110 | 0 | 0 |
| Army | Indiana | Active | Indiana Army Ammunition Plant | Underway | 202308 | | | PA/SI Underway | 0 | 0 | 0 |
| Army | Indiana | Active | Jefferson Proving Ground | Underway | 202309 | | | PA/SI Underway | 0 | 0 | 0 |
| Army | Indiana | National Guard | Muscatatuck Urban Training Center | Complete | | Planned | | PA/SI Completed - RI Planned | 178 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|------------------------|--------------------------|------------------------------------|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Army | Indiana | BRAC | Newport Chemical Depot | Underway | 202308 | Planned | | PA/SI Underway | 727 | 4,498 | 0 |
| Army | Indiana | National Guard | Shelbyville AASF | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,102 | 23 | 154 |
| Army | Iowa | National Guard | Boone AASF | Complete | | Planned | | PA/SI Completed - RI Planned | 841 | 18 | 143 |
| Army | Iowa | National Guard | Camp Dodge Johnston Training Site | Complete | | Planned | | PA/SI Completed - RI Planned | 1,215 | 18 | 143 |
| Army | Iowa | National Guard | Davenport AASF | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 864 | 18 | 1,143 |
| Army | Iowa | Active | Iowa Army Ammunition Plant | Complete | | Underway | 202507 | PA/SI Completed - RI Underway | 1,852 | 143 | 302 |
| Army | Iowa | National Guard | Waterloo Big Rock AASF #2 | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 1,032 | 18 | 1,143 |
| Army | Kansas | Active | ASF New Century | Complete | | | | PA/SI Completed - No Further Action | 38 | 0 | 0 |
| Army | Kansas | Active | Fort Leavenworth | Complete | | Underway | 202506 | PA/SI Completed - RI Underway | 2,057 | 0 | 63 |
| Army | Kansas | Active | Fort Riley | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 3,319 | 0 | 279 |
| Army | Kansas | BRAC | Kansas Army Ammunition Plant | Underway | 202309 | Planned | | PA/SI Underway | 503 | 2,090 | 0 |
| Army | Kansas | National Guard | Salina AASF #2 | Underway | 202308 | Planned | | PA/SI Underway | 110 | 0 | 0 |
| Army | Kansas | Active | Sunflower Army Ammunition Plant | Complete | | Planned | | PA/SI Completed - RI Planned | 0 | 0 | 0 |
| Army | Kansas | National Guard | Topeka Forbes Field AASF #1 | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 938 | 18 | 1,000 |
| Army | Kentucky | Active | Blue Grass Army Depot | Complete | | Underway | 202812 | PA/SI Completed - RI Underway | 305 | 0 | 0 |
| Army | Kentucky | BRAC | Bluegrass Army Depot BRAC | Underway | 202308 | Planned | | PA/SI Underway | 826 | 4,498 | 0 |
| Army | Kentucky | National Guard | Boone National Guard Center - AASF | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,132 | 23 | 169 |
| Army | Kentucky | Active | Fort Campbell | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 604 | 0 | 1,953 |
| Army | Kentucky | Active | Fort Knox | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 326 | 185 | 381 |
| Army | Kentucky | National Guard | W.H. Ford Regional Training Center | Underway | 202307 | Planned | | PA/SI Underway | 116 | 785 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|------------------------|--------------------------|---|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Army | Louisiana | National Guard | Camp Beauregard | Complete | | Planned | | PA/SI Completed - RI Planned | 90 | 653 | 0 |
| Army | Louisiana | National Guard | Camp Minden | Complete | | | | PA/SI Completed - No Further Action | 109 | 0 | 0 |
| Army | Louisiana | National Guard | Camp Villere | Complete | | | | PA/SI Completed - No Further Action | 10 | 0 | 0 |
| Army | Louisiana | National Guard | Esler Field AASF #2 | Complete | | Planned | | PA/SI Completed - RI Planned | 85 | 404 | 0 |
| Army | Louisiana | Active | Fort Polk | Complete | | Underway | 202710 | PA/SI Completed - RI Underway | 305 | 0 | 2,156 |
| Army | Louisiana | Active | Fort Polk - Peason Ridge | Complete | | | | PA/SI Completed - No Further Action | 61 | 0 | 0 |
| Army | Louisiana | National Guard | Hammond AASF #1 | Complete | | Planned | | PA/SI Completed - RI Planned | 110 | 0 | 0 |
| Army | Louisiana | National Guard | Lake Charles Chenault Airfield | Complete | | | | PA/SI Completed - No Further Action | 70 | 0 | 0 |
| Army | Maine | National Guard | Bangor Training Site | Underway | 202307 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | Maine | National Guard | Brunswick West | Complete | | | | PA/SI Completed - No Further Action | 10 | 0 | 0 |
| Army | Maine | National Guard | Brunswick Armed Forces Reserve Center | Complete | | | | PA/SI Completed - No Further Action | 16 | 0 | 0 |
| Army | Maine | National Guard | Brunswick East | Complete | | | | PA/SI Completed - No Further Action | 10 | 0 | 0 |
| Army | Maine | National Guard | Caswell Training Site | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Maine | National Guard | Presque Isle SFRO | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Marshall Islands | Active | Kwajalein Atoll | Underway | 202506 | | | PA/SI Underway | 0 | 0 | 0 |
| Army | Maryland | Active | Aberdeen Proving Ground | Underway | 202309 | Underway | 202806 | PA/SI and RI Underway | 1,544 | 3,970 | 0 |
| Army | Maryland | Active | Aberdeen Proving Ground - Adelphi Laboratory Center | Complete | | Planned | | PA/SI Completed - RI Planned | 0 | 0 | 0 |
| Army | Maryland | Active | Fort Detrick | Complete | | Underway | 202702 | PA/SI Completed - RI Underway | 1,944 | 39 | 197 |
| Army | Maryland | Active | Fort Detrick - Forest Glen Annex | Complete | | Underway | 202708 | PA/SI Completed - RI Underway | 858 | 39 | 197 |
| Army | Maryland | Active | Fort Meade | Complete | | Underway | 202702 | PA/SI Completed - RI Underway | 1,147 | 16 | 83 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|------------------------|--------------------------|--|---------------------|---------------------------------|---------------------|---------------------------------|--|---|--|---|
| Army | Maryland | BRAC | Fort Meade | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 1,802 | 826 | 0 |
| Army | Maryland | Active | Fort Meade - Phoenix Military Reservation | Complete | | | | PA/SI Completed - No Further Action | 48 | 0 | 0 |
| Army | Maryland | National Guard | Weide AASF (enclave on APG) | Complete | | | | PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation | 15 | 0 | 0 |
| Army | Massachusetts | National Guard | Camp Edwards | Complete | | | | PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation | 15 | 0 | 0 |
| Army | Massachusetts | BRAC | Devens | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 21,644 | 9,655 | 40,722 |
| Army | Massachusetts | Active | Devens Reserve Forces Training Area | Complete | | | | PA/SI Completed - No Further Action | 48 | 0 | 0 |
| Army | Massachusetts | Active | Natick Soldier Systems Center | Complete | | | | PA/SI Completed - No Further Action | 61 | 0 | 0 |
| Army | Massachusetts | BRAC | Sudbury | Underway | 202308 | Underway | 202506 | PA/SI and RI Underway | 2,995 | 1,719 | 0 |
| Army | Massachusetts | National Guard | Westfield/Barnes AASF | Complete | | | | PA/SI Completed - No Further Action | 10 | 0 | 0 |
| Army | Michigan | National Guard | Belmont Armory | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Michigan | Active | Detroit Arsenal | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 412 | 508 | 487 |
| Army | Michigan | BRAC | Detroit Arsenal | Underway | 202310 | | | PA/SI Underway | 135 | 2,275 | 0 |
| Army | Michigan | National Guard | Ft Custer | Underway | 202309 | | | PA/SI Underway | 88 | 0 | 0 |
| Army | Michigan | National Guard | Grand Ledge AASF | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 2,463 | 80 | 38 |
| Army | Michigan | National Guard | Lansing Airport Hangar | Complete | | Planned | | PA/SI Completed - RI Planned | 1,157 | 692 | 173 |
| Army | Michigan | National Guard | MTC-H Camp Grayling Airfield (installation-wide PAI) | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 2,159 | 17 | 0 |
| Army | Michigan | National Guard | MTC-H Camp Grayling-Cantonment | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 857 | 17 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|---|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|---------------------------------------|--|
| Army | Michigan | National Guard | MTC-H Camp Grayling-MATES | Complete | | Planned | | PA/SI Completed - RI Planned | 249 | 71 | 1,000 |
| Army | Minnesota | National Guard | Camp Ripley (all AOIs) | Underway | 202309 | Planned | | PA/SI Underway | 125 | 0 | 0 |
| Army | Minnesota | National Guard | Camp Ripley (Installation Wide PA) (Western AOI SI) | Underway | 202309 | Planned | | PA/SI Underway | 237 | 0 | 0 |
| Army | Minnesota | National Guard | Holman Field AASF | Underway | 202309 | Planned | | PA/SI Underway | 185 | 0 | 0 |
| Army | Minnesota | National Guard | St Cloud AASF | Complete | | | | PA/SI Completed - No Further Action | 115 | 0 | 0 |
| Army | Minnesota | Active | Twin Cities Army Ammunition Plant | Underway | 202308 | | | PA/SI Underway | 0 | 0 | 0 |
| Army | Mississippi | National Guard | AASF Jackson | Underway | 202307 | | | PA/SI Underway | 185 | 0 | 0 |
| Army | Mississippi | National Guard | AASF Meridian | Underway | 202307 | Planned | | PA/SI Underway | 185 | 0 | 0 |
| Army | Mississippi | National Guard | AASF Tupelo | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,236 | 23 | 156 |
| Army | Mississippi | National Guard | Camp McCain | Underway | 202307 | Planned | | PA/SI Underway | 185 | 0 | 0 |
| Army | Mississippi | National Guard | Camp Shelby | Underway | 202307 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | Mississippi | National Guard | TASMG Gulfport | Underway | 202307 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | Missouri | Active | Fort Leonard Wood | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 552 | 956 | 3,374 |
| Army | Missouri | National Guard | Jefferson City AASF/ Armory | Underway | 202307 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | Missouri | Active | Lake City Ammunition Plant | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 1,617 | 4,962 | 0 |
| Army | Missouri | National Guard | Springfield AVCRAD | Underway | 202309 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | Missouri | Active | St Louis Army Ammunition Plant | Complete | | | | PA/SI Completed - No Further Action | 0 | 0 | 0 |
| Army | Missouri | National Guard | Whiteman Flight Facility | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Montana | National Guard | Fort William Henry Harrison /JFHQ MT | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 259 | 26 | 112 |
| Army | Montana | National Guard | Helena Aviation Readiness Center - AASF | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 860 | 18 | 143 |
| Army | Nebraska | Active | Cornhusker Army Ammunition Plant | Underway | 202308 | | | PA/SI Underway | 0 | 0 | 0 |
| Army | Nebraska | National Guard | Grand Island AASF/RC | Underway | 202308 | Planned | | PA/SI Underway | 108 | 0 | 0 |
| Army | Nebraska | National Guard | Lincoln AASF/ Readiness Center | Underway | 202308 | Planned | | PA/SI Underway | 108 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|--|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|---------------------------------------|--|
| Army | Nebraska | National Guard | Norfolk FMS #7 | Underway | 202308 | | | PA/SI Underway | 108 | 0 | 0 |
| Army | Nevada | Active | Hawthorne Army Depot | Complete | | Underway | 202812 | PA/SI Completed - RI Underway | 620 | 628 | 2,302 |
| Army | Nevada | National Guard | Las Vegas Cheyenne AASF | Underway | 202312 | | | PA/SI Underway | 108 | 0 | 0 |
| Army | Nevada | National Guard | Reno AASF | Underway | 202309 | Planned | | PA/SI Underway | 108 | 0 | 0 |
| Army | New Hampshire | National Guard | AASF Concord | Underway | 202308 | Planned | | PA/SI Underway | 108 | 0 | 0 |
| Army | New Hampshire | Active | Cold Regions Research and Engineering Laboratory | Complete | | | | PA/SI Completed - No Further Action | 0 | 0 | 0 |
| Army | New Hampshire | National Guard | Former Crash Fire Station, Building 241 | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | New Hampshire | National Guard | Stafford TS - New Hampshire TS | Underway | 202309 | Planned | | PA/SI Underway | 209 | 0 | 0 |
| Army | New Hampshire | National Guard | State Military Reservation | Underway | 202309 | Planned | | PA/SI Underway | 413 | 0 | 0 |
| Army | New Jersey | National Guard | AASF Main Hangar-cold storage | Complete | | Planned | | PA/SI Completed - RI Planned | 1,118 | 18 | 149 |
| Army | New Jersey | BRAC | Fort Monmouth | Underway | 202312 | | | PA/SI Underway | 117 | 2,223 | 0 |
| Army | New Jersey | Active | Picatinny Arsenal | Complete | | Underway | 202702 | PA/SI Completed - RI Underway | 3,138 | 20 | 240 |
| Army | New Mexico | BRAC | Fort Wingate | Underway | 202310 | | | PA/SI Underway | 526 | 3,016 | 0 |
| Army | New Mexico | National Guard | Riorancho | Complete | | | | PA/SI Completed - No Further Action | 110 | 0 | 0 |
| Army | New Mexico | National Guard | Roswell | Underway | 202307 | | | PA/SI Underway | 180 | 0 | 0 |
| Army | New Mexico | National Guard | Santa Fe AASF | Underway | 202308 | Planned | | PA/SI Underway | 110 | 546 | 0 |
| Army | New Mexico | Active | White Sands Missile Range | Underway | 202309 | Planned | | PA/SI Underway | 397 | 0 | 2,014 |
| Army | New York | National Guard | Albany AASF #3/DMNA HQ /FMS #16 | Complete | | Planned | | PA/SI Completed - RI Planned | 92 | 0 | 0 |
| Army | New York | National Guard | Camp Smith/CSMS A | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 847 | 18 | 0 |
| Army | New York | Active | Fort Drum | Complete | | Underway | 202702 | PA/SI Completed - RI Underway | 7,412 | 0 | 465 |
| Army | New York | Active | Fort Hamilton | Complete | | | | PA/SI Completed - No Further Action | 48 | 0 | 0 |
| Army | New York | National Guard | Rochester Readiness Center/AASF #2 | Underway | 202309 | Planned | | PA/SI Underway | 104 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|--------------------------------------|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|--|--|
| Army | New York | National Guard | Ronkonkoma Readiness Center/ AASF #1 | Underway | 202309 | | | PA/SI Underway | 104 | 0 | 0 |
| Army | New York | BRAC | Seneca Army Ammunition Plant | Complete | | Underway | 202608 | PA/SI Completed - RI Underway | 3,228 | 1,852 | 0 |
| Army | New York | Active | Watervliet Arsenal | Complete | | Underway | 202702 | PA/SI Completed - RI Underway | 1,639 | 206 | 0 |
| Army | New York | Active | West Point | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 589 | 708 | 2,975 |
| Army | North Carolina | Active | Fort Bragg | Complete | | Underway | 202710 | PA/SI Completed - RI Underway | 774 | 0 | 0 |
| Army | North Carolina | Active | Fort Bragg - Camp Mackall | Complete | | | | PA/SI Completed - No Further Action | 121 | 0 | 0 |
| Army | North Carolina | Active | Military Ocean Terminal Sunny Point | Complete | | Underway | 202803 | PA/SI Completed - RI Underway | 211 | 261 | 464 |
| Army | North Carolina | National Guard | Morrisville AASF #1 | Underway | 202307 | Underway | 203004 | PA/SI and RI Underway | 90 | 0 | 0 |
| Army | North Carolina | National Guard | Salisbury AASF #2 | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 2,359 | 23 | 155 |
| Army | North Carolina | Active | Tarheel Army Missile Plant | Underway | 202309 | | | PA/SI Underway | 0 | 0 | 0 |
| Army | North Dakota | National Guard | Bismarck AASF Complex | Underway | 202309 | Underway | 202909 | PA/SI and RI Underway | 1,132 | 23 | 171 |
| Army | North Dakota | National Guard | Fargo AASF #2 | Underway | 202307 | | | PA/SI Underway | 108 | 0 | 0 |
| Army | Ohio | National Guard | Green Armory AASF#1 | Complete | | Planned | | PA/SI Completed - RI Planned | 85 | 0 | 0 |
| Army | Ohio | Active | Lima Army Tank Plant | Complete | | | | PA/SI Completed - No Further Action | 138 | 0 | 0 |
| Army | Ohio | National Guard | Mansfield LAHM Fire Station | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Ohio | National Guard | Rickenbacker (MTA) - AASF #2 | Underway | 202312 | | | PA/SI Underway | 140 | 1,008 | 0 |
| Army | Oklahoma | Active | Fort Sill | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 2,595 | 2,256 | 67 |
| Army | Oklahoma | National Guard | Lexington AASF #1 | Complete | | Planned | | PA/SI Completed - RI Planned | 140 | 0 | 0 |
| Army | Oklahoma | Active | McAlester Army Ammunition Plant | Complete | | Underway | 202712 | PA/SI Completed - RI Underway | 352 | 652 | 0 |
| Army | Oklahoma | National Guard | Tulsa AASF #2 | Complete | | Planned | | PA/SI Completed - RI Planned | 140 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/ TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|-------------------------|--------------------------|---|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Army | Oregon | National Guard | Bend COTEF (Youth Challenge) | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Oregon | National Guard | Biak Training Areas Brett Hall | Underway | 202307 | | | PA/SI Underway | 185 | 0 | 0 |
| Army | Oregon | National Guard | Camp Adair Corvallis | Complete | | | | PA/SI Completed - No Further Action | 111 | 0 | 0 |
| Army | Oregon | National Guard | Central Oregon Unit Training Equipment Site | Complete | | | | PA/SI Completed - No Further Action | 110 | 0 | 0 |
| Army | Oregon | National Guard | Christmas Valley Radar Site | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Oregon | National Guard | McNary Field Salem AASF | Complete | | Planned | | PA/SI Completed - RI Planned | 1,363 | 18 | 0 |
| Army | Oregon | National Guard | MTA Camp Rilea | Underway | 202307 | Planned | | PA/SI Underway | 185 | 0 | 0 |
| Army | Oregon | National Guard | Pang Base Enclave | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Oregon | National Guard | Pendleton Complex Armory / AASF | Underway | 202307 | Planned | | PA/SI Underway | 185 | 0 | 0 |
| Army | Oregon | BRAC | Umatilla Chemical Depot | Underway | 202309 | | | PA/SI Underway | 139 | 2,275 | 0 |
| Army | Oregon | National Guard | Umatilla Depot | Underway | 202312 | Planned | | PA/SI Underway | 185 | 0 | 0 |
| Army | Pennsylvania | Active | Carlisle Barracks | Complete | | Underway | 202910 | PA/SI Completed - RI Underway | 257 | 517 | 354 |
| Army | Pennsylvania | National Guard | Fort Indiantown Gap | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,587 | 18 | 161 |
| Army | Pennsylvania | National Guard | Johnstown AASF #2/ Readiness Center | Underway | 202309 | Planned | | PA/SI Underway | 140 | 0 | 0 |
| Army | Pennsylvania | Active | Letterkenny Army Depot | Complete | | Underway | 202702 | PA/SI Completed - RI Underway | 3,294 | 0 | 247 |
| Army | Pennsylvania | BRAC | Letterkenny Army Depot | Complete | | | | PA/SI Completed - No Further Action | 13 | 0 | 0 |
| Army | Pennsylvania | BRAC | N Penn | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 4,515 | 0 | 0 |
| Army | Pennsylvania | Active | Scranton Army Ammunition Plant | Complete | | Underway | 202707 | PA/SI Completed - RI Underway | 87 | 398 | 483 |
| Army | Pennsylvania | Active | Tobyhanna Army Depot | Complete | | Underway | 202702 | PA/SI Completed - RI Underway | 2,181 | 0 | 880 |
| Army | Puerto Rico | National Guard | AASF PR | Underway | 202312 | Planned | | PA/SI Underway | 108 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|--|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|--|--|
| Army | Puerto Rico | National Guard | Camp Santiago Joint Maneuver Training Center | Underway | 202312 | Planned | | PA/SI Underway | 64 | 0 | 0 |
| Army | Puerto Rico | National Guard | Fort Allen | Underway | 202309 | Planned | | PA/SI Underway | 52 | 0 | 0 |
| Army | Puerto Rico | Active | Fort Buchanan | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 312 | 768 | 0 |
| Army | Puerto Rico | National Guard | Gurabo Readiness Center | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Puerto Rico | National Guard | Mayaguez Readiness Center | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Puerto Rico | National Guard | Vega Baja Readiness Center | Underway | 202312 | Planned | | PA/SI Underway | 108 | 0 | 0 |
| Army | Puerto Rico | National Guard | Watercraft Maintenance Support Center | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Rhode Island | National Guard | North Smithfield | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Rhode Island | National Guard | Quonset Point-AASF | Underway | 202309 | Planned | | PA/SI Underway | 110 | 0 | 0 |
| Army | South Carolina | National Guard | AASF Upstate | Underway | 202309 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | South Carolina | National Guard | Allendale Armory | Underway | 202309 | Planned | | PA/SI Underway | 185 | 0 | 0 |
| Army | South Carolina | Active | Fort Jackson | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 536 | 0 | 0 |
| Army | South Carolina | National Guard | McCrary Training Site | Underway | 202309 | Planned | | PA/SI Underway | 187 | 0 | 0 |
| Army | South Carolina | National Guard | McEntire ANG AASF | Underway | 202309 | Planned | | PA/SI Underway | 90 | 0 | 0 |
| Army | South Dakota | National Guard | Joint Forces Headquarters SD | Complete | | | | PA/SI Completed - No Further Action | 85 | 0 | 0 |
| Army | South Dakota | National Guard | Rapid City Airport Complex | Underway | 202307 | Underway | 202909 | PA/SI and RI Underway | 1,133 | 23 | 165 |
| Army | Tennessee | National Guard | AASF #2 TN | Complete | | Planned | | PA/SI Completed - RI Planned | 185 | 0 | 0 |
| Army | Tennessee | BRAC | DDMT | Underway | 202309 | Planned | | PA/SI Underway | 522 | 3,016 | 0 |
| Army | Tennessee | Active | Holston Army Ammunition Plant | Complete | | Planned | | PA/SI Completed - RI Planned | 280 | 0 | 0 |
| Army | Tennessee | National Guard | Jackson Airport Armory/AASF #3 | Complete | | Planned | | PA/SI Completed - RI Planned | 85 | 0 | 0 |
| Army | Tennessee | National Guard | Joint Base Berry Field | Complete | | | | PA/SI Completed - No Further Action | 10 | 0 | 0 |
| Army | Tennessee | Active | Milan Army Ammunition Plant | Complete | | Planned | | PA/SI Completed - RI Planned | 397 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|------------------------|--------------------------|--|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Army | Tennessee | Active | Volunteer Army Ammunition Plant | Complete | | | | PA/SI Completed - No Further Action | 0 | 0 | 0 |
| Army | Tennessee | National Guard | VTS Smyrna | Complete | | Planned | | PA/SI Completed - RI Planned | 211 | 0 | 0 |
| Army | Texas | Active | ASF Conroe | Underway | 202309 | | | PA/SI Underway | 0 | 0 | 0 |
| Army | Texas | National Guard | Austin Bergstrom Hangar | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,112 | 23 | 148 |
| Army | Texas | National Guard | El Campo | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,167 | 23 | 148 |
| Army | Texas | National Guard | Ellington Field | Underway | 202309 | | | PA/SI Underway | 90 | 0 | 0 |
| Army | Texas | Active | Fort Bliss | Underway | 202309 | Underway | 202710 | PA/SI and RI Underway | 645 | 1,481 | 67 |
| Army | Texas | Active | Fort Hood | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 563 | 1,349 | 329 |
| Army | Texas | National Guard | Grand Prairie (DNAS) | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,107 | 23 | 148 |
| Army | Texas | BRAC | Lone Star AAP | Underway | 202310 | | | PA/SI Underway | 500 | 5,239 | 0 |
| Army | Texas | Active | Lonehorn Army Ammunition Plant | Underway | 202308 | | | PA/SI Underway | 0 | 0 | 0 |
| Army | Texas | National Guard | Martindale - AASF | Underway | 202309 | Planned | | PA/SI Underway | 185 | 0 | 0 |
| Army | Texas | Active | Red River Army Depot | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 419 | 0 | 0 |
| Army | Texas | BRAC | Red River Army Depot | Underway | 202310 | | | PA/SI Underway | 500 | 3,386 | 0 |
| Army | Texas | National Guard | Saginaw Burn Pit Area | Underway | 202312 | | | PA/SI Underway | 5 | 0 | 0 |
| Army | Utah | National Guard | AASF-E.J. Garn Aviation Complex | Underway | 202309 | Planned | | PA/SI Underway | 215 | 0 | 0 |
| Army | Utah | National Guard | Camp Williams | Complete | | | | PA/SI Completed - No Further Action | 0 | 0 | 0 |
| Army | Utah | Active | Dugway Proving Ground | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 539 | 3,106 | 492 |
| Army | Utah | National Guard | Sustained Airborne TNG FAC | Underway | 202307 | Planned | | PA/SI Underway | 183 | 642 | 0 |
| Army | Utah | Active | Tooele Army Depot | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 539 | 596 | 0 |
| Army | Utah | BRAC | Tooele Army Depot | Underway | 202309 | | | PA/SI Underway | 817 | 5,609 | 0 |
| Army | Utah | Active | Tooele Army Depot South (Deseret Chemical Depot) | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 366 | 596 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|---|--------------|--------------------------|--------------|--------------------------|--|--|--|--|
| Army | Utah | National Guard | Wendover Airport - AVFAC | Underway | 202307 | Planned | | PA/SI Underway | 138 | 642 | 0 |
| Army | Utah | Active | White Sands Missile Range - Green River Test Site | Underway | 202309 | | | PA/SI Underway | 68 | 0 | 0 |
| Army | Vermont | National Guard | JFHQ Camp Johnson | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Vermont | National Guard | South Burlington AASF / Readiness Center | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Vermont | National Guard | TS Ethan Allen Range | Complete | | Planned | | PA/SI Completed - RI Planned | 23 | 0 | 0 |
| Army | Virgin Islands | National Guard | AAOF Blair Hangar | Underway | 202312 | | | PA/SI Underway | 108 | 0 | 0 |
| Army | Virginia | National Guard | AASF Byrd Field | Complete | | Planned | | PA/SI Completed - RI Planned | 185 | 0 | 0 |
| Army | Virginia | National Guard | Camp Pendleton SMR | Complete | | Planned | | PA/SI Completed - RI Planned | 110 | 0 | 0 |
| Army | Virginia | National Guard | Chesterfield Limited AASF | Complete | | Planned | | PA/SI Completed - RI Planned | 110 | 0 | 0 |
| Army | Virginia | Active | Fort AP Hill | Complete | | Underway | 202702 | PA/SI Completed - RI Underway | 2,778 | 71 | 240 |
| Army | Virginia | Active | Fort Belvoir | Complete | | Underway | 202702 | PA/SI Completed - RI Underway | 2,321 | 0 | 23 |
| Army | Virginia | Active | Fort Lee | Complete | | Underway | 202702 | PA/SI Completed - RI Underway | 1,781 | 13 | 259 |
| Army | Virginia | BRAC | Fort Monroe | Underway | 202308 | Planned | | PA/SI Underway | 542 | 2,645 | 0 |
| Army | Virginia | BRAC | Fort Pickett | Underway | 202309 | | | PA/SI Underway | 144 | 2,275 | 0 |
| Army | Virginia | National Guard | Fort Pickett MTC | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 1,178 | 23 | 149 |
| Army | Virginia | National Guard | Ft. Belvoir AASF | Complete | | | | PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation | 85 | 0 | 0 |
| Army | Virginia | Active | JB Myer Henderson Hall | Complete | | Underway | 202909 | PA/SI Completed - RI Underway | 160 | 759 | 289 |
| Army | Virginia | Active | Radford Army Ammunition Plant | Complete | | Underway | 202702 | PA/SI Completed - RI Underway | 2,128 | 80 | 0 |
| Army | Virginia | BRAC | Vint Hill Farms | Complete | | Underway | 202503 | PA/SI Completed - RI Underway | 5,966 | 1,672 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|---|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|---------------------------------------|--|
| Army | Washington | National Guard | AASF #2 WA | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Washington | National Guard | Bremerton | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Washington | BRAC | Camp Bonneville | Underway | 202309 | | | PA/SI Underway | 142 | 2,275 | 0 |
| Army | Washington | National Guard | Camp Murray | Complete | | | | PA/SI Completed - No Further Action | 15 | 0 | 0 |
| Army | Washington | Active | JB Lewis McChord | Complete | | Underway | 202506 | PA/SI Completed - RI Underway | 3,873 | 0 | 0 |
| Army | Washington | Active | JB Lewis McChord - Yakima Training Center | Complete | | Underway | 202812 | PA/SI Completed - RI Underway | 3,636 | 5,611 | 9,714 |
| Army | West Virginia | National Guard | CTC Camp Dawson-Kingwood | Underway | 202309 | | | PA/SI Underway | 102 | 0 | 0 |
| Army | West Virginia | National Guard | Fixed wing AAS | Underway | 202309 | Planned | | PA/SI Underway | 141 | 0 | 0 |
| Army | West Virginia | National Guard | Parkersburg AASF #1 | Underway | 202312 | Planned | | PA/SI Underway | 108 | 0 | 0 |
| Army | West Virginia | National Guard | Wheeling - AASF #2 | Underway | 202309 | Planned | | PA/SI Underway | 153 | 0 | 0 |
| Army | Wisconsin | Active | Badger Army Ammunition Plant | Complete | | Planned | | PA/SI Completed - RI Planned | 0 | 0 | 0 |
| Army | Wisconsin | Active | Fort McCoy | Complete | | Underway | 202812 | PA/SI Completed - RI Underway | 1,554 | 0 | 169 |
| Army | Wisconsin | National Guard | Madison AASF #2 | Underway | 202308 | Planned | | PA/SI Underway | 110 | 0 | 0 |
| Army | Wisconsin | National Guard | West Bend AASF #1 / Armory | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 787 | 18 | 1,143 |
| Army | Wyoming | National Guard | Casper | Complete | | | | PA/SI Completed - No Further Action | 10 | 0 | 0 |
| Army | Wyoming | National Guard | Cheyenne AASF | Complete | | | | PA/SI Completed - No Further Action | 110 | 0 | 0 |
| Army | Wyoming | National Guard | MTCH Camp Guernsey | Underway | 202309 | Planned | | PA/SI Underway | 192 | 0 | 0 |
| Navy | Alaska | BRAC | Adak AK NAF | Complete | | Underway | 202706 | PA/SI Completed - RI Underway | 833 | 1,207 | 632 |
| Navy | Alaska | Active | AMCHITKA AK FLTURSPTDET1 | Complete | | Underway | 203601 | PA/SI Completed - RI Underway | 4,710 | 0 | 467 |
| Navy | Alaska | Active | BARROW AK NARL | Underway | 202309 | Underway | 203602 | PA/SI and RI Underway | 1,734 | 0 | 1,547 |
| Navy | Alaska | Active | WALES AK | Underway | 202307 | | | PA/SI Underway | 0 | 0 | 0 |
| Navy | Arizona | Active | YUMA AZ MCAS | Complete | | Underway | 202510 | PA/SI Completed - RI Underway | 2,990 | 0 | 0 |
| Navy | California | BRAC | ALAMEDA_NAS | Complete | | Underway | 202308 | PA/SI Completed - RI Underway | 5,940 | 4,698 | 13,535 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|---------------------------|--------------|--------------------------|--------------|--------------------------|--|--|---------------------------------------|--|
| Navy | California | Active | AZUSA CA NCCOSC MORRIS DA | Complete | | Underway | 202906 | PA/SI Completed - RI Underway | 1,455 | 0 | 0 |
| Navy | California | Active | BARSTOW CA MCLB | Complete | | Underway | 202704 | PA/SI Completed - RI Underway | 2,321 | 0 | 0 |
| Navy | California | Active | CAMP PENDLETON CA MCB | Underway | 202309 | Underway | 202612 | PA/SI and RI Underway | 2,223 | 0 | 0 |
| Navy | California | Active | CHINA LAKE CA NAWCWPNSDIV | Underway | 202308 | Underway | 202602 | PA/SI and RI Underway | 3,479 | 5,623 | 0 |
| Navy | California | BRAC | Concord NWS | Underway | 202309 | | | PA/SI Underway | 818 | 993 | 507 |
| Navy | California | BRAC | Crows NALF | Underway | 202311 | | | PA/SI Underway | 217 | 0 | 1,529 |
| Navy | California | Active | EL CENTRO CA NAF | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 4,088 | 0 | 0 |
| Navy | California | BRAC | El Toro MCAS | Complete | | Underway | 202703 | PA/SI Completed - RI Underway | 1,957 | 5,000 | 14,448 |
| Navy | California | BRAC | Hunters Point Annex | Underway | 202310 | | | PA/SI Underway | 950 | 0 | 3,127 |
| Navy | California | Active | IMPERIAL BEACH CA NAVALF | Underway | 202309 | Planned | | PA/SI Underway | 452 | 1,590 | 0 |
| Navy | California | Active | LEMOORE CA NAS | Complete | | Underway | 202902 | PA/SI Completed - RI Underway | 2,173 | 0 | 0 |
| Navy | California | BRAC | Long Beach NS | Underway | 202311 | | | PA/SI Underway | 30 | 0 | 1,970 |
| Navy | California | BRAC | Long Beach NSY | Underway | 202311 | | | PA/SI Underway | 30 | 0 | 0 |
| Navy | California | BRAC | Mare Island NSY | Underway | 202310 | | | PA/SI Underway | 1,186 | 2,096 | 922 |
| Navy | California | Active | MIRAMAR CA MCAS | Complete | | Planned | | PA/SI Completed - RI Planned | 1,777 | 1,015 | 0 |
| Navy | California | BRAC | Moffett Field NAS | Complete | | | | PA/SI Completed - Additional Work will be Combined with Work Being Conducted by Another Federal Agency | 45 | 1,000 | 0 |
| Navy | California | Active | NAS PT MUGU CA NAVAIRWARC | Complete | | Underway | 203103 | PA/SI Completed - RI Underway | 1,828 | 0 | 0 |
| Navy | California | Active | NAVBASE CORONADO | Underway | 202309 | Underway | 202909 | PA/SI and RI Underway | 1,728 | 0 | 2,364 |
| Navy | California | Active | NAVBASE SAN DIEGO | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 3,931 | 0 | 0 |
| Navy | California | Active | NAVCOMTELSTA STOCKTON | Complete | | Underway | 202508 | PA/SI Completed - RI Underway | 2,311 | 0 | 0 |
| Navy | California | BRAC | Point Molate NFD | Underway | 202310 | | | PA/SI Underway | 30 | 50 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|----------------------|-------------------|---------------------------|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|---------------------------------------|--|
| Navy | California | Active | PORT HUENEME CA NFELC | Complete | | Underway | 202903 | PA/SI Completed - RI Underway | 1,201 | 0 | 0 |
| Navy | California | Active | SAN DIEGO CA AUXLNDFLD | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 817 | 0 | 0 |
| Navy | California | Active | SAN DIEGO CA FASWTC PAC | Complete | | Planned | | PA/SI Completed - RI Planned | 212 | 945 | 0 |
| Navy | California | Active | SAN DIEGO CA NISE-WEST | Complete | | Planned | | PA/SI Completed - RI Planned | 212 | 984 | 0 |
| Navy | California | Active | SAN NICOLAS IS CA OLF | Underway | 202309 | Planned | | PA/SI Underway | 395 | 0 | 0 |
| Navy | California | Active | SEAL BEACH CA WPNSUPFAC | Underway | 202308 | Planned | | PA/SI Underway | 1,346 | 1,487 | 0 |
| Navy | California | Active | SPAWARSYSCEN PACIFIC SD | Complete | | Planned | | PA/SI Completed - RI Planned | 709 | 1,529 | 0 |
| Navy | California | BRAC | Treasure Island NS | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 6,112 | 3,000 | 10,843 |
| Navy | California | BRAC | Tustin MCAS | Complete | | Underway | 202703 | PA/SI Completed - RI Underway | 2,505 | 5,000 | 16,220 |
| Navy | California | Active | TWENTYNINE PALMS CA MAGCC | Underway | 202309 | Underway | 202709 | PA/SI and RI Underway | 4,100 | 0 | 0 |
| Navy | Connecticut | Active | BLOOMFIELD CT NWIRP | Complete | | | | PA/SI Completed - No Further Action | 0 | 0 | 0 |
| Navy | Connecticut | Active | NEW LONDON CT NSB | Underway | 202408 | Underway | 202802 | PA/SI and RI Underway | 604 | 0 | 658 |
| Navy | District of Columbia | Active | WASHINGTON DC COMNAVDIST | Underway | 202309 | Planned | | PA/SI Underway | 645 | 0 | 0 |
| Navy | District of Columbia | Active | WASHINGTON DC NAVSECSTA | Complete | | | | PA/SI Completed - No Further Action | 42 | 0 | 0 |
| Navy | District of Columbia | Active | WASHINGTON DC NRL | Underway | 202309 | Planned | | PA/SI Underway | 260 | 514 | 0 |
| Navy | Florida | BRAC | Cecil Field NAS | Underway | 202309 | | | PA/SI Underway | 854 | 800 | 1,104 |
| Navy | Florida | Active | CID CORRY STATION | Complete | | Underway | 202501 | PA/SI Completed - RI Underway | 1,368 | 432 | 567 |
| Navy | Florida | Active | FISC JAX (NWCF) | Complete | | Planned | | PA/SI Completed - RI Planned | 50 | 300 | 0 |
| Navy | Florida | Active | JACKSONVILLE FL NAS | Complete | | Underway | 203709 | PA/SI Completed - RI Underway | 9,132 | 0 | 8,397 |
| Navy | Florida | Active | KEY WEST FL NAS | Underway | 202307 | Underway | 204104 | PA/SI and RI Underway | 7,539 | 0 | 6,214 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|------------------------|--------------------------|--------------------------|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Navy | Florida | BRAC | KEY WEST FL NAS | Complete | | | | PA/SI Completed - No Further Action | 45 | 0 | 0 |
| Navy | Florida | Active | MAYPORT FL NS | Complete | | Underway | 203601 | PA/SI Completed - RI Underway | 806 | 1,497 | 102 |
| Navy | Florida | Active | NSWC DIV PANAMA CITY | Complete | | Planned | | PA/SI Completed - RI Planned | 303 | 98 | 0 |
| Navy | Florida | BRAC | Orlando NTC | Complete | | Planned | | PA/SI Completed - RI Planned | 295 | 800 | 1,104 |
| Navy | Florida | Active | PENSACOLA FL NAS | Complete | | Underway | 203508 | PA/SI Completed - RI Underway | 5,927 | 3,159 | 699 |
| Navy | Florida | Active | SAUFLEY FLD FL NAS | Complete | | Underway | 202501 | PA/SI Completed - RI Underway | 3,258 | 1,174 | 133 |
| Navy | Florida | Active | WHITING FLD FL NAS | Complete | | Underway | 203706 | PA/SI Completed - RI Underway | 9,283 | 0 | 15,970 |
| Navy | Georgia | Active | ALBANY GA MCLB | Complete | | | | PA/SI Completed - No Further Action | 590 | 0 | 0 |
| Navy | Georgia | Active | KINGS BAY GA NSB | Complete | | Underway | 203105 | PA/SI Completed - RI Underway | 1,184 | 0 | 1,537 |
| Navy | Guam | BRAC | Guam Agana NAS | Complete | | | | PA/SI Completed - No Further Action | 172 | 0 | 0 |
| Navy | Guam | Active | GUAM FLT & INDUS SUP CTR | Underway | 202312 | Planned | | PA/SI Underway | 0 | 0 | 0 |
| Navy | Guam | Active | GUAM NAVACTS | Underway | 202312 | Underway | 202906 | PA/SI and RI Underway | 5,977 | 2,447 | 0 |
| Navy | Guam | Active | GUAM NCTAMS WESTPAC | Underway | 202312 | Planned | | PA/SI Underway | 0 | 0 | 0 |
| Navy | Guam | Active | GUAM NSRF | Underway | 202312 | Planned | | PA/SI Underway | 0 | 0 | 0 |
| Navy | Guam | Active | GUAM PWC | Underway | 202312 | Planned | | PA/SI Underway | 0 | 0 | 0 |
| Navy | Guam | Active | NSA ANDERSEN GUAM | Underway | 202407 | Underway | 202607 | PA/SI and RI Underway | 2,937 | 1,700 | 596 |
| Navy | Hawaii | Active | BARBERS POINT HI NAS | Underway | 202312 | | | PA/SI Underway | 199 | 0 | 0 |
| Navy | Hawaii | BRAC | Barbers Point NAS | Complete | | Planned | | PA/SI Completed - RI Planned | 310 | 0 | 0 |
| Navy | Hawaii | Active | BARKING SANDS HI PMRF | Underway | 202312 | Planned | | PA/SI Underway | 510 | 724 | 2,245 |
| Navy | Hawaii | Active | CAMP H. M. SMITH OAHU HI | Underway | 202312 | Planned | | PA/SI Underway | 0 | 0 | 0 |
| Navy | Hawaii | Active | JBPHH PEARL HARBOR HI | Underway | 202312 | Planned | | PA/SI Underway | 1,569 | 1,861 | 1,554 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|---|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|--|--|
| Navy | Hawaii | Active | KANEOHE BAY HI MCB | Underway | 202312 | Planned | | PA/SI Underway | 661 | 287 | 851 |
| Navy | Hawaii | Active | NAVFAC HAWAII P HARBOR | Underway | 202312 | Underway | 202608 | PA/SI and RI Underway | 832 | 0 | 0 |
| Navy | Hawaii | Active | NMC EAD DET PEARL HARBOR | Underway | 202312 | Planned | | PA/SI Underway | 532 | 0 | 0 |
| Navy | Hawaii | Active | PEARL HARBOR HI FISC | Underway | 202312 | Underway | 202806 | PA/SI and RI Underway | 483 | 0 | 0 |
| Navy | Hawaii | Active | PEARL HARBOR HI NSY | Underway | 202312 | Planned | | PA/SI Underway | 418 | 287 | 851 |
| Navy | Illinois | BRAC | Glenview NAS | Underway | 202310 | | | PA/SI Underway | 310 | 0 | 0 |
| Navy | Illinois | Active | GREAT LAKES IL NSTC | Underway | 202309 | Underway | 202802 | PA/SI and RI Underway | 1,177 | 0 | 0 |
| Navy | Indiana | BRAC | Indianapolis | Underway | 202309 | | | PA/SI Underway | 660 | 0 | 1,104 |
| Navy | Indiana | Active | NAVSURFWARCENDIV CRANE | Complete | | Underway | 203512 | PA/SI Completed - RI Underway | 1,215 | 0 | 894 |
| Navy | Kentucky | BRAC | Louisville Crane Division Det NOS/ NSWC | Underway | 202309 | | | PA/SI Underway | 520 | 0 | 1,104 |
| Navy | Louisiana | Active | NEW ORLEANS LA NAS JRB | Complete | | Underway | 203009 | PA/SI Completed - RI Underway | 5,196 | 0 | 13,577 |
| Navy | Maine | BRAC | Brunswick NAS | Complete | | Underway | 202412 | PA/SI Completed - RI Underway | 6,500 | 5,750 | 2,791 |
| Navy | Maine | Active | NCTAMSLANT DET CUTLER | Complete | | Underway | 203301 | PA/SI Completed - RI Underway | 3,037 | 0 | 94 |
| Navy | Maine | Active | PORTS NSYD PORTS NH | Complete | | | | PA/SI Completed - No Further Action | 278 | 0 | 783 |
| Navy | Maryland | Active | ANNAPOLIS MD NAVACAD | Underway | 202309 | Planned | | PA/SI Underway | 0 | 0 | 0 |
| Navy | Maryland | Active | ANNAPOLIS MD NS | Underway | 202309 | Planned | | PA/SI Underway | 389 | 0 | 0 |
| Navy | Maryland | BRAC | Annapolis NSWC Carderock DIV Det | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 1,214 | 750 | 0 |
| Navy | Maryland | Active | BAINBRIDGE MD NTC | Complete | | | | PA/SI Completed - No Further Action | 42 | 0 | 0 |
| Navy | Maryland | Active | CHESAPEAKE BEACH MD RESLB | Underway | 202309 | Underway | 203304 | PA/SI and RI Underway | 5,959 | 621 | 4,052 |
| Navy | Maryland | Active | INDIAN HEAD MD NSWCTRDIV | Underway | 202309 | Underway | 203406 | PA/SI and RI Underway | 2,124 | 0 | 0 |
| Navy | Maryland | Active | NAVSURFWARCEN WBETH DD | Underway | 202309 | | | PA/SI Underway | 266 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|--|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|---------------------------------------|--|
| Navy | Maryland | Active | PATUXENT RIVER MD NAS | Complete | | Underway | 202911 | PA/SI Completed - RI Underway | 7,342 | 400 | 1,101 |
| Navy | Maryland | Active | SOLOMONS MD NRECC | Underway | 202309 | Underway | 202903 | PA/SI and RI Underway | 127 | 0 | 0 |
| Navy | Maryland | Active | ST INIGOES MD NAVELEXSYS | Complete | | Underway | 202907 | PA/SI Completed - RI Underway | 959 | 0 | 200 |
| Navy | Maryland | Active | W REED NAT MIL MED CTR | Complete | | | | PA/SI Completed - No Further Action | 62 | 0 | 0 |
| Navy | Maryland | BRAC | White Oak- NSWC Dahlgren DIV Det (Silver Spring) | Underway | 202309 | | | PA/SI Underway | 955 | 0 | 0 |
| Navy | Massachusetts | Active | BEDFORD MA NWRIP | Underway | 202309 | | | PA/SI Underway | 42 | 0 | 0 |
| Navy | Massachusetts | BRAC | South Weymouth NAS | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 4,964 | 3,985 | 4,114 |
| Navy | Midway Islands | BRAC | MIDWAY ISLAND NAF | Complete | | | | PA/SI Completed - No Further Action | 45 | 0 | 0 |
| Navy | Minnesota | Active | MINNEAPOLIS MN NIROP | Underway | 202309 | | | PA/SI Underway | 50 | 0 | 0 |
| Navy | Mississippi | Active | GULFPORT MS NCBC | Complete | | Underway | 202907 | PA/SI Completed - RI Underway | 2,016 | 0 | 793 |
| Navy | Mississippi | Active | MERIDIAN MS NAS | Complete | | Underway | 202806 | PA/SI Completed - RI Underway | 6,581 | 1,169 | 8,846 |
| Navy | Missouri | Active | KANSAS CITY MO | Complete | | | | PA/SI Completed - No Further Action | 179 | 0 | 0 |
| Navy | Missouri | BRAC | KANSAS CITY MO | Underway | 202309 | | | PA/SI Underway | 45 | 0 | 0 |
| Navy | Nevada | Active | FALLON NV NAS | Complete | | Underway | 202902 | PA/SI Completed - RI Underway | 2,659 | 0 | 0 |
| Navy | New Jersey | Active | NMC DET EARLE | Complete | | Underway | 203502 | PA/SI Completed - RI Underway | 3,128 | 0 | 0 |
| Navy | New Jersey | BRAC | Trenton NAWC-AD | Complete | | Underway | 202312 | PA/SI Completed - RI Underway | 2,977 | 502 | 480 |
| Navy | New York | Active | BETHPAGE NY NWIRP | Complete | | Planned | | PA/SI Completed - RI Planned | 137 | 0 | 0 |
| Navy | New York | Active | CALVERTON NY NPRO | Underway | 202309 | Underway | 203609 | PA/SI and RI Underway | 7,317 | 962 | 1,237 |
| Navy | North Carolina | Active | CAMP LEJEUNE NC MCB | Complete | | Underway | 204810 | PA/SI Completed - RI Underway | 20,998 | 1,807 | 4,971 |
| Navy | North Carolina | Active | CHERRY POINT NC MCAS | Underway | 202309 | Underway | 203702 | PA/SI and RI Underway | 10,773 | 2,819 | 1,071 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|---------------------------|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|---------------------------------------|--|
| Navy | Pennsylvania | Active | MECHANICSBURG PA NAVICP | Complete | | Underway | 203603 | PA/SI Completed - RI Underway | 1,499 | 32 | 1,701 |
| Navy | Pennsylvania | BRAC | Philadelphia NS | Complete | | Underway | 202705 | PA/SI Completed - RI Underway | 822 | 0 | 796 |
| Navy | Pennsylvania | Active | PHILADELPHIA PA NSWCSES | Complete | | Underway | 203805 | PA/SI Completed - RI Underway | 0 | 1,050 | 1,574 |
| Navy | Pennsylvania | BRAC | Warminster NAWC AD | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 29,770 | 2,680 | 6,267 |
| Navy | Pennsylvania | BRAC | Willow Grove NASJRB | Complete | | Underway | 202409 | PA/SI Completed - RI Underway | 63,119 | 8,897 | 14,770 |
| Navy | Puerto Rico | BRAC | Puerto Rico NA/NAVACT | Underway | 202309 | | | PA/SI Underway | 687 | 468 | 10,041 |
| Navy | Puerto Rico | Active | ROOSEVELT ROADS RQ CGARCA | Underway | 202308 | Planned | | PA/SI Underway | 1,367 | 1,075 | 3,239 |
| Navy | Puerto Rico | Active | SAN JUAN PR MCRC | Complete | | | | PA/SI Completed - No Further Action | 385 | 0 | 0 |
| Navy | Rhode Island | BRAC | DAVISVILLE_NCBC | Complete | | | | PA/SI Completed - No Further Action | 66 | 275 | 0 |
| Navy | Rhode Island | Active | NEWPORT RI NETC | Underway | 202408 | Underway | 203212 | PA/SI and RI Underway | 2,478 | 1,188 | 122 |
| Navy | South Carolina | Active | BEAUFORT SC MCAS | Complete | | Underway | 203712 | PA/SI Completed - RI Underway | 1,822 | 1,433 | 1,685 |
| Navy | South Carolina | BRAC | Charleston NS | Underway | 202309 | | | PA/SI Underway | 755 | 0 | 1,560 |
| Navy | South Carolina | BRAC | Charleston NSY | Underway | 202309 | | | PA/SI Underway | 207 | 0 | 0 |
| Navy | South Carolina | Active | PARRIS ISLAND SC MCRD | Underway | 202309 | Underway | 203506 | PA/SI and RI Underway | 626 | 664 | 3,533 |
| Navy | Tennessee | Active | BRISTOL TN NWIRP | Complete | | | | PA/SI Completed - No Further Action | 177 | 0 | 0 |
| Navy | Tennessee | BRAC | Memphis NAS (Millington) | Underway | 202309 | | | PA/SI Underway | 834 | 0 | 1,104 |
| Navy | Tennessee | Active | MILLINGTON TN SUPPACT | Complete | | | | PA/SI Completed - No Further Action | 204 | 0 | 0 |
| Navy | Texas | BRAC | Chase Field NAS | Complete | | Underway | 202701 | PA/SI Completed - RI Underway | 2,793 | 204 | 1,255 |
| Navy | Texas | Active | CORPUS CHRISTI TX NAS | Underway | 202308 | Planned | | PA/SI Underway | 1,748 | 0 | 2,378 |
| Navy | Texas | BRAC | Dallas NAS | Complete | | Underway | 202309 | PA/SI Completed - RI Underway | 894 | 5,000 | 1,974 |
| Navy | Texas | Active | DALLAS TX NWIRP | Complete | | Planned | | PA/SI Completed - RI Planned | 264 | 0 | 794 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|---------------------------|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|--|--|
| Navy | Texas | Active | FT WORTH TX NAS JRB | Complete | | Underway | 202604 | PA/SI Completed - RI Underway | 538 | 1,842 | 683 |
| Navy | Texas | Active | KINGSVILLE TX NAS | Underway | 202308 | Planned | | PA/SI Underway | 894 | 0 | 2,378 |
| Navy | Texas | Active | MCLENNAN TX NIROP | Complete | | Planned | | PA/SI Completed - RI Planned | 262 | 0 | 1,556 |
| Navy | Virginia | Active | CHESAPEAKE VA NSGA NW | Complete | | Underway | 203609 | PA/SI Completed - RI Underway | 1,284 | 0 | 0 |
| Navy | Virginia | Active | CHESAPEAKE VA STJULCREEK | Underway | 202309 | Planned | | PA/SI Underway | 559 | 0 | 2,551 |
| Navy | Virginia | Active | CRANEY ISLAND VA NFD/NSC | Underway | 202309 | Planned | | PA/SI Underway | 0 | 525 | 0 |
| Navy | Virginia | Active | DAHLGREN VA NSWCTR DIV | Underway | 202309 | Planned | | PA/SI Underway | 1,436 | 354 | 0 |
| Navy | Virginia | Active | DAM NECK VA | Underway | 202309 | Planned | | PA/SI Underway | 1,072 | 0 | 2,551 |
| Navy | Virginia | BRAC | Driver NRTF | Complete | | | | PA/SI Completed - No Further Action | 314 | 0 | 0 |
| Navy | Virginia | Active | LITTLE CREEK VA NAVPHIBSE | Underway | 202309 | Planned | | PA/SI Underway | 2,613 | 0 | 2,085 |
| Navy | Virginia | Active | NMC DET YORKTOWN | Underway | 202309 | Underway | 203312 | PA/SI and RI Underway | 1,775 | 0 | 2,204 |
| Navy | Virginia | Active | NORFOLK VA FISC | Complete | | Planned | | PA/SI Completed - RI Planned | 266 | 0 | 510 |
| Navy | Virginia | Active | NORFOLK VA NB | Underway | 202309 | Underway | 203401 | PA/SI and RI Underway | 1,000 | 2,035 | 7,397 |
| Navy | Virginia | Active | OCEANA VA NAS | Complete | | Underway | 203106 | PA/SI Completed - RI Underway | 18,904 | 568 | 12,096 |
| Navy | Virginia | Active | PORTSMOUTH VA NH | Underway | 202309 | Planned | | PA/SI Underway | 0 | 0 | 0 |
| Navy | Virginia | Active | PORTSMOUTH VA NORFOLK NSY | Underway | 202309 | Underway | 203503 | PA/SI and RI Underway | 1,157 | 0 | 3,571 |
| Navy | Virginia | Active | QUANTICO VA MCCOMBDEV CMD | Underway | 202309 | Planned | | PA/SI Underway | 1,086 | 0 | 641 |
| Navy | Virginia | Active | WILLIAMSBURG VA FISC CA | Underway | 202309 | Planned | | PA/SI Underway | 1,054 | 0 | 2,040 |
| Navy | Washington | Active | BREMERTON WA NAVBASE | Underway | 202311 | Planned | | PA/SI Underway | 4,260 | 0 | 4,976 |
| Navy | Washington | Active | EVERETT WA NAVSTA | Underway | 202310 | Planned | | PA/SI Underway | 0 | 0 | 0 |
| Navy | Washington | Active | INDIAN ISLAND WA NAVMAG | Underway | 202309 | Planned | | PA/SI Underway | 1,666 | 0 | 3,111 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/ TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|-------------------------|--------------------------|---|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Navy | Washington | Active | KEYPORT WA NUWC DIV | Underway | 202312 | Underway | 203702 | PA/SI and RI Underway | 5,843 | 1,000 | 1,129 |
| Navy | Washington | Active | MANCHESTER WA FUELDPTPSND | Underway | 202311 | Planned | | PA/SI Underway | 851 | 0 | 1,037 |
| Navy | Washington | Active | OSO JIM CREEK WA NRS | Underway | 202310 | Planned | | PA/SI Underway | 0 | 0 | 0 |
| Navy | Washington | Active | PUGET SOUND WA NAVSHIPYD | Underway | 202310 | Planned | | PA/SI Underway | 5,289 | 0 | 5,970 |
| Navy | Washington | BRAC | Puget Sound NS Sand Point | Complete | | | | PA/SI Completed - No Further Action | 45 | 0 | 0 |
| Navy | Washington | Active | WHIDBEY IS WA NAS | Complete | | Underway | 203703 | PA/SI Completed - RI Underway | 38,386 | 11,219 | 48,285 |
| Navy | West Virginia | Active | ROCKET CTR WVA WV ABL MNR | Underway | 202309 | Planned | | PA/SI Underway | 447 | 0 | 510 |
| Air Force | Alabama | National Guard | Birmingham International Airport | Complete | | Planned | | PA/SI Completed - RI Planned | 80 | 0 | 27,736 |
| Air Force | Alabama | Active | Maxwell-Gunter AFB | Underway | 202309 | Underway | 202809 | PA/SI and RI Underway | 4,983 | 1,916 | 24,547 |
| Air Force | Alabama | National Guard | Montgomery Regional (Dannelly Field) MONTGOMERY ANGB (EESOH-MIS name) | Complete | | Planned | | PA/SI Completed - RI Planned | 87 | 1,446 | 10,492 |
| Air Force | Alaska | Active | Clear Space Force Station | Complete | | Underway | 202807 | PA/SI Completed - RI Underway | 4,518 | 0 | 28,023 |
| Air Force | Alaska | Active | Eareckson AFS | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 7,423 | 868 | 87,089 |
| Air Force | Alaska | Active | Eielson AFB | Complete | | Underway | 202608 | PA/SI Completed - RI Underway | 85,856 | 9,443 | 59,764 |
| Air Force | Alaska | BRAC | Galena Forward Operating Location | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 4,112 | 1,607 | 26,207 |
| Air Force | Alaska | Active | Joint Base Elmendorf-Richardson | Underway | 202312 | Underway | 202609 | PA/SI and RI Underway | 7,673 | 4,342 | 138,643 |
| Air Force | Alaska | Active | King Salmon | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 1,741 | 1,572 | 35,953 |
| Air Force | Alaska | BRAC | Kulis Air National Guard Base | Complete | | Underway | 202606 | PA/SI Completed - RI Underway | 3,976 | 984 | 15,753 |
| Air Force | Arizona | Active | Air Force Plant 44 | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 2,803 | 1,275 | 18,019 |
| Air Force | Arizona | BRAC | Air Force Research Laboratory Mesa | Complete | | | | PA/SI Completed - No Further Action | 74 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|---------------------------------------|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|---------------------------------------|--|
| Air Force | Arizona | Active | Davis-Monthan AFB | Complete | | Underway | 202606 | PA/SI Completed - RI Underway | 12,002 | 257 | 14,181 |
| Air Force | Arizona | Active | Luke AFB | Underway | 202309 | Underway | 202606 | PA/SI and RI Underway | 15,963 | 1,344 | 67,229 |
| Air Force | Arizona | National Guard | Morris (Tucson International Airport) | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 3,631 | 582 | 27,112 |
| Air Force | Arizona | National Guard | Sky Harbor International Airport | Complete | | Planned | | PA/SI Completed - RI Planned | 171 | 0 | 35,241 |
| Air Force | Arizona | BRAC | Williams AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 8,428 | 3,215 | 34,157 |
| Air Force | Arkansas | BRAC | Eaker AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 787 | 3,124 | 11,493 |
| Air Force | Arkansas | National Guard | Ft. Smith | Complete | | Planned | | PA/SI Completed - RI Planned | 129 | 1,673 | 12,047 |
| Air Force | Arkansas | Active | Little Rock AFB | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 5,987 | 2,421 | 24,497 |
| Air Force | California | Active | Air Force Plant 42 | Underway | 202309 | Planned | | PA/SI Underway | 1,497 | 3,468 | 7,822 |
| Air Force | California | Active | Beale AFB | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 7,287 | 147 | 36,908 |
| Air Force | California | BRAC | Castle AFB | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 13,026 | 214 | 34,887 |
| Air Force | California | National Guard | Channel Islands | Complete | | Planned | | PA/SI Completed - RI Planned | 292 | 0 | 1,670 |
| Air Force | California | Active | Edwards AFB | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 7,764 | 2,361 | 52,021 |
| Air Force | California | National Guard | Fresno Air Guard | Complete | | Planned | | PA/SI Completed - RI Planned | 391 | 0 | 23,329 |
| Air Force | California | BRAC | George AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 5,142 | 1,981 | 29,624 |
| Air Force | California | Active | Los Angeles Space Force Base | Complete | | | | PA/SI Completed - No Further Action | 119 | 0 | 0 |
| Air Force | California | BRAC | March AFB | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 16,397 | 2,374 | 17,501 |
| Air Force | California | Active | March Air Reserve Base | Underway | 202309 | Underway | 202509 | PA/SI and RI Underway | 3,974 | 163 | 23,082 |
| Air Force | California | BRAC | Mather AFB | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 12,085 | 5,095 | 48,320 |
| Air Force | California | BRAC | McClellan AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 1,435 | 3,572 | 3,095 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|------------------------|--------------------------|---------------------------------------|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Air Force | California | National Guard | Moffett Field | Complete | | Planned | | PA/SI Completed - RI Planned | 76 | 1,006 | 12,060 |
| Air Force | California | BRAC | Norton AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 1,337 | 0 | 26,520 |
| Air Force | California | BRAC | Onizuka Air Force Station | Complete | | | | PA/SI Completed - No Further Action | 59 | 0 | 0 |
| Air Force | California | BRAC | Ontario Air Force Station | Complete | | | | PA/SI Completed - No Further Action | 74 | 0 | 0 |
| Air Force | California | Active | Travis AFB | Underway | 202309 | Underway | 202607 | PA/SI and RI Underway | 6,898 | 264 | 50,162 |
| Air Force | California | Active | Vandenberg Space Force Base | Complete | | Underway | 202801 | PA/SI Completed - RI Underway | 2,603 | 210 | 19,195 |
| Air Force | Colorado | Active | Air Force Plant PJKS | Complete | | Planned | | PA/SI Completed - RI Planned | 1,031 | 0 | 0 |
| Air Force | Colorado | Active | Buckley Space Force Base | Underway | 202309 | Underway | 202606 | PA/SI and RI Underway | 7,386 | 1,479 | 16,447 |
| Air Force | Colorado | BRAC | Buckley Annex | Complete | | | | PA/SI Completed - No Further Action | 49 | 0 | 0 |
| Air Force | Colorado | Active | Cheyenne Mountain Space Force Station | Complete | | Planned | | PA/SI Completed - RI Planned | 422 | 0 | 0 |
| Air Force | Colorado | BRAC | Lowry AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 477 | 0 | 753 |
| Air Force | Colorado | Active | Peterson Space Force Base | Complete | | Underway | 202606 | PA/SI Completed - RI Underway | 98,270 | 6,509 | 200,200 |
| Air Force | Colorado | Active | Schriever Space Force Base | Complete | | Planned | | PA/SI Completed - RI Planned | 3,550 | 955 | 677 |
| Air Force | Colorado | Active | USAF Academy | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 4,520 | 2,445 | 23,395 |
| Air Force | Connecticut | National Guard | Bradley International Airport | Complete | | Planned | | PA/SI Completed - RI Planned | 105 | 0 | 13,797 |
| Air Force | Delaware | Active | Dover AFB | Complete | | Underway | 202608 | PA/SI Completed - RI Underway | 7,042 | 339 | 52,455 |
| Air Force | Delaware | National Guard | New Castle | Complete | | Planned | | PA/SI Completed - RI Planned | 76 | 0 | 16,406 |
| Air Force | District of Columbia | Active | JOINT BASE ANACOSTIA-BOLLING | Underway | 202309 | Planned | | PA/SI Underway | 156 | 0 | 0 |
| Air Force | Florida | Active | Avon Park Air Force Reserve | Complete | | Underway | 202806 | PA/SI Completed - RI Underway | 1,679 | 525 | 9,500 |
| Air Force | Florida | Active | Cape Canaveral Space Force Station | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 8,411 | 0 | 9,770 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|------------------------|--------------------------|--------------------------------|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Air Force | Florida | Active | Eglin AFB | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 5,052 | 166 | 66,622 |
| Air Force | Florida | BRAC | Homestead AFB | Complete | | | | PA/SI Completed - No Further Action | 176 | 0 | 0 |
| Air Force | Florida | Active | Homestead Air Reserve Base | Underway | 202309 | Underway | 202709 | PA/SI and RI Underway | 6,924 | 222 | 32,998 |
| Air Force | Florida | Active | Hurlburt Field | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 6,850 | 214 | 35,469 |
| Air Force | Florida | National Guard | Jacksonville | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 4,154 | 1,039 | 9,566 |
| Air Force | Florida | Active | MacDill AFB | Complete | | Underway | 202806 | PA/SI Completed - RI Underway | 7,342 | 141 | 21,730 |
| Air Force | Florida | Active | Patrick Space Force Base | Complete | | Underway | 202806 | PA/SI Completed - RI Underway | 5,503 | 142 | 15,892 |
| Air Force | Florida | Active | Tyndall AFB | Underway | 202309 | Underway | 202803 | PA/SI and RI Underway | 9,016 | 0 | 28,441 |
| Air Force | Georgia | Active | Air Force Plant 6 | Underway | 202309 | Underway | 202807 | PA/SI and RI Underway | 2,102 | 168 | 18,902 |
| Air Force | Georgia | Active | Dobbins Air Reserve Base | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 1,982 | 168 | 35,326 |
| Air Force | Georgia | Active | Moody AFB | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 1,677 | 166 | 23,114 |
| Air Force | Georgia | Active | Robins AFB | Complete | | Underway | 202808 | PA/SI Completed - RI Underway | 8,091 | 1,565 | 46,685 |
| Air Force | Georgia | National Guard | Savannah International Airport | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 2,560 | 582 | 19,949 |
| Air Force | Hawaii | Active | Bellows Air Force Station | Complete | | | | PA/SI Completed - No Further Action | 128 | 0 | 0 |
| Air Force | Idaho | National Guard | Boise | Complete | | Planned | | PA/SI Completed - RI Planned | 430 | 0 | 23,105 |
| Air Force | Idaho | Active | Mountain Home AFB | Underway | 202309 | Underway | 202607 | PA/SI and RI Underway | 4,440 | 2,529 | 45,054 |
| Air Force | Illinois | BRAC | Chanute AFB | Complete | | Underway | 202806 | PA/SI Completed - RI Underway | 6,120 | 2,153 | 32,437 |
| Air Force | Illinois | National Guard | Greater Peoria | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 1,945 | 704 | 9,796 |
| Air Force | Illinois | BRAC | O'Hare Air Reserve Station | Complete | | Planned | | PA/SI Completed - RI Planned | 939 | 0 | 40,197 |
| Air Force | Illinois | Active | Scott AFB | Underway | 202309 | Underway | 202709 | PA/SI and RI Underway | 3,828 | 180 | 29,780 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|---|--------------|--------------------------|--------------|--------------------------|------------------------------------|--|---------------------------------------|--|
| Air Force | Illinois | National Guard | Springfield Municipal (Capital) | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 1,621 | 582 | 12,586 |
| Air Force | Indiana | National Guard | Fort Wayne Municipal | Complete | | Planned | | PA/SI Completed - RI Planned | 113 | 0 | 16,406 |
| Air Force | Indiana | BRAC | Grissom AFB | Complete | | Underway | 202712 | PA/SI Completed - RI Underway | 584 | 1,808 | 9,824 |
| Air Force | Indiana | Active | Grissom Air Reserve Base | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 2,315 | 622 | 8,975 |
| Air Force | Indiana | National Guard | Hulman | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 2,087 | 641 | 12,841 |
| Air Force | Iowa | National Guard | Des Moines | Complete | | Planned | | PA/SI Completed - RI Planned | 193 | 1,524 | 24,966 |
| Air Force | Iowa | National Guard | Sioux Gateway (Sioux City) SIOUX CTY APT ANG (EESOH-MIS name) | Complete | | Planned | | PA/SI Completed - RI Planned | 102 | 2,020 | 19,414 |
| Air Force | Kansas | National Guard | Forbes Field | Complete | | Planned | | PA/SI Completed - RI Planned | 125 | 0 | 14,751 |
| Air Force | Kansas | Active | McConnell AFB | Underway | 202309 | Underway | 202609 | PA/SI and RI Underway | 2,661 | 2 | 14,697 |
| Air Force | Kentucky | National Guard | Standiford Field Air National Guard | Complete | | Planned | | PA/SI Completed - RI Planned | 92 | 0 | 9,886 |
| Air Force | Louisiana | Active | Barksdale AFB | Underway | 202309 | Underway | 202712 | PA/SI and RI Underway | 4,768 | 152 | 23,603 |
| Air Force | Louisiana | BRAC | England AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 3,931 | 1,503 | 21,730 |
| Air Force | Maine | National Guard | Bangor International Airport | Complete | | Planned | | PA/SI Completed - RI Planned | 225 | 1,715 | 11,890 |
| Air Force | Maine | BRAC | Loring AFB | Complete | | Underway | 202606 | PA/SI Completed - RI Underway | 9,826 | 3,936 | 49,805 |
| Air Force | Maryland | Active | Joint Base Andrews | Underway | 202309 | Underway | 202809 | PA/SI and RI Underway | 2,475 | 2,457 | 40,154 |
| Air Force | Maryland | National Guard | Martin State | Complete | | Planned | | PA/SI Completed - RI Planned | 142 | 0 | 20,699 |
| Air Force | Massachusetts | National Guard | Barnes Municipal | Complete | | Planned | | PA/SI Completed - RI Planned | 2,320 | 4,309 | 71,058 |
| Air Force | Massachusetts | Active | Hanscom AFB | Complete | | Underway | 202808 | PA/SI Completed - RI Underway | 6,939 | 154 | 22,661 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|--|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|---------------------------------------|--|
| Air Force | Massachusetts | National Guard | Otis ANG (Joint Base Cape Cod -Massachusetts Military Reservation) | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 24,652 | 1,124 | 76,913 |
| Air Force | Massachusetts | Active | Westover Air Reserve Base | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 4,738 | 1,110 | 23,356 |
| Air Force | Michigan | National Guard | Alpena | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 2,779 | 582 | 23,262 |
| Air Force | Michigan | Active | Calumet Air Force Station | Complete | | | | PA/SI Completed - No Further Action | 105 | 0 | 0 |
| Air Force | Michigan | BRAC | KI Sawyer AFB | Complete | | Underway | 202608 | PA/SI Completed - RI Underway | 11,665 | 3,835 | 52,495 |
| Air Force | Michigan | National Guard | Selfridge | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 2,086 | 2,252 | 29,392 |
| Air Force | Michigan | National Guard | WK Kellogg | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 2,717 | 588 | 14,598 |
| Air Force | Michigan | BRAC | Wurtsmith AFB | Complete | | Underway | 202507 | PA/SI Completed - RI Underway | 58,464 | 9,291 | 262,183 |
| Air Force | Minnesota | National Guard | Duluth International Airport | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 3,608 | 582 | 13,239 |
| Air Force | Minnesota | Active | Minneapolis-St Paul Air Reserve Station | Complete | | Planned | | PA/SI Completed - RI Planned | 573 | 1,201 | 10,038 |
| Air Force | Minnesota | National Guard | Minneapolis-St Paul IAP | Complete | | Planned | | PA/SI Completed - RI Planned | 108 | 0 | 11,191 |
| Air Force | Mississippi | Active | Columbus AFB | Underway | 202309 | Underway | 202709 | PA/SI and RI Underway | 5,117 | 120 | 30,734 |
| Air Force | Mississippi | National Guard | Gulfport Biloxi | Complete | | Planned | | PA/SI Completed - RI Planned | 987 | 0 | 23,826 |
| Air Force | Mississippi | National Guard | Jackson | Complete | | Planned | | PA/SI Completed - RI Planned | 234 | 0 | 12,484 |
| Air Force | Mississippi | Active | Keesler AFB | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 3,522 | 122 | 9,123 |
| Air Force | Mississippi | National Guard | Key Field | Complete | | Planned | | PA/SI Completed - RI Planned | 80 | 1,214 | 24,069 |
| Air Force | Missouri | National Guard | Lambert St. Louis | Complete | | Planned | | PA/SI Completed - RI Planned | 78 | 0 | 12,639 |
| Air Force | Missouri | BRAC | Richards-Gebaur AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 733 | 0 | 6,887 |
| Air Force | Missouri | National Guard | Rosecrans Memorial | Complete | | Planned | | PA/SI Completed - RI Planned | 97 | 1,312 | 13,805 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|------------------------------------|--------------|--------------------------|--------------|--------------------------|--|--|--|--|
| Air Force | Missouri | Active | Whiteman AFB | Underway | 202309 | Planned | | PA/SI Underway | 953 | 1,174 | 12,033 |
| Air Force | Montana | National Guard | Great Falls International Airport | Complete | | Planned | | PA/SI Completed - RI Planned | 191 | 83 | 26,695 |
| Air Force | Montana | Active | Malmstrom AFB | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 2,316 | 471 | 19,310 |
| Air Force | Nebraska | National Guard | Lincoln Municipal | Complete | | Planned | | PA/SI Completed - RI Planned | 197 | 5,472 | 13,719 |
| Air Force | Nebraska | Active | Offutt AFB | Underway | 202309 | Underway | 202609 | PA/SI and RI Underway | 3,178 | 0 | 44,787 |
| Air Force | Nevada | Active | Creech AFB | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 5,053 | 103 | 25,401 |
| Air Force | Nevada | Active | Nellis AFB | Complete | | Underway | 202606 | PA/SI Completed - RI Underway | 7,221 | 150 | 42,938 |
| Air Force | Nevada | National Guard | Reno Tahoe | Complete | | Planned | | PA/SI Completed - RI Planned | 113 | 0 | 19,246 |
| Air Force | New Hampshire | Active | New Boston Space Force Station | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 3,476 | 139 | 11,962 |
| Air Force | New Hampshire | National Guard | Pease | Complete | | | | PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation | 0 | 0 | 0 |
| Air Force | New Hampshire | BRAC | Pease AFB | Complete | | Underway | 202507 | PA/SI Completed - RI Underway | 79,255 | 10,629 | 333,574 |
| Air Force | New Jersey | National Guard | Atlantic City | Complete | | Planned | | PA/SI Completed - RI Planned | 571 | 0 | 39,048 |
| Air Force | New Jersey | Active | Joint Base McGuire-Dix-Lakehurst | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 30,702 | 685 | 119,152 |
| Air Force | New Mexico | Active | Cannon AFB | Complete | | Underway | 202608 | PA/SI Completed - RI Underway | 28,314 | 4,041 | 30,236 |
| Air Force | New Mexico | Active | Holloman AFB | Complete | | Underway | 202711 | PA/SI Completed - RI Underway | 3,521 | 192 | 17,492 |
| Air Force | New Mexico | Active | Kirtland AFB | Underway | 202309 | Planned | | PA/SI Underway | 1,360 | 569 | 239 |
| Air Force | New York | Active | Air Force Research Laboratory Rome | Complete | | Planned | | PA/SI Completed - RI Planned | 1,200 | 721 | 8,972 |
| Air Force | New York | National Guard | Francis S. Gabreski | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 8,835 | 4,691 | 137,405 |
| Air Force | New York | BRAC | Griffiss AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 1,847 | 0 | 40,467 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|---|--------------|--------------------------|--------------|--------------------------|-------------------------------------|--|---------------------------------------|--|
| Air Force | New York | National Guard | Hancock Field | Complete | | Planned | | PA/SI Completed - RI Planned | 339 | 0 | 11,428 |
| Air Force | New York | Active | Niagara Falls Air Reserve Station | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 2,309 | 141 | 23,090 |
| Air Force | New York | BRAC | Plattsburgh AFB | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 8,443 | 2,490 | 81,540 |
| Air Force | New York | BRAC | Roslyn Air National Guard Station | Complete | | | | PA/SI Completed - No Further Action | 53 | 0 | 0 |
| Air Force | New York | National Guard | Schenectady Airport | Complete | | Planned | | PA/SI Completed - RI Planned | 354 | 0 | 11,222 |
| Air Force | New York | National Guard | Stewart International Airport | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 9,838 | 177 | 66,346 |
| Air Force | North Carolina | National Guard | Charlotte Douglas | Complete | | Planned | | PA/SI Completed - RI Planned | 114 | 0 | 14,026 |
| Air Force | North Carolina | National Guard | New London ANGB (Stanly County Airport) | Complete | | Planned | | PA/SI Completed - RI Planned | 53 | 0 | 0 |
| Air Force | North Carolina | Active | Seymour Johnson AFB | Complete | | Underway | 202708 | PA/SI Completed - RI Underway | 1,935 | 242 | 26,543 |
| Air Force | North Dakota | Active | Cavalier Space Force Station | Underway | 202309 | Underway | 202609 | PA/SI and RI Underway | 3,326 | 0 | 11,753 |
| Air Force | North Dakota | Active | Grand Forks AFB | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 2,888 | 631 | 25,656 |
| Air Force | North Dakota | National Guard | Hector Field | Complete | | Planned | | PA/SI Completed - RI Planned | 102 | 0 | 29,650 |
| Air Force | North Dakota | Active | Minot AFB | Underway | 202309 | Underway | 202701 | PA/SI and RI Underway | 2,495 | 206 | 30,667 |
| Air Force | Ohio | Active | Air Force Plant 36 | Complete | | | | PA/SI Completed - No Further Action | 379 | 0 | 0 |
| Air Force | Ohio | Active | Air Force Plant 85 | Complete | | Planned | | PA/SI Completed - RI Planned | 1,259 | 521 | 8,249 |
| Air Force | Ohio | BRAC | Gentile Air Force Station | Complete | | Planned | | PA/SI Completed - RI Planned | 273 | 0 | 2,233 |
| Air Force | Ohio | National Guard | Mansfield | Underway | 202309 | Planned | | PA/SI Underway | 335 | 0 | 15,668 |
| Air Force | Ohio | BRAC | Newark AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 302 | 0 | 2,531 |
| Air Force | Ohio | BRAC | Rickenbacker | Complete | | Planned | | PA/SI Completed - RI Planned | 494 | 0 | 46,104 |
| Air Force | Ohio | National Guard | Rickenbacker | Complete | | Planned | | PA/SI Completed - RI Planned | 83 | 0 | 0 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|------------------------|--------------------------|---|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Air Force | Ohio | National Guard | Springfield-Beckley Municipal | Complete | | Planned | | PA/SI Completed - RI Planned | 368 | 1,008 | 10,950 |
| Air Force | Ohio | National Guard | Toledo Express | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 2,343 | 702 | 11,457 |
| Air Force | Ohio | Active | Wright Patterson AFB | Underway | 202309 | Underway | 202607 | PA/SI and RI Underway | 42,120 | 172 | 35,596 |
| Air Force | Ohio | Active | Youngstown Air Reserve Station | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 2,507 | 607 | 16,923 |
| Air Force | Oklahoma | Active | Air Force Plant 3 | Complete | | Underway | 202712 | PA/SI Completed - RI Underway | 2,951 | 112 | 10,136 |
| Air Force | Oklahoma | Active | Altus AFB | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 5,242 | 120 | 27,206 |
| Air Force | Oklahoma | Active | Tinker AFB | Underway | 202309 | Underway | 202809 | PA/SI and RI Underway | 46,611 | 223 | 29,481 |
| Air Force | Oklahoma | National Guard | Tulsa International Airport | Complete | | Planned | | PA/SI Completed - RI Planned | 98 | 2,815 | 27,711 |
| Air Force | Oklahoma | Active | Vance AFB/Kegelman | Underway | 202309 | Underway | 202709 | PA/SI and RI Underway | 4,334 | 117 | 15,658 |
| Air Force | Oklahoma | National Guard | Will Rogers International Airport | Complete | | Planned | | PA/SI Completed - RI Planned | 355 | 0 | 30,195 |
| Air Force | Oregon | National Guard | Klamath Falls | Underway | 202309 | Planned | | PA/SI Underway | 927 | 0 | 18,126 |
| Air Force | Oregon | National Guard | Portland International Airport PORTLAND (EESOH-MIS name) | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 1,748 | 582 | 13,554 |
| Air Force | Pennsylvania | National Guard | Biddle ANGB (formerly Horsham/Willow Grove ANG) | Underway | 202309 | Underway | 202609 | PA/SI and RI Underway | 28,792 | 2,200 | 59,699 |
| Air Force | Pennsylvania | National Guard | Harrisburg International Airport | Complete | | Planned | | PA/SI Completed - RI Planned | 512 | 1,061 | 10,744 |
| Air Force | Pennsylvania | Active | Pittsburgh Air Reserve Station | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 1,655 | 1,187 | 13,570 |
| Air Force | Pennsylvania | National Guard | Pittsburgh ANGB | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 2,541 | 1,569 | 60,048 |
| Air Force | Puerto Rico | National Guard | Puerto Rico Muniz International Airport LUIS MUNIZ MARIN (EESOH-MIS name) | Complete | | Planned | | PA/SI Completed - RI Planned | 115 | 0 | 16,406 |
| Air Force | Rhode Island | National Guard | Quonset Point State Airport | Complete | | Planned | | PA/SI Completed - RI Planned | 53 | 0 | 14,026 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/ TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|-------------------------|--------------------------|--|---------------------|---------------------------------|---------------------|---------------------------------|---|---|---|---|
| Air Force | South Carolina | Active | Joint Base Charleston | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 3,325 | 237 | 47,221 |
| Air Force | South Carolina | National Guard | McEntire Air Guard | Underway | 202309 | Planned | | PA/SI Underway | 390 | 0 | 20,472 |
| Air Force | South Carolina | BRAC | Myrtle Beach AFB | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 3,735 | 1,484 | 22,895 |
| Air Force | South Carolina | Active | Shaw AFB | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 57,720 | 5,373 | 38,416 |
| Air Force | South Dakota | Active | Ellsworth AFB | Complete | | Underway | 202606 | PA/SI Completed - RI Underway | 43,811 | 762 | 60,185 |
| Air Force | South Dakota | National Guard | Joe Foss Field (Sioux Falls) | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 2,908 | 582 | 13,351 |
| Air Force | Tennessee | Active | Arnold AFB | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 3,652 | 121 | 38,924 |
| Air Force | Tennessee | National Guard | McGhee-Tyson | Underway | 202309 | Planned | | PA/SI Underway | 326 | 0 | 16,406 |
| Air Force | Tennessee | National Guard | Memphis International Airport | Complete | | Planned | | PA/SI Completed - RI Planned | 248 | 0 | 0 |
| Air Force | Tennessee | National Guard | Nashville Metro | Complete | | Planned | | PA/SI Completed - RI Planned | 268 | 0 | 0 |
| Air Force | Texas | Active | Air Force Plant 4 | Complete | | Underway | 202712 | PA/SI Completed - RI Underway | 3,866 | 163 | 17,046 |
| Air Force | Texas | BRAC | Bergstrom AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 3,483 | 1,306 | 10,047 |
| Air Force | Texas | BRAC | Brooks-City Base | Complete | | | | PA/SI Completed - No Further Action | 66 | 0 | 0 |
| Air Force | Texas | BRAC | Carswell AFB | Complete | | | | PA/SI Completed - No Further Action | 66 | 0 | 0 |
| Air Force | Texas | Active | Dyess AFB | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 5,523 | 174 | 34,174 |
| Air Force | Texas | National Guard | Ellington Field | Complete | | Planned | | PA/SI Completed - RI Planned | 103 | 0 | 10,223 |
| Air Force | Texas | Active | Goodfellow AFB | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 3,536 | 466 | 30,172 |
| Air Force | Texas | Active | Joint Base San Antonio - Lackland, Randolph, Ft Sam Houston, Camp Bullis | Underway | 202309 | Underway | 202809 | PA/SI and RI Underway | 10,835 | 16,038 | 54,802 |
| Air Force | Texas | BRAC | Kelly AFB | Complete | | Planned | | PA/SI Completed - RI Planned | 1,917 | 0 | 47,668 |
| Air Force | Texas | Active | Laughlin AFB | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 5,091 | 808 | 10,159 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 \$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|----------------------|------------------------|--------------------------|---|---------------------|---------------------------------|---------------------|---------------------------------|---|---|--|---|
| Air Force | Texas | BRAC | Reese AFB | Complete | | Underway | 202809 | PA/SI Completed - RI Underway | 91,577 | 11,035 | 284,945 |
| Air Force | Texas | Active | Sheppard AFB | Underway | 202309 | Underway | 202709 | PA/SI and RI Underway | 3,936 | 127 | 26,256 |
| Air Force | Utah | Active | Hill AFB | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 10,087 | 197 | 40,405 |
| Air Force | Utah | National Guard | Salt Lake City | Complete | | Planned | | PA/SI Completed - RI Planned | 288 | 1,514 | 14,208 |
| Air Force | Vermont | National Guard | Burlington | Complete | | Planned | | PA/SI Completed - RI Planned | 1,858 | 0 | 29,103 |
| Air Force | Virginia | Active | Joint Base Langley-Eustis | Complete | | Underway | 202806 | PA/SI Completed - RI Underway | 5,259 | 1,022 | 54,385 |
| Air Force | Virginia | National Guard | Richmond International Airport Byrd Field | Complete | | Planned | | PA/SI Completed - RI Planned | 787 | 0 | 26,232 |
| Air Force | Wake Island | Active | Wake Island | Complete | | Underway | 202807 | PA/SI Completed - RI Underway | 3,981 | 0 | 11,684 |
| Air Force | Washington | Active | Fairchild AFB | Complete | | Underway | 202607 | PA/SI Completed - RI Underway | 19,314 | 3,113 | 84,769 |
| Air Force | Washington | BRAC | Four Lakes Air National Guard Station | Complete | | | | PA/SI Completed - No Further Action | 50 | 0 | 0 |
| Air Force | West Virginia | National Guard | EWRA Shepherd Field (Martinsburg) | Underway | 202309 | Underway | 202609 | PA/SI and RI Underway | 12,345 | 582 | 21,874 |
| Air Force | West Virginia | National Guard | Yeager (McLaughlin) | Complete | | Planned | | PA/SI Completed - RI Planned | 119 | 3,004 | 18,379 |
| Air Force | Wisconsin | National Guard | General Mitchell | Complete | | Planned | | PA/SI Completed - RI Planned | 185 | 0 | 12,245 |
| Air Force | Wisconsin | BRAC | General Mitchell Air Reserve Station | Complete | | Underway | 202712 | PA/SI Completed - RI Underway | 1,294 | 2,524 | 12,405 |
| Air Force | Wisconsin | National Guard | Truax Field | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 1,285 | 582 | 29,413 |
| Air Force | Wisconsin | National Guard | Volk Field | Complete | | Underway | 202509 | PA/SI Completed - RI Underway | 1,574 | 582 | 13,418 |
| Air Force | Wyoming | National Guard | Cheyenne Municipal | Complete | | Planned | | PA/SI Completed - RI Planned | 105 | 0 | 20,466 |
| Air Force | Wyoming | Active | FE Warren AFB | Complete | | Underway | 202709 | PA/SI Completed - RI Underway | 2,003 | 483 | 18,541 |
| DLA | California | Active | DFSP Norwalk | Complete | | Planned | | PA/SI Completed - RI Planned | 171 | 527 | 191 |

PROGRESS AT THE 714 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

| DOD COMPONENT | STATE/TERRITORY | INSTALLATION TYPE | INSTALLATION NAME | PA/SI STATUS | ESTIMATED PA/SI END DATE | RI/FS STATUS | ESTIMATED RI/FS END DATE | CLEANUP STATUS AS OF JUNE 30, 2023 | ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000) | PLANNED OBLIGATIONS IN FY 2023 (\$000) | PLANNED OBLIGATIONS AFTER FY 2023 (\$000)* |
|---------------|-----------------|-------------------|---|--------------|--------------------------|--------------|--------------------------|------------------------------------|--|--|--|
| DLA | California | Active | DFSP Ozol | Complete | | Planned | | PA/SI Completed - RI Planned | 369 | 724 | 273 |
| DLA | California | Active | DFSP San Pedro | Underway | 202309 | Planned | | PA/SI Underway | 425 | 0 | 971 |
| DLA | New Hampshire | Active | DFSP Newington | Complete | | Planned | | PA/SI Completed - RI Planned | 176 | 0 | 1,006 |
| DLA | New York | Active | DFSP Verona | Complete | | Underway | 202512 | PA/SI Completed - RI Underway | 1,167 | 536 | 195 |
| DLA | Pennsylvania | Active | Defense Distribution Center Susquehanna | Underway | 202309 | | | PA/SI Underway | 74 | 173 | 0 |
| DLA | Virginia | Active | Defense Supply Center Richmond | Underway | 202309 | | | PA/SI Underway | 42 | 0 | 0 |
| FUDS | California | FUDS | HAMILTON ARMY AIRFIELD | Underway | 202312 | Planned | | PA/SI Underway | 485 | 135 | 4,550 |
| FUDS | Michigan | FUDS | KINCHELOE AIR FORCE BASE | Complete | | Underway | 202708 | PA/SI Completed - RI Underway | 2,926 | 163 | 24,912 |
| FUDS | Rhode Island | FUDS | NAVAL AUX LANDING FIELD | Complete | | Underway | 202609 | PA/SI Completed - RI Underway | 4,500 | 870 | 5,500 |
| FUDS | Washington | FUDS | MANCHESTER ANNEX | Underway | 202406 | | | PA/SI Underway | 638 | 391 | 0 |

* These estimates are based on information available as of the end of FY 2022 and are expected to increase in the future as DoD completes investigations and defines future requirements, and due to new future regulations issued by EPA. DoD will plan and program for future requirements at that time.