

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Alabama	National Guard	AASF #1 R W Shepherd Hope Hull	Complete		Underway	203009	PA/SI Completed - RI Underway	90	0	0
Army	Alabama	National Guard	AASF #2 Birmingham	Complete		Planned		PA/SI Completed - RI Planned	90	0	0
Army	Alabama	National Guard	AASF #3 Bates Field Mobile	Complete		Planned		PA/SI Completed - RI Planned	90	0	0
Army	Alabama	BRAC	ALAAP	Complete				PA/SI Completed - No Further Action	23	0	0
Army	Alabama	Active	Anniston Army Depot	Complete		Underway	202705	PA/SI Completed - RI Underway	428	0	521
Army	Alabama	National Guard	Fort McClellan	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Alabama	BRAC	Fort McClellan BRAC	Complete		Underway	202809	PA/SI Completed - RI Underway	540	3,757	0
Army	Alabama	Active	Fort Novosel (formerly Fort Rucker)	Complete		Underway	202710	PA/SI Completed - RI Underway	935	1,378	0
Army	Alabama	National Guard	Pelham Range	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Alabama	Active	Redstone Arsenal	Complete		Underway	202812	PA/SI Completed - RI Underway	548	1,726	0
Army	Alaska	National Guard	Bethel AAOF	Complete		Planned		PA/SI Completed - RI Planned	1,132	1,776	309
Army	Alaska	National Guard	Bryant Airfield- JBER	Complete		Planned		PA/SI Completed - RI Planned	185	0	0
Army	Alaska	Active	Fort Greely	Complete		Underway	202606	PA/SI Completed - RI Underway	865	1,261	3,937
Army	Alaska	Active	Fort Wainwright	Complete		Underway	202909	PA/SI Completed - RI Underway	365	547	1,687
Army	Alaska	Active	Fort Wainwright - Gerstle River Test Site	Complete				PA/SI Completed - No Further Action	48	0	0
Army	Alaska	Active	Fort Wainwright - Haines Pipeline Facilities	Complete		Planned		PA/SI Completed - RI Planned	64	0	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Alaska	National Guard	Juneau AAOF	Complete				PA/SI Completed - No Further Action	110	0	0
Army	Alaska	National Guard	Nome AAOF	Complete		Planned		PA/SI Completed - RI Planned	110	1,798	280
Army	Arizona	National Guard	Camp Navajo	Complete		Underway	203009	PA/SI Completed - RI Underway	217	0	0
Army	Arizona	National Guard	Florence Military Reservation	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Arizona	Active	Fort Huachuca	Complete		Underway	202709	PA/SI Completed - RI Underway	542	546	3,351
Army	Arizona	National Guard	Papago Military Reservation	Complete		Underway	202909	PA/SI Completed - RI Underway	1,107	23	152
Army	Arizona	National Guard	Silver Bell Army Heliport	Complete		Underway	202909	PA/SI Completed - RI Underway	1,227	23	152
Army	Arizona	National Guard	Tempe Readiness Center	Complete				PA/SI Completed - No Further Action	10	0	0
Army	Arizona	Active	Yuma Proving Ground	Complete		Underway	202509	PA/SI Completed - RI Underway	848	703	350
Army	Arkansas	National Guard	Camp Robinson	Complete		Planned		PA/SI Completed - RI Planned	1,132	979	157
Army	Arkansas	BRAC	Fort Chaffee	Underway	202403	Planned		PA/SI Underway	499	7,091	0
Army	Arkansas	Active	Pine Bluff Arsenal	Complete		Planned		PA/SI Completed - RI Planned	305	704	0
Army	California	National Guard	Camp Roberts	Complete		Planned		PA/SI Completed - RI Planned	1,117	940	173
Army	California	National Guard	Camp San Luis Obispo	Complete		Planned		PA/SI Completed - RI Planned	83	0	0
Army	California	Active	Fort Hunter Liggett	Complete		Underway	202712	PA/SI Completed - RI Underway	1,745	793	3,403
Army	California	Active	Fort Hunter Liggett - Parks Reserve Forces Training Area	Complete		Underway	202812	PA/SI Completed - RI Underway	378	2,277	56
Army	California	Active	Fort Irwin	Complete		Planned		PA/SI Completed - RI Planned	539	2,265	0
Army	California	BRAC	Fort Ord	Complete		Planned		PA/SI Completed - RI Planned	783	15,983	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/ TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	California	National Guard	Fresno TASMG	Complete				PA/SI Completed - No Further Action	213	0	0
Army	California	BRAC	Hamilton Airfield	Complete				PA/SI Completed - No Further Action	146	2,275	0
Army	California	National Guard	JFTB Los Alamitos	Complete		Underway	202409	PA/SI Completed - RI Underway	1,398	26	0
Army	California	BRAC	Lompoc	Complete				PA/SI Completed - No Further Action	132	2,275	0
Army	California	Active	Military Ocean Terminal Concord	Complete		Underway	202812	PA/SI Completed - RI Underway	1,912	568	1,552
Army	California	National Guard	NG Sacramento Mather (AASF)	Complete		Planned		PA/SI Completed - RI Planned	85	0	0
Army	California	Active	Presidio of Monterey	Complete				PA/SI Completed - No Further Action	48	0	0
Army	California	Active	Presidio of Monterey - Sharpe Army Depot	Complete		Underway	202812	PA/SI Completed - RI Underway	1,921	1,696	0
Army	California	BRAC	Rio Vista	Complete				PA/SI Completed - No Further Action	132	2,275	0
Army	California	BRAC	Riverbank Army Ammunition Plant	Complete		Underway	202809	PA/SI Completed - RI Underway	562	3,386	0
Army	California	National Guard	Roseville Armory	Complete		Underway	202909	PA/SI Completed - RI Underway	1,206	23	166
Army	California	BRAC	Sacramento Army Depot	Complete		Planned		PA/SI Completed - RI Planned	223	2,645	0
Army	California	Active	Sierra Army Depot	Complete		Underway	202503	PA/SI Completed - RI Underway	845	331	682
Army	California	BRAC	Sierra Army Depot BRAC	Complete		Planned		PA/SI Completed - RI Planned	13	2,275	0
Army	California	National Guard	Stockton AASF	Complete		Underway	202909	PA/SI Completed - RI Underway	1,111	23	166
Army	Colorado	National Guard	Buckley Air Force Base AASF	Complete		Planned		PA/SI Completed - RI Planned	58	0	0
Army	Colorado	Active	Fort Carson	Complete		Underway	202709	PA/SI Completed - RI Underway	403	2,903	79

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Colorado	National Guard	Gypsum (HAATS)	Complete		Planned		PA/SI Completed - RI Planned	439	0	0
Army	Colorado	Active	Pueblo Army Depot Active	Complete				PA/SI Completed - No Further Action	107	0	0
Army	Colorado	BRAC	Pueblo Army Depot BRAC	Complete				PA/SI Completed - No Further Action	371	370	0
Army	Colorado	Active	Rocky Mountain Arsenal	Complete				PA/SI Completed - No Further Action	0	0	0
Army	Connecticut	National Guard	Groton AVCRAD and TASMG Hangar 2	Complete		Planned		PA/SI Completed - RI Planned	185	0	0
Army	Connecticut	National Guard	Windsor Locks AASF	Complete		Underway	202909	PA/SI Completed - RI Underway	1,109	23	170
Army	Delaware	National Guard	Duncan Armory AASF	Complete		Planned		PA/SI Completed - RI Planned	1,130	593	195
Army	Delaware	National Guard	River Road Training Site	Complete				PA/SI Completed - No Further Action	85	0	0
Army	Delaware	National Guard	Stern Armory	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Delaware	National Guard	Wilmington Armory	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Florida	Active	ASF Clearwater	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Army	Florida	National Guard	Brooksville RC, AASF #2	Complete		Planned		PA/SI Completed - RI Planned	140	0	0
Army	Florida	National Guard	Camp Blanding	Complete		Planned		PA/SI Completed - RI Planned	192	0	0
Army	Florida	National Guard	Dade City Readiness Center	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Florida	National Guard	Fort Pierce Readiness Center	Complete				PA/SI Completed - No Further Action	15	0	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Florida	National Guard	Jacksonville, Cecil Field, AASF #1	Complete				PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation	15	0	0
Army	Florida	National Guard	Lakeland Readiness Center	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Florida	National Guard	Mariana Readiness Ctr	Complete				PA/SI Completed - No Further Action	115	0	0
Army	Florida	National Guard	Pensacola (Ellyson Field)	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Florida	National Guard	Plant City Readiness Center	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Georgia	Active	Fort Eisenhower (formerly Fort Gordon)	Complete		Underway	202509	PA/SI Completed - RI Underway	458	0	0
Army	Georgia	Active	Fort Eisenhower (formerly Fort Gordon) - Gillem Annex	Complete		Underway	202509	PA/SI Completed - RI Underway	107	0	0
Army	Georgia	BRAC	Fort Gillem	Complete		Underway	202809	PA/SI Completed - RI Underway	391	4,498	0
Army	Georgia	BRAC	Fort McPherson	Complete				PA/SI Completed - No Further Action	0	0	0
Army	Georgia	Active	Fort Moore (formerly Fort Benning)	Complete		Underway	202806	PA/SI Completed - RI Underway	503	243	1,288
Army	Georgia	Active	Fort Moore (formerly Fort Benning) - Camp Merrill	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Army	Georgia	Active	Fort Stewart	Complete		Underway	202509	PA/SI Completed - RI Underway	400	571	0
Army	Georgia	Active	Fort Stewart - Hunter AAF	Complete		Underway	202509	PA/SI Completed - RI Underway	365	565	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Georgia	National Guard	General Lucius D. Clay National Guard Center	Complete		Planned		PA/SI Completed - RI Planned	88	0	1,010
Army	Georgia	National Guard	Georgia Garrison Training Center	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Georgia	National Guard	Hunter AAF - AASF Hangar 805	Complete				PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation	15	0	0
Army	Georgia	National Guard	Winder Barrow County Airport (enclave)	Complete		Underway	202909	PA/SI Completed - RI Underway	1,157	23	168
Army	Guam	National Guard	AASF Guam	Complete				PA/SI Completed - No Further Action	110	0	0
Army	Hawaii	National Guard	Fort Ruger	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Hawaii	National Guard	Hilo AASF #2	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Hawaii	National Guard	Kalaoloa Facility (Former Barbers Point-NAS)	Complete		Underway	203009	PA/SI Completed - RI Underway	110	0	0
Army	Hawaii	Active	USAG HI - Dillingham Military Reservation	Complete				PA/SI Completed - No Further Action	50	0	0
Army	Hawaii	Active	USAG HI - Fort Shafter/Tripler Army Medical Center	Complete		Planned		PA/SI Completed - RI Planned	149	0	0
Army	Hawaii	Active	USAG HI - Hawaii - Wheeler Army Airfield	Complete		Planned		PA/SI Completed - RI Planned	125	0	0
Army	Hawaii	Active	USAG HI - Helemano RAD REC Station	Complete				PA/SI Completed - No Further Action	110	0	0
Army	Hawaii	Active	USAG HI - Kahuku Training Area	Complete				PA/SI Completed - No Further Action	50	0	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Hawaii	Active	USAG HI - Kilauea Military Reservation	Complete		Planned		PA/SI Completed - RI Planned	110	0	0
Army	Hawaii	Active	USAG HI - Kipapa Ammunition Storage Site	Complete				PA/SI Completed - No Further Action	50	0	0
Army	Hawaii	Active	USAG HI - Kunia Field Station	Complete				PA/SI Completed - No Further Action	50	0	0
Army	Hawaii	Active	USAG HI - Makua Military Reservation	Complete				PA/SI Completed - No Further Action	65	0	0
Army	Hawaii	Active	USAG HI - Oahu - Schofield Barracks	Complete		Planned		PA/SI Completed - RI Planned	723	0	0
Army	Hawaii	Active	USAG HI - Pohakuloa Training Center	Complete		Planned		PA/SI Completed - RI Planned	384	0	0
Army	Hawaii	Active	USAG HI - Waikakalaua Ammunition Storage Tunnels	Complete				PA/SI Completed - No Further Action	50	0	0
Army	Hawaii	National Guard	Waiawa Unit Training Equipment Site (UTES)	Complete		Underway	203009	PA/SI Completed - RI Underway	90	0	0
Army	Idaho	National Guard	Edgemeade TS Mountain Home	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Idaho	National Guard	Gowen Field Boise/Airport Training Area	Complete		Planned		PA/SI Completed - RI Planned	89	568	161
Army	Idaho	National Guard	Orchard MATES Boise	Complete				PA/SI Completed - No Further Action	88	0	0
Army	Illinois	Active	Charles Melvin Price Support Center	Complete				PA/SI Completed - No Further Action	0	0	0
Army	Illinois	National Guard	Chicago (Midway Armory, AASF #2)	Complete		Planned		PA/SI Completed - RI Planned	90	0	0
Army	Illinois	National Guard	Decatur AASF #1	Complete		Underway	203009	PA/SI Completed - RI Underway	88	0	0
Army	Illinois	BRAC	Fort Sheridan	Complete		Planned		PA/SI Completed - RI Planned	535	2,645	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Illinois	Active	Joliet Army Ammunition Plant	Complete				PA/SI Completed - No Further Action	0	0	0
Army	Illinois	National Guard	Kankakee AASF / Readiness Center	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Illinois	National Guard	Peoria AASF #3 and AASF #4	Complete		Planned		PA/SI Completed - RI Planned	90	0	0
Army	Illinois	Active	Rock Island Arsenal	Complete		Planned		PA/SI Completed - RI Planned	421	3,123	355
Army	Illinois	BRAC	Savanna Army Depot	Complete		Underway	202509	PA/SI Completed - RI Underway	1,627	5,980	0
Army	Illinois	National Guard	Sparta Armory	Complete				PA/SI Completed - No Further Action	0	0	0
Army	Indiana	National Guard	Camp Atterbury/ Range 36 ATG	Complete		Planned		PA/SI Completed - RI Planned	1,141	517	0
Army	Indiana	BRAC	Fort Benjamin Harrison	Complete		Underway	202809	PA/SI Completed - RI Underway	568	3,386	0
Army	Indiana	National Guard	Gary AASF	Complete		Planned		PA/SI Completed - RI Planned	110	0	0
Army	Indiana	Active	Indiana Army Ammunition Plant	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Army	Indiana	Active	Jefferson Proving Ground	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Army	Indiana	National Guard	Muscatatuck Urban Training Center	Complete		Planned		PA/SI Completed - RI Planned	178	0	0
Army	Indiana	BRAC	Newport Chemical Depot	Complete		Underway	202809	PA/SI Completed - RI Underway	727	4,498	0
Army	Indiana	National Guard	Shelbyville AASF	Complete		Underway	202909	PA/SI Completed - RI Underway	1,102	23	154
Army	Iowa	National Guard	Boone AASF	Complete		Underway	203009	PA/SI Completed - RI Underway	841	18	143
Army	Iowa	National Guard	Camp Dodge Johnston Training Site	Complete		Planned		PA/SI Completed - RI Planned	1,215	18	143
Army	Iowa	National Guard	Davenport AASF	Complete		Underway	202809	PA/SI Completed - RI Underway	864	18	1,143
Army	Iowa	Active	Iowa Army Ammunition Plant	Complete		Underway	202507	PA/SI Completed - RI Underway	1,852	143	302

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Iowa	National Guard	Waterloo Big Rock AASF #2	Complete		Underway	202809	PA/SI Completed - RI Underway	1,032	18	1,143
Army	Kansas	Active	ASF New Century	Complete				PA/SI Completed - No Further Action	38	0	0
Army	Kansas	Active	Fort Leavenworth	Complete		Underway	202506	PA/SI Completed - RI Underway	2,057	0	63
Army	Kansas	Active	Fort Riley	Complete		Underway	202609	PA/SI Completed - RI Underway	3,319	0	279
Army	Kansas	BRAC	Kansas Army Ammunition Plant	Complete		Planned		PA/SI Completed - RI Planned	503	2,090	0
Army	Kansas	National Guard	Salina AASF #2	Complete		Underway	203009	PA/SI Completed - RI Underway	110	0	0
Army	Kansas	Active	Sunflower Army Ammunition Plant	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Army	Kansas	National Guard	Topeka Forbes Field AASF #1	Complete		Underway	202809	PA/SI Completed - RI Underway	938	18	1,000
Army	Kentucky	Active	Blue Grass Army Depot	Complete		Underway	202812	PA/SI Completed - RI Underway	305	0	0
Army	Kentucky	BRAC	Bluegrass Army Depot BRAC	Complete		Underway	202809	PA/SI Completed - RI Underway	826	4,498	0
Army	Kentucky	National Guard	Boone National Guard Center - AASF	Complete		Underway	202909	PA/SI Completed - RI Underway	1,132	23	169
Army	Kentucky	Active	Fort Campbell	Complete		Underway	202409	PA/SI Completed - RI Underway	604	0	1,953
Army	Kentucky	Active	Fort Knox	Complete		Underway	202809	PA/SI Completed - RI Underway	326	185	381
Army	Kentucky	National Guard	W.H. Ford Regional Training Center	Complete		Planned		PA/SI Completed - RI Planned	116	785	0
Army	Louisiana	National Guard	Camp Beauregard	Complete		Planned		PA/SI Completed - RI Planned	90	653	0
Army	Louisiana	National Guard	Camp Minden	Complete				PA/SI Completed - No Further Action	109	0	0
Army	Louisiana	National Guard	Camp Villere	Complete				PA/SI Completed - No Further Action	10	0	0
Army	Louisiana	National Guard	Esler Field AASF #2	Complete		Planned		PA/SI Completed - RI Planned	85	404	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Louisiana	Active	Fort Johnson (formerly Fort Polk)	Complete		Underway	202710	PA/SI Completed - RI Underway	305	0	2,156
Army	Louisiana	Active	Fort Johnson (formerly Fort Polk) - Peason Ridge	Complete				PA/SI Completed - No Further Action	61	0	0
Army	Louisiana	National Guard	Hammond AASF #1	Complete		Planned		PA/SI Completed - RI Planned	110	0	0
Army	Louisiana	National Guard	Lake Charles Chenault Airfield	Complete				PA/SI Completed - No Further Action	70	0	0
Army	Maine	National Guard	Bangor Training Site	Complete		Planned		PA/SI Completed - RI Planned	90	0	0
Army	Maine	National Guard	Brunswick West	Complete				PA/SI Completed - No Further Action	10	0	0
Army	Maine	National Guard	Brunswick Armed Forces Reserve Center	Complete				PA/SI Completed - No Further Action	16	0	0
Army	Maine	National Guard	Brunswick East	Complete				PA/SI Completed - No Further Action	10	0	0
Army	Maine	National Guard	Caswell Training Site	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Maine	National Guard	Presque Isle SFRO	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Marshall Islands	Active	Kwajalein Atoll	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Army	Maryland	Active	Aberdeen Proving Ground	Complete		Underway	202806	PA/SI Completed - RI Underway	1,544	3,970	0
Army	Maryland	Active	Aberdeen Proving Ground - Adelphi Laboratory Center	Complete		Underway	203209	PA/SI Completed - RI Underway	0	0	0
Army	Maryland	Active	Fort Detrick	Complete		Underway	202702	PA/SI Completed - RI Underway	1,944	39	197
Army	Maryland	Active	Fort Detrick - Forest Glen Annex	Complete		Underway	202708	PA/SI Completed - RI Underway	858	39	197
Army	Maryland	Active	Fort Meade	Complete		Underway	202702	PA/SI Completed - RI Underway	1,147	16	83

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Maryland	BRAC	Fort Meade	Complete		Underway	202509	PA/SI Completed - RI Underway	1,802	826	0
Army	Maryland	Active	Fort Meade - Phoenix Military Reservation	Complete				PA/SI Completed - No Further Action	48	0	0
Army	Maryland	National Guard	Weide AASF (enclave on APG)	Complete				PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation	15	0	0
Army	Massachusetts	National Guard	Camp Edwards	Complete				PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation	15	0	0
Army	Massachusetts	BRAC	Devens	Complete		Underway	202809	PA/SI Completed - RI Underway	21,644	9,655	40,722
Army	Massachusetts	Active	Devens Reserve Forces Training Area	Complete				PA/SI Completed - No Further Action	48	0	0
Army	Massachusetts	Active	Natick Soldier Systems Center	Complete				PA/SI Completed - No Further Action	61	0	0
Army	Massachusetts	BRAC	Sudbury	Complete		Underway	202506	PA/SI Completed - RI Underway	2,995	1,719	0
Army	Massachusetts	National Guard	Westfield/Barnes AASF	Complete				PA/SI Completed - No Further Action	10	0	0
Army	Michigan	National Guard	Belmont Armory	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Michigan	Active	Detroit Arsenal	Complete		Underway	202409	PA/SI Completed - RI Underway	412	508	487
Army	Michigan	BRAC	Detroit Arsenal	Complete		Planned		PA/SI Completed - RI Planned	135	2,275	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Michigan	National Guard	Ft Custer	Complete				PA/SI Completed - No Further Action	88	0	0
Army	Michigan	National Guard	Grand Ledge AASF	Complete		Underway	202809	PA/SI Completed - RI Underway	2,463	80	38
Army	Michigan	National Guard	Lansing Airport Hangar	Complete		Planned		PA/SI Completed - RI Planned	1,157	692	173
Army	Michigan	National Guard	MTC-H Camp Grayling Airfield (installation-wide PAI)	Complete		Underway	202409	PA/SI Completed - RI Underway	2,159	17	0
Army	Michigan	National Guard	MTC-H Camp Grayling-Cantonment	Complete		Underway	202409	PA/SI Completed - RI Underway	857	17	0
Army	Michigan	National Guard	MTC-H Camp Grayling-MATES	Complete		Underway	203009	PA/SI Completed - RI Underway	249	71	1,000
Army	Minnesota	National Guard	Camp Ripley (all AOIs)	Complete		Underway	203009	PA/SI Completed - RI Underway	125	0	0
Army	Minnesota	National Guard	Camp Ripley (Installation Wide PA) (Western AOI SI)	Complete		Underway	203009	PA/SI Completed - RI Underway	237	0	0
Army	Minnesota	National Guard	Holman Field AASF	Complete		Planned		PA/SI Completed - RI Planned	185	0	0
Army	Minnesota	National Guard	St Cloud AASF	Complete				PA/SI Completed - No Further Action	115	0	0
Army	Minnesota	Active	Twin Cities Army Ammunition Plant	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Army	Mississippi	National Guard	AASF Jackson	Complete				PA/SI Completed - No Further Action	185	0	0
Army	Mississippi	National Guard	AASF Meridian	Complete		Underway	203009	PA/SI Completed - RI Underway	185	0	0
Army	Mississippi	National Guard	AASF Tupelo	Complete		Underway	202909	PA/SI Completed - RI Underway	1,236	23	156
Army	Mississippi	National Guard	Camp McCain	Complete		Planned		PA/SI Completed - RI Planned	185	0	0
Army	Mississippi	National Guard	Camp Shelby	Complete		Underway	203009	PA/SI Completed - RI Underway	90	0	0
Army	Mississippi	National Guard	TASMG Gulfport	Complete		Planned		PA/SI Completed - RI Planned	90	0	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Missouri	Active	Fort Leonard Wood	Complete		Underway	202709	PA/SI Completed - RI Underway	552	956	3,374
Army	Missouri	National Guard	Jefferson City AASF/ Armory	Complete		Planned		PA/SI Completed - RI Planned	90	0	0
Army	Missouri	Active	Lake City Ammunition Plant	Complete		Underway	202709	PA/SI Completed - RI Underway	1,617	4,962	0
Army	Missouri	National Guard	Springfield AVCRAD	Complete		Planned		PA/SI Completed - RI Planned	90	0	0
Army	Missouri	Active	St Louis Army Ammunition Plant	Complete				PA/SI Completed - No Further Action	0	0	0
Army	Missouri	National Guard	Whiteman Flight Facility	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Montana	National Guard	Fort William Henry Harrison /JFHQ MT	Complete		Underway	202409	PA/SI Completed - RI Underway	259	26	112
Army	Montana	National Guard	Helena Aviation Readiness Center - AASF	Complete		Underway	202809	PA/SI Completed - RI Underway	860	18	143
Army	Nebraska	Active	Cornhusker Army Ammunition Plant	Complete				PA/SI Completed - No Further Action	0	0	0
Army	Nebraska	National Guard	Grand Island AASF/ RC	Complete		Planned		PA/SI Completed - RI Planned	108	0	0
Army	Nebraska	National Guard	Lincoln AASF/ Readiness Center	Complete		Planned		PA/SI Completed - RI Planned	108	0	0
Army	Nebraska	National Guard	Norfolk FMS #7	Complete				PA/SI Completed - No Further Action	108	0	0
Army	Nevada	Active	Hawthorne Army Depot	Complete		Underway	202812	PA/SI Completed - RI Underway	620	628	2,302
Army	Nevada	National Guard	Las Vegas Cheyenne AASF	Complete				PA/SI Completed - No Further Action	108	0	0
Army	Nevada	National Guard	Reno AASF	Complete		Underway	203009	PA/SI Completed - RI Underway	108	0	0
Army	New Hampshire	National Guard	AASF Concord	Complete		Planned		PA/SI Completed - RI Planned	108	0	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	New Hampshire	Active	Cold Regions Research and Engineering Laboratory	Complete				PA/SI Completed - No Further Action	0	0	0
Army	New Hampshire	National Guard	Former Crash Fire Station, Building 241	Complete				PA/SI Completed - No Further Action	15	0	0
Army	New Hampshire	National Guard	Stafford TS - New Hampshire TS	Complete		Planned		PA/SI Completed - RI Planned	209	0	0
Army	New Hampshire	National Guard	State Military Reservation	Complete		Planned		PA/SI Completed - RI Planned	413	0	0
Army	New Jersey	National Guard	AASF Main Hangar-cold storage	Complete		Planned		PA/SI Completed - RI Planned	1,118	18	149
Army	New Jersey	BRAC	Fort Monmouth	Underway	202402	Planned		PA/SI Underway	117	2,223	0
Army	New Jersey	Active	Picatiny Arsenal	Complete		Underway	202702	PA/SI Completed - RI Underway	3,138	20	240
Army	New Mexico	BRAC	Fort Wingate	Complete		Planned		PA/SI Completed - RI Planned	526	3,016	0
Army	New Mexico	National Guard	Riorancho	Complete				PA/SI Completed - No Further Action	110	0	0
Army	New Mexico	National Guard	Roswell	Complete				PA/SI Completed - No Further Action	180	0	0
Army	New Mexico	National Guard	Santa Fe AASF	Complete		Underway	203009	PA/SI Completed - RI Underway	110	546	0
Army	New Mexico	Active	White Sands Missile Range	Complete		Planned		PA/SI Completed - RI Planned	397	0	2,014
Army	New York	National Guard	Albany AASF #3/DMNA HQ /FMS #16	Complete		Underway	203009	PA/SI Completed - RI Underway	92	0	0
Army	New York	National Guard	Camp Smith/CSMS A	Complete		Underway	202409	PA/SI Completed - RI Underway	847	18	0
Army	New York	Active	Fort Drum	Complete		Underway	202702	PA/SI Completed - RI Underway	7,412	0	465
Army	New York	Active	Fort Hamilton	Complete				PA/SI Completed - No Further Action	48	0	0
Army	New York	National Guard	Rochester Readiness Center/AASF #2	Complete		Planned		PA/SI Completed - RI Planned	104	0	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	New York	National Guard	Ronkonkoma Readiness Center/ AASF #1	Complete				PA/SI Completed - No Further Action	104	0	0
Army	New York	BRAC	Seneca Army Ammunition Plant	Complete		Underway	202608	PA/SI Completed - RI Underway	3,228	1,852	0
Army	New York	Active	Watervliet Arsenal	Complete		Underway	202702	PA/SI Completed - RI Underway	1,639	206	0
Army	New York	Active	West Point	Complete		Underway	202709	PA/SI Completed - RI Underway	589	708	2,975
Army	North Carolina	Active	Fort Liberty (formerly Fort Bragg)	Complete		Underway	202710	PA/SI Completed - RI Underway	774	0	0
Army	North Carolina	Active	Fort Liberty (formerly Fort Bragg) - Camp Mackall	Complete				PA/SI Completed - No Further Action	121	0	0
Army	North Carolina	Active	Military Ocean Terminal Sunny Point	Complete		Planned		PA/SI Completed - RI Planned	211	261	464
Army	North Carolina	National Guard	Morrisville AASF #1	Complete		Underway	203004	PA/SI Completed - RI Underway	90	0	0
Army	North Carolina	National Guard	Salisbury AASF #2	Complete		Underway	202909	PA/SI Completed - RI Underway	2,359	23	155
Army	North Carolina	Active	Tarheel Army Missile Plant	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Army	North Dakota	National Guard	Bismarck AASF Complex	Complete		Underway	202909	PA/SI Completed - RI Underway	1,132	23	171
Army	North Dakota	National Guard	Fargo AASF #2	Complete				PA/SI Completed - No Further Action	108	0	0
Army	Ohio	National Guard	Green Armory AASF#1	Complete		Planned		PA/SI Completed - RI Planned	85	0	0
Army	Ohio	Active	Lima Army Tank Plant	Complete				PA/SI Completed - No Further Action	138	0	0
Army	Ohio	National Guard	Mansfield LAHM Fire Station	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Ohio	National Guard	Rickenbacker (MTA) - AASF #2	Complete		Planned		PA/SI Completed - RI Planned	140	1,008	0
Army	Oklahoma	Active	Fort Sill	Complete		Underway	202609	PA/SI Completed - RI Underway	2,595	2,256	67

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Oklahoma	National Guard	Lexington AASF #1	Complete		Underway	203009	PA/SI Completed - RI Underway	140	0	0
Army	Oklahoma	Active	McAlester Army Ammunition Plant	Complete		Underway	202712	PA/SI Completed - RI Underway	352	652	0
Army	Oklahoma	National Guard	Tulsa AASF #2	Complete		Planned		PA/SI Completed - RI Planned	140	0	0
Army	Oregon	National Guard	Bend COTEF (Youth Challenge)	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Oregon	National Guard	Biak Training Areas Brett Hall	Complete				PA/SI Completed - No Further Action	185	0	0
Army	Oregon	National Guard	Camp Adair Corvallis	Complete				PA/SI Completed - No Further Action	111	0	0
Army	Oregon	National Guard	Central Oregon Unit Training Equipment Site	Complete				PA/SI Completed - No Further Action	110	0	0
Army	Oregon	National Guard	Christmas Valley Radar Site	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Oregon	National Guard	McNary Field Salem AASF	Complete		Underway	203009	PA/SI Completed - RI Underway	1,363	18	0
Army	Oregon	National Guard	MTA Camp Rilea	Complete		Planned		PA/SI Completed - RI Planned	185	0	0
Army	Oregon	National Guard	Pang Base Enclave	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Oregon	National Guard	Pendleton Complex Armory / AASF	Complete		Planned		PA/SI Completed - RI Planned	185	0	0
Army	Oregon	BRAC	Umatilla Chemical Depot	Complete				PA/SI Completed - No Further Action	139	2,275	0
Army	Oregon	National Guard	Umatilla Depot	Complete		Planned		PA/SI Completed - RI Planned	185	0	0
Army	Pennsylvania	Active	Carlisle Barracks	Complete		Underway	202910	PA/SI Completed - RI Underway	257	517	354
Army	Pennsylvania	National Guard	Fort Indiantown Gap	Complete		Underway	202909	PA/SI Completed - RI Underway	1,587	18	161

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Pennsylvania	National Guard	Johnstown AASF #2/Readiness Center	Complete		Planned		PA/SI Completed - RI Planned	140	0	0
Army	Pennsylvania	Active	Letterkenny Army Depot	Complete		Underway	202702	PA/SI Completed - RI Underway	3,294	0	247
Army	Pennsylvania	BRAC	Letterkenny Army Depot	Complete				PA/SI Completed - No Further Action	13	0	0
Army	Pennsylvania	BRAC	N Penn	Complete		Underway	202609	PA/SI Completed - RI Underway	4,515	0	0
Army	Pennsylvania	Active	Scranton Army Ammunition Plant	Complete		Underway	202707	PA/SI Completed - RI Underway	87	398	483
Army	Pennsylvania	Active	Tobyhanna Army Depot	Complete		Underway	202702	PA/SI Completed - RI Underway	2,181	0	880
Army	Puerto Rico	National Guard	AASF PR	Complete		Planned		PA/SI Completed - RI Planned	108	0	0
Army	Puerto Rico	National Guard	Camp Santiago Joint Maneuver Training Center	Complete		Planned		PA/SI Completed - RI Planned	64	0	0
Army	Puerto Rico	National Guard	Fort Allen	Complete		Planned		PA/SI Completed - RI Planned	52	0	0
Army	Puerto Rico	Active	Fort Buchanan	Complete		Underway	202909	PA/SI Completed - RI Underway	312	768	0
Army	Puerto Rico	National Guard	Gurabo Readiness Center	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Puerto Rico	National Guard	Mayaguez Readiness Center	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Puerto Rico	National Guard	Vega Baja Readiness Center	Complete		Planned		PA/SI Completed - RI Planned	108	0	0
Army	Puerto Rico	National Guard	Watercraft Maintenance Support Center	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Rhode Island	National Guard	North Smithfield	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Rhode Island	National Guard	Quonset Point-AASF	Complete		Planned		PA/SI Completed - RI Planned	110	0	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	South Carolina	National Guard	AASF Upstate	Complete		Planned		PA/SI Completed - RI Planned	90	0	0
Army	South Carolina	National Guard	Allendale Armory	Complete		Planned		PA/SI Completed - RI Planned	185	0	0
Army	South Carolina	Active	Fort Jackson	Complete		Underway	202409	PA/SI Completed - RI Underway	536	0	0
Army	South Carolina	National Guard	McCrary Training Site	Complete		Planned		PA/SI Completed - RI Planned	187	0	0
Army	South Carolina	National Guard	McEntire ANG AASF	Complete		Underway	203009	PA/SI Completed - RI Underway	90	0	0
Army	South Dakota	National Guard	Joint Forces Headquarters SD	Complete				PA/SI Completed - No Further Action	85	0	0
Army	South Dakota	National Guard	Rapid City Airport Complex	Complete		Underway	202909	PA/SI Completed - RI Underway	1,133	23	165
Army	Tennessee	National Guard	AASF #2 TN	Complete		Planned		PA/SI Completed - RI Planned	185	0	0
Army	Tennessee	BRAC	DDMT	Complete		Planned		PA/SI Completed - RI Planned	522	3,016	0
Army	Tennessee	Active	Holston Army Ammunition Plant	Complete		Planned		PA/SI Completed - RI Planned	280	0	0
Army	Tennessee	National Guard	Jackson Airport Armory/AASF #3	Complete		Planned		PA/SI Completed - RI Planned	85	0	0
Army	Tennessee	National Guard	Joint Base Berry Field	Complete				PA/SI Completed - No Further Action	10	0	0
Army	Tennessee	Active	Milan Army Ammunition Plant	Complete		Underway	202511	PA/SI Completed - RI Underway	397	0	0
Army	Tennessee	Active	Volunteer Army Ammunition Plant	Complete				PA/SI Completed - No Further Action	0	0	0
Army	Tennessee	National Guard	VTS Smyrna	Complete		Planned		PA/SI Completed - RI Planned	211	0	0
Army	Texas	Active	ASF Conroe	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Army	Texas	National Guard	Austin Bergstrom Hangar	Complete		Underway	202909	PA/SI Completed - RI Underway	1,112	23	148
Army	Texas	National Guard	El Campo	Complete		Underway	202909	PA/SI Completed - RI Underway	1,167	23	148

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Texas	National Guard	Ellington Field	Complete		Planned		PA/SI Completed - RI Planned	90	0	0
Army	Texas	Active	Fort Bliss	Complete		Underway	202710	PA/SI Completed - RI Underway	645	1,481	67
Army	Texas	Active	Fort Cavazos (formerly Fort Hood)	Complete		Underway	202909	PA/SI Completed - RI Underway	563	1,349	329
Army	Texas	National Guard	Grand Prairie (DNAS)	Complete		Underway	202909	PA/SI Completed - RI Underway	1,107	23	148
Army	Texas	BRAC	Lone Star AAP	Complete		Planned		PA/SI Completed - RI Planned	500	5,239	0
Army	Texas	Active	Longhorn Army Ammunition Plant	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Army	Texas	National Guard	Martindale - AASF	Complete		Planned		PA/SI Completed - RI Planned	185	0	0
Army	Texas	Active	Red River Army Depot	Complete		Underway	202809	PA/SI Completed - RI Underway	419	0	0
Army	Texas	BRAC	Red River Army Depot	Complete		Planned		PA/SI Completed - RI Planned	500	3,386	0
Army	Texas	National Guard	Saginaw Burn Pit Area	Complete		Planned		PA/SI Completed - RI Planned	5	0	0
Army	Utah	National Guard	AASF-E.J. Garn Aviation Complex	Complete		Underway	203009	PA/SI Completed - RI Underway	215	0	0
Army	Utah	National Guard	Camp Williams	Complete				PA/SI Completed - No Further Action	0	0	0
Army	Utah	Active	Dugway Proving Ground	Complete		Planned		PA/SI Completed - RI Planned	539	3,106	492
Army	Utah	National Guard	Sustained Airborne TNG FAC	Complete		Underway	203009	PA/SI Completed - RI Underway	183	642	0
Army	Utah	Active	Tooele Army Depot	Complete		Planned		PA/SI Completed - RI Planned	539	596	0
Army	Utah	BRAC	Tooele Army Depot	Complete				PA/SI Completed - No Further Action	817	5,609	0
Army	Utah	Active	Tooele Army Depot South (Deseret Chemical Depot)	Complete		Planned		PA/SI Completed - RI Planned	366	596	0
Army	Utah	National Guard	Wendover Airport - AVFAC	Complete		Planned		PA/SI Completed - RI Planned	138	642	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Utah	Active	White Sands Missile Range - Green River Test Site	Complete				PA/SI Completed - No Further Action	68	0	0
Army	Vermont	National Guard	JFHQ Camp Johnson	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Vermont	National Guard	South Burlington AASF / Readiness Center	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Vermont	National Guard	TS Ethan Allen Range	Complete		Planned		PA/SI Completed - RI Planned	23	0	0
Army	Virgin Islands	National Guard	AAOF Blair Hangar	Complete		Planned		PA/SI Completed - RI Planned	108	0	0
Army	Virginia	National Guard	AASF Byrd Field	Complete		Underway	203009	PA/SI Completed - RI Underway	185	0	0
Army	Virginia	National Guard	Camp Pendleton SMR	Complete		Planned		PA/SI Completed - RI Planned	110	0	0
Army	Virginia	National Guard	Chesterfield Limited AASF	Complete		Planned		PA/SI Completed - RI Planned	110	0	0
Army	Virginia	BRAC	Fort Barfoot (formerly Fort Pickett)	Complete		Planned		PA/SI Completed - RI Planned	144	2,275	0
Army	Virginia	National Guard	Fort Barfoot (formerly Fort Pickett) - MTC	Complete		Underway	202909	PA/SI Completed - RI Underway	1,178	23	149
Army	Virginia	Active	Fort Belvoir	Complete		Underway	202702	PA/SI Completed - RI Underway	2,321	0	23
Army	Virginia	Active	Fort Gregg-Adams (formerly Fort Lee)	Complete		Underway	202702	PA/SI Completed - RI Underway	1,781	13	259
Army	Virginia	BRAC	Fort Monroe	Complete		Underway	202809	PA/SI Completed - RI Underway	542	2,645	0
Army	Virginia	Active	Fort Walker (formerly Fort AP Hill)	Complete		Underway	202702	PA/SI Completed - RI Underway	2,778	71	240
Army	Virginia	National Guard	Ft. Belvoir AASF	Complete				PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation	85	0	0
Army	Virginia	Active	JB Myer Henderson Hall	Complete		Underway	202909	PA/SI Completed - RI Underway	160	759	289

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Virginia	Active	Radford Army Ammunition Plant	Complete		Underway	202702	PA/SI Completed - RI Underway	2,128	80	0
Army	Virginia	BRAC	Vint Hill Farms	Complete		Underway	202503	PA/SI Completed - RI Underway	5,966	1,672	0
Army	Washington	National Guard	AASF #2 WA	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Washington	National Guard	Bremerton	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Washington	BRAC	Camp Bonneville	Complete				PA/SI Completed - No Further Action	142	2,275	0
Army	Washington	National Guard	Camp Murray	Complete				PA/SI Completed - No Further Action	15	0	0
Army	Washington	Active	JB Lewis McChord	Complete		Underway	202506	PA/SI Completed - RI Underway	3,873	0	0
Army	Washington	Active	JB Lewis McChord - Yakima Training Center	Complete		Underway	202812	PA/SI Completed - RI Underway	3,636	5,611	9,714
Army	West Virginia	National Guard	CTC Camp Dawson-Kingwood	Complete		Planned		PA/SI Completed - RI Planned	102	0	0
Army	West Virginia	National Guard	Fixed wing AAS	Complete		Planned		PA/SI Completed - RI Planned	141	0	0
Army	West Virginia	National Guard	Parkersburg AASF #1	Complete		Planned		PA/SI Completed - RI Planned	108	0	0
Army	West Virginia	National Guard	Wheeling - AASF #2	Complete		Planned		PA/SI Completed - RI Planned	153	0	0
Army	Wisconsin	Active	Badger Army Ammunition Plant	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Army	Wisconsin	Active	Fort McCoy	Complete		Underway	202812	PA/SI Completed - RI Underway	1,554	0	169
Army	Wisconsin	National Guard	Madison AASF #2	Complete		Planned		PA/SI Completed - RI Planned	110	0	0
Army	Wisconsin	National Guard	West Bend AASF #1 / Armory	Complete		Underway	202809	PA/SI Completed - RI Underway	787	18	1,143

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Army	Wyoming	National Guard	Casper	Complete				PA/SI Completed - No Further Action	10	0	0
Army	Wyoming	National Guard	Cheyenne AASF	Complete				PA/SI Completed - No Further Action	110	0	0
Army	Wyoming	National Guard	MTCH Camp Guernsey	Complete		Planned		PA/SI Completed - RI Planned	192	0	0
Navy	Alaska	BRAC	Adak AK NAF	Complete		Underway	202706	PA/SI Completed - RI Underway	833	1,207	632
Navy	Alaska	Active	AMCHITKA AK FLTSURSPDET1	Complete		Underway	203601	PA/SI Completed - RI Underway	4,710	0	467
Navy	Alaska	Active	BARROW AK NARL	Complete		Underway	203602	PA/SI Completed - RI Underway	1,734	0	1,547
Navy	Alaska	Active	WALES AK	Complete				PA/SI Completed - No Further Action	0	0	0
Navy	Arizona	Active	YUMA AZ MCAS	Complete		Underway	202601	PA/SI Completed - RI Underway	2,990	0	0
Navy	California	BRAC	ALAMEDA NAS	Complete		Underway	202609	PA/SI Completed - RI Underway	5,940	4,698	13,535
Navy	California	Active	AZUSA CA NCCOSC MORRIS DA	Complete		Underway	202906	PA/SI Completed - RI Underway	1,455	0	0
Navy	California	Active	BARSTOW CA MCLB	Complete		Underway	202704	PA/SI Completed - RI Underway	2,321	0	0
Navy	California	Active	CAMP PENDLETON CA MCB	Underway	202406	Underway	202612	PA/SI and RI Underway	2,223	0	0
Navy	California	Active	CHINA LAKE CA NAWCWPNSDIV	Complete		Underway	203201	PA/SI Completed - RI Underway	3,479	5,623	0
Navy	California	BRAC	Concord NWS	Complete		Underway	202709	PA/SI Completed - RI Underway	818	993	507
Navy	California	BRAC	Crows NALF	Complete		Planned		PA/SI Completed - RI Planned	217	0	1,529
Navy	California	Active	EL CENTRO CA NAF	Complete		Underway	202609	PA/SI Completed - RI Underway	4,088	0	0
Navy	California	BRAC	El Toro MCAS	Complete		Underway	202703	PA/SI Completed - RI Underway	1,957	5,000	14,448
Navy	California	BRAC	Hunters Point Annex	Complete		Planned		PA/SI Completed - RI Planned	950	0	3,127

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Navy	California	Active	IMPERIAL BEACH CA NAVALF	Complete		Planned		PA/SI Completed - RI Planned	452	1,590	0
Navy	California	Active	LEMOORE CA NAS	Complete		Underway	202902	PA/SI Completed - RI Underway	2,173	0	0
Navy	California	BRAC	Long Beach NS	Complete		Planned		PA/SI Completed - RI Planned	30	0	1,970
Navy	California	BRAC	Long Beach NSY	Complete		Planned		PA/SI Completed - RI Planned	30	0	0
Navy	California	BRAC	Mare Island NSY	Complete		Underway	202806	PA/SI Completed - RI Underway	1,186	2,096	922
Navy	California	Active	MIRAMAR CA MCAS	Complete		Planned		PA/SI Completed - RI Planned	1,777	1,015	0
Navy	California	BRAC	Moffett Field NAS	Complete				PA/SI Completed - Additional Work will be Combined with Work Being Conducted by Another Federal Agency	45	1,000	0
Navy	California	Active	NAS PT MUGU CA NAVAIRWARC	Complete		Underway	203103	PA/SI Completed - RI Underway	1,828	0	0
Navy	California	Active	NAVBASE CORONADO	Complete		Underway	202909	PA/SI Completed - RI Underway	1,728	0	2,364
Navy	California	Active	NAVBASE SAN DIEGO	Complete		Underway	202509	PA/SI Completed - RI Underway	3,931	0	0
Navy	California	Active	NAVCOMTELSTA STOCKTON	Complete		Underway	202508	PA/SI Completed - RI Underway	2,311	0	0
Navy	California	BRAC	Point Molate NFD	Complete		Planned		PA/SI Completed - RI Planned	30	50	0
Navy	California	Active	PORT HUENEME CA NFELC	Complete		Underway	202904	PA/SI Completed - RI Underway	1,201	0	0
Navy	California	Active	SAN DIEGO CA AUXLNDFLD	Complete		Underway	202609	PA/SI Completed - RI Underway	817	0	0
Navy	California	Active	SAN DIEGO CA FASWTC PAC	Complete		Underway	202504	PA/SI Completed - RI Underway	212	945	0
Navy	California	Active	SAN DIEGO CA NISE-WEST	Complete		Underway	202504	PA/SI Completed - RI Underway	212	984	0
Navy	California	Active	SAN NICOLAS IS CA OLF	Complete		Planned		PA/SI Completed - RI Planned	395	0	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Navy	California	Active	SEAL BEACH CA WPNSUPFAC	Complete		Planned		PA/SI Completed - RI Planned	1,346	1,487	0
Navy	California	Active	SPAWARSSYSCEN PACIFIC SD	Complete		Underway	202504	PA/SI Completed - RI Underway	709	1,529	0
Navy	California	BRAC	Treasure Island NS	Complete		Underway	202409	PA/SI Completed - RI Underway	6,112	3,000	10,843
Navy	California	BRAC	Tustin MCAS	Complete		Underway	202703	PA/SI Completed - RI Underway	2,505	5,000	16,220
Navy	California	Active	TWENTYNINE PALMS CA MAGCC	Complete		Underway	202809	PA/SI Completed - RI Underway	4,100	0	0
Navy	Connecticut	Active	BLOOMFIELD CT NWIRP	Complete				PA/SI Completed - No Further Action	0	0	0
Navy	Connecticut	Active	NEW LONDON CT NSB	Complete		Underway	202902	PA/SI Completed - RI Underway	604	0	658
Navy	District of Columbia	Active	WASHINGTON DC COMNAVDIST	Complete		Planned		PA/SI Completed - RI Planned	645	0	0
Navy	District of Columbia	Active	WASHINGTON DC NAVSECSTA	Complete				PA/SI Completed - No Further Action	42	0	0
Navy	District of Columbia	Active	WASHINGTON DC NRL	Complete		Underway	203209	PA/SI Completed - RI Underway	260	514	0
Navy	Florida	BRAC	Cecil Field NAS	Complete		Underway	202701	PA/SI Completed - RI Underway	854	800	1,104
Navy	Florida	Active	CID CORRY STATION	Complete		Underway	202703	PA/SI Completed - RI Underway	1,368	432	567
Navy	Florida	Active	FISC JAX (NWCF)	Complete		Planned		PA/SI Completed - RI Planned	50	300	0
Navy	Florida	Active	JACKSONVILLE FL NAS	Complete		Underway	203709	PA/SI Completed - RI Underway	9,132	0	8,397
Navy	Florida	Active	KEY WEST FL NAS	Complete		Underway	204104	PA/SI Completed - RI Underway	7,539	0	6,214
Navy	Florida	BRAC	KEY WEST FL NAS	Complete		Planned		PA/SI Completed - RI Planned	45	0	0
Navy	Florida	Active	MAYPORT FL NS	Complete		Underway	203601	PA/SI Completed - RI Underway	806	1,497	102
Navy	Florida	Active	NSWC DIV PANAMA CITY	Complete		Underway	203107	PA/SI Completed - RI Underway	303	98	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Navy	Florida	BRAC	Orlando NTC	Complete		Underway	202612	PA/SI Completed - RI Underway	295	800	1,104
Navy	Florida	Active	PENSACOLA FL NAS	Complete		Underway	203508	PA/SI Completed - RI Underway	5,927	3,159	699
Navy	Florida	Active	SAUFLEY FLD FL NAS	Complete		Underway	202703	PA/SI Completed - RI Underway	3,258	1,174	133
Navy	Florida	Active	WHITING FLD FL NAS	Complete		Underway	203706	PA/SI Completed - RI Underway	9,283	0	15,970
Navy	Georgia	Active	ALBANY GA MCLB	Complete		Planned		PA/SI Completed - RI Planned	590	0	0
Navy	Georgia	Active	KINGS BAY GA NSB	Complete		Underway	203105	PA/SI Completed - RI Underway	1,184	0	1,537
Navy	Guam	BRAC	Guam Agana NAS	Complete				PA/SI Completed - No Further Action	172	0	0
Navy	Guam	Active	GUAM FLT & INDUS SUP CTR	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Navy	Guam	Active	GUAM NAVACTS	Complete		Underway	202903	PA/SI Completed - RI Underway	5,977	2,447	0
Navy	Guam	Active	GUAM NCTAMS WESTPAC	Complete		Underway	202911	PA/SI Completed - RI Underway	0	0	0
Navy	Guam	Active	GUAM NSRF	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Navy	Guam	Active	GUAM PWC	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Navy	Guam	Active	NSA ANDERSEN GUAM	Underway	202408	Underway	202705	PA/SI and RI Underway	2,937	1,700	596
Navy	Hawaii	Active	BARBERS POINT HI NAS	Complete				PA/SI Completed - No Further Action	199	0	0
Navy	Hawaii	BRAC	Barbers Point NAS	Complete		Underway	202709	PA/SI Completed - RI Underway	310	0	0
Navy	Hawaii	Active	BARKING SANDS HI PMRF	Complete		Planned		PA/SI Completed - RI Planned	510	724	2,245
Navy	Hawaii	Active	CAMP H. M. SMITH OAHU HI	Complete		Underway	202802	PA/SI Completed - RI Underway	0	0	0
Navy	Hawaii	Active	JBPHH PEARL HARBOR HI	Complete		Planned		PA/SI Completed - RI Planned	1,569	1,861	1,554

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Navy	Hawaii	Active	KANEOHE BAY HI MCB	Complete		Planned		PA/SI Completed - RI Planned	661	287	851
Navy	Hawaii	Active	NAVFAC HAWAII P HARBOR	Complete		Underway	202608	PA/SI Completed - RI Underway	832	0	0
Navy	Hawaii	Active	NMC EAD DET PEARL HARBOR	Complete		Planned		PA/SI Completed - RI Planned	532	0	0
Navy	Hawaii	Active	PEARL HARBOR HI FISC	Complete		Underway	202806	PA/SI Completed - RI Underway	483	0	0
Navy	Hawaii	Active	PEARL HARBOR HI NSY	Complete		Planned		PA/SI Completed - RI Planned	418	287	851
Navy	Illinois	BRAC	Glenview NAS	Complete		Planned		PA/SI Completed - RI Planned	310	0	0
Navy	Illinois	Active	GREAT LAKES IL NSTC	Complete		Underway	202802	PA/SI Completed - RI Underway	1,177	0	0
Navy	Indiana	BRAC	Indianapolis	Complete				PA/SI Completed - No Further Action	660	0	1,104
Navy	Indiana	Active	NAVSURFWARCEMDIV CRANE	Complete		Underway	203512	PA/SI Completed - RI Underway	1,215	0	894
Navy	Kentucky	BRAC	Louisville Crane Division Det NOS/ NSWC	Complete		Planned		PA/SI Completed - RI Planned	520	0	1,104
Navy	Louisiana	Active	NEW ORLEANS LA NAS JRB	Complete		Underway	203009	PA/SI Completed - RI Underway	5,196	0	13,577
Navy	Maine	BRAC	Brunswick NAS	Complete		Underway	202412	PA/SI Completed - RI Underway	6,500	5,750	2,791
Navy	Maine	Active	NCTAMSLANT DET CUTLER	Complete		Underway	203301	PA/SI Completed - RI Underway	3,037	0	94
Navy	Maine	Active	PORTS NSYD PORTS NH	Complete				PA/SI Completed - No Further Action	278	0	783
Navy	Maryland	Active	ANNAPOLIS MD NAVACAD	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Navy	Maryland	Active	ANNAPOLIS MD NS	Complete		Planned		PA/SI Completed - RI Planned	389	0	0
Navy	Maryland	BRAC	Annapolis NSWC Carderock DIV Det	Complete		Underway	202409	PA/SI Completed - RI Underway	1,214	750	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Navy	Maryland	Active	BAINBRIDGE MD NTC	Complete				PA/SI Completed - No Further Action	42	0	0
Navy	Maryland	Active	CHESAPEAKE BEACH MD RESLB	Complete		Underway	203304	PA/SI Completed - RI Underway	5,959	621	4,052
Navy	Maryland	Active	INDIAN HEAD MD NSWCTRDIV	Complete		Underway	203406	PA/SI Completed - RI Underway	2,124	0	0
Navy	Maryland	Active	NAVSURFWARCEN WBETH DD	Complete				PA/SI Completed - No Further Action	266	0	0
Navy	Maryland	Active	PATUXENT RIVER MD NAS	Complete		Underway	202911	PA/SI Completed - RI Underway	7,342	400	1,101
Navy	Maryland	Active	SOLOMONS MD NRECC	Complete		Underway	202903	PA/SI Completed - RI Underway	127	0	0
Navy	Maryland	Active	ST INIGOES MD NAVELEXSYS	Complete		Underway	202907	PA/SI Completed - RI Underway	959	0	200
Navy	Maryland	Active	W REED NAT MIL MED CTR	Complete				PA/SI Completed - No Further Action	62	0	0
Navy	Maryland	BRAC	White Oak- NSWC Dahlgren DIV Det (Silver Spring)	Complete		Planned		PA/SI Completed - RI Planned	955	0	0
Navy	Massachusetts	Active	BEDFORD MA NWRIP	Complete				PA/SI Completed - No Further Action	42	0	0
Navy	Massachusetts	BRAC	South Weymouth NAS	Complete		Underway	202409	PA/SI Completed - RI Underway	4,964	3,985	4,114
Navy	Midway Islands	BRAC	MIDWAY ISLAND NAF	Complete				PA/SI Completed - No Further Action	45	0	0
Navy	Minnesota	Active	MINNEAPOLIS MN NIROP	Complete		Planned		PA/SI Completed - RI Planned	50	0	0
Navy	Mississippi	Active	GULFPORT MS NCBC	Complete		Underway	203404	PA/SI Completed - RI Underway	2,016	0	793
Navy	Mississippi	Active	MERIDIAN MS NAS	Complete		Underway	202806	PA/SI Completed - RI Underway	6,581	1,169	8,846
Navy	Missouri	Active	KANSAS CITY MO	Complete				PA/SI Completed - No Further Action	179	0	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Navy	Missouri	BRAC	KANSAS CITY MO	Complete				PA/SI Completed - No Further Action	45	0	0
Navy	Nevada	Active	FALLON NV NAS	Complete		Underway	202902	PA/SI Completed - RI Underway	2,659	0	0
Navy	New Jersey	Active	NMC DET EARLE	Complete		Underway	203502	PA/SI Completed - RI Underway	3,128	0	0
Navy	New Jersey	BRAC	Trenton NAWC-AD	Complete		Underway	202407	PA/SI Completed - RI Underway	2,977	502	480
Navy	New York	Active	BETHPAGE NY NWIRP	Complete		Planned		PA/SI Completed - RI Planned	137	0	0
Navy	New York	Active	CALVERTON NY NPRO	Complete		Underway	203703	PA/SI Completed - RI Underway	7,317	962	1,237
Navy	North Carolina	Active	CAMP LEJEUNE NC MCB	Complete		Underway	204810	PA/SI Completed - RI Underway	20,998	1,807	4,971
Navy	North Carolina	Active	CHERRY POINT NC MCAS	Complete		Underway	203702	PA/SI Completed - RI Underway	10,773	2,819	1,071
Navy	Pennsylvania	Active	MECHANICSBURG PA NAVICP	Complete		Underway	203603	PA/SI Completed - RI Underway	1,499	32	1,701
Navy	Pennsylvania	BRAC	Philadelphia NS	Complete		Underway	202705	PA/SI Completed - RI Underway	822	0	796
Navy	Pennsylvania	Active	PHILADELPHIA PA NSWCSSSES	Complete		Underway	203805	PA/SI Completed - RI Underway	0	1,050	1,574
Navy	Pennsylvania	BRAC	Warminster NAWC AD	Complete		Underway	202409	PA/SI Completed - RI Underway	29,770	2,680	6,267
Navy	Pennsylvania	BRAC	Willow Grove NASJRB	Complete		Underway	202409	PA/SI Completed - RI Underway	63,119	8,897	14,770
Navy	Puerto Rico	BRAC	Puerto Rico NA/NAVACT	Complete		Underway	202703	PA/SI Completed - RI Underway	687	468	10,041
Navy	Puerto Rico	Active	ROOSEVELT ROADS RQ CGARCA	Complete		Underway	202601	PA/SI Completed - RI Underway	1,367	1,075	3,239
Navy	Puerto Rico	Active	SAN JUAN PR MCRC	Complete		Planned		PA/SI Completed - RI Planned	385	0	0
Navy	Rhode Island	BRAC	DAVISVILLE NCBC	Complete				PA/SI Completed - No Further Action	66	275	0
Navy	Rhode Island	Active	NEWPORT RI NETC	Underway	202608	Underway	202911	PA/SI and RI Underway	2,478	1,188	122

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Navy	South Carolina	Active	BEAUFORT SC MCAS	Complete		Underway	203712	PA/SI Completed - RI Underway	1,822	1,433	1,685
Navy	South Carolina	BRAC	Charleston NS	Complete		Planned		PA/SI Completed - RI Planned	755	0	1,560
Navy	South Carolina	BRAC	Charleston NSY	Complete		Planned		PA/SI Completed - RI Planned	207	0	0
Navy	South Carolina	Active	PARRIS ISLAND SC MCRD	Complete		Underway	203506	PA/SI Completed - RI Underway	626	664	3,533
Navy	Tennessee	Active	BRISTOL TN NWIRP	Complete				PA/SI Completed - No Further Action	177	0	0
Navy	Tennessee	BRAC	Memphis NAS (Millington)	Complete		Planned		PA/SI Completed - RI Planned	834	0	1,104
Navy	Tennessee	Active	MILLINGTON TN SUPPACT	Complete				PA/SI Completed - No Further Action	204	0	0
Navy	Texas	BRAC	Chase Field NAS	Complete		Underway	202701	PA/SI Completed - RI Underway	2,793	204	1,255
Navy	Texas	Active	CORPUS CHRISTI TX NAS	Complete		Underway	203707	PA/SI Completed - RI Underway	1,748	0	2,378
Navy	Texas	BRAC	Dallas NAS	Complete		Underway	202609	PA/SI Completed - RI Underway	894	5,000	1,974
Navy	Texas	Active	DALLAS TX NWIRP	Complete		Planned		PA/SI Completed - RI Planned	264	0	794
Navy	Texas	Active	FT WORTH TX NAS JRB	Complete		Underway	202604	PA/SI Completed - RI Underway	538	1,842	683
Navy	Texas	Active	KINGSVILLE TX NAS	Complete		Underway	203707	PA/SI Completed - RI Underway	894	0	2,378
Navy	Texas	Active	MCLENNAN TX NIROP	Complete		Planned		PA/SI Completed - RI Planned	262	0	1,556
Navy	Virginia	Active	CHESAPEAKE VA NSGA NW	Complete		Underway	203609	PA/SI Completed - RI Underway	1,284	0	0
Navy	Virginia	Active	CHESAPEAKE VA STJULCREEK	Complete		Planned		PA/SI Completed - RI Planned	559	0	2,551
Navy	Virginia	Active	CRANEY ISLAND VA NFD/NSC	Complete		Underway	203401	PA/SI Completed - RI Underway	0	525	0
Navy	Virginia	Active	DAHLGREN VA NSWCTR DIV	Complete		Planned		PA/SI Completed - RI Planned	1,436	354	0

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Navy	Virginia	Active	DAM NECK VA	Complete		Planned		PA/SI Completed - RI Planned	1,072	0	2,551
Navy	Virginia	BRAC	Driver NRTF	Complete				PA/SI Completed - No Further Action	314	0	0
Navy	Virginia	Active	LITTLE CREEK VA NAVPHIBSE	Complete		Planned		PA/SI Completed - RI Planned	2,613	0	2,085
Navy	Virginia	Active	NMC DET YORKTOWN	Complete		Underway	203312	PA/SI Completed - RI Underway	1,775	0	2,204
Navy	Virginia	Active	NORFOLK VA FISC	Complete		Planned		PA/SI Completed - RI Planned	266	0	510
Navy	Virginia	Active	NORFOLK VA NB	Complete		Underway	203405	PA/SI Completed - RI Underway	1,000	2,035	7,397
Navy	Virginia	Active	OCEANA VA NAS	Complete		Underway	203210	PA/SI Completed - RI Underway	18,904	568	12,096
Navy	Virginia	Active	PORTSMOUTH VA NH	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Navy	Virginia	Active	PORTSMOUTH VA NORFOLK NSY	Complete		Underway	203703	PA/SI Completed - RI Underway	1,157	0	3,571
Navy	Virginia	Active	QUANTICO VA MCCOMBDEV CMD	Complete		Underway	203209	PA/SI Completed - RI Underway	1,086	0	641
Navy	Virginia	Active	WILLIAMSBURG VA FISC CA	Complete		Planned		PA/SI Completed - RI Planned	1,054	0	2,040
Navy	Washington	Active	BREMERTON WA NAVBASE	Complete		Planned		PA/SI Completed - RI Planned	4,260	0	4,976
Navy	Washington	Active	EVERETT WA NAVSTA	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Navy	Washington	Active	INDIAN ISLAND WA NAVMAG	Complete		Planned		PA/SI Completed - RI Planned	1,666	0	3,111
Navy	Washington	Active	KEYPORT WA NUWC DIV	Complete		Underway	203702	PA/SI Completed - RI Underway	5,843	1,000	1,129
Navy	Washington	Active	MANCHESTER WA FUELDPTPSND	Complete		Planned		PA/SI Completed - RI Planned	851	0	1,037
Navy	Washington	Active	OSO JIM CREEK WA NRS	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Navy	Washington	Active	PUGET SOUND WA NAVSHIPYD	Complete		Planned		PA/SI Completed - RI Planned	5,866	0	5,970

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Navy	Washington	BRAC	Puget Sound NS Sand Point	Complete				PA/SI Completed - No Further Action	45	0	0
Navy	Washington	Active	WHIDBEY IS WA NAS	Complete		Underway	203703	PA/SI Completed - RI Underway	38,386	11,219	48,285
Navy	West Virginia	Active	NAVICOM SUGAR GROVE	Complete		Planned		PA/SI Completed - RI Planned	0	0	0
Navy	West Virginia	Active	ROCKET CTR WVA WV ABL MNR	Complete		Planned		PA/SI Completed - RI Planned	447	0	510
Air Force	Alabama	National Guard	Birmingham International Airport	Complete		Planned		PA/SI Completed - RI Planned	80	0	27,736
Air Force	Alabama	Active	Maxwell-Gunter AFB	Complete		Underway	202809	PA/SI Completed - RI Underway	4,983	1,916	24,547
Air Force	Alabama	National Guard	Montgomery Regional (Dannelly Field) MONTGOMERY ANGB (EESOH-MIS name)	Complete		Underway	202809	PA/SI Completed - RI Underway	87	1,446	10,492
Air Force	Alaska	Active	Clear Space Force Station	Complete		Underway	202807	PA/SI Completed - RI Underway	4,518	0	28,023
Air Force	Alaska	Active	Eareckson AFS	Complete		Underway	202609	PA/SI Completed - RI Underway	7,423	868	87,089
Air Force	Alaska	Active	Eielson AFB	Complete		Underway	202608	PA/SI Completed - RI Underway	85,856	9,443	59,764
Air Force	Alaska	BRAC	Galena Forward Operating Location	Complete		Underway	202609	PA/SI Completed - RI Underway	4,112	1,607	26,207
Air Force	Alaska	Active	Joint Base Elmendorf-Richardson	Complete		Underway	202909	PA/SI Completed - RI Underway	7,673	4,342	138,643
Air Force	Alaska	Active	King Salmon	Complete		Underway	202509	PA/SI Completed - RI Underway	1,741	1,572	35,953
Air Force	Alaska	BRAC	Kulis Air National Guard Base	Complete		Underway	202606	PA/SI Completed - RI Underway	3,976	984	15,753
Air Force	Arizona	Active	Air Force Plant 44	Complete		Underway	202809	PA/SI Completed - RI Underway	2,803	1,275	18,019
Air Force	Arizona	BRAC	Air Force Research Laboratory Mesa	Complete				PA/SI Completed - No Further Action	74	0	0
Air Force	Arizona	Active	Davis-Monthan AFB	Complete		Underway	202606	PA/SI Completed - RI Underway	12,002	257	14,181

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Air Force	Arizona	National Guard	Goldwater ANGB	Complete		Planned		PA/SI Completed - RI Planned	171	0	35,241
Air Force	Arizona	Active	Luke AFB	Complete		Underway	202606	PA/SI Completed - RI Underway	15,963	1,344	67,229
Air Force	Arizona	National Guard	Morris (Tucson International Airport)	Complete		Underway	202609	PA/SI Completed - RI Underway	3,631	582	27,112
Air Force	Arizona	BRAC	Williams AFB	Complete		Underway	202809	PA/SI Completed - RI Underway	8,428	3,215	34,157
Air Force	Arkansas	BRAC	Eaker AFB	Complete		Planned		PA/SI Completed - RI Planned	787	3,124	11,493
Air Force	Arkansas	National Guard	Ft. Smith	Complete		Planned		PA/SI Completed - RI Planned	129	1,673	12,047
Air Force	Arkansas	Active	Little Rock AFB	Complete		Underway	202709	PA/SI Completed - RI Underway	5,987	2,421	24,497
Air Force	California	Active	Air Force Plant 42	Complete		Planned		PA/SI Completed - RI Planned	1,497	3,468	7,822
Air Force	California	Active	Beale AFB	Complete		Underway	202709	PA/SI Completed - RI Underway	7,287	147	36,908
Air Force	California	BRAC	Castle AFB	Complete		Underway	202609	PA/SI Completed - RI Underway	13,026	214	34,887
Air Force	California	National Guard	Channel Islands	Complete		Planned		PA/SI Completed - RI Planned	292	0	1,670
Air Force	California	Active	Edwards AFB	Complete		Underway	202609	PA/SI Completed - RI Underway	7,764	2,361	52,021
Air Force	California	National Guard	Fresno Air Guard	Complete		Planned		PA/SI Completed - RI Planned	391	0	23,329
Air Force	California	BRAC	George AFB	Complete		Underway	202809	PA/SI Completed - RI Underway	5,142	1,981	29,624
Air Force	California	Active	Los Angeles Space Force Base	Complete				PA/SI Completed - No Further Action	119	0	0
Air Force	California	BRAC	March AFB	Complete		Underway	202509	PA/SI Completed - RI Underway	16,397	2,374	17,501
Air Force	California	Active	March Air Reserve Base	Complete		Underway	202509	PA/SI Completed - RI Underway	3,974	163	23,082
Air Force	California	BRAC	Mather AFB	Complete		Underway	202609	PA/SI Completed - RI Underway	12,085	5,095	48,320

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Air Force	California	BRAC	McClellan AFB	Complete		Planned		PA/SI Completed - RI Planned	1,435	3,572	3,095
Air Force	California	National Guard	Moffett Field	Complete		Planned		PA/SI Completed - RI Planned	76	1,006	12,060
Air Force	California	BRAC	Norton AFB	Complete		Planned		PA/SI Completed - RI Planned	1,337	0	26,520
Air Force	California	BRAC	Onizuka Air Force Station	Complete				PA/SI Completed - No Further Action	59	0	0
Air Force	California	BRAC	Ontario Air Force Station	Complete				PA/SI Completed - No Further Action	74	0	0
Air Force	California	Active	Travis AFB	Complete		Underway	202607	PA/SI Completed - RI Underway	6,898	264	50,162
Air Force	California	Active	Vandenberg Space Force Base	Complete		Underway	202801	PA/SI Completed - RI Underway	2,603	210	19,195
Air Force	Colorado	Active	Air Force Plant PJKS	Complete		Underway	202909	PA/SI Completed - RI Underway	1,031	0	0
Air Force	Colorado	BRAC	Buckley Annex	Complete				PA/SI Completed - No Further Action	49	0	0
Air Force	Colorado	Active	Buckley Space Force Base	Complete		Underway	202606	PA/SI Completed - RI Underway	7,386	1,479	16,447
Air Force	Colorado	Active	Cheyenne Mountain Space Force Station	Complete		Underway	202909	PA/SI Completed - RI Underway	422	0	0
Air Force	Colorado	BRAC	Lowry AFB	Complete		Underway	202809	PA/SI Completed - RI Underway	477	0	753
Air Force	Colorado	Active	Peterson Space Force Base	Complete		Underway	202606	PA/SI Completed - RI Underway	98,270	6,509	200,200
Air Force	Colorado	Active	Schriever Space Force Base	Complete		Underway	202909	PA/SI Completed - RI Underway	3,550	955	677
Air Force	Colorado	Active	USAF Academy	Complete		Underway	202709	PA/SI Completed - RI Underway	4,520	2,445	23,395
Air Force	Connecticut	National Guard	Bradley International Airport	Complete		Planned		PA/SI Completed - RI Planned	105	0	13,797
Air Force	Delaware	Active	Dover AFB	Complete		Underway	202608	PA/SI Completed - RI Underway	7,042	339	52,455
Air Force	Delaware	National Guard	New Castle	Complete		Planned		PA/SI Completed - RI Planned	76	0	16,406

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Air Force	District of Columbia	Active	JOINT BASE ANACOSTIA-BOLLING	Complete		Planned		PA/SI Completed - RI Planned	156	0	0
Air Force	Florida	Active	Avon Park Air Force Reserve	Complete		Underway	202806	PA/SI Completed - RI Underway	1,679	525	9,500
Air Force	Florida	Active	Cape Canaveral Space Force Station	Complete		Underway	202809	PA/SI Completed - RI Underway	8,411	0	9,770
Air Force	Florida	Active	Eglin AFB	Complete		Underway	202609	PA/SI Completed - RI Underway	5,052	166	66,622
Air Force	Florida	BRAC	Homestead AFB	Complete				PA/SI Completed - No Further Action	176	0	0
Air Force	Florida	Active	Homestead Air Reserve Base	Complete		Underway	202709	PA/SI Completed - RI Underway	6,924	222	32,998
Air Force	Florida	Active	Hurlburt Field	Complete		Underway	202809	PA/SI Completed - RI Underway	6,850	214	35,469
Air Force	Florida	National Guard	Jacksonville	Complete		Underway	202709	PA/SI Completed - RI Underway	4,154	1,039	9,566
Air Force	Florida	Active	MacDill AFB	Complete		Underway	202806	PA/SI Completed - RI Underway	7,342	141	21,730
Air Force	Florida	Active	Patrick Space Force Base	Complete		Underway	202806	PA/SI Completed - RI Underway	5,503	142	15,892
Air Force	Florida	Active	Tyndall AFB	Complete		Underway	202803	PA/SI Completed - RI Underway	9,016	0	28,441
Air Force	Georgia	Active	Air Force Plant 6	Complete		Underway	202807	PA/SI Completed - RI Underway	2,102	168	18,902
Air Force	Georgia	Active	Dobbins Air Reserve Base	Complete		Underway	202609	PA/SI Completed - RI Underway	1,982	168	35,326
Air Force	Georgia	Active	Moody AFB	Complete		Underway	202609	PA/SI Completed - RI Underway	1,677	166	23,114
Air Force	Georgia	Active	Robins AFB	Complete		Underway	202808	PA/SI Completed - RI Underway	8,091	1,565	46,685
Air Force	Georgia	National Guard	Savannah International Airport	Complete		Underway	202709	PA/SI Completed - RI Underway	2,560	582	19,949
Air Force	Hawaii	Active	Bellows Air Force Station	Complete				PA/SI Completed - No Further Action	128	0	0
Air Force	Idaho	National Guard	Boise	Complete		Planned		PA/SI Completed - RI Planned	430	0	23,105

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Air Force	Idaho	Active	Mountain Home AFB	Complete		Underway	202607	PA/SI Completed - RI Underway	4,440	2,529	45,054
Air Force	Illinois	BRAC	Chanute AFB	Complete		Underway	202806	PA/SI Completed - RI Underway	6,120	2,153	32,437
Air Force	Illinois	National Guard	Greater Peoria	Complete		Underway	202509	PA/SI Completed - RI Underway	1,945	704	9,796
Air Force	Illinois	BRAC	O'Hare Air Reserve Station	Complete		Planned		PA/SI Completed - RI Planned	939	0	40,197
Air Force	Illinois	Active	Scott AFB	Complete		Underway	202709	PA/SI Completed - RI Underway	3,828	180	29,780
Air Force	Illinois	National Guard	Springfield Municipal (Capital)	Complete		Underway	202509	PA/SI Completed - RI Underway	1,621	582	12,586
Air Force	Indiana	National Guard	Fort Wayne Municipal	Complete		Planned		PA/SI Completed - RI Planned	113	0	16,406
Air Force	Indiana	BRAC	Grissom AFB	Complete		Underway	202712	PA/SI Completed - RI Underway	584	1,808	9,824
Air Force	Indiana	Active	Grissom Air Reserve Base	Complete		Underway	202709	PA/SI Completed - RI Underway	2,315	622	8,975
Air Force	Indiana	National Guard	Hulman	Complete		Underway	202509	PA/SI Completed - RI Underway	2,087	641	12,841
Air Force	Iowa	National Guard	Des Moines	Complete		Underway	202809	PA/SI Completed - RI Underway	193	1,524	24,966
Air Force	Iowa	National Guard	Sioux Gateway (Sioux City) SIOUX CTY APT ANG (EESOH-MIS name)	Complete		Underway	202809	PA/SI Completed - RI Underway	102	2,020	19,414
Air Force	Kansas	National Guard	Forbes Field	Complete		Planned		PA/SI Completed - RI Planned	125	0	14,751
Air Force	Kansas	Active	McConnell AFB	Complete		Underway	202609	PA/SI Completed - RI Underway	2,661	2	14,697
Air Force	Kentucky	National Guard	Standiford Field Air National Guard	Complete		Planned		PA/SI Completed - RI Planned	92	0	9,886
Air Force	Louisiana	Active	Barksdale AFB	Complete		Underway	202712	PA/SI Completed - RI Underway	4,768	152	23,603
Air Force	Louisiana	BRAC	England AFB	Complete		Planned		PA/SI Completed - RI Planned	3,931	1,503	21,730
Air Force	Maine	National Guard	Bangor International Airport	Complete		Underway	202809	PA/SI Completed - RI Underway	225	1,715	11,890

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Air Force	Maine	BRAC	Loring AFB	Complete		Underway	202606	PA/SI Completed - RI Underway	9,826	3,936	49,805
Air Force	Maryland	Active	Joint Base Andrews	Complete		Underway	202809	PA/SI Completed - RI Underway	2,475	2,457	40,154
Air Force	Maryland	National Guard	Martin State	Complete		Planned		PA/SI Completed - RI Planned	142	0	20,699
Air Force	Massachusetts	National Guard	Barnes Municipal	Complete		Underway	202809	PA/SI Completed - RI Underway	2,320	4,309	71,058
Air Force	Massachusetts	Active	Hanscom AFB	Complete		Underway	202808	PA/SI Completed - RI Underway	6,939	154	22,661
Air Force	Massachusetts	National Guard	Otis ANG (Joint Base Cape Cod -Massachusetts Military Reservation)	Complete		Underway	202609	PA/SI Completed - RI Underway	24,652	1,124	76,913
Air Force	Massachusetts	Active	Westover Air Reserve Base	Complete		Underway	202809	PA/SI Completed - RI Underway	4,738	1,110	23,356
Air Force	Michigan	National Guard	Alpena	Complete		Underway	202509	PA/SI Completed - RI Underway	2,779	582	23,262
Air Force	Michigan	Active	Calumet Air Force Station	Complete				PA/SI Completed - No Further Action	105	0	0
Air Force	Michigan	BRAC	KI Sawyer AFB	Complete		Underway	202608	PA/SI Completed - RI Underway	11,665	3,835	52,495
Air Force	Michigan	National Guard	Selfridge	Complete		Underway	202709	PA/SI Completed - RI Underway	2,086	2,252	29,392
Air Force	Michigan	National Guard	WK Kellogg	Complete		Underway	202509	PA/SI Completed - RI Underway	2,717	588	14,598
Air Force	Michigan	BRAC	Wurtsmith AFB	Complete		Underway	202507	PA/SI Completed - RI Underway	58,464	9,291	262,183
Air Force	Minnesota	National Guard	Duluth International Airport	Complete		Underway	202709	PA/SI Completed - RI Underway	3,608	582	13,239
Air Force	Minnesota	Active	Minneapolis-St Paul Air Reserve Station	Complete		Underway	202909	PA/SI Completed - RI Underway	573	1,201	10,038
Air Force	Minnesota	National Guard	Minneapolis-St Paul IAP	Complete		Planned		PA/SI Completed - RI Planned	108	0	11,191
Air Force	Mississippi	Active	Columbus AFB	Complete		Underway	202709	PA/SI Completed - RI Underway	5,117	120	30,734
Air Force	Mississippi	National Guard	Gulfport Biloxi	Complete		Planned		PA/SI Completed - RI Planned	987	0	23,826

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Air Force	Mississippi	National Guard	Jackson	Complete		Planned		PA/SI Completed - RI Planned	234	0	12,484
Air Force	Mississippi	Active	Keesler AFB	Complete		Underway	202809	PA/SI Completed - RI Underway	3,522	122	9,123
Air Force	Mississippi	National Guard	Key Field	Complete		Underway	202809	PA/SI Completed - RI Underway	80	1,214	24,069
Air Force	Missouri	National Guard	Lambert St. Louis	Complete		Planned		PA/SI Completed - RI Planned	78	0	12,639
Air Force	Missouri	BRAC	Richards-Gebaur AFB	Complete		Planned		PA/SI Completed - RI Planned	733	0	6,887
Air Force	Missouri	National Guard	Rosecrans Memorial	Complete		Planned		PA/SI Completed - RI Planned	97	1,312	13,805
Air Force	Missouri	Active	Whiteman AFB	Complete		Planned		PA/SI Completed - RI Planned	953	1,174	12,033
Air Force	Montana	National Guard	Great Falls International Airport	Complete		Planned		PA/SI Completed - RI Planned	191	83	26,695
Air Force	Montana	Active	Malmstrom AFB	Complete		Underway	202709	PA/SI Completed - RI Underway	2,316	471	19,310
Air Force	Nebraska	National Guard	Lincoln Municipal	Complete		Planned		PA/SI Completed - RI Planned	197	5,472	13,719
Air Force	Nebraska	Active	Offutt AFB	Complete		Underway	202609	PA/SI Completed - RI Underway	3,178	0	44,787
Air Force	Nevada	Active	Creech AFB	Complete		Underway	202709	PA/SI Completed - RI Underway	5,053	103	25,401
Air Force	Nevada	Active	Nellis AFB	Complete		Underway	202606	PA/SI Completed - RI Underway	7,221	150	42,938
Air Force	Nevada	National Guard	Reno Tahoe	Complete		Planned		PA/SI Completed - RI Planned	113	0	19,246
Air Force	New Hampshire	Active	New Boston Space Force Station	Complete		Underway	202809	PA/SI Completed - RI Underway	3,476	139	11,962
Air Force	New Hampshire	National Guard	Pease	Complete				PA/SI Completed - Additional Work will be Combined with Work Being Conducted at Another Installation	0	0	0
Air Force	New Hampshire	BRAC	Pease AFB	Complete		Underway	202507	PA/SI Completed - RI Underway	79,255	10,629	333,574

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Air Force	New Jersey	National Guard	Atlantic City	Complete		Planned		PA/SI Completed - RI Planned	571	0	39,048
Air Force	New Jersey	Active	Joint Base McGuire-Dix-Lakehurst	Complete		Underway	202609	PA/SI Completed - RI Underway	30,702	685	119,152
Air Force	New Mexico	Active	Cannon AFB	Complete		Underway	202608	PA/SI Completed - RI Underway	28,314	4,041	30,236
Air Force	New Mexico	Active	Holloman AFB	Complete		Underway	202711	PA/SI Completed - RI Underway	3,521	192	17,492
Air Force	New Mexico	Active	Kirtland AFB	Complete		Underway	202909	PA/SI Completed - RI Underway	1,360	569	239
Air Force	New York	Active	Air Force Research Laboratory Rome	Complete		Planned		PA/SI Completed - RI Planned	1,200	721	8,972
Air Force	New York	National Guard	Francis S. Gabreski	Complete		Underway	202709	PA/SI Completed - RI Underway	8,835	4,691	137,405
Air Force	New York	BRAC	Griffiss AFB	Complete		Planned		PA/SI Completed - RI Planned	1,847	0	40,467
Air Force	New York	National Guard	Hancock Field	Complete		Planned		PA/SI Completed - RI Planned	339	0	11,428
Air Force	New York	Active	Niagara Falls Air Reserve Station	Complete		Underway	202809	PA/SI Completed - RI Underway	2,309	141	23,090
Air Force	New York	BRAC	Plattsburgh AFB	Complete		Underway	202509	PA/SI Completed - RI Underway	8,443	2,490	81,540
Air Force	New York	BRAC	Roslyn Air National Guard Station	Complete				PA/SI Completed - No Further Action	53	0	0
Air Force	New York	National Guard	Schenectady Airport	Complete		Planned		PA/SI Completed - RI Planned	354	0	11,222
Air Force	New York	National Guard	Stewart International Airport	Complete		Underway	202609	PA/SI Completed - RI Underway	9,838	177	66,346
Air Force	North Carolina	National Guard	Charlotte Douglas	Complete		Planned		PA/SI Completed - RI Planned	114	0	14,026
Air Force	North Carolina	National Guard	New London ANGB (Stanly County Airport)	Complete		Planned		PA/SI Completed - RI Planned	53	0	0
Air Force	North Carolina	Active	Seymour Johnson AFB	Complete		Underway	202708	PA/SI Completed - RI Underway	1,935	242	26,543
Air Force	North Dakota	Active	Cavalier Space Force Station	Complete		Underway	202609	PA/SI Completed - RI Underway	3,326	0	11,753

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Air Force	North Dakota	Active	Grand Forks AFB	Complete		Underway	202709	PA/SI Completed - RI Underway	2,888	631	25,656
Air Force	North Dakota	National Guard	Hector Field	Complete		Planned		PA/SI Completed - RI Planned	102	0	29,650
Air Force	North Dakota	Active	Minot AFB	Complete		Underway	202701	PA/SI Completed - RI Underway	2,495	206	30,667
Air Force	Ohio	Active	Air Force Plant 36	Complete				PA/SI Completed - No Further Action	379	0	0
Air Force	Ohio	Active	Air Force Plant 85	Complete		Underway	202909	PA/SI Completed - RI Underway	1,259	521	8,249
Air Force	Ohio	BRAC	Gentile Air Force Station	Complete		Planned		PA/SI Completed - RI Planned	273	0	2,233
Air Force	Ohio	National Guard	Mansfield	Complete		Planned		PA/SI Completed - RI Planned	335	0	15,668
Air Force	Ohio	BRAC	Newark AFB	Complete		Planned		PA/SI Completed - RI Planned	302	0	2,531
Air Force	Ohio	BRAC	Rickenbacker	Complete		Planned		PA/SI Completed - RI Planned	494	0	46,104
Air Force	Ohio	National Guard	Rickenbacker	Complete		Planned		PA/SI Completed - RI Planned	83	0	0
Air Force	Ohio	National Guard	Springfield-Beckley Municipal	Complete		Planned		PA/SI Completed - RI Planned	368	1,008	10,950
Air Force	Ohio	National Guard	Toledo Express	Complete		Underway	202509	PA/SI Completed - RI Underway	2,343	702	11,457
Air Force	Ohio	Active	Wright Patterson AFB	Complete		Underway	202607	PA/SI Completed - RI Underway	42,120	172	35,596
Air Force	Ohio	Active	Youngstown Air Reserve Station	Complete		Underway	202709	PA/SI Completed - RI Underway	2,507	607	16,923
Air Force	Oklahoma	Active	Air Force Plant 3	Complete		Underway	202712	PA/SI Completed - RI Underway	2,951	112	10,136
Air Force	Oklahoma	Active	Altus AFB	Complete		Underway	202809	PA/SI Completed - RI Underway	5,242	120	27,206
Air Force	Oklahoma	Active	Tinker AFB	Complete		Underway	202809	PA/SI Completed - RI Underway	46,611	223	29,481
Air Force	Oklahoma	National Guard	Tulsa International Airport	Complete		Underway	202809	PA/SI Completed - RI Underway	98	2,815	27,711

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Air Force	Oklahoma	Active	Vance AFB/Kegelman	Complete		Underway	202709	PA/SI Completed - RI Underway	4,334	117	15,658
Air Force	Oklahoma	National Guard	Will Rogers International Airport	Complete		Planned		PA/SI Completed - RI Planned	355	0	30,195
Air Force	Oregon	National Guard	Klamath Falls	Complete		Planned		PA/SI Completed - RI Planned	927	0	18,126
Air Force	Oregon	National Guard	Portland International Airport PORTLAND (EESOH-MIS name)	Complete		Underway	202509	PA/SI Completed - RI Underway	1,748	582	13,554
Air Force	Pennsylvania	National Guard	Biddle ANGB (formerly Horsham/Willow Grove ANG)	Complete		Underway	202609	PA/SI Completed - RI Underway	28,792	2,200	59,699
Air Force	Pennsylvania	National Guard	Harrisburg International Airport	Complete		Planned		PA/SI Completed - RI Planned	512	1,061	10,744
Air Force	Pennsylvania	Active	Pittsburgh Air Reserve Station	Complete		Underway	202809	PA/SI Completed - RI Underway	1,655	1,187	13,570
Air Force	Pennsylvania	National Guard	Pittsburgh ANGB	Complete		Underway	202809	PA/SI Completed - RI Underway	2,541	1,569	60,048
Air Force	Puerto Rico	National Guard	Puerto Rico Muniz International Airport LUIS MUNIZ MARIN (EESOH-MIS name)	Complete		Planned		PA/SI Completed - RI Planned	115	0	16,406
Air Force	Rhode Island	National Guard	Quonset Point State Airport	Complete		Planned		PA/SI Completed - RI Planned	53	0	14,026
Air Force	South Carolina	Active	Joint Base Charleston	Complete		Underway	202609	PA/SI Completed - RI Underway	3,325	237	47,221
Air Force	South Carolina	National Guard	McEntire Air Guard	Complete		Planned		PA/SI Completed - RI Planned	390	0	20,472
Air Force	South Carolina	BRAC	Myrtle Beach AFB	Complete		Underway	202609	PA/SI Completed - RI Underway	3,735	1,484	22,895
Air Force	South Carolina	Active	Shaw AFB	Complete		Underway	202609	PA/SI Completed - RI Underway	57,720	5,373	38,416
Air Force	South Dakota	Active	Ellsworth AFB	Complete		Underway	202606	PA/SI Completed - RI Underway	43,811	762	60,185
Air Force	South Dakota	National Guard	Joe Foss Field (Sioux Falls)	Complete		Underway	202509	PA/SI Completed - RI Underway	2,908	582	13,351
Air Force	Tennessee	Active	Arnold AFB	Complete		Underway	202609	PA/SI Completed - RI Underway	3,652	121	38,924

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Air Force	Tennessee	National Guard	McGhee-Tyson	Complete		Planned		PA/SI Completed - RI Planned	326	0	16,406
Air Force	Tennessee	National Guard	Memphis International Airport	Complete		Planned		PA/SI Completed - RI Planned	248	0	0
Air Force	Tennessee	National Guard	Nashville Metro	Complete		Planned		PA/SI Completed - RI Planned	268	0	0
Air Force	Texas	Active	Air Force Plant 4	Complete		Underway	202712	PA/SI Completed - RI Underway	3,866	163	17,046
Air Force	Texas	BRAC	Bergstrom AFB	Complete		Planned		PA/SI Completed - RI Planned	3,483	1,306	10,047
Air Force	Texas	BRAC	Brooks-City Base	Complete				PA/SI Completed - No Further Action	66	0	0
Air Force	Texas	BRAC	Carswell AFB	Complete				PA/SI Completed - No Further Action	66	0	0
Air Force	Texas	Active	Dyess AFB	Complete		Underway	202709	PA/SI Completed - RI Underway	5,523	174	34,174
Air Force	Texas	National Guard	Ellington Field	Complete		Planned		PA/SI Completed - RI Planned	103	0	10,223
Air Force	Texas	Active	Goodfellow AFB	Complete		Underway	202709	PA/SI Completed - RI Underway	3,536	466	30,172
Air Force	Texas	Active	Joint Base San Antonio - Lackland, Randolph, Ft Sam Houston, Camp Bullis	Complete		Underway	202809	PA/SI Completed - RI Underway	10,835	16,038	54,802
Air Force	Texas	BRAC	Kelly AFB	Complete		Planned		PA/SI Completed - RI Planned	1,917	0	47,668
Air Force	Texas	Active	Laughlin AFB	Complete		Underway	202809	PA/SI Completed - RI Underway	5,091	808	10,159
Air Force	Texas	BRAC	Reese AFB	Complete		Underway	202809	PA/SI Completed - RI Underway	91,577	11,035	284,945
Air Force	Texas	Active	Sheppard AFB	Complete		Underway	202709	PA/SI Completed - RI Underway	3,936	127	26,256
Air Force	Utah	Active	Hill AFB	Complete		Underway	202609	PA/SI Completed - RI Underway	10,087	197	40,405
Air Force	Utah	National Guard	Salt Lake City	Complete		Underway	202809	PA/SI Completed - RI Underway	288	1,514	14,208

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
Air Force	Vermont	National Guard	Burlington	Complete		Planned		PA/SI Completed - RI Planned	1,858	0	29,103
Air Force	Virginia	Active	Joint Base Langley-Eustis	Complete		Underway	202806	PA/SI Completed - RI Underway	5,259	1,022	54,385
Air Force	Virginia	National Guard	Richmond International Airport Byrd Field	Complete		Planned		PA/SI Completed - RI Planned	787	0	26,232
Air Force	Wake Island	Active	Wake Island	Complete		Underway	202807	PA/SI Completed - RI Underway	3,981	0	11,684
Air Force	Washington	Active	Fairchild AFB	Complete		Underway	202607	PA/SI Completed - RI Underway	19,314	3,113	84,769
Air Force	Washington	BRAC	Four Lakes Air National Guard Station	Complete				PA/SI Completed - No Further Action	50	0	0
Air Force	West Virginia	National Guard	EWVRA Shepherd Field (Martinsburg)	Complete		Underway	202609	PA/SI Completed - RI Underway	12,345	582	21,874
Air Force	West Virginia	National Guard	Yeager (McLaughlin)	Complete		Underway	202809	PA/SI Completed - RI Underway	119	3,004	18,379
Air Force	Wisconsin	National Guard	General Mitchell	Complete		Planned		PA/SI Completed - RI Planned	185	0	12,245
Air Force	Wisconsin	BRAC	General Mitchell Air Reserve Station	Complete		Underway	202712	PA/SI Completed - RI Underway	1,294	2,524	12,405
Air Force	Wisconsin	National Guard	Truax Field	Complete		Underway	202509	PA/SI Completed - RI Underway	1,285	582	29,413
Air Force	Wisconsin	National Guard	Volk Field	Complete		Underway	202509	PA/SI Completed - RI Underway	1,574	582	13,418
Air Force	Wyoming	National Guard	Cheyenne Municipal	Complete		Planned		PA/SI Completed - RI Planned	105	0	20,466
Air Force	Wyoming	Active	FE Warren AFB	Complete		Underway	202709	PA/SI Completed - RI Underway	2,003	483	18,541
DLA	California	Active	DFSP Norwalk	Complete		Underway	202510	PA/SI Completed - RI Underway	171	527	191
DLA	California	Active	DFSP Ozol	Complete		Underway	202510	PA/SI Completed - RI Underway	369	724	273
DLA	California	Active	DFSP San Pedro	Underway	202403	Underway	202610	PA/SI and RI Underway	425	0	971
DLA	New Hampshire	Active	DFSP Newington	Complete		Planned		PA/SI Completed - RI Planned	176	0	1,006

PROGRESS AT THE 715 INSTALLATIONS BEING ASSESSED FOR PFAS USE OR POTENTIAL RELEASE

DOD COMPONENT	STATE/TERRITORY	INSTALLATION TYPE	INSTALLATION NAME	PA/SI STATUS	ESTIMATED PA/SI END DATE	RI/FS STATUS	ESTIMATED RI/FS END DATE	CLEANUP STATUS AS OF DECEMBER 31, 2023	ACTUAL OBLIGATIONS THROUGH FY 2022 (\$000)	PLANNED OBLIGATIONS IN FY 2023 (\$000)	PLANNED OBLIGATIONS AFTER FY 2023 (\$000)*
DLA	New York	Active	DFSP Verona	Complete		Underway	202411	PA/SI Completed - RI Underway	1,167	536	195
DLA	Pennsylvania	Active	Defense Distribution Center Susquehanna	Underway	202406	Planned		PA/SI Underway	74	173	0
DLA	Virginia	Active	Defense Supply Center Richmond	Complete		Planned		PA/SI Completed - RI Planned	42	0	0
FUDS	California	FUDS	HAMILTON ARMY AIRFIELD	Complete		Planned		PA/SI Completed - RI Planned	485	135	4,550
FUDS	Michigan	FUDS	KINCHELOE AIR FORCE BASE	Complete		Underway	202708	PA/SI Completed - RI Underway	2,926	163	24,912
FUDS	Rhode Island	FUDS	NAVAL AUX LANDING FIELD	Complete		Underway	202809	PA/SI Completed - RI Underway	4,500	870	5,500
FUDS	Washington	FUDS	MANCHESTER ANNEX	Underway	202406	Planned		PA/SI Underway	638	391	0

* These estimates are based on information available as of the end of FY 2022 and are expected to increase in the future as DoD completes investigations and defines future requirements, and due to new future regulations issued by EPA. DoD will plan and program for future requirements at that time.