

REPORT TO CONGRESS

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects (as of March 31, 2023)



**Office of the Under Secretary of Defense for
Acquisition and Sustainment**

June 2023

House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This includes \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) Second Quarter (Q2) Unawarded Military Construction Projects

As of March 31, 2023

DoD Component	Project Number	Project Title	Installation	State / Country	Fiscal Year Project Authorized	Project Authorization (citation or source)	Authorized Amount (\$K)	Fiscal Year First Appropriated	Project Approp Amount (Cumulative) (\$K)	Q2 FY2023 Reasons for Delay
Air Force Active	EXSW143010	Joint Intelligence Analysis Complex Consolidation, Ph 1	RAF Molesworth	United Kingdom	2015	Section 2301 FY2015 NDAA, P.L. 113-291	\$92,223	2015	\$92,223	Best and Final offers have been received and evaluated. Defense Infrastructure Organization (DIO) has identified the preferred bidder as Balfour Beatty. Congress appropriated \$421M for the "Joint Intelligence Analysis Complex" in the Consolidated Appropriations Act, FY2023 (P.L. 117-328). DIO award process progressing with anticipated award Q3 FY2023.
Air Force Active	EXSW143012	Joint Intelligence Analysis Complex Consolidation, Ph2	RAF Molesworth	United Kingdom	2016	Section 2301 FY2015 NDAA, P.L. 113-291	\$94,191	2016	\$94,191	Best and Final offers have been received and evaluated. Defense Infrastructure Organization (DIO) has identified the preferred bidder as Balfour Beatty. Congress appropriated \$421M for the "Joint Intelligence Analysis Complex" in the Consolidated Appropriations Act, FY2023 (P.L. 117-328). DIO award process progressing with anticipated award Q3 FY2023.
Air Force Active	EXSW143013	Joint Intelligence Analysis Complex Consolidation, Ph3	RAF Molesworth	United Kingdom	2017	Section 2301 FY2015 NDAA, P.L. 113-291	\$53,082	2017	\$53,082	Best and Final offers have been received and evaluated. Defense Infrastructure Organization (DIO) has identified the preferred bidder as Balfour Beatty. Congress appropriated \$421M for the "Joint Intelligence Analysis Complex" in the Consolidated Appropriations Act, FY2023 (P.L. 117-328). DIO award process progressing with anticipated award Q3 FY2023.
Air Force Active	EXSW143011	Main Gate Complex	RAF Croughton	United Kingdom	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$16,500	2017	\$16,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding has been restored. Host National local planning issues have been raised and are being resolved. 35% design complete. Acquisition strategy being revised. Award anticipated Q3 FY2023.
Air Force Active	TYFR013010	37 AS Squadron Operations/AMU Facility	Ramstein AB	Germany	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$13,437	2017	\$13,437	100% Design delayed to April 2023 due to Host Nation coordination issues. Funds obligation delayed by Above Threshold Reprogramming with Congressional approval. Obligation anticipated Q3 FY2023. Award to Industry anticipated Q2 FY2024.
Air Force Active	ZNRE153001A	C-130J Corrosion Control Hangar	Yokota AB	Japan	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$23,777	2017	\$77,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project's foam fire suppression system redesigned to water suppression system to comply with Air Force's Sundown Policy for Foam Fire Suppressions Systems. Project advertised and the scheduled bid opening date is Apr 23 with award anticipated Q4 FY2023. Title 10 §2853 notification will be required prior to award.
Air Force Active	VYHK170001	ERI: Upgrade Hardened Aircraft Shelters For F/A-22	Spangdahlem AB	Germany	2017	Section 2902 FY2017 NDAA, P.L. 114-328	\$2,700	2017	\$2,700	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. High bids received which exceed PA by more than 25%. Award delayed by Above Threshold Reprogramming with Congressional approval. Anticipated award Q3 FY2023.
Air Force Active	VYHK170004	ERI: F/A-22 Low Observable/Composite Repair Facility	Spangdahlem AB	Germany	2017	Section 2902 FY2017 NDAA, P.L. 114-328	\$12,000	2017	\$22,625	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Delay due to Host Nation impasse on Construction Circular Interpretation. US and host nation at impasse, as host nation lost design claim which violates the current Auftragsbautengrundsätze (ABG-75) agreement for indirect construction. Project turned over for direct execution. Task Order Requirement Notice (TORN) process completed. Awaiting Architect-Engineer (AE) award.
Air Force Active	XLWU063006	Fire/Crash Rescue Station	Tyndall AFB	Florida	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$17,000	2018	\$17,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored in Q4 FY2021. Anticipated award Q3 FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year. This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force Active	LHKE180001	ERI: Increase POL Storage Capacity	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$12,500	2018	\$12,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored Q3 FY2022. Must award new Architect-Engineer (AE) task order award and refresh the design. Value Added Tax Implementing Arrangement required to award AE task order. Presolicitation conducted 28 Feb-3 Mar 2023. Anticipated award Q3 FY2024.
Air Force Active	LHKE180002	ERI: Construct Parallel Taxiway	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$30,000	2018	\$38,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored Q3 FY2022. Host Nation continually attempts to insert Emergency Runway (E-RWY) requirements requiring time spent explaining scope cannot be amended to both Host Nation and European Command staff. Anticipated award Q4 FY2023.
Air Force Active	LHKE180003	ERI: Airfield Upgrades	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$12,900	2018	\$20,564	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored Q3 FY2022. Project design is linked to LHKE180002. Delays there directly impact this project.
Air Force Active	LJYC203002	OIR: Relocate Base Main Access Control Point	Incirlik AB	Turkey	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$14,600	2018	\$14,600	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. The U.S. is at a program-wide impasse with the government of Turkey regarding execution of military construction (MilCon) projects at Incirlik Air Base. The Architect-Engineer (AE) effort has failed to start due to lack of approvals from the Turkish Ministry of Foreign Affairs (MFA). Project authorization has expired and all construction funds have been reprogrammed to support cost growth in other projects.
Air Force Active	LUXE180001	ERI: ECAOS Deployable Airbase System Storage	Sanem	Luxembourg	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$67,400	2018	\$67,400	Project solicitation had been on hold until an MOU was signed between Government of Luxembourg and U.S. Air Forces Europe (USAFE) in December 2022. Project is out for proposals and at the same time permits are being obtained for the construction. Award delayed by Above Threshold Reprogramming requiring Congressional approval.
Air Force Active	LZMC180001	ERI: Increase POL Storage Capacity	Malaky	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$20,000	2018	\$20,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is in design with construction award currently estimated in Q4 FY2024.
Air Force Active	LZMC180002	ERI: Airfield Upgrades	Malaky	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$4,000	2018	\$4,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is in design with construction award currently estimated in Q4 FY2024.
Air Force Active	LZSL180001	ERI: Airfield Upgrades	Sliac	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$22,000	2018	\$22,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project no longer required. Project was cancelled via 10 USC §2853 notification on 9 Jan 23.
Air Force Active	AJXF093005	Child Development Center	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$13,000	2019	\$13,000	Original bids were higher than the Project Authorization. Project was re-advertised and high bids require an Above Threshold Reprogramming with Congressional approval. Anticipated award Q4 FY2023.
Air Force Active	AJXF163002	PAR Relocate Haz Cargo Pad And EOD Range	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$37,000	2019	\$74,400	Delayed due to high bids. Additional funding provided in FY23 Consolidated Appropriations Act. Project re-advertised. Anticipated award Q4 FY2023.
Air Force Active	MUJH193003	Training Support Squadron Facility	JBLE - Langley AFB	Virginia	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$52,000	2019	\$94,000	National Disaster Recovery (NDR) Project. The original design exceeds the Project Authorization to meet mission requirements. The design is being reworked to meet Project Authorization thresholds. Anticipated award Q3 FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force Active	SGBP212903	Non-Kinetic Operations Campus	Offutt AFB	Nebraska	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$135,000	2019	\$300,000	National Disaster Recovery (NDR) Project. Project advertised for phase 1 technical proposals 17 Jun 22. Contractors requested additional time to prepare proposals due to the complexity of the project. Anticipated award Q3 FY2023.
Air Force Active	KRSM163015	Composite Aircraft Antenna Calibration Facility	Hill AFB	Utah	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$26,000	2019	\$26,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Late user Intrusion Detection System (IDS) changes delayed advertising. Source selection underway. Anticipated award Q3 FY2023.
Air Force Active	KWRD163000	MQ-9 FTU Ops Facility	Holloman AFB	New Mexico	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$85,000	2019	\$85,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Modified and reprogrammed requirement to single story facility. Step 2 of Design-Build source selection. Expecting Above Threshold Reprogramming requiring Congressional Approval. Anticipated award Q4 FY2023.
Air Force Active	MHMPV973011	Wyoming Gate Upgrade For Antiterrorism Compliance	Kirtland AFB	New Mexico	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$7,000	2019	\$12,900	Cost increases required additional appropriations in FY22 to award. Received high bids. Working Below Threshold Reprogramming to award contract. Anticipated award Q4 FY2023.
Air Force Active	MSET153515	F-35A ADAL Conventional Munitions Mx	RAF Lakenheath	United Kingdom	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$9,204	2019	\$4,500	Project was advertised in Feb 2023. Still awaiting DDESB Approval and it is still in review (projected approval June 2023). 95% Current Working Estimate (CWE) is above Programmed Amount (PA), additional funding required. Working 10 USC 2853 notification and Above Threshold Reprogramming requiring Congressional Approval. Anticipated award Q4 F20Y23.
Air Force Active	PAF189030	APR - Cargo Pad With Taxiway Extension	Tinian	Northern Mariana Islands	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$92,000	2019	\$71,000	High bids require above Threshold Reprogramming requiring Congressional Approval. Project solicitation combined with two other Tinian projects (PAF189010 & PAF189040) is causing delay due to easement signings.
Air Force Active	PAF189040	APR - Maintenance Facility	Tinian	Northern Mariana Islands	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$4,700	2019	\$4,700	Project solicitation combined with two other Tinian projects (PAF189010 & PAF189030) that are delayed due to high bids, and awaiting easement signings.
Air Force Active	MSET164003	Improve Liberty Village Parking	RAF Lakenheath	United Kingdom	2019	Section 2303 FY2019 NDAA, P.L. 115-232	\$3,118	2019	\$3,118	Delay caused by selection of site layout with installation. 100% design completed and project has been advertised. Bids received exceed the Programmed Amount (PA) and utility conflicts recently identified will require additional surveys, which may delay another 5 weeks. Anticipated award Q3 FY2023.
Air Force Active	GKVB193028	EDI-Construct DABS-FEV/EMEDS Storage	RAF Fairford	United Kingdom	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$87,000	2019	\$94,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Transition to new designer requires additional design work, delaying overall schedule by a couple of months. 100% design expected Q1 FY2024.
Air Force Active	GKVB193029	EDI-Munitions Holding Area	RAF Fairford	United Kingdom	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$19,000	2019	\$15,691	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design charrette with all stakeholders raised several changes due to new regulations and items omitted at the 35% stage. Design will be impacted as standard (7- Bar Igloo Explosive Safety Board rating) Earth Covered Magazine (ECM) design is due from U.S. Army Corps of Engineers (USACE) in late Apr 23 and will be incorporated into this project. Anticipate Authority to Advertise Q1 FY2024.
Air Force Active	LGGK193542	EDI: KMC DABS-FEV/RH Storage Warehouses	Ramstein AB	Germany	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$119,000	2019	\$119,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding was not restored and will be considered in a future budget request.
Air Force Active	LZMC190001	EDI: Regional Munitions Storage Area	Malaky	Slovakia	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$59,000	2019	\$59,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is in design with construction award currently estimated in Q4 FY2024.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force Active	SGBP212901	MILSTAR Satellite Comm Station	Offutt AFB	Nebraska	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$26,000	2019	\$96,000	National Disaster Recovery Project. The scope of the project definition, slow base siting and Architect-Engineer (AE) negotiations took longer than expected, delaying the project design start. Project delayed due to soil conditions at the site requiring extra geotechnical studies and redesign of foundation systems. Proposals are due at the end of January with an anticipated April award. Contractors requested and received additional time to complete their proposals due to the High Altitude Electromagnetic Pulse (HEMP) requirements.
Air Force Active	GJKZ1014550	Consolidated TFI Base Operations	Fairchild AFB	Washington	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$31,000	2020	\$39,000	High bids were received requiring Above Threshold Reprogramming requiring Congressional Approval. Anticipated award Q1 FY2024.
Air Force Active	MHMOV163104	Combat Rescue Helicopter Simulator (CRH) ADAL	Kirtland AFB	New Mexico	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$15,500	2020	\$15,500	First solicitation set aside for small business which yielded no proposals. Project re-solicited full and open--received high bids. Working Below Threshold Reprogramming to award contract.
Air Force Active	MUJ193009	Dormitory	JBLE - Langley AFB	Virginia	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$31,000	2020	\$31,000	National Disaster Recovery (NDR) Project. Project placed on hold pending decision on permanent party dorm standard design. Project on hold pending decision on National Disaster Recovery (NDR) funding in FY2024.
Air Force Active	MPLS083737R8	BMT Recruit Dormitory 8	JBSA - Lackland AFB	Texas	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$110,000	2020	\$151,800	No bids. Solicitation being repackaged to adjust site utilities and integration with companion facilities projects. Project will be readvertised Q4 FY2023.
Air Force Active	MSET173504	F-35 PGM Facility	RAF Lakenheath	United Kingdom	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$14,300	2020	\$21,400	Design-Bid-Build Project. UK Host Nation Building Standards was updated June 2022 for sustainability (Part L). Applicability to the project still being determined as incorporation will further delay design completion. 95% Design pending outcome of Part L discussion. Defense Infrastructure Organization (DIO) procurement activity started in anticipation of a completed DoD Explosives Safety Board (DDESB) approved design in May 2023. Expected Authority to Award is 21 July 2023. Contractor mobilization expected 2Q FY2024.
Air Force Active	NZAS1014838	Weapons Storage And Maintenance Facility	Malmstrom AFB	Montana	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$235,000	2020	\$120,000	Due to complexity of design and contractor bid inquiries, project award is delayed. Anticipated award Q4 FY2023.
Air Force Active	PAF189010	Fuel Tanks With Receipt Pipeline & Hydrant System	Tinian	Northern Mariana Islands	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$109,000	2020	\$25,000	High bids required Title 10 §2853 notification. Additional delays due to easement signings and reprogramming of another Tinian project (PAF189030) that is part of the combined solicitation.
Air Force Active	TYMX170134	T-X Mx Trng Sys Centralized Trng Fac	JBSA - Randolph AFB	Texas	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$19,000	2020	\$19,000	Award delayed by basing decision. Above Threshold Reprogramming requiring Congressional Approval in progress. Anticipated award Q1 FY2024.
Air Force Active	SGBP212906	Emergency Power Micro grid	Offutt AFB	Nebraska	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$43,000	2020	\$43,000	National Disaster Recovery (NDR) Project. Conducting feasibility study for verification of cost. Project will be submitted for inclusion into the FY24 Energy Resilience and Conservation Investment Program (ERCIP) with intended execution by the privatized utilities system owner, Omaha Public Power District (OPDD). Updated OPPD feasibility study under review.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.
 This include \$500 in expenses and \$7,920 in DoD labor.

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force Active	XLWU203003	Airfield Drainage	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$144,000	2020	\$144,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Project will be awarded in multiple acquisitions of complete and useable primary facilities starting with the stormwater management ponds in FY2023. Anticipated award Q3 FY2023.
Air Force Active	XLWU203031	Deployment Center/Flight Line Dining/AAFES	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$43,000	2020	\$43,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Existing F-22 low observable coating spray booths must remain operational until additional capacity becomes available at Joint Base Langley Eustis. Anticipated award Q3 FY2024.
Air Force Active	XLWU213016	Aerospace & Operational Physiology Fac	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$12,000	2020	\$12,000	National Disaster Recovery (NDR) Project.
Air Force Active	XLWU203027	AFCEC RDT&E Facilities and Gate	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$249,000	2020	\$249,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown caused delays. Environmental impact statement contributed to delays. Project award deferred to FY2024 due to insufficient NDR MILCON funds to award in FY2023.
Air Force Active	HERT117021	Access Control Point Main Gate With Land Acq	JBLE - Fort Eustis	Virginia	2021	Section 2301 FY2021 NDAA, P.L. 116-283	\$19,500	2021	\$19,500	Newport News agreed to land offer and partial award has been granted and sourced for land acquisition. Full project award anticipated 2Q FY2024.
Air Force Active	TYMX1031074	T-X ADAL Ground Based Trng Sys Sim	JBSA - Randolph AFB	Texas	2021	Section 2301 FY2021 NDAA, P.L. 116-283	\$19,500	2021	\$19,500	Award delayed by basing decision. Above Threshold Reprogramming requiring Congressional Approval in progress. Anticipate award Q1 FY2024.
Air Force Active	MXRD163002	NC3 Acquisitions Management Facility	Hanscom AFB	Massachusetts	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$66,000	2022	\$66,000	Award delayed pending Congressional approval of reprogramming action.
Air Force Active	NUEX201001	F-35A Squadron Operations Facility #6	Luke AFB	Arizona	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$21,000	2022	\$21,000	Award delayed due to high bids but now under new FY2023 NDAA. Anticipated award Q4 FY2023.
Air Force Active	XUMU193001	GBSD Re-Entry Vehicle Facility	Vandenberg SFB	California	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$48,000	2022	\$48,000	Project no longer required. Project was cancelled via 10 USC 2853 notification on 17 Mar 23.
Air Force Active	AJXF1076490	Fire Crash Rescue Station	JBA - Andrews AFB	Maryland	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$26,000	2022	\$26,000	High bids received above Program Among (PA) and required an Above Threshold Reprogramming (ATR) request. Inflationary funding provided in FY2023. Award anticipated Q4 FY2023.
Air Force Active	ANZY073001	ADD/ALTER TEST CELL DELIVERY BAY	Arnold AFB	Tennessee	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$14,600		\$0	Project added in FY22 NDAA by Congress even though no design has started. Project being considered for cancellation, but current plan is to proceed to 35% design. Design to start in Apr 2023.
Air Force Active	FBNV1056980	South Wilmot Gate	Davis-Monthan AFB	Arizona	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$13,400	2022	\$13,400	High bids require Congressional notification--10 USC 2853 approval. Additional inflationary funds provided in the FY2023 Consolidated Appropriations Act. Anticipated award Q3 FY2023.
Air Force Active	JBSF203000	Child Development Center	JBSA - Fort Sam Houston	Texas	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$29,000	2022	\$29,000	High bids to be resolved by cost to complete included in FY24 budget request. Anticipated award Q2 FY2024.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force Active	MPLS013290	Child Development Center	JBSA - Lackland AFB	Texas	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$21,000	2022	\$29,000	High bids to be resolved by cost to complete included in FY24 budget request. Anticipated award Q2 FY2024.
Air Force Active	MPLS200361R7	BMT Recruit Dormitory 7	JBSA - Lackland AFB	Texas	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$141,000	2022	\$100,000	No bids. Solicitation being repackaged to adjust site utilities and integration with companion facilities projects. Anticipated award Q3 FY2024.
Air Force Active	MSET163005	F-35A Child Development Center	RAF Lakenheath	United Kingdom	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$24,000	2022	\$24,000	New building regulations had to be incorporated into the 35% design submission requiring redesign and delaying obligation to Defense Infrastructure Organization (DIO). Award to industry anticipated Q3 FY2024.
Air Force Active	MSET183501	F-35A Weapons Load Training Facility	RAF Lakenheath	United Kingdom	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$49,000	2022	\$49,000	The acquisition strategy has been agreed with Defense Infrastructure Organization (DIO) as: Part L changes will be made to the 35% Design. The Early Contractor Involvement (ECI) clause will be implemented to provide a break clause between Design (Stage 1) and Construction (Stage 2). Should the design or prices not be accepted there will be a break clause which allows Air Force Installation and Mission Support Center (AFIMSC) Det 4 not to progress with the contract. Part L changes are being incorporated to the 35% Design. Contract template being developed. Still awaiting updated schedule from DIO.
Air Force Active	MSET183503	F-35A Munition Inspection Facility	RAF Lakenheath	United Kingdom	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$31,000	2022	\$31,000	Design-Bid-Build Project. UK Host Nation Building Standards was updated June 2022 for sustainability (Part L). Applicability to the project still being determined as incorporation will further delay design completion. 95% Design pending outcome of Part L discussion. DIO procurement activity started in anticipation of a completed DDESB approved design in May 2023. Expected Authority to Award is 21 July 2023. Anticipated award Q1 FY2024.
Air Force Active	MUHJ073014	Fuel System Maintenance Dock	JBLE - Langley AFB	Virginia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$24,000	2022	\$24,000	A redesign was necessary to convert fire suppression system from a foam system to a wet pipe system. Award anticipated Q1 FY2024.
Air Force Active	NUEX201000	F-35A ADAL AMU Facility Squadron #6	Luke AFB	Arizona	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$28,000	2022	\$28,000	Bids received are substantially over Project Authorization (PA). U.S. Army Corps of Engineers (USACE) asked contractors to re-evaluate bids with final Current Working Estimate (CWE). Pending results of source selection. Award anticipated Q4 FY2023.
Air Force Active	PAF160700	Squadron Operations Facility	RAAF Base Darwin	Australia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$7,400	2022	\$7,400	Low competition in Northern Territory, Australia with constrained labor force drove higher than expected price, so the original solicitation was cancelled. The FY24 Presidential Budget (PB) request includes additional funding based on the Agent's updated project cost estimate so that this project can be awarded in FY2024.
Air Force Active	PAF180400	Aircraft Maintenance Support Facility	RAAF Base Tindal	Australia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$6,200	2022	\$9,819	Original solicitation included Royal Australian Air Force (RAAF) Tindal Squad Ops Facility. Low competition in Northern Territory, AUS with constrained labor force drove higher than expected price, so the original solicitation was cancelled. The FY24 Presidential Budget (PB) request includes additional funding based on the Agent's updated project cost estimate so that this project can be awarded in FY2024.
Air Force Active	PAF180700	Squadron Operations Facility	RAAF Base Tindal	Australia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$8,200	2022	\$8,200	Original solicitation included Royal Australian Air Force (RAAF) Tindal Aircraft Maintenance Support Facility. Low competition in Northern Territory, AUS with constrained labor force drove higher than expected price, so the original solicitation was cancelled. The FY24 Presidential Budget (PB) request includes additional funding based on the Agent's updated project cost estimate so that this project can be awarded in FY2024.
Air Force Active	ZHTV163001	Child Development Center	Wright-Patterson AFB	Ohio	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$24,000	2022	\$24,000	Delayed due to high bids. Additional funding provided in FY23 Consolidated Appropriations Act. Anticipated award Q4 FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.
 This include \$500 in expenses and \$7,920 in DoD labor.

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force NG	LDXF129044	Cnst Small Arms Range	HULMAN	Indiana	2018	Section 2604 FY 2018 NDAA, P.L. 115-91	\$8,000	2018	\$8,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. DoD Construction Agent re-assigned due to capacity issues. High bids, expiring FY 2018 appropriations and reprogramming actions prevented contract award until after the FY 2023 Consolidated Appropriations Act was enacted into law. Anticipated award date Q3 FY2023.
Air Force NG	AJY209007	Space Control Facility #5	Andersen	Guam	2021	Section 2604 FY2021 NDAA, P.L. 116-283	\$20,000	2021	\$27,800	Project on hold pending decision on Secretary of Air Force decision on whether to base this facility in Guam and Hawaii.
Air Force NG	KELL189014	F-16 Mission Training Center	Kelly	Texas	2021	Section 2604 FY2021 NDAA, P.L. 116-283	\$10,800	2021	\$10,800	Initial bid bust. United States Property and Fiscal Officer (USPFO) held re-solicitation for further review. High bids from resolicitation prevented award until reprogramming complete. Guest warrant support attained. Anticipated award Q1 FY2024.
Air Force NG	AXQD049060	Combined Engine/ASE/NDI Shop	Barnes MAP	Massachusetts	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$12,200	2022	\$13,158	Anticipated award Q3 FY2023.
Air Force NG	BRKR009063	Security And Services Training Facility	Sumpster Smith ANGB	Alabama	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$7,500	2022	\$15,750	DoD Construction Agent re-assigned due to capacity issues. Anticipated award Q3 FY2023.
Air Force NG	BXRH189029	Medical Training Facility	Boise Air Terminal / Gowen Field	Idaho	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$6,500	2022	\$7,150	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. During FAR compliance review, errors were discovered forcing contract to be resolicited with bids pending. Projected award pushed back to Q3 FY2023.
Air Force NG	CEKT179200	Composite ASE/Vehicle MX Facility	Bradley IAP	Connecticut	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$17,000	2022	\$18,700	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Anticipated award date Q3 FY2023.
Air Force NG	DCFT059018	Base Civil Engineer Complex	Abraham Lincoln Capital AP	Illinois	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$10,200	2022	\$10,200	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Low bid came in \$4M over project authorization (PA). Cost variation (10 USC 2853) approved and reprogramming packages submitted for approval. Anticipated contract award Q3 2023.
Air Force NG	DPEZ019000	Combined Vehicle Maintenance & ASE Complex	Cheyenne Regional AP	Wyoming	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$13,400	2022	\$14,452	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Refining bid options and streamlining design to get base costs within budget; working updated advertise and award schedule. Anticipated award date Q4 FY2023.
Air Force NG	ETRD169847	Air Support Operations Complex	Camp Murray ANGS	Washington	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$27,000	2022	\$29,700	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Low bid came in \$4M over project authorization (PA). Cost variation (10 USC 2853) approved and reprogramming packages submitted for approval. Design had to be modified to address state Adjutant General's (TAGs) concerns regarding project impact to forested area. Projected award pushed back to Q4 FY2023.
Air Force NG	FAKZ169003	Aircraft Maintenance Facility	Montgomery Regional AP	Alabama	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$19,200	2022	\$21,120	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Possible 6 months delay due to restoration project. Anticipated award Q3 FY2023.
Air Force NG	KELL169014	Aircraft Corrosion Control	JBSA - Kelly Field	Texas	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,500	2022	\$10,450	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Redesign required to modify fire suppression system due to policy relating to the sundown of Aqueous Film Forming Foam (AFFF) in hangars. Solicitation delayed due to requirement modifications of construction bid documents. Projected award pushed back to Q3 FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force NG	LRXQ109002	Fire Crash and Rescue Station	Jackson IAP	Mississippi	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,300	2022	\$10,030	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. 95% Design submittal current working estimate (CWE) exceeded project authorization (PA) by \$3M. Project resolicited with options to allow award within PA. Projected award pushed back to Q4 FY2023.
Air Force NG	PSTE159098	Hazardous Cargo Pad	McEntire Joint National Guard Base	South Carolina	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,000	2022	\$9,900	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Refining bid options and streamlining design to get base costs within budget; working updated advertise and award schedule. Anticipated award Q4 FY2023.
Air Force NG	PSTE189001	F-16 Mission Training Center	McEntire Joint National Guard Base	South Carolina	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,800	2022	\$10,569	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Reprogramming required based on bids received. Anticipated award May 2023.
Air Force NG	TDVG029067	Aircraft Maintenance Hangar/Shops	Alpena County RAP	Michigan	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$23,000	2022	\$24,806	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Project offloaded to U.S. Army Corps of Engineers due to Michigan ANG limited capacity. Redesign required due to policy relating to the shutdown of Aqueous Film Forming Foam (AFFF) in hangars. Anticipated award Q4 FY2023.
Air Force NG	WKVB159088	Base Civil Engineer Complex	Francis S Gabreski AP	New York	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$14,800	2022	\$16,280	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Redesign required due to Current Working Estimate (CWE) far exceeding Project Authorization (PA). Anticipated award Q4 FY2023.
Air Force Reserve	ZQEL159021	Relocate Main Gate	Youngstown ARS	Ohio	2019	Section 2605 FY2019 NDAA, P.L. 115-232	\$8,800	2019	\$8,800	In order to construct this project, land adjacent to the existing gate has to be acquired from the local airport authority. The land acquisition process is complete. Due to the length of time between previous design completion and anticipated award, a follow up fire hydrant flow test was required to ensure the current base system still has the flow rate and pressure available to support fire suppression. Unfortunately that test showed a significant reduction requiring additional design work to increase the pressure and flow rate from the hydrants; this additional design is now complete. Above Threshold Reprogramming (ATR) request in progress pending Congressional approval. Anticipated award Q4 FY2023.
Air Force Reserve	CTGB169003	Logistics Readiness Complex	Grissom ARB	Indiana	2022	Section 2605 FY2022 NDAA, P.L. 117-81	\$29,000	2022	\$29,000	Project was advertised but unawardable. Project has been readvertised. Anticipated award Q4 FY2023.
Air Force Reserve	KYJM179021	Corrosion Control Facility	Homestead ARB	Florida	2022	Section 2605 FY2022 NDAA, P.L. 117-81	\$14,000	2022	\$16,000	This project was advertised but the bids received exceeded the authorized and appropriated amount by more than 25%. The project scope will be revised to reduce some of the base bid items, making them options to be awarded if possible. Anticipated award Q4 FY2023.
Air Force Reserve	ZQEL189002	Assault Strip Widening	Youngstown ARS	Ohio	2022	Section 2605 FY2022 NDAA, P.L. 117-81	\$8,700	2022	\$8,700	During final design after submission to Congress, PFAS-contaminated soil was found to be at this site. The Air Force Civil Engineer Center (AFCEC) is currently investigating the extent of the contamination and developing options to remediate the contamination. We do not expect to have the contamination remediation scope developed until September 2023. This will affect the design and overall project schedule and will likely push the earliest possible award beyond the end of FY2023.
Army Active	81359	Unmanned Aerial Vehicle Hangar	Kunsan AB	South Korea	2018	Section 2101 FY2018 NDAA, P.L. 115-91	\$53,000	2018	\$53,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project unawardable in FY23 due to site change and scope adjustment. Anticipated award March 2024.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.
 This include \$500 in expenses and \$7,920 in DoD labor.
 Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Army Active	86767	Cantonment Area Roads	Fort Meade	Maryland	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$16,500	2019	\$16,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Restructured solicitation to an awardable base with multiple options. On going real estate and environmental issues require resolution before award. Anticipated award June 23.
Army Active	91241	EDI: Ammunition Holding Area	Nevo Selo FOS	Bulgaria	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$5,200	2019	\$8,840	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Awaiting host nation approval of permit before project can be advertised. Anticipated award is to be determined.
Army Active	88537	EDI: Explosives & Ammo Load/Unload Apron	Mihail Kogalniceanu FOS	Romania	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$21,651	2019	\$21,651	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project proposal required site relocation approval memo from Romanian Ministry of Defense causing delay. Project design is at 100%. Current Working Estimate (CWE) is above Programmed Amount (PA), additional funding required. Working 10 USC 2853 notification and Above Threshold Reprogramming (ATR) requiring Congressional Approval. Project scheduled to be advertised May 2023. Anticipated award September 2023.
Army Active	91589	Command and Control Facility	Camp Tango	South Korea	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$17,500	2019	\$17,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. The FY 2023 NDAA authorized increased scope for this projects. Design current working estimate (CWE) exceeds the project authorization (PA) by \$8.5M. Projected award Q4 2024.
Army Active	64063	Air Traffic Control Tower & Terminal	Kwajalein	Kwajalein	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$40,000	2020	\$40,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Awaiting best and final negotiated cost. Currently bids well exceed funds available. Award is at risk due to high cost.
Army Active	78217	Easements	Ft Campbell	Kentucky	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$3,200	2020	\$3,200	Delays with land purchased from owners. Two of three property owners agreed to purchase price. One property owner rejected government offer and a condemnation process underway. Condemnation process rescinded due to land appraisal estimate found to have errors. New appraisal being conducted. If the revised appraisal cannot be found to be fair and reasonable, then condemnation will have to be pursued.
Army Active	86812	Reception Barracks Complex, Ph2	Ft Jackson	South Carolina	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$88,000	2020	\$88,000	Project bids exceed Army's authority to award. Re-evaluated other funding possibilities and reviewing reduce scope. Project has an FY24 Unfunded Priority List (UPL) request for additional \$66M. No award is viable until additional FY24 UPL funding is provided.
Army Active	85959	Ready Building	Yuma PG	Arizona	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$14,000	2021	\$20,500	Proposals for base contract exceed Army's authority to award. Solicitation package being re-developed to an awardable base and options. 65% review completed mid March 2023. Final redesign is anticipated 20 June 2023. Anticipated award March 2024.
Army Active	88967	Forensic Laboratory	Ft Gillem	Georgia	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$71,000	2021	\$95,700	Proposals for base contract exceed Army's authority to award. Need additional funds to award project. In response to the Consolidated Appropriations Act, FY2023 (P.L. 117-328), Division J, Section 124, the Army Spend Plan included an increase of \$24.7M. Project to be readvertised July 2023. Anticipated award September 2023.
Army Active	68126	Information Systems Facility	Ft Polk	Louisiana	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$25,000	2021	\$60,360	Proposals for base contract exceed Army's authority to award. Cost-to-Complete (CTC) included in the Consolidated Appropriations Act, FY2023 (P.L. 117-328). Awaiting completion of 2853 cost increase notification before project can be awarded. Anticipated award May 2023.
Army Active	65443	Ammunition Demolition Shop	McAlstr AAP	Oklahoma	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$35,000	2021	\$74,000	Proposals for base contract exceed Army's authority to award. Congress provided \$39,000 in additional appropriation for this project in the FY 2023 appropriations. Contracting Officer recommended solicitation be restructured and resolicited. Awaiting completion of 2853 cost increase notification before project can be awarded. Anticipated award August 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Army Active	51899	Propulsion Systems Lab	Redstone Arsenal	Alabama	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$55,000	2022	\$55,000	Bids received were above Army's authority to award. Revising solicitation. Because only one high bid was received, the project will be resolicited and advertised Q3 FY 2023. Anticipated award Q4 FY 2023.
Army Active	80133	Ammunition Storage	West Loch Nav Mag Annex	Hawaii	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$51,000	2022	\$51,000	Delays caused due to real estate agreement with U.S. Fish and Wildlife Service, and awaiting approval from Department of Defense Explosive Safety Board. Design is complete however project cannot be advertised until changes are made to real estate agreement. Anticipated award Q1 2024.
Army Active	81995	Forward Operating Site	Classified Worldwide	Worldwide Various	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$31,000	2022	\$35,000	Delayed due to Host Nation design coordination. Bids received were above Army's authority to award. Submitted for reprogramming action. Anticipated award is to be determined.
Army Active	85904	Fire Station	Letterkenny Army Depot	Pennsylvania	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$21,000	2022	\$29,400	Bids received were above Army's authority to award. Anticipated award May 23.
Army Active	87647	Barracks	Fort Meade	Maryland	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$81,000	2022	\$94,000	Bids received were above Army's authority to award. Revising solicitation due to only one bidder. Restructured solicitation to an awardable base with multiple options. Project resolicited. Anticipated award June 23.
Army Active	90879	Live Fire Exercise Shoothouse	Smith Barracks	Germany	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$16,000	2022	\$16,000	Project acceptance delayed due to German Government resource shortages. Project being designed by German Government and follows host nation design timeline. Anticipated award May 2025.
Army Active	90880	Indoor Small Arms Range	Smith Barracks	Germany	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$17,500	2022	\$17,500	Project acceptance delayed due to German Government resource shortages. Project being designed by German Government and follows host nation design timeline. Anticipated award May 2025.
Army Active	89973	Advanced Individual Barracks Complex	Fort Rucker	Alabama	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$69,300	2022	\$69,300	Bids were opened and exceeded Programmed Amount (PA). The project was repackaged and resolicited to include a base bid and options. Bids from the 10 March bid opening (second bid opening) are in hand. Plans are to award the base only. Optional bid items will require Cost-to-Complete (CTC) funds which are included in an FY24 Unfunded Priorities List (UPL).
Army Active	96656	Barracks	Fort Stewart	Georgia	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$105,000	2022	\$105,000	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. 35% design is due June 2023. Anticipated award September 2024.
Army Active	93668	Aviation Unit Ops Building	Wheeler Army Airfield	Hawaii	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$88,200	2022	\$88,200	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. 100% Architect-Engineer design submittal due end of April 2023. Scheduled to be advertised July 2023 with anticipated award January 2024.
Army Active	97509	Child development Center	Fort Leavenworth	Kansas	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$37,000	2022	\$37,000	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Anticipated award February 2024.
Army Active	90138	Child Development Center	Fort Knox	Kentucky	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$30,000	2022	\$41,000	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Anticipated award September 2023.
Army Active	94374	Barracks	Fort Polk	Louisiana	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$58,800	2022	\$58,800	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Requested Authority to Advertise 20 Mar 23. Anticipated award August 2024.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.
 This include \$500 in expenses and \$7,920 in DoD labor.

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Army Active	96396	Incinerator Facility	Fort Detrick	Maryland	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$27,000	2022	\$27,000	Delays caused by resolving issues with air permit and Leadership in Energy and Environmental Design (LEED) waiver. Authority to initiate Step 2 of the Design Build (DB) process was given on 27 March 2023. Request For Proposals (RFPs) have been sent to the bidders selected/vetted from Step 1 of the DB process. Proposals are due May 2023, with anticipated award June 2023.
Army Active	46669	Missile Assembly	White Sands Missile Range	New Mexico	2022	SEC 124 of the Consolidated Appropriations Act 2022	29,000	2022	\$29,000	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. 95% design is due Sept 2023. Anticipated award July 2024.
Army Active	87811	Barracks	Fort Hood	Texas	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$66,000	2022	\$80,000	Project delayed due to design issues. Revising solicitation to base and options. Authority to initiate 2-step Design Build (DB) process anticipated in May 2023. Awaiting completion of 2853 cost increase notification before project can be awarded. Anticipated award September 2023.
Army Active	97219	Barracks	Fort Hood	Texas	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$75,000	2022	\$80,000	Project delayed due to design issues. Revising solicitation to base and options. Authority to initiate 2-step Design Build (DB) process anticipated in May 2023. Anticipated award September 2023.
Army Active	74525	Defense Access Roads	Fort Bliss	Texas	2022	Section 2105 FY2022 NDAA, P.L. 117-81	\$20,000	2018	\$20,000	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Project authorized in the FY22 NDAA. Funding was transferred to the Federal Highway Administration in Q2 FY22. The Army is working with Texas Department of Transportation on the scoping and design of the interchange project.
Army Family Housing	65981	Family Housing Replacement Construction	Kwajalein Atoll	Kwajalein	2018	Section 2101 FY2018 NDAA, P.L. 115-91	\$31,000	2018	\$39,300	The FY18 Authorization does not allow for a scope reduction. Bids received above program amount and required additional funding. FY23 Appropriation included Cost-to-Complete (CTC) funds. After Congressional notification, the Project Appropriated Amount will be updated accordingly. FY23 Authorization included requested legislative relief. Awaiting completion of 2853 notification for cost increase. Project resolicitation went out 16 Mar 23. Anticipated Award September 2023.
Army Family Housing	89938	Family Housing Replacement Construction	Tobyhanna AD	Pennsylvania	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$19,000	2020	\$37,064	Proposals for base contract exceed Army's authority to award. Additional FY22 Cost-to-Complete (CTC) funds insufficient to award base contract. Re-evaluating way ahead.
Army NG	431844	National Guard Vehicle Maintenance Shop	Gurabo	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$28,000	2018	\$26,707	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Estimated construction cost is over the program amount. Funds have expired and the project will be considered for future funding.
Army NG	431845	National Guard Readiness Center	Arroyo	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$30,000	2018	\$28,602	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Estimated construction cost is over the program amount. Funds have expired and the project will be considered for future funding.
Army NG	431847	Maneuver Area Training Equipment Site	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$80,000	2018	\$78,337	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Estimated construction cost is over the program amount. Funds have expired and the project will be considered for future funding.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Army NG	520052	National Guard Vehicle Maintenance Shop	St. Croix	Virgin Islands	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$20,000	2018	\$21,436	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Estimated construction cost is over the program amount. Funds have expired and the project will be considered for future funding.
Army NG	431850	Engineering / Housing Maintenance Shop	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$11,000	2018	\$11,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. The project is part of the FY23 military construction program. The project is at 95% design. Anticipated award September 2023.
Army NG	526001	Power Substation / Switching Station Building	St. Croix	Virgin Islands	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$3,500	2018	\$3,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Re-evaluating the estimated construction cost. Estimated construction cost is over the program amount. Funds have expired and the project will be considered for future funding.
Army NG	120294	National Guard Readiness Center	Panama City	Florida	2019	P.L. 116-20 Supplemental Disaster Appropriation signed, 6 Jun 2019	\$25,000	2019	\$25,000	Project under redesign, construction cost were over the program amount.
Army NG	060441	Automated Multipurpose Machine Gun (MPMG) Range	Camp Roberts	California	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$12,000	2020	\$12,000	Re-designing due to high construction cost. Estimated construction cost is 50% over the program amount.
Army NG	250194	Automated Multipurpose Machine Gun (MPMG) Range	Camp Edwards	Massachusetts	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$9,700	2020	\$9,700	Bids open, but not forecasted due to local public concerns and challenges.
Army NG	420103	Combined Support Maintenance Shop	Moon Township	Pennsylvania	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$23,000	2020	\$23,000	State Government requiring a full Joint Permit Application Process which will add about 16 months to the timeline.
Army NG	050170	National Guard Readiness Center	Fort Chaffee	Arkansas	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Bid came 35% over the Program Amount, no enough funds. Pending redesign or re-bid.
Army NG	080295	National Guard Readiness Center	Peterson Space Force Base	Colorado	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Bid came in over the Program Amount.
Army NG	450109	National Guard Readiness Center	Joint Base Charleston	South Carolina	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Project under redesign, construction cost were over the program amount.
Army NG	430062	National Guard Readiness Center	Fort Allen	Puerto Rico	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$37,000	2021	\$37,000	This project is a Design-Build with the U.S. Army Corps of Engineers (USACE). The USACE will not continue with the Initial/Draft Request for proposal without approved Environmental Condition of Property (NEPA/ECOP).
Army NG	390160	National Guard Readiness Center	Columbus	Ohio	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Military Construction Cooperative Agreement approval, delayed completing the design. Requested documents from the State of Ohio--waiting for Military Construction Cooperative Agreement, required to complete the design.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Army NG	481911	Aircraft Maintenance Hangar Add/Alt	Fort Worth	Texas	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$6,000	2021	\$6,000	Current project design cost is twice the programmed amount. Project is currently under re-design.
Army NG	060261	National Guard Vehicle Maintenance Shop	Bakersfield	California	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$9,300	2021	\$9,300	Project under redesign due the estimated construction cost is over the program amount. Also, pending National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP).
Army NG	520047	Army Aviation Support Facility	St. Croix	Virgin Islands	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$28,000	2021	\$28,000	Delay caused by environmental documentation, couldn't proceed with award construction until environmental is completed. Negotiating the design base bid and alternative bid items, estimated construction cost is over the program amount.
Army NG	520080	Ready Building	St. Croix	Virgin Islands	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$11,400	2021	\$11,400	Delay caused by environmental documentation, couldn't proceed with award construction until environmental is completed. Negotiating the design base bid and alternative bid items, estimated construction cost is over the program amount.
Army NG	380058	National Guard Readiness Center	Dickinson	North Dakota	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$15,500	2022	\$15,500	Bid bust--project bid came around \$7M over the Program Amount. Will need to redesign, value engineering and re-bid. Bid opening was extended to Q3 FY2023 due no bidder.
Army NG	500073	National Guard Readiness Center	Bennington	Vermont	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$16,900	2022	\$16,900	The project under re-design due the high estimated construction cost.
Army NG	130131	Post-Initial Military Training (IMT) Unaccompanied Housing (UH)	Fort Benning	Georgia	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$13,200	2022	\$13,200	The project under re-design due the high estimated construction cost.
Army NG	281703	Maneuver Area Training Equipment Site Addition	Camp Shelby	Mississippi	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$15,500	2022	\$15,500	Pending land and National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) approvals. The project still under design.
Army NG	220303	Collective Training Unaccompanied Housing, Open Bay	Camp Minden	Louisiana	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$17,250	2022	\$17,250	Pending land and National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) approvals. The project still under design.
Army NG	310108	Collective Training Unaccompanied Housing, Open Bay	Mead Training Site	Nebraska	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$13,750	2022	\$13,750	Pending land and National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) approvals. The project still under design.
Army NG	010907	National Guard Readiness Center	Huntsville	Alabama	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$17,000	2022	\$17,000	Pending land and National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) approvals. The project still under design.
Army Reserve	79351	Army Reserve Center/Land	Asheville	North Carolina	2021	Section 2602 FY2021 NDAA, P.L. 116-283	\$24,000	2021	\$24,000	Proposals for base contract received in FY2022 exceeded Army's authority to award. Project to be readvertised in FY2024 in conjunction with completion of 10 USC 2853 notification to support an anticipated award March 2024.
Army Reserve	88752	Automated Multipurpose Machine Gun (MPMG) Range	Devens RFTA	Massachusetts	2021	Section 2602 FY2021 NDAA, P.L. 116-283	\$8,700	2021	\$8,700	Project awarded in September 2021, but contract terminated due to environmental permits and Unexploded Ordnance (UXO) clearance validation challenges. UXO and environmental permits to be cleared by Apr 2023. Project to be readvertised in FY2024 in conjunction with completion of 10 USC 2853 notification to support an anticipated award March 2024.
Army Reserve	81803	Transient Training Enlisted Barracks	Fort McCoy	Wisconsin	2022	Section 2602 FY2022 NDAA, P.L. 117-13	\$29,200	2022	\$29,200	Project design is finalizing. Project solicitation issued in March 2023 with scheduled award in July 2023.
Army Reserve	88942	Transient Training Officers Quarters	Fort McCoy	Wisconsin	2022	Section 2602 FY2022 NDAA, P.L. 117-13	\$29,200	2022	\$29,200	Project redesign necessary to coordinate civil and utilities scope of Fort McCoy Officer Barracks is underway. Award anticipated to be in January 2024 to avoid issues with winter exclusionary period.
Army Reserve	92888	Area Maintenance Support Activity	Southfield	Michigan	2022	Section 2602 FY2022 NDAA, P.L. 117-13	\$12,000	2022	\$12,000	The bids received exceeded the Project Authorization to award. Solicitation was canceled. Project to be readvertised in FY2024 in conjunction with completion of 10 USC 2853 notification to support an anticipated award 31 December 23.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Army Reserve	90368	AR Center Training Building / UHS	Wright-Patterson AFB	Ohio	2022	Section 2602 FY2022 NDAA, P.L. 117-13	\$19,000	2022	\$19,000	The bids received in FY2022 exceeded the Project Authorization to award. Solicitation was canceled. Project will be repackaged with newly authorized FY2023 Area Maintenance Support Activity (AMSA) project since they are located on the same site with shared drainage and utilities. Project to be readvertised in FY2024 in conjunction with completion of 10 USC 2853 notification to support an anticipated award March 2024.
DHA	81437	Ambulatory Care Center/Dental Clinic Replacement	Naval Air Station Whidbey Island (Oak Harbor)	Washington	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$59,000	2022	\$59,000	Bid range significantly exceeded the authorized amount. Defense Health Agency (DHA) directed Naval Facilities Engineering Systems Command (NAVFAC) to provide courses of action to get the project below the authorized amount, which include non-essential scope deletion and alternate acquisition strategies.
DHA	91983	Veterinary Treatment Facility Replacement	Marine Corps Base Camp Pendleton	California	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$16,300	2022	\$16,300	Current working estimated exceeds the authorized amount. Defense Health Agency (DHA) directed Naval Facilities Engineering Systems Command (NAVFAC) to remove non-essential scope and redesign the project below the authorized amount. NAVFAC estimates a Q3 FY2023 award.
DHA	80679	Veterinary Treatment Facility Replacement	Fort Belvoir	Virginia	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$29,800	2022	\$37,000	The prior working estimate exceeded the authorized amount. Defense Health Agency (DHA) directed U.S. Army Corps of Engineers (USACE) to develop bid options prior to starting the solicitation process, and FY23 Appropriations Act provided additional funding addressing the Current Working Estimate (CWE) funding shortfall.
DHA	89833	Hospital Replacement-Temporary Facilities	RAF Lakenheath	United Kingdom	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$19,283	2022	\$28,650	Bid was 150% of the authorized amount. Defense Health Agency (DHA), Air Force Installations and Mission Support Center (AFIMSC) & United Kingdom (UK) Government are working to reduce scope to align with mission change and reduce the cost. FY23 Appropriations Act provided additional funding addressing the Current Working Estimate (CWE) funding shortfall.
DIA	2019040007	DIA HQ Photovoltaic Carport	Joint Bae Anacostia-Bolling Base (JBAB)	District of Columbia	2022	Section 2401 FY2022 NDAA, P.L.117-81	\$28,500	2022	\$28,500	Naval Facilities Engineering Systems Command (NAVFAC) Alternate DoD Construction Agent approval received; funding enroute to U.S. Army Corps of Engineers (USACE) to execute the project.
DIA	PRJ0238132	Replace Cooling Towers & Condenser Water Pumps (Bldg 6000)	Joint Bae Anacostia-Bolling Base (JBAB)	District of Columbia	2022	Section 2401 FY2022 NDAA, P.L.117-81	\$1,450	2022	\$1,450	Naval Facilities Engineering Systems Command (NAVFAC) Alternate DoD Construction Agent approval received; funding enroute to U.S. Army Corps of Engineers (USACE) to execute the project.
DLA	DESC1803	Construct Bulk Storage Tanks (PH1)	MCAS Iwakuni	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$30,800	2018	\$85,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project requires a second redesign to decrease the size of the storage tanks. Spill containment could not be constructed large enough in the limited space available on the site. Naval authorities had indicated support for a waiver Unified Facilities Criteria (UFC) at initial concept but after recent spills the appetite for such waivers was no longer viable. A decrease in the size of the tanks for this phase of the overall effort is supported by INDOPACOM and follow on phases will be scoped to make up for the loss in this project. Pending a new redesign schedule, with the decrease in tank size cost is not expected to be and issue and award expected by end of FY 2024.
DLA	DESC1903	Fuel Pier	MCAS Iwakuni	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$33,200	2019	\$57,700	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding has been requested in the FY22 budget. Awarding the Architect-Engineer (AE) contract for the design refresh took longer than expected. Anticipated award Q4 FY2023.
DLA	DESC1908	X-Ray Wharf Refueling Facility	Guam	Guam	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$19,200	2020	\$19,200	Original solicitation received no bids. Resolicitation resulted in bids in excess of Project Authorization (PA). Third Request For Proposal (RFP) submission from the single offeror exceeded the \$19.2M project authorization (PA), requiring Congressional Cost Variation Notification and subsequent funds reprogramming, which are in coordination. Anticipated award Q3 FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

DLA	DESC2004	Hydrant Fuel System Replacement	Beale AFB	California	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$33,700	2020	\$48,227	During solicitation, an issue with environmental permitting was raised and the solicitation was extended until 29 Oct 2021 to allow for time for the government to address the permitting. Effort to obtain the permits took longer than originally expected. Construction contract bids received requires a cost variation and reprogramming. Anticipated award Q3 FY2023.
DLA	DESC1904	Fuel Wharf	DFSP Tsurumi	Japan	2021	Section 2401 FY2021 NDAA, P.L. 116-283	\$49,500	2021	\$49,500	Prior to construction contract award, execution agent became aware through Commander, Navy Region Japan (CNRJ) that the City of Yokohama objects to features of the construction contract that would prevent a contractor from securing the necessary construction permits. U.S Army Corps of Engineers (USACE) Japan Engineering District (JED) cancelled the contract solicitation in early Mar 2022 due to the aforementioned City of Yokohama objections. However, there is currently no issue with real property interests as described previously. The only issue is with the design of the wharf since the City believes it does not follow Japanese maritime code. Commander Navy Region Japan is currently negotiating with South Kanto Defense Bureau on what the City of Yokohama may be willing to accept. Once a better understanding can be reached then JED will hopefully restart solicitation. Expect early FY2024 award at best, and late FY2025 award at the latest depending on how USACE JED decides to execute project.
DLA	DESC20UX	Additive Injection Pump and Storage System	Misawa AB	Japan	2022	Section 2401 FY 2022 NDAA, P.L. 117-81	\$6,000	2022	\$6,000	Original solicitation received very little interest from contractors. Only one participated in the project site walkthrough. A second solicitation has been issued with a longer bidding period looking to allow more bidders to put packages together. Bids received and award expected in April of 2023.
DoDEA	AM00049	Ramey Unit School Replacement	Punta Borinquen	Puerto Rico	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$61,071	2018	\$97,130	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project originally delayed due to State Historic Preservation Officer (SHPO) issues. Funds were appropriated by Congress in FY22 and FY23 for this project.
DoDEA	EU00112	Clay Kaserne Elementary School	Wiesbaden	Germany	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$56,048	2019	\$104,779	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funds were appropriated by Congress in FY23 for this project.
DoDEA	PA00106	Bechtel Elementary School	Camp Mctureous	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$94,851	2019	\$94,851	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Projected award date is July 2023.
NAVY	907	PIER AND MAINTENANCE FACILITY	NAVAL BASE KITSAP BREMERTON WA	WASHINGTON	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$88,960	2019	\$88,960	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Funding was released to the Navy pursuant to a court order in March 2020. Additional delays were incurred due to National Environmental Policy Act Tribal Consultations.
NAVY	992	FLEET MAINTENANCE FACILITY & TOC	NAVSUPPACT BAHRAIN	Bahrain	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$26,304	2019	\$26,340	Transient Electromagnetic Pulse Emanations Standard (TEMPEST) requirements revised by certifying officials requiring design changes. Current Working Estimate (CWE) indicates high risk of reprogramming. USACE received no bids 28 Feb 2023, so solicitation was extended to 7 Apr 2023. Naval Facilities Engineering Systems Command (NAVFAC) asked U.S Army Corps of Engineers (USACE) to create a base bid and options in the solicitation. Bids now expected 11 May 2023. Plan is to award base bid by 30 Sept 2023 to secure appropriation, which will allow time for the reprogramming needed for the options.
NAVY	903	EDI: JOINT MOBILITY PROCESSING CENTER	NAVSUPPACT SOUDA BAY GR	Greece	2019	Section 2902 FY 2019 NDAA, P.L. 115-232	\$41,650	2019	\$41,650	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Project funding from 2808 border barrier was not returned. New construction funds appropriated in FY22. Design is over two years old and will need to be updated based on Unified Facilities Criteria. Planned award 30 September 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

NAVY	152	AIR TRAFFIC CONTROL TOWER (WOLF)	NAVAL AIR STATION PAX RIVER	MARYLAND	2020	Section 2203 FY 2020 NDAA, P. L. 116-92	\$15,000	2020	\$15,000	Additional design time required due to scope increase. Shift of planned award date past lock date of 30 Sep 2021. Discussions completed. No change in Source Selection Evaluation Board evaluation as a result of discussions. 10 USC 2853 Cost Increase and Reprogramming packages approved as of Apr 2023. Award is expected by the end of Apr or early May 2023.
NAVY	695	EDI: JOINT MOBILITY CENTER	NAVSTA ROTA SP	SPAIN	2020	Section 2902 FY 2020 NDAA, P. L. 116-92	\$46,840	2020	\$46,840	Government Accountability Office (GAO) protest on Rota Multiple Award Construction Contract (MACC) delayed its approval and the release of the Request for Proposal (RFP). Bids exceeded the Below Threshold Reprogramming limit. Reprogramming underway. Bids extended to 30 September 2023.
NAVY	520	Distribution Switchgear	NAS JRB NEW ORLEANS	Louisiana	2020	Section 2402 FY 2020 NDAA, P. L. 116-92	\$5,447	2020	\$5,447	Bids came in higher than funding available and there was no additional Energy Resilience and Conservation Investment Program (ERCIP) funding to award in FY22. Naval Facilities Engineering Systems Command (NAVFAC) is resoliciting the Request for Proposal (RFP). Project was on hold due to lack of funds.
NAVY	691	P-691 Energy-Fac Cntrls Upgrds, Connectivity & Cybersec for NBG Smart Grid	NAVBASE GUAM	Guam	2020	Section 2402 FY 2020 NDAA, P. L. 116-92	\$6,280	2020	\$6,280	Bid bust due to technically unacceptable proposals and bids over the project authorization (PA) resulting in the P-691 Bid Solicitation being cancelled. Naval Facilities Engineering Systems Command (NAVFAC) is resoliciting the Request for Proposal (RFP). Project was on hold due to lack of funds.
NAVY	649	JOINT COMMUNICATIONS UPGRADE	NAVBASE GUAM	GUAM	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$22,000	2021	\$22,000	Bid bust. Project will be fully funded pending final appropriations approval of the FY 2024 Presidential Budget (PB) final increment request.
NAVY	442	TRAINING RANGE LAND ACQUISITION	NAS FALLON NV	Nevada	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$29,040	2021	\$29,040	Purchasing private land parcels, making grazing payments, conducting environmental mitigation, and constructing a fence around the expanded range were dependent on authorization of the Navy's proposal to withdraw an additional 531,765 acres from public domain. Congress authorized the land expansion in the FY23 NDAA signed into law 23 Dec 22. Bureau of Land Management notifications to the permittees with grazing allotments about the closure/modification of allotments has begun; this starts a two-year clock for the permittees to remove their improvements.
NAVY	347	PERIMETER SECURITY IMPROVEMENTS	NSS PORTSMOUTH NAVY SHIPYARD	VIRGINIA	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$26,100	2021	\$26,100	Customer requested design changes to the restricted area fence delayed Request for Proposal (RFP) release. No new planned award dates until conflicts between security, operational and environmental requirements are resolved. Planned award Sep 23. This project is at the Communications Station at Cutler ME.
NAVY	649A	JOINT COMMUNICATIONS UPGRADE	NAVBASE GUAM	GUAM	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$166,000	2021	\$84,000	Bid bust. Project will be fully funding pending final appropriations approval of the FY 2024 Presidential Budget (PB) final increment request.
NAVY	839	Cogeneration Plant at B236	NAVSUPPACT MONTEREY	California	2021	Section 2402 FY2021 NDAA P.L. 116-283	\$10,540	2021	\$10,540	Delays in design start due to need to revalidate scope. Finalizing project location due to customer required changes. Currently reviewing final proposal. Delays due to customer required changes.
NAVY	1109	ERCIP - Smart Grid - NSA Naples	NAVSUPPACT NAPLES	Italy	2021	Section 2402 FY2021 NDAA P.L. 116-283	\$3,490	2021	\$3,490	Bid bust. Developing second Request for Proposal (RFP).
NAVY	1803	ERCIP P-1803 RETROFIT AHU'S FROM CVR'S TO VA V'S, BUILDING 02 & 03 (MEDICAL CENTER - PORTSMOUTH)	NAVSUPPACT HAMPTON ROADS	Virginia	2021	Section 2402 FY2021 NDAA P.L. 116-283	\$611	2021	\$611	Working with Defense Health Agency (DHA) to validate scope of project.
NAVY	591	DIRECTED ENERGY WEAPONS TEST FACILITIES	NAVBASE VENTURA CTY PT MUGU	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$19,907	2022	\$19,907	It has been determined that this project is no longer required due to a change in the project testing and evaluation requirements.
NAVY	239	F-35 FLIGHTLINE UTILITIES MODERNIZATION PHASE	MCAS CHERRY POINT	North Carolina	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$80,000	2022	\$80,000	Design delays due to late Environmental Protection Agency approval of water tank site location and work plan. Planned award Jul 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

NAVY	039	SHIP HANDLING & COMBAT TRAINING FACILITIES	COMFLEACT YOKOSUKA	Japan	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$49,900	2022	\$49,900	Project went through a major re-design for additional scope. Bids were due 02 Feb 2023, however, no bids were received due to lack of interest.
NAVY	656	VEHICLE INSPECTION & VISITOR CONTROL CENTER	MARINE CORPS BASE QUANTICO	Virginia	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$43,757	2022	\$43,757	A traffic study was required and the design conclusion was pending the impact of the traffic study. Proposals received and Source Selection Evaluation Board started 23 January 2023. Board report is under review by counsel. Projected award June 2023.
NAVY	903	EDI: JOINT MOBILITY PROCESSING CENTER	NAVSUPPACT SOUDA BAY	Greece	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$41,650	2022	\$41,650	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Project funding from 2808 border barrier was not returned. New construction funds appropriated in FY22. Design is over two years old and will need to be updated based on Unified Facilities Criteria. Planned award 30 September 2023.
NAVY	404	RESERVE CENTER & VEHICLE MAINTENANCE FACILITY	MARCORRESFOR NEW ORLEANS	Louisiana	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$49,090	2022	\$49,090	The customer re-sited the project twice. Following re-sitting, the customer required full scope which put the project over budget. FY23 Award lock date of 25 Aug for P-404 will most likely be achievable, 65% design submittal received 17 Feb 2023 and under review by the Naval Facilities Engineering Systems Command (NAVFAC) team.
NAVY	2203	WHOLE HOUSE REVITALIZATION QUARTERS #6	MARBKS WASHINGTON	DC	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$10,415	2022	\$10,415	Bid bust. Cost to complete was submitted in FY24 Presidential Budget (PB) for additional funds. Re-solicitation will revise base bid and options. The plan is to award the base bid by Aug 2023 and the options if and when the Cost-to-Complete (CTC) in FY24 is approved.
NAVY	170	NAVY MUNITIONS COMMAND (NMC) ORDNANCE FACILITY	NAVAL WEAPONS STATION YORKTOWN	Pennsylvania	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$93,500	2022	\$93,500	Naval Ordnance Safety and Security Activity (NOSSA)/DoD Explosives Safety Board (DDESB) approvals delayed design release. Planned award August 2023.
NAVY	025	MQ-25 AIRCRAFT MAINTENANCE HANGAR	NAVBASE VENTURA CTY PT MUGU	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$148,800	2022	\$148,800	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Additional time to resolve comments on the final design and changes to the design of the secure area have delayed construction contract award. Planned award July 2023.
NAVY	315	RECRUIT MESS HALL REPLACEMENT	MARCORPRCUIITDEP SAN DIEGO	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$93,700	2022	\$93,700	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Planned award September 2023.
NAVY	201	AIRCRAFT MAINTENANCE HANGAR	MCAS MIRAMAR	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$209,500	2022	\$209,500	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Final design estimate is over budget.
NAVY	897	CMV-22B AIRCRAFT MAINTENANCE HANGAR	NAVBASE CORONADO SAN DIEGO	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$63,600	2022	\$63,600	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year-thus preventing project award. Project is out for solicitation, but proposal due date extended due to drawing revisions required during solicitation. Planned award June 2023.
NAVY	935	ELECTRICAL DISTRIBUTION SYSTEM MODERNIZATION	MCB HAWAII KANEOHE	Hawaii	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$64,500	2022	\$64,500	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year-thus preventing project award. Planned award September 2023.
NAVY	1027	CMV-22 AIRCRAFT MAINTENANCE HANGAR AND AIRFIELD IMPROVEMENT	NAVSTA NORFOLK	Virginia	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$75,100	2022	\$75,100	Customer requested changes to the safe spill design for fire protection required changes to the final design. Planned award August 2023.
NAVY	475	AIRCRAFT MAINTENANCE HANGAR	MCAS BEAUFORT	South Carolina	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$121,825	2022	\$121,825	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Planned award July 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

NAVY	528	COMBAT TRAINING TANK COMPLEX	MCAS YUMA	Arizona	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$29,300	2022	\$29,300	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Planned award August 2023.
NAVY	1241	WAREHOUSE REPLACEMENT	MCB CAMP PENDLETON	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$22,200	2022	\$22,200	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. Furthermore, due to project complexity additional time was required to clarify the Architect-Engineer's proposal and to rewrite the technical analysis.
NAVY	956	BACHELOR ENLISTED QUARTERS, PH 2	MCB HAWAII KANEHOE	Hawaii	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$101,200	2022	\$101,200	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Planned award September 2023.
NAVY	538	BACHELOR ENLISTED QUARTERS	MCAS YUMA	Arizona	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$99,600	2022	\$99,600	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. The design estimate was over budget requiring scope reduction. Planned award October 2023.
NAVY	254	F-35C CENTRALIZED ENGINE REPAIR FACILITY	MCAS MIRAMAR	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$31,400	2022	\$31,400	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	2002	CLB MEU COMPLEX	MCB CAMP PENDLETON	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$83,900	2022	\$83,900	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	491	COMBAT VEHICLE MAINTENANCE FACILITY	NAVBASE VENTURA CTY PT MUGU	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$48,700	2022	\$48,700	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. The design team is still gathering user input on the building requirements. Planned award November 2023.
NAVY	021	LIGHTERAGE AND SMALL CRAFT FACILITY	MCSF BLOUNT ISLAND	Florida	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$69,400	2022	\$69,400	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	622	EDI: EXPLOSIVE ORDNANCE DISPOSAL (EOD) MOBILE UNIT FACILITIES	NAVSTA ROTA	Spain	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$85,600	2022	\$85,600	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until August 2022. Planned award June 2024.
NAVY	815	SOLAR ENERGY STORAGE SYSTEM	NAWS CHINA LAKE	California	2022	Section 2402 FY2022 NDAA P.L. 117-81	\$9,120	2022	\$9,120	Bid bust. Will fund cost overrun as a result of bid bust with savings from other Energy Resilience and Conservation Investment Program (ERCIP) projects instead of increasing future increments. Currently working 2853 notification.
NAVY	696	ERCIP ENERGY INNER APRA HARBOR RESILIENCY UPGRADES	NAVBASE GUAM	Guam	2022	Section 2402 FY2022 NDAA P.L. 117-81	\$38,300	2022	\$38,300	Independent Government Estimate (IGE) exceeded Project Authorization (PA). Rescoping to fall within PA. Modifying Architect-Engineer (AE) to separate into phases. 60% design due Jun 2023.
NGA	37	LED Upgrade Package	NCE Fort Belvoir	Virginia	2022	Section 2402 FY2022 NDAA, P.L. 117-81	\$365	2022	\$365	Awaiting Alternate DoD Construction Agent decision.
NGA	38	NCE Electrical System Redundancy	NCE Fort Belvoir	Virginia	2022	Section 2402 FY2022 NDAA, P.L. 117-81	\$4,608	2022	\$4,608	Awaiting Alternate DoD Construction Agent decision.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

NSA	40171	Joint Cryptologic Center Expansion	Buckley Air Force Base	Colorado	2022	Section 4601, FY2022 NDAA, P.L. 117-81	\$20,000	2022	\$26,000	The 65% design cost estimate indicated that construction cost would exceed the program budget. The project was paused to determined next steps. During this timeframe, National Security Agency (NSA) was able to obtain the additional funding necessary in the FY22 Appropriations bill. Request for Proposals was issued on 03 Jan 2023. Proposals were received on 16 Mar 23, with source selection procedures concluding soon after. Contractor proposal pricing higher than funds available, and a below threshold reprogramming is being processed in order to award the contract to the successful Offeror. Estimated contract award is end of May 2023.
SOCOM	79439	SOF Intelligence Training Center	Fort Bragg	North Carolina	2016	Section 2401 FY2022 NDAA, P.L. 114-92	\$28,265	2016	\$65,656	Additional Cost to Complete funding appropriated in FY23. Contractor has been selected and the project is expected to be awarded prior to 15 May 23.
SOCOM	AFSOC103021	SOF Maintenance Hangar	Kadena AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$42,823	\$2,017	\$42,823	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. In the process of revising the hangar design into two separate single bay hangars. Project will be funded in FY24. Anticipated award 21 June 2024.
SOCOM	AFSOC103008	Operations and Warehouse Facilities	Yokota AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$26,710	\$2,017	\$72,154	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Working with U.S. Army Corps of Engineers (USACE) Japanese Engineering District to prepare solicitation documents. Project is funded in FY23 president's budget. Anticipated Award 31 July 2023.
SOCOM	AFSOC103021	SOF Maintenance Hangar	Kadena AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$3,972	\$2,018	\$3,972	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. In the process of revising the hangar design into two separate single bay hangars. Project is funded in FY24. Anticipated Award 21 June 2024.
SOCOM	AFSOC103008	Operations and Warehouse Facilities	Yokota AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$8,590	\$2,018	\$8,590	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Working with U.S. Army Corps of Engineers (USACE) Japanese Engineering District to prepare solicitation documents. This project is funded in the FY23 president's budget. Anticipated award 31 July 2023.
SOCOM	EEI19001S	EDI: SOF Training Facility	Unspecified Estonia	Estonia	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$9,600	2019	\$9,600	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
SOCOM	EEI19002S	EDI: SOF Operations Facility	Unspecified Estonia	Estonia	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$6,100	2019	\$6,100	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Final design on-going. Anticipated award December 2024.
SOCOM	91977	SOF Joint Parachute Rigging Facility	Baumholder	Germany	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$11,504	2019	\$11,504	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Final design on-going. Anticipated award June 2024.
USMC	001	MARFOREUR HQ MODERNIZATION AND EXPANSION	Panzer Kaserne	Germany	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$43,950	2019	\$43,950	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Funding for project has not been restored.
USMC	1458	2ND RADIO BN COMPLEX, PHASE 2 - INC 1	MCB CAMP LEJEUNE NC	NORTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$51,300	2019	\$25,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Customer requirements changed requiring redesign. Bid bust. Project waiting for MILCON savings for reprogramming. Planned award is to be determined.
USMC	487	RECYCLING/ HAZARDOUS WASTE FACILITY	MCAS BEAUFORT SC	SOUTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$9,517	2019	\$9,517	Bid bust but below the threshold for reprogramming approval. Currently working 2853 notification. Planned award May 2023.
USMC	1458A	2ND RADIO BN COMPLEX, PHASE 2 (INC)	MCB CAMP LEJEUNE NC	NORTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$51,300	2020	\$25,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Customer requirements changed requiring redesign. Bid bust. Project waiting for MILCON savings for reprogramming. Planned award is to be determined.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1

Fiscal Year (FY) 2023 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

USMC	458	LAUREL BAY FIRE STATION	MCAS BEAUFORT SC	SOUTH CAROLINA	2019	Spend plan (dated Oct 19, 2018) per section 132, Title I, Division C, FY 2019 appropriation act, P. L. 115-244	\$10,750	2019	\$10,750	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Bid bust project needs reprogramming. Planned award September 2023.
USMC	228	ATC TOWER & AIRFIELD OPERATIONS	MCAS CHERRY POINT NC	NORTH CAROLINA	2020	Section 2201 FY 2020 NDAA, P.L. 116-92	\$61,340	2020	\$61,340	Bid bust. Request for Proposals revised and redesigned. Planned award September 2023.
USMC	1231	WASTEWATER TREATMENT PLANT	MCAGCC TWENTYNINE PALMS CA	CALIFORNIA	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$76,500	2021	\$76,500	Bid bust. Additional FY23 funds appropriated. Planned award May 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.
 This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023May12 RefID: A-F1CD6A1