

# REPORT TO CONGRESS

## **Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects (as of June 30, 2023)**



**Office of the Under Secretary of Defense for  
Acquisition and Sustainment**

September 2023

House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This includes \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442

**Fiscal Year (FY) Third Quarter (Q3) Unawarded Military Construction Projects**

As of June 30, 2023

DoD Component	Project Number	Project Title	Installation	State / Country	Fiscal Year Project Authorized	Project Authorization (citation or source)	Authorized Amount (\$K)	Fiscal Year First Appropriated	Project Approp Amount (Cumulative) (\$K)	Q3 FY2023 Reasons for Delay
Air Force Active	EXSW143010	Joint Intelligence Analysis Complex Consolidation, Ph 1	RAF Molesworth	United Kingdom	2015	Section 2301 FY2015 NDAA, P.L. 113-291	\$92,223	2015	\$92,223	Best and Final offers have been received and evaluated. Defence Infrastructure Organisation (DIO) had previously identified the preferred bidder. The preferred bidder was later notified their proposal was not technically acceptable. Award to the alternate bidder is proceeding. DIO award process progressing with anticipated award early Q4 FY2023.
Air Force Active	EXSW143012	Joint Intelligence Analysis Complex Consolidation, Ph2	RAF Molesworth	United Kingdom	2016	Section 2301 FY2015 NDAA, P.L. 113-291	\$94,191	2016	\$94,191	Best and Final offers have been received and evaluated. Defense Infrastructure Organization (DIO) had previously identified the preferred bidder. The preferred bidder was later notified their proposal was not technically acceptable. Award to the alternate bidder is proceeding. DIO award process progressing with anticipated award early Q4 FY2023.
Air Force Active	EXSW143013	Joint Intelligence Analysis Complex Consolidation, Ph3	RAF Molesworth	United Kingdom	2017	Section 2301 FY2015 NDAA, P.L. 113-291	\$53,082	2017	\$53,082	Best and Final offers have been received and evaluated. Defense Infrastructure Organization (DIO) had previously identified the preferred bidder. The preferred bidder was later notified their proposal was not technically acceptable. Award to the alternate bidder is proceeding. DIO award process progressing with anticipated award early Q4 FY2023.
Air Force Active	EXSW143011	Main Gate Complex	RAF Croughton	United Kingdom	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$16,500	2017	\$16,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding has been restored. Host National local planning issues have been raised and are being resolved. 35% design complete. Acquisition strategy being revised. Award anticipated Q2FY2024.
Air Force Active	TYFR013010	37 AS Squadron Operations/AMU Facility	Ramstein AB	Germany	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$13,437	2017	\$13,437	100% Design delayed to April 2023 due to Host Nation coordination issues. Funds obligation delayed by Above Threshold Reprogramming with Congressional approval completed Q3 FY2023. Obligation anticipated Q4 FY2023. Award to Industry anticipated Q2 FY2024.
Air Force Active	ZNRE153001A	C-130J Corrosion Control Hangar	Yokota AB	Japan	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$23,777	2017	\$77,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project's foam fire suppression system redesigned to water suppression system to comply with Air Force's Sundown Policy for Foam Fire Suppressions Systems. Project advertised and the scheduled bid opening date is Apr 23 with award anticipated Q4 FY2023. Title 10 §2853 cost increase notification approved and congressional committees notified on 21 May 23.
Air Force Active	VYHK170004	ERI: F/A-22 Low Observable/Composite Repair Facility	Spangdahlem AB	Germany	2017	Section 2902 FY2017 NDAA, P.L. 114-328	\$12,000	2017	\$22,625	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Delay due to Host Nation impasse on Construction Circular Interpretation. US and Host Nation at impasse, as Host Nation lost design claim which violates the current Auftragsbautengrundsätze (ABG-75) agreement for indirect construction. Project turned over for direct execution. Task Order Requirement Notice (TORN) process completed. Awaiting Architect-Engineer (AE) award.
Air Force Active	XLWU063006	Fire/Crash Rescue Station	Tyndall AFB	Florida	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$17,000	2018	\$17,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored in Q4 FY2021.
Air Force Active	LHKE180001	ERI: Increase POL Storage Capacity	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$12,500	2018	\$12,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored Q3 FY2022. Must award new Architect-Engineer (AE) task order award and refresh the design. Value Added Tax Implementing Arrangement required to award AE task order. Presolicitation conducted 28 Feb-3 Mar 2023. Anticipated award Q3 FY2024.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force Active	LHKE180002	ERI: Construct Parallel Taxiway	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$30,000	2018	\$38,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored Q3 FY2022. Host Nation continually attempts to insert Emergency Runway (E-RWY) requirements requiring time spent explaining scope cannot be amended to both Host Nation and European Command staff. Anticipated award Q4 FY2023.
Air Force Active	LHKE180003	ERI: Airfield Upgrades	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$12,900	2018	\$20,564	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored Q3 FY2022. Project design is linked to LHKE180002 (ERI: Construct Parallel Taxiway, Kecskemet). Delays there directly impact this project.
Air Force Active	LJYC203002	OIR: Relocate Base Main Access Control Point	Incirlik AB	Turkey	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$14,600	2018	\$14,600	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. The U.S. is at a program-wide impasse with the government of Turkey regarding execution of military construction (MilCon) projects at Incirlik Air Base. The Architect-Engineer (AE) effort has failed to start due to lack of approvals from the Turkish Ministry of Foreign Affairs (MFA). Project authorization has expired and all construction funds have been reprogrammed to support cost growth in other projects.
Air Force Active	LUXE180001	ERI: ECAOS Deployable Airbase System Storage	Sanem	Luxembourg	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$67,400	2018	\$67,400	Project solicitation had been on hold until an Memorandum of Understanding (MOU) was signed between Government of Luxembourg and U.S. Air Forces Europe (USAFE) in December 2022. Project is out for proposals and at the same time permits are being obtained for the construction. Award delayed by Above Threshold Reprogramming requiring Congressional approval. Title 10 §2853 cost increase approved and congressional committees notified on 30 Jan 23.
Air Force Active	LZMC180001	ERI: Increase POL Storage Capacity	Malaky	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$20,000	2018	\$20,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is in design with construction award currently estimated in Q4 FY2024.
Air Force Active	LZMC180002	ERI: Airfield Upgrades	Malaky	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$4,000	2018	\$4,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is in design with construction award currently estimated in Q4 FY2024.
Air Force Active	AJXF093005	Child Development Center	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$13,000	2019	\$13,000	Original bids were higher than the Project Authorization (PA). Project was re-advertised and high bids require an Above Threshold Reprogramming with Congressional approval. Anticipated award Q4 FY2023.
Air Force Active	AJXF163002	PAR Relocate Haz Cargo Pad And EOD Range	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$37,000	2019	\$74,400	Delayed due to high bids. Additional funding provided in FY23 Consolidated Appropriations Act. Project readvertised. Anticipated award Q4 FY2023.
Air Force Active	MUHJ193003	Training Support Squadron Facility	JBLE - Langley AFB	Virginia	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$52,000	2019	\$94,000	National Disaster Recovery (NDR) Project. The original design exceeds the Project Authorization to meet mission requirements. The design is being reworked to meet Project Authorization thresholds. Anticipated award Q4 FY2023.
Air Force Active	KRSM163015	Composite Aircraft Antenna Calibration Facility	Hill AFB	Utah	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$26,000	2019	\$26,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Late user Intrusion Detection System (IDS) changes delayed advertising. Source selection underway. Additional below threshold reprogramming action required and completed. Anticipated award Q4 FY2023.
Air Force Active	KWRD163000	MQ-9 FTU Ops Facility	Holloman AFB	New Mexico	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$85,000	2019	\$85,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Modified and reprogrammed requirement to single story facility. Step 2 of Design-Build source selection. Expecting Above Threshold Reprogramming requiring Congressional Approval. Anticipated award Q4 FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefId: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force Active	MHMOV973011	Wyoming Gate Upgrade For Antiterrorism Compliance	Kirtland AFB	New Mexico	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$7,000	2019	\$12,900	Cost increases required additional appropriations in FY22 to award. Received high bids.
Air Force Active	MSET153515	F-35A ADAL Conventional Munitions Mx	RAF Lakenheath	United Kingdom	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$9,204	2019	\$4,500	Project was advertised in Feb 2023. Still awaiting DDESB Approval and it is still in review (projected approval June 2023). 95% Current Working Estimate (CWE) is above Programmed Amount (PA), additional funding required. Working title 10 \$2853 notification and Above Threshold Reprogramming requiring Congressional Approval. Anticipated award Q4 F2023.
Air Force Active	MSET164003	Improve Liberty Village Parking	RAF Lakenheath	United Kingdom	2019	Section 2303 FY2019 NDAA, P.L. 115-232	\$3,118	2019	\$3,118	Delay caused by selection of site layout with installation. 100% design completed and project has been advertised. Bids received exceed the Programmed Amount (PA) and utility conflicts have been resolved. Anticipated award Q4 FY2023.
Air Force Active	GKVB193028	EDI-Construct DABS-FEV/EMEDS Storage	RAF Fairford	United Kingdom	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$87,000	2019	\$94,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Transition to new designer requires additional design work, delaying overall schedule by a couple of months. 100% design expected Q1 FY2024.
Air Force Active	GKVB193029	EDI-Munitions Holding Area	RAF Fairford	United Kingdom	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$19,000	2019	\$15,691	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design charrette with all stakeholders raised several changes due to new regulations and items omitted at the 35% stage. Design will be impacted as standard (7- Bar Igloo Explosive Safety Board rating) Earth Covered Magazine (ECM) design is due from U.S. Army Corps of Engineers (USACE) in late Apr 23 and will be incorporated into this project. Anticipate Authority to Advertise Q1 FY2024.
Air Force Active	LGKG193542	EDI: KMC DABS-FEV/RH Storage Warehouses	Ramstein AB	Germany	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$119,000	2019	\$119,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding was not restored and will be considered in a future budget request.
Air Force Active	LZMC190001	EDI: Regional Munitions Storage Area	Malaky	Slovakia	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$59,000	2019	\$59,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is in design with construction award currently estimated in Q4 FY2024.
Air Force Active	GJKZ1014550	Consolidated TFI Base Operations	Fairchild AFB	Washington	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$31,000	2020	\$39,000	High bids were received. Working title 10 \$2853 notification and Above Threshold Reprogramming requiring Congressional Approval. Anticipated award Q1 FY2024.
Air Force Active	MHMOV163104	Combat Rescue Helicopter Simulator (CRH) ADAL	Kirtland AFB	New Mexico	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$15,500	2020	\$15,500	First solicitation set aside for small business which yielded no proposals. Project re-solicited full and open--received high bids. Working Below Threshold Reprogramming to award contract.
Air Force Active	MUHV193009	Dormitory	JBLE - Langley AFB	Virginia	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$31,000	2020	\$31,000	National Disaster Recovery (NDR) Project. Project placed on hold pending decision on permanent party dorm standard design. Project on hold pending decision on National Disaster Recovery (NDR) funding in FY2024.
Air Force Active	MPLS083737R8	BMT Recruit Dormitory 8	JBSA - Lackland AFB	Texas	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$110,000	2020	\$151,800	No bids. Solicitation being repackaged to adjust site utilities and integration with companion facilities projects. Project will be readvertised Q4 FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefId: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force Active	MSET173504	F-35 PGM Facility	RAF Lakenheath	United Kingdom	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$14,300	2020	\$21,400	Design-Bid-Build Project. UK Host Nation Building Standards was updated June 2022 for sustainability (Part L). Applicability to the project still being determined as incorporation will further delay design completion. 95% Design pending outcome of Part L discussion. Defense Infrastructure Organization (DIO) procurement activity started in anticipation of a completed DoD Explosives Safety Board (DDESB) approved design in May 2023. Expected Authority to Award is 21 July 2023. Contractor mobilization expected 2Q FY2024.
Air Force Active	NZAS1014838	Weapons Storage And Maintenance Facility	Malmstrom AFB	Montana	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$235,000	2020	\$120,000	Due to complexity of design and contractor bid inquiries, project award is delayed. Anticipated award Q4 FY2023.
Air Force Active	TYMX170134	T-X Mx Trng Sys Centralized Trng Fac	JBSA - Randolph AFB	Texas	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$19,000	2020	\$19,000	Award delayed by basing decision. Above Threshold Reprogramming requiring Congressional Approval in progress. Anticipated award Q1 FY2024.
Air Force Active	SGBP212906	Emergency Power Micro grid	Offutt AFB	Nebraska	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$43,000	2020	\$43,000	Project no longer required. Project was cancelled via 10 USC §2853 notification on 6 Jun 23.
Air Force Active	XLWU203003	Airfield Drainage	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$144,000	2020	\$144,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Project will be awarded in multiple acquisitions of complete and useable primary facilities starting with the stormwater management ponds in FY2023. Anticipated first award Q4 FY2023.
Air Force Active	XLWU203031	Deployment Center/Flight Line Dining/AAFES	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$43,000	2020	\$43,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Existing F-22 low observable coating spray booths must remain operational until additional capacity becomes available at Joint Base Langley Eustis. Anticipated award Q3 FY2024.
Air Force Active	XLWU213016	Aerospace & Operational Physiology Fac	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$12,000	2020	\$12,000	Project no longer required. Project was cancelled via 10 USC §2853 notification on 5 Jun 23.
Air Force Active	XLWU203027	AFCEC RDT&E Facilities and Gate	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$249,000	2020	\$249,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown caused delays. Environmental impact statement contributed to delays. Project award deferred to FY2024 due to insufficient NDR MILCON funds to award in FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force Active	HERT117021	Access Control Point Main Gate With Land Acq	JBLE - Fort Eustis	Virginia	2021	Section 2301 FY2021 NDAA, P.L. 116-283	\$19,500	2021	\$19,500	Newport News agreed to land offer and partial award has been granted and sourced for land acquisition. Full project award anticipated 2Q FY2024.
Air Force Active	TYMX1031074	T-X ADAL Ground Based Trng Sys Sim	JBSA - Randolph AFB	Texas	2021	Section 2301 FY2021 NDAA, P.L. 116-283	\$19,500	2021	\$19,500	Award delayed by basing decision. Above Threshold Reprogramming requiring Congressional Approval in progress. Anticipate award Q1 FY2024.
Air Force Active	MXRD163002	NC3 Acquisitions Management Facility	Hanscom AFB	Massachusetts	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$66,000	2022	\$66,000	High bids require title 10 §2853 approval and notification. Additional above threshold reprogramming action required to provide required funding. No projected award date.
Air Force Active	NUEX201001	F-35A Squadron Operations Facility #6	Luke AFB	Arizona	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$21,000	2022	\$21,000	Award delayed due to high bids. Anticipated award Q4 FY2023.
Air Force Active	AJXF1076490	Fire Crash Rescue Station	JBA - Andrews AFB	Maryland	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$26,000	2022	\$26,000	High bids received above Program Among (PA) and required an Above Threshold Reprogramming (ATR) request. Inflationary funding provided in FY2023. Award anticipated Q4 FY2023.
Air Force Active	ANZY073001	ADD/ALTER TEST CELL DELIVERY BAY	Arnold AFB	Tennessee	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$14,600		\$0	Project added in FY22 NDAA by Congress even though no design has started. Project being considered for cancellation, but current plan is to proceed to 35% design. Design to start in Apr 2023.
Air Force Active	JBSF203000	Child Development Center	JBSA - Fort Sam Houston	Texas	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$29,000	2022	\$29,000	High bids to be resolved by cost to complete included in FY24 budget request. Anticipated award Q2 FY2024.
Air Force Active	MPLS013290	Child Development Center	JBSA - Lackland AFB	Texas	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$21,000	2022	\$29,000	High bids to be resolved by cost to complete included in FY24 budget request. Anticipated award Q2 FY2024.
Air Force Active	MPLS200361R7	BMT Recruit Dormitory 7	JBSA - Lackland AFB	Texas	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$141,000	2022	\$100,000	No bids. Solicitation being repackaged to adjust site utilities and integration with companion facilities projects. Anticipated award Q3 FY2024.
Air Force Active	MSET163005	F-35A Child Development Center	RAF Lakenheath	United Kingdom	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$24,000	2022	\$24,000	New building regulations had to be incorporated into the 35% design submission requiring redesign and delaying obligation to Defence Infrastructure Organisation (DIO). Award to industry anticipated Q3 FY2024.
Air Force Active	MSET183501	F-35A Weapons Load Training Facility	RAF Lakenheath	United Kingdom	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$49,000	2022	\$49,000	The acquisition strategy has been agreed with Defence Infrastructure Organisation (DIO) as: Part L changes will be made to the 35% Design. The Early Contractor Involvement (ECI) clause will be implemented to provide a break clause between Design (Stage 1) and Construction (Stage 2). Should the design or prices not be accepted there will be a break clause which allows Air Force Installation and Mission Support Center (AFIMSC) Det 4 not to progress with the contract. Part L changes are being incorporated to the 35% Design. Contract template being developed. Still awaiting updated schedule from DIO.
Air Force Active	MSET183503	F-35A Munition Inspection Facility	RAF Lakenheath	United Kingdom	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$31,000	2022	\$31,000	Design-Bid-Build Project. UK Host Nation Building Standards was updated June 2022 for sustainability (Part L). Applicability to the project still being determined as incorporation will further delay design completion. 95% Design pending outcome of Part L discussion. Defence Infrastructure Organisation (DIO) procurement activity started in anticipation of a completed DoD Explosives Safety Board (DDESB) approved design in May 2023. Expected Authority to Award is 21 July 2023. Anticipated award Q1 FY2024.
Air Force Active	MUHJ073014	Fuel System Maintenance Dock	JBLE - Langley AFB	Virginia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$24,000	2022	\$24,000	A redesign was necessary to convert fire suppression system from a foam system to a wet pipe system. Award anticipated Q1 FY2024.
Air Force Active	NUEX201000	F-35A ADAL AMU Facility Squadron #6	Luke AFB	Arizona	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$28,000	2022	\$28,000	Bids received are substantially over Project Authorization (PA). U.S. Army Corps of Engineers (USACE) asked contractors to re-evaluate bids with final Current Working Estimate (CWE). Pending results of source selection. Award anticipated Q4 FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force Active	PAF160700	Squadron Operations Facility	RAAF Base Darwin	Australia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$7,400	2022	\$7,400	Low competition in Northern Territory, Australia with constrained labor force drove higher than expected price, so the original solicitation was cancelled. The FY24 Presidential Budget (PB) request includes additional funding based on the Agent's updated project cost estimate so that this project can be awarded in FY2024.
Air Force Active	PAF180400	Aircraft Maintenance Support Facility	RAAF Base Tindal	Australia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$6,200	2022	\$9,819	Original solicitation included Royal Australian Air Force (RAAF) Tindal Squad Ops Facility. Low competition in Northern Territory, Australia with constrained labor force drove higher than expected price, so the original solicitation was cancelled. The FY24 Presidential Budget (PB) request includes additional funding based on the Agent's updated project cost estimate so that this project can be awarded in FY2024.
Air Force Active	PAF180700	Squadron Operations Facility	RAAF Base Tindal	Australia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$8,200	2022	\$8,200	Original solicitation included Royal Australian Air Force (RAAF) Tindal Aircraft Maintenance Support Facility. Low competition in Northern Territory, Australia with constrained labor force drove higher than expected price, so the original solicitation was cancelled. The FY24 President's Budget (PB) request includes additional funding based on the Agent's updated project cost estimate so that this project can be awarded in FY2024.
Air Force Active	ZHTV163001	Child Development Center	Wright-Patterson AFB	Ohio	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$24,000	2022	\$24,000	Delayed due to high bids. Additional funding provided in FY23 Consolidated Appropriations Act. Anticipated award Q4 FY2023.
Air Force NG	LDXF129044	Cnst Small Arms Range	HULMAN	Indiana	2018	Section 2604 FY 2018 NDAA, P.L. 115-91	\$8,000	2018	\$8,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. DoD general council has determined that \$126 in the FY2022 and FY2023 Consolidations Appropriations Acts do not provide authority to use expired FY18 funds for the project in question. Authorization extension in the FY2024 NDAA has been requested; the project will remain active until sufficient bid savings have been identified to execute the project. No anticipated award date.
Air Force NG	AJJY209007	Space Control Facility #5	Andersen	Guam	2021	Section 2604 FY2021 NDAA, P.L. 116-283	\$20,000	2021	\$27,800	Basing decision has been completed changing the location for this project from Guam to Hawaii.
Air Force NG	KELL189014	F-16 Mission Training Center	Kelly	Texas	2021	Section 2604 FY2021 NDAA, P.L. 116-283	\$10,800	2021	\$10,800	Initial bid bust. United States Property and Fiscal Officer (USPFO) held re-solicitation for further review. High bids from resolicitation prevented award and reprogramming now complete. Guest warrant support attained. Project out for bid. Anticipated award Q1 FY2024.
Air Force NG	AXQD049060	Combined Engine/ASE/NDI Shop	Barnes MAP	Massachusetts	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$12,200	2022	\$13,158	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. 95% Design cost estimate significantly exceeded authorization and appropriation submitted, but Current Working Estimate (CWE) exceeded Programmed Amount (PA). May require descoping or reprogramming. Also, limited technical capacity due to Base Civil Engineer (BCE) vacancy. Title 10 USC §2853 approval of cost increase and prior approval reprogramming required. Requirement being reevaluated based on recent aircraft basing decision. No anticipated award date.
Air Force NG	BRKR009063	Security And Services Training Facility	Sumpter Smith ANGB	Alabama	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$7,500	2022	\$15,750	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. DoD Construction Agent re-assigned due to capacity issues. Bids came in at 200% of project authorization (PA). Cost-to-complete funds requested in the FY2024 MilCon, VA and ORA Appropriations Act. Project on hold pending receipt of funds.
Air Force NG	DPEZ019000	Combined Vehicle Maintenance & ASE Complex	Cheyenne Regional AP	Wyoming	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$13,400	2022	\$14,452	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Refining bid options and streamlining design to get base costs within budget; working updated advertise and award schedule. -Additional redesign required due to complete 100% design. Anticipated award date Q2 FY2024.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefId: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force NG	ETRD169847	Air Support Operations Complex	Camp Murray ANGCS	Washington	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$27,000	2022	\$29,700	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Low bid came in \$4M over project authorization (PA). Cost variation (Title 10 USC §2853) approved and reprogramming packages submitted for approval. Design had to be modified to address state Adjutant General's (TAGs) concerns regarding project impact to forested area. Solicitation under compliance review. Anticipated award date Q1 FY2024.
Air Force NG	FAKZ169003	Aircraft Maintenance Facility	Montgomery Regional AP	Alabama	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$19,200	2022	\$21,120	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Restoration project delaying award has been completed. Anticipated award date Q4 FY2023.
Air Force NG	KELL169014	Aircraft Corrosion Control	JBSA - Kelly Field	Texas	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,500	2022	\$10,450	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Redesign required to modify fire suppression system due to policy relating to the sundown of Aqueous Film Forming Foam (AFFF) in hangars. Solicitation delayed due to requirement modifications of construction bid documents to remove brand names and repackage plans. Projected award pushed back to Q1 FY2024.
Air Force NG	LRXQ109002	Fire Crash and Rescue Station	Jackson IAP	Mississippi	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,300	2022	\$10,030	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. 95% Design submittal current working estimate (CWE) exceeded project authorization (PA) by \$3M. Project resolicited with options to allow award within PA. Bids came in at 200% of PA. Cost-to-complete funds requested in the FY2024 MilCon, VA and ORA Appropriations Act. Project on hold pending receipt of funds.
Air Force NG	PSTE159098	Hazardous Cargo Pad	McEntire Joint National Guard Base	South Carolina	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,000	2022	\$9,900	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Refining bid options and streamlining design to get base costs within budget; working updated advertise and award schedule. Anticipated award Q4 FY2023.
Air Force NG	TDVG029067	Aircraft Maintenance Hangar/Shops	Alpena County RAP	Michigan	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$23,000	2022	\$24,806	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Project offloaded to U.S. Army Corps of Engineers due to Michigan Air National Guard limited capacity. Redesign required due to policy relating to the sundown of Aqueous Film Forming Foam (AFFF) in hangars. Anticipated award date Q4 FY23.
Air Force NG	WKVB159088	Base Civil Engineer Complex	Francis S Gabreski AP	New York	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$14,800	2022	\$16,280	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Redesign required due to Current Working Estimate (CWE) far exceeding Project Authorization (PA). Project bid documents under modification to conform with approved value engineering proposals. This is a Community Funded Project (CFP) not 35% designed when authorized. Anticipated award Q3 FY2024.
Air Force Reserve	ZQEL159021	Relocate Main Gate	Youngstown ARS	Ohio	2019	Section 2605 FY2019 NDAA, P.L. 115-232	\$8,800	2019	\$8,800	In order to construct this project, land adjacent to the existing gate has to be acquired from the local airport authority. The land acquisition process is complete. Due to the length of time between previous design completion and anticipated award, a follow up fire hydrant flow test was required to ensure the current base system still has the flow rate and pressure available to support fire suppression. Unfortunately that test showed a significant reduction requiring additional design work to increase the pressure and flow rate from the hydrants; this additional design is now complete. Anticipated award Q4 FY2023.
Air Force Reserve	CTGB169003	Logistics Readiness Complex	Grissom ARB	Indiana	2022	Section 2605 FY2022 NDAA, P.L. 117-81	\$29,000	2022	\$29,000	Project was advertised but unawardable. Project has been readvertised. Anticipated award Q4 FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442



Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Air Force Reserve	KYJM179021	Corrosion Control Facility	Homestead ARB	Florida	2022	Section 2605 FY2022 NDAA, P.L. 117-81	\$14,000	2022	\$16,000	This project was advertised but the bids received exceeded the authorized and appropriated amount by more than 25%. The project scope was revised to reduce some of the base bid items, making them options to be awarded if possible, and readvertised. Award is still anticipated Q4 FY23.
Air Force Reserve	ZQEL189002	Assault Strip Widening	Youngstown ARS	Ohio	2022	Section 2605 FY2022 NDAA, P.L. 117-81	\$8,700	2022	\$8,700	Project no longer required. Project was cancelled via 10 USC §2853 notification on 28 Apr 23.
Army Active	81359	Unmanned Aerial Vehicle Hangar	Kunsan AB	South Korea	2018	Section 2101 FY2018 NDAA, P.L. 115-91	\$53,000	2018	\$53,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project unawardable in FY2023 due to site change and scope adjustment. Anticipated award March 2024.
Army Active	86767	Cantonment Area Roads	Fort Meade	Maryland	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$16,500	2019	\$16,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10 United States Code. Restructured solicitation to an awardable base with multiple options. On going real estate and environmental issues require resolution before award. Bids are under review. Award anticipated August 2023.
Army Active	91241	EDI: Ammunition Holding Area	Nevo Selo FOS	Bulgaria	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$5,200	2019	\$8,840	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10 United States Code. Project is being advertised. Bid Proposals expected August 2023. Anticipated award September 2023.
Army Active	88537	EDI: Explosives & Ammo Load/Unload Apron	Mihail Kogalniceanu FOS	Romania	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$21,651	2019	\$21,651	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10 United States Code. Project proposal required site relocation approval memo from Romanian Ministry of Defense causing delays. Project being advertised. Bid proposals anticipated September 2023. Project requires an Above Threshold Reprogramming.
Army Active	91589	Command and Control Facility	Camp Tango	South Korea	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$17,500	2019	\$17,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10 United States Code. Proposals received exceed the Army's authority. Processing an Above Threshold Reprogramming.
Army Active	64063	Air Traffic Control Tower & Terminal	Kwajalein	Kwajalein	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$40,000	2020	\$40,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10 United States Code. Proposals received exceed the Army's authority. Project is being redesigned.
Army Active	78217	Easements	Ft Campbell	Kentucky	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$3,200	2020	\$3,200	Delays with land purchased from owners. Two of three property owners agreed to purchase price. One property owner rejected government offer and a condemnation process underway. Condemnation process rescinded due to land appraisal estimate found to have errors. New appraisal being conducted. If the revised appraisal cannot be found to be fair and reasonable, then condemnation will have to be pursued.
Army Active	86812	Reception Barracks Complex, Ph2	Ft Jackson	South Carolina	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$88,000	2020	\$88,000	Project bids exceed Army's authority to award. Re-evaluated other funding possibilities and reviewing reduce scope. Project has an FY24 Unfunded Priority List (UPL) request for additional \$66M. No award is viable until additional FY24 UPL funding is provided.
Army Active	85959	Ready Building	Yuma PG	Arizona	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$14,000	2021	\$20,500	Proposals received exceed the Army's authority. Solicitation package being re-developed. Anticipated award March 2024.
Army Active	88967	Forensic Laboratory	Ft Gillem	Georgia	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$71,000	2021	\$95,700	This project was originally solicited in July 2021. Bids exceeded project amount (PA) and additional costs to complete funds in the amount of \$24.7M were added in the Consolidated Appropriations Act FY2023 (PL 117-328) Division J Section 124. The revised 100% design and updated cost estimate is due on 29 August 2023. The project is planned to be readvertised in November 2023 with anticipated award in January 2024.
Army Active	65443	Ammunition Demolition Shop	McAlstr AAP	Oklahoma	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$35,000	2021	\$74,000	Proposals received exceed the Army's authority. Project being redesigned and resolicited. Anticipated award December 2023.
Army Active	51899	Propulsion Systems Lab	Redstone Arsenal	Alabama	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$55,000	2022	\$55,000	Proposal received exceed the Army's authority. Revising solicitation. Project under resolicitation with proposals due July 2023. Anticipated award Q4 FY 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefId: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Army Active	80133	Ammunition Storage	West Loch Nav Mag Annex	Hawaii	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$51,000	2022	\$51,000	Delays caused due to real estate agreement with U.S. Fish and Wildlife Service, and awaiting approval from Department of Defense Explosive Safety Board. Design is complete however project cannot be advertised until changes are made to real estate agreement. Anticipated award Q1 2024.
Army Active	81995	Forward Operating Site	Classified Worldwide	Worldwide Various	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$31,000	2022	\$35,000	Delayed due to Host Nation design coordination. Proposals received exceed the Army's authority. Required Below Threshold Reprogramming action and award anticipated August 2023.
Army Active	85904	Fire Station	Letterkenny Army Depot	Pennsylvania	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$21,000	2022	\$29,400	Proposals received exceed the Army's authority. Project will be resolicited due to delays in award process. Anticipate resolicitation October 2023.
Army Active	87647	Barracks	Fort Meade	Maryland	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$81,000	2022	\$94,000	Proposals received exceed the Army's authority. Revised solicitation. Project resolicited and bids are under evaluation. Anticipated award August 2023.
Army Active	90879	Live Fire Exercise Shoothouse	Smith Barracks	Germany	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$16,000	2022	\$16,000	Project acceptance delayed due to German Government resource shortages. Project being designed by German Government and follows host nation design timeline with anticipated design complete February 2025. Anticipated award May 2025.
Army Active	90880	Indoor Small Arms Range	Smith Barracks	Germany	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$17,500	2022	\$17,500	Project acceptance delayed due to German Government resource shortages. Project being designed by German Government and follows host nation design timeline with anticipated design complete February 2025. Anticipated award May 2025.
Army Active	89973	Advanced Individual Barracks Complex	Fort Rucker	Alabama	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$69,300	2022	\$69,300	Proposals received exceed the Army's authority. Project has been resolicited.
Army Active	96656	Barracks	Fort Stewart	Georgia	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$105,000	2022	\$105,000	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Project is under design. Anticipated award September 2024.
Army Active	93668	Aviation Unit Ops Building	Wheeler Army Airfield	Hawaii	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$88,200	2022	\$88,200	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Project is under design. Anticipated award January 2024.
Army Active	97509	Child development Center	Fort Leavenworth	Kansas	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$37,000	2022	\$37,000	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Anticipated award February 2024.
Army Active	90138	Child Development Center	Fort Knox	Kentucky	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$30,000	2022	\$41,000	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Anticipated award September 2023.
Army Active	94374	Barracks	Fort Polk	Louisiana	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$58,800	2022	\$58,800	Bid Proposals received and under evaluation. Anticipated award August 2023.
Army Active	96396	Incinerator Facility	Fort Detrick	Maryland	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$27,000	2022	\$27,000	FY2023 NDAA extended authorization for award, Congressional notification (2853) has been forwarded to Congress, FY18 funds have been released to U.S. Army Corps of Engineers (USACE), the FY23 Cost-to-Complete (CTC) funds will be released after 14 day waiting period ends 20 July 2023. Project is Design-Build delivery and proposals have been received and are being evaluated. Anticipated Award remains September 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Army Active	46669	Missile Assembly	White Sands Missile Range	New Mexico	2022	SEC 124 of the Consolidated Appropriations Act 2022	29,00	2022	\$29,000	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. 95% design is due Sept 2023. Anticipated award July 2024.
Army Active	87811	Barracks	Fort Hood	Texas	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$66,000	2022	\$80,000	Project delayed due to design issues. Project is being resolicited. Anticipated award September 2023.
Army Active	97219	Barracks	Fort Hood	Texas	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$75,000	2022	\$80,000	Project delayed due to design issues. Project is being resolicited. Anticipated award September 2023.
Army Active	74525	Defense Access Roads	Fort Bliss	Texas	2022	Section 2105 FY2022 NDAA, P.L. 117-81	\$20,000	2018	\$20,000	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Project authorized in the FY22 NDAA. Funding was transferred to the Federal Highway Administration in Q2 FY22. The Army is working with Texas Department of Transportation on the scoping and design of the interchange project.
Army Family Housing	65981	Family Housing Replacement Construction	Kwajalein Atoll	Kwajalein	2018	Section 2101 FY2018 NDAA, P.L. 115-91	\$31,000	2018	\$39,300	The FY18 Authorization does not allow for a scope reduction. Bids received above program amount and required additional funding. FY23 Appropriation included Cost-to-Complete (CTC) funds. After Congressional notification, the Project Appropriated Amount will be updated accordingly. FY23 Authorization included requested legislative relief. Proposals received and under evaluation. Anticipated award September 2023.
Army Family Housing	89938	Family Housing Replacement Construction	Tobyhanna AD	Pennsylvania	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$19,000	2020	\$37,064	Proposals for base contract exceed Army's authority to award. Additional FY22 Cost-to-Complete (CTC) funds insufficient to award base contract. Tobyhanna is part of the (fully approved) Small Installation Privatization Initiative (SIPI) the contract value will become an Equity Contribution to the Privatization "Deal". Tobyhanna's Family Housing Replacement Construction project scope will be accomplished by the Privatization Partner. The delay is the result of time required to obtain approval for the SIPI effort, and to complete the transaction.
Army NG	431844	National Guard Vehicle Maintenance Shop	Gurabo	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$28,000	2018	\$26,707	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project authorization and/or appropriation expired before a construction contract could be awarded. Project was cancelled.
Army NG	431845	National Guard Readiness Center	Arroyo	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$30,000	2018	\$28,602	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project authorization and/or appropriation expired before a construction contract could be awarded. Project was cancelled.
Army NG	431847	Maneuver Area Training Equipment Site	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$80,000	2018	\$78,337	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project authorization and/or appropriation expired before a construction contract could be awarded. Project was cancelled.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Army NG	520052	National Guard Vehicle Maintenance Shop	St. Croix	Virgin Islands	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$20,000	2018	\$21,436	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project authorization and/or appropriation expired before a construction contract could be awarded. Project was cancelled.
Army NG	431850	Engineering / Housing Maintenance Shop	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$11,000	2018	\$11,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10 United States Code. Project is part of the FY23 military construction program. Project under design. Anticipated award September 2023.
Army NG	120294	National Guard Readiness Center	Panama City	Florida	2019	P.L. 116-20 Supplemental Disaster Appropriation signed, 6 Jun 2019	\$25,000	2019	\$25,000	Project redesigned, construction cost were over the program amount. Project under solicitation, awaiting bid proposals.
Army NG	060441	Automated Multipurpose Machine Gun (MPMG) Range	Camp Roberts	California	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$12,000	2020	\$12,000	Re-designing due to high construction cost. Estimated construction cost is 50% over the program amount.
Army NG	250194	Automated Multipurpose Machine Gun (MPMG) Range	Camp Edwards	Massachusetts	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$9,700	2020	\$9,700	Bids open, but not forecasted due to local public concerns and challenges.
Army NG	420103	Combined Support Maintenance Shop	Moon Township	Pennsylvania	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$23,000	2020	\$23,000	State Government requiring a full Joint Permit Application Process which will add about 16 months to the timeline.
Army NG	050170	National Guard Readiness Center	Fort Chaffee	Arkansas	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Proposals received were over 35% of the Program Amount, insufficient funds. Pending redesign or resolicitation.
Army NG	080295	National Guard Readiness Center	Peterson Space Force Base	Colorado	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Project under redesign, bid proposals exceed the authorized amount.
Army NG	450109	National Guard Readiness Center	Joint Base Charleston	South Carolina	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Project under redesign, construction cost were over the program amount.
Army NG	430062	National Guard Readiness Center	Fort Allen	Puerto Rico	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$37,000	2021	\$37,000	Delay caused by environmental documentation, couldn't proceed with award construction until environmental is completed. Pending National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) documentation to release for design.
Army NG	481911	Aircraft Maintenance Hangar Add/Alt	Fort Worth	Texas	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$6,000	2021	\$6,000	Current project design cost is twice the programmed amount. Project is currently under redesign.
Army NG	060261	National Guard Vehicle Maintenance Shop	Bakersfield	California	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$9,300	2021	\$9,300	Project under redesign, bid proposals exceed the authorized amount.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

Army NG	520047	Army Aviation Support Facility	St. Croix	Virgin Islands	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$28,000	2021	\$28,000	Delay caused by environmental documentation, couldn't proceed with award construction until environmental is completed. Project under redesign, bid proposals exceed the authorized amount. Also, pending National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP).
Army NG	520080	Ready Building	St. Croix	Virgin Islands	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$11,400	2021	\$11,400	Delay caused by environmental documentation, couldn't proceed with award construction until environmental is completed. Project under redesign, bid proposals exceed the authorized amount. Also, pending National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP).
Army NG	500073	National Guard Readiness Center	Bennington	Vermont	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$16,900	2022	\$16,900	The project under re-design due the high estimated construction cost.
Army NG	130131	Post-Initial Military Training (IMT) Unaccompanied Housing (UH)	Fort Benning	Georgia	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$13,200	2022	\$13,200	The project under redesign due the high estimated construction cost.
Army NG	281703	Maneuver Area Training Equipment Site Addition	Camp Shelby	Mississippi	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$15,500	2022	\$15,500	The project under redesign due the high estimated construction cost.
Army NG	220303	Collective Training Unaccompanied Housing, Open Bay	Camp Minden	Louisiana	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$17,250	2022	\$17,250	The project under design.
Army NG	310108	Collective Training Unaccompanied Housing, Open Bay	Mead Training Site	Nebraska	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$13,750	2022	\$13,750	The project under design.
Army NG	010907	National Guard Readiness Center	Huntsville	Alabama	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$17,000	2022	\$17,000	The project under design.
Army Reserve	79351	Army Reserve Center/Land	Asheville	North Carolina	2021	Section 2602 FY2021 NDAA, P.L. 116-283	\$24,000	2021	\$24,000	Proposals for base contract received in FY2022 exceeded Army's authority to award. Project to be readvertised in FY2024 in conjunction with completion of 10 USC §2853 notification to support an anticipated award March 2024.
Army Reserve	88752	Automated Multipurpose Machine Gun (MPMG) Range	Devens RFTA	Massachusetts	2021	Section 2602 FY2021 NDAA, P.L. 116-283	\$8,700	2021	\$8,700	Project was awarded September 2021, but the contract was terminated due to environmental permits and Unexploded Ordnance (UXO) clearance validation challenges. The UXO and environmental permits completed 31 March 2023. Project to be readvertised in FY 2024 in conjunction with completion of the title 10 USC §2853 Congressional notification. Anticipated award March 2024.
Army Reserve	88942	Transient Training Officers Quarters	Fort McCoy	Wisconsin	2022	Section 2602 FY2022 NDAA, P.L. 117-13	\$29,200	2022	\$29,200	Project redesign necessary to coordinate the civil and utilities scope of Fort McCoy Officer Barracks is underway. Award anticipated June 2024 to avoid issues with the winter exclusionary period.
Army Reserve	92888	Area Maintenance Support Activity	Southfield	Michigan	2022	Section 2602 FY2022 NDAA, P.L. 117-13	\$12,000	2022	\$12,000	The bids received exceeded the Project Authorization to award. Solicitation was canceled. Project to be readvertised in FY2024 in conjunction with completion of 10 USC §2853 notification to support an anticipated award 31 December 23.
Army Reserve	90368	AR Center Training Building / UHS	Wright-Patterson AFB	Ohio	2022	Section 2602 FY2022 NDAA, P.L. 117-13	\$19,000	2022	\$19,000	The bids received in FY2022 exceeded the Project Authorization to award. Solicitation was canceled. Project will be repackaged with newly authorized FY2023 Area Maintenance Support Activity (AMSA) project since they are located on the same site with shared drainage and utilities. Project to be readvertised in FY2024 in conjunction with completion of 10 USC §2853 notification to support an anticipated award March 2024.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

DHA	81437	Ambulatory Care Center/Dental Clinic Replacement	Naval Air Station Whidbey Island (Oak Harbor)	Washington	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$59,000	2022	\$59,000	Bid range significantly exceeded the authorized amount. Defense Health Agency (DHA) directed Naval Facilities Engineering Systems Command (NAVFAC) to provide courses of action to get the project below the authorized amount, which include non-essential scope deletion and alternate acquisition strategies.
DHA	91983	Veterinary Treatment Facility Replacement	Marine Corps Base Camp Pendleton	California	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$16,300	2022	\$16,300	Current working estimated exceeds the authorized amount. Defense Health Agency (DHA) directed Naval Facilities Engineering Systems Command (NAVFAC) to remove non-essential scope and redesign the project below the authorized amount. NAVFAC estimates a Q3 FY2023 award.
DHA	80679	Veterinary Treatment Facility Replacement	Fort Belvoir	Virginia	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$29,800	2022	\$37,000	The prior working estimate exceeded the authorized amount. Defense Health Agency (DHA) directed U.S. Army Corps of Engineers (USACE) to develop bid options prior to starting the solicitation process, and FY23 Appropriations Act provided additional funding addressing the Current Working Estimate (CWE) funding shortfall.
DHA	89833	Hospital Replacement-Temporary Facilities	RAF Lakenheath	United Kingdom	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$19,283	2022	\$28,650	Bid was 150% of the authorized amount. Defense Health Agency (DHA), Air Force Installations and Mission Support Center (AFIMSC) & United Kingdom (UK) Government are working to reduce scope to align with mission change and reduce the cost. FY23 Appropriations Act provided additional funding addressing the Current Working Estimate (CWE) funding shortfall.
DIA	2019040007	DIA HQ Photovoltaic Carport	Joint Bae Anacostia-Bolling Base (JBAB)	District of Columbia	2022	Section 2401 FY2022 NDAA, P.L.117-81	\$28,500	2022	\$28,500	New construction Agent (USACE) developing scope of work as part of the ready to advertise package.
DIA	PRJ0238132	Replace Cooling Towers & Condenser Water Pumps (Bldg 6000)	Joint Bae Anacostia-Bolling Base (JBAB)	District of Columbia	2022	Section 2401 FY2022 NDAA, P.L.117-81	\$1,450	2022	\$1,450	New construction Agent (USACE) developing scope of work as part of the ready to advertise package.
DLA	DESC1803	Construct Bulk Storage Tanks (PH1)	MCAS Iwakuni	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$30,800	2018	\$85,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project requires a second redesign to decrease the size of the storage tanks. Spill containment could not be constructed large enough in the limited space available on the site. Naval authorities had indicated support for a waiver Unified Facilities Criteria (UFC) at initial concept but after recent spills the appetite for such waivers was no longer viable. A decrease in the size of the tanks for this phase of the overall effort is supported by INDOPACOM and follow on phases will be scoped to make up for the loss in this project. Pending a new redesign schedule, with the decrease in tank size cost is not expected to be and issue and award expected by end of FY 2024.
DLA	DESC1903	Fuel Pier	MCAS Iwakuni	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$33,200	2019	\$57,700	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding has been requested in the FY22 budget. Awarding the Architect-Engineer (AE) contract for the design refresh took longer than expected. Anticipated award Q4 FY2023.
DLA	DESC1904	Fuel Wharf	DFSP Tsurumi	Japan	2021	Section 2401 FY2021 NDAA, P.L. 116-283	\$49,500	2021	\$49,500	Prior to construction contract award, execution agent became aware through Commander, Navy Region Japan (CNRJ) that the City of Yokohama objects to features of the construction contract that would prevent a contractor from securing the necessary construction permits. U.S Army Corps of Engineers (USACE) Japan Engineering District (JED) cancelled the contract solicitation in early Mar 2022 due to the aforementioned City of Yokohama objections. The CNRJ and the City of Yokohama have reached an agreement on the status of the project and the USACE is starting the process to refresh the project design documents. Once finished the project will be resolicited. Expect award in early calendar year 2025.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

DLA	DESC20UX	Additive Injection Pump and Storage System	Misawa AB	Japan	2022	Section 2401 FY 2022 NDAA, P.L. 117-81	\$6,000	2022	\$6,000	Original solicitation received very little interest from contractors. Only one participated in the project site walkthrough. Bids received was over the authorized PA. Working 10 USC 2853 notification and Above Threshold Reprogramming requiring Congressional Approval. –Bids have been extended to January 2024 and award expected before that date.
DoDEA	AM00049	Ramey Unit School Replacement	Punta Borinquen	Puerto Rico	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$61,071	2018	\$97,130	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project originally delayed due to State Historic Preservation Officer (SHPO) issues. Funds were appropriated by Congress in FY22 and FY23 for this project. Project was cancelled via 10 USC §2853 notification on 1 May 2023.
DoDEA	EU00112	Clay Kaserne Elementary School	Wiesbaden	Germany	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$56,048	2019	\$104,779	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funds were appropriated by Congress in FY23 for this project.
DoDEA	PA00106	Bechtel Elementary School	Camp Mctureous	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$94,851	2019	\$94,851	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Above Threshold Reprogramming submitted to Congress on 26 June 2023. Projected award date is September 2023.
NAVY	907	PIER AND MAINTENANCE FACILITY	NAVAL BASE KITSAP BREMERTON WA	WASHINGTON	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$88,960	2019	\$88,960	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Funding was released to the Navy pursuant to a court order in March 2020. Additional delays were incurred due to National Environmental Policy Act Tribal Consultations. Solicitation of upland facilities is currently underway. Planned award 10 August 2023.
NAVY	992	FLEET MAINTENANCE FACILITY & TOC	NAVSUPPACT BAHRAIN	Bahrain	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$26,304	2019	\$26,340	Transient Electromagnetic Pulse Emanations Standard (TEMPEST) requirements revised by certifying officials requiring design changes. Current Working Estimate indicates high risk of reprogramming. U.S Army Corps of Engineers (USACE) received one proposal on 20 Jun 2023 for construction & one proposal for security on 23 Jun 2023. Both proposals are needed for award. The proposals amounts are around three times the programmed amount. Proposals are good for 30 days (20 Jul 2023 & 23 July 2023). Way ahead is being considered by Navy leadership.
NAVY	903	EDI: JOINT MOBILITY PROCESSING CENTER	NAVSUPPACT SOUDA BAY GR	Greece	2019	Section 2902 FY 2019 NDAA, P.L. 115-232	\$41,650	2019	\$41,650	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Project funding from 2808 border barrier was not returned. New construction funds appropriated in FY 2022. Design was over two years old and required updating based on Unified Facilities Criteria. Planned award 30 Sept 2023.
NAVY	695	EDI: JOINT MOBILITY CENTER	NAVSTA ROTA SP	SPAIN	2020	Section 2902 FY 2020 NDAA, P. L. 116-92	\$46,840	2020	\$46,840	Government Accountability Office (GAO) protest on Rota Multiple Award Construction Contract (MACC) delayed the approval and the release of the Request for Proposal. Bids exceeded the Below Threshold Reprogramming limit. Reprogramming underway. Bids extended to 30 September 2023.
NAVY	520	Distribution Switchgear	NAS JRB NEW ORLEANS	Louisiana	2020	Section 2402 FY 2020 NDAA, P. L. 116-92	\$5,447	2020	\$5,447	Bids came in higher than funding available and there was no additional Energy Resilience and Conservation Investment Program (ERCIP) funding to award in FY 2022. Naval Facilities Engineering Systems Command (NAVFAC) is resoliciting the Request for Proposal (RFP). Project is on hold due to lack of funds.
NAVY	691	P-691 Energy-Fac Cntrls Upgrds, Connectivity & Cybersec for NBG Smart Grid	NAVBASE GUAM	Guam	2020	Section 2402 FY 2020 NDAA, P. L. 116-92	\$6,280	2020	\$6,280	Bid bust due to technically unacceptable proposals and bids over the Programmed Amount (PA) resulting in the bid solicitation being cancelled. Naval Facilities Engineering Systems Command (NAVFAC) is resoliciting the Request for Proposal (RFP). Project is on hold due to lack of funds.
NAVY	649	JOINT COMMUNICATIONS UPGRADE	NAVBASE GUAM	GUAM	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$22,000	2021	\$22,000	Bid bust. Project will be fully funded pending final appropriations approval of the FY 2024 Presidential Budget (PB) final increment request.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

NAVY	442	TRAINING RANGE LAND ACQUISITION	NAS FALLON NV	Nevada	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$29,040	2021	\$29,040	Purchasing private land parcels, making grazing payments, conducting environmental mitigation, and constructing a fence around the expanded range were dependent on authorization of the Navy's proposal to withdraw an additional 531,765 acres from public domain. Congress authorized the land expansion in the FY 2023 NDAA signed into law 23 Dec 22. Bureau of Land Management notifications to the permittees with grazing allotments about the closure/modification of allotments has begun; this starts a two-year clock for the permittees to remove their improvements.
NAVY	347	PERIMETER SECURITY IMPROVEMENTS	NSS PORTSMOUTH NAVY SHIPYARD	VIRGINIA	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$26,100	2021	\$26,100	Low bidder interest in full and open solicitation resulted in higher than expected offers that exceed reprogramming threshold. The Navy is entering discussions and developing courses of action and estimated costs. Anticipated award 3rd quarter 2024. This project is at the Communications Station at Cutler ME.
NAVY	649A	JOINT COMMUNICATIONS UPGRADE	NAVBASE GUAM	GUAM	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$166,000	2021	\$84,000	Bid bust. Project will be fully funded pending final appropriations approval of the FY 2024 Presidential Budget (PB) final increment request.
NAVY	839	Cogeneration Plant at B236	NAVSUPPACT MONTEREY	California	2021	Section 2402 FY2021 NDAA P.L. 116-283	\$10,540	2021	\$10,540	Delays in design start due to need to revalidate scope. Additional delays due to customer required changes on project location. Currently reviewing final proposal. Delays due to customer required changes.
NAVY	1109	ERCIP - Smart Grid - NSA Naples	NAVSUPPACT NAPLES	Italy	2021	Section 2402 FY2021 NDAA P.L. 116-283	\$3,490	2021	\$3,490	Bid bust. Developing second Request for Proposal (RFP).
NAVY	1803	ERCIP P-1803 RETROFIT AHU'S FROM CVR'S TO VA V'S, BUILDING 02 & 03 (MEDICAL CENTER - PORTSMOUTH)	NAVSUPPACT HAMPTON ROADS	Virginia	2021	Section 2402 FY2021 NDAA P.L. 116-283	\$611	2021	\$611	Working with Defense Health Agency (DHA) to validate scope of project.
NAVY	591	DIRECTED ENERGY WEAPONS TEST FACILITIES	NAVBASE VENTURA CTY PT MUGU	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$19,907	2022	\$19,907	Project was cancelled via 10 USC §2853 notification on 21 June 23.
NAVY	239	F-35 FLIGHTLINE UTILITIES MODERNIZATION PHASE	MCAS CHERRY POINT	North Carolina	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$80,000	2022	\$80,000	Design delays due to late Environmental Protection Agency approval of water tank site location and work plan. The Navy extended the proposal period to respond to the large number of offeror requests for information (RFIs). Anticipated award in Nov 2023.
NAVY	039	SHIP HANDLING & COMBAT TRAINING FACILITIES	COMFLEACT YOKOSUKA	Japan	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$49,900	2022	\$49,900	U.S. Army Corps of Engineers (USACE) Japan Engineering District (JED) design schedule lagged behind from the design charrette due to changes to the DD1391 square footage & program authority (PA) amount. From the schedule delay of the design, Naval Facilities Engineering Systems Command (NAVFAC) and JED signed a memo to target required beneficial occupancy date of mid Mar 2025 & mission need date by end of Sept 2025. During solicitation, due to lack of contractor interest, the solicitation period was extended for another 60 days. Laydown area was changed, but still no bids were received. Discussion with the lone potential bidder prior to resolicitation resulted in 1,140 days total for period of performance, extended from original request of 670 days.
NAVY	903	EDI: JOINT MOBILITY PROCESSING CENTER	NAVSUPPACT SOUDA BAY	Greece	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$41,650	2022	\$41,650	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Project funding from 2808 border barrier was not returned. New construction funds appropriated in FY 2022. Design was over two years old and required updating based on Unified Facilities Criteria. Planned award 30 September 2023.
NAVY	404	RESERVE CENTER & VEHICLE MAINTENANCE FACILITY	MARCORRESFOR NEW ORLEANS	Louisiana	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$49,090	2022	\$49,090	The customer changed the project site twice leading to design delays and changes. Pre-Final 100% Design Submittals for P-404 received 26 May 23. FY 2023 award lock date of 25 August 2023 for P-404 will most likely be achievable.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442



Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

NAVY	2203	WHOLE HOUSE REVITALIZATION QUARTERS #6	MARBKS WASHINGTON	DC	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$10,415	2022	\$10,415	Bid bust. Cost to Complete (CTC) was submitted in FY 2024 Presidential Budget for additional funds. Re-solicitation will revise base bid and options. The plan is to award the base bid by 30 Aug 2023 and the options if and when the CTC in FY 2024 is approved.
NAVY	170	NAVY MUNITIONS COMMAND (NMC) ORDNANCE FACILITY	NAVAL WEAPONS STATION YORKTOWN	Pennsylvania	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$93,500	2022	\$93,500	Naval Ordnance Safety and Security Activity (NOSSA)/DoD Explosives Safety Board (DDESB) approvals delayed design release. Planned award August 2023.
NAVY	025	MQ-25 AIRCRAFT MAINTENANCE HANGAR	NAVBASE VENTURA CTY PT MUGU	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$148,800	2022	\$148,800	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Additional time to resolve comments on the final design and changes to the design of the secure area have delayed construction contract award. Planned award August 2023.
NAVY	315	RECRUIT MESS HALL REPLACEMENT	MARCORPRCUIITDEP SAN DIEGO	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$93,700	2022	\$93,700	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Planned award September 2023.
NAVY	201	AIRCRAFT MAINTENANCE HANGAR	MCAS MIRAMAR	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$209,500	2022	\$209,500	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. In addition, the design has been delayed due to a change for fuel fire protection from aqueous film forming foam (AFFF) to ignitable liquid drainage floor assemblies to comply with the FY 2020 NDAA prohibition on the purchase of AFFF concentrate after 1 October 23 and prohibition on its use after 1 October 2024.
NAVY	935	ELECTRICAL DISTRIBUTION SYSTEM MODERNIZATION	MCB HAWAII KANEOHE	Hawaii	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$64,500	2022	\$64,500	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Additional time to obtain critical feedback/approval of the portions of the design from Electric Company, Hawaiian Electric delayed design completion. Design now progressing and anticipate first quarter award FY 2024.
NAVY	1027	CMV-22 AIRCRAFT MAINTENANCE HANGAR AND AIRFIELD IMPROVEMENT	NAVSTA NORFOLK	Virginia	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$75,100	2022	\$75,100	Navy directed change to include an Ignitable Liquid Drainage Floor Assembly system in the hangar bay (safe spill) for fire protection delayed design and solicitation. Planned award August 2023.
NAVY	475	AIRCRAFT MAINTENANCE HANGAR	MCAS BEAUFORT	South Carolina	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$121,825	2022	\$121,825	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Bids received June 2023. All bids exceeded available funding. Courses of Action (COAs) being developed.
NAVY	528	COMBAT TRAINING TANK COMPLEX	MCAS YUMA	Arizona	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$29,300	2022	\$29,300	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year and the need for additional time to resolve comments on the request for proposals have delayed construction contract award. Planned award October 2023.
NAVY	1241	WAREHOUSE REPLACEMENT	MCB CAMP PENDLETON	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$22,200	2022	\$22,200	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year. Furthermore, due to project complexity additional time was required to clarify the Architect-Engineer's proposal and to rewrite the technical analysis. Planned award December 2024.
NAVY	956	BACHELOR ENLISTED QUARTERS, PH 2	MCB HAWAII KANEOHE	Hawaii	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$101,200	2022	\$101,200	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Planned award September 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefId: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
(House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

NAVY	538	BACHELOR ENLISTED QUARTERS	MCAS YUMA	Arizona	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$99,600	2022	\$99,600	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Furthermore, the design estimate was over budget requiring scope reduction. Planned award October 2023.
NAVY	254	F-35C CENTRALIZED ENGINE REPAIR FACILITY	MCAS MIRAMAR	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$31,400	2022	\$31,400	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Planned award April 2024.
NAVY	2002	CLB MEU COMPLEX	MCB CAMP PENDLETON	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$83,900	2022	\$83,900	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Planned award October 2024.
NAVY	491	COMBAT VEHICLE MAINTENANCE FACILITY	NAVBASE VENTURA CTY PT MUGU	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$48,700	2022	\$48,700	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Planned award November 2023.
NAVY	021	LIGHTERAGE AND SMALL CRAFT FACILITY	MCSF BLOUNT ISLAND	Florida	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$69,400	2022	\$69,400	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award. Planned award June 2024.
NAVY	622	EDI: EXPLOSIVE ORDNANCE DISPOSAL (EOD) MOBILE UNIT FACILITIES	NAVSTA ROTA	Spain	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$85,600	2022	\$85,600	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until August 2022. Planned award June 2024.
NAVY	815	SOLAR ENERGY STORAGE SYSTEM	NAWS CHINA LAKE	California	2022	Section 2402 FY2022 NDAA P.L. 117-81	\$9,120	2022	\$9,120	While preparing award to lowest bidder, they withdrew due to inability to obtain bonding. Naval Facilities Engineering Systems Command (NAVFAC) currently evaluating way ahead.
NAVY	696	ERCIP ENERGY INNER APRA HARBOR RESILIENCY UPGRADES	NAVBASE GUAM	Guam	2022	Section 2402 FY2022 NDAA P.L. 117-81	\$38,300	2022	\$38,300	Currently reviewing 60% design which breaks the project up into phases so Naval Facilities Engineering Systems Command (NAVFAC) can award a complete and useable project under the current Programmed Amount. Additional phases are programmed in future Energy Resiliency Conservation Investment Program budgets.
NGA	37	LED Upgrade Package	NCE Fort Belvoir	Virginia	2022	Section 2402 FY2022 NDAA, P.L. 117-81	\$365	2022	\$365	Awaiting Alternate DoD Construction Agent decision.
NGA	38	NCE Electrical System Redundancy	NCE Fort Belvoir	Virginia	2022	Section 2402 FY2022 NDAA, P.L. 117-81	\$4,608	2022	\$4,608	Awaiting Alternate DoD Construction Agent decision.
SOCOM	AFSOC103021	SOF Maintenance Hangar	Kadena AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$42,823	\$2,017	\$42,823	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project will be funded in FY24. 65% designs submitted. Anticipated award 31 July 2024.
SOCOM	AFSOC103008	Operations and Warehouse Facilities	Yokota AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$26,710	\$2,017	\$72,154	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is funded in FY23 president's budget. Advertised 12 Jan 23. Requests for Information (RFI) submissions extended to 31 Mar 23 based on bidder inquiry request (90 days period). Bids due 18 Aug 23. The 90-day advertisement period shift projected award date. Anticipated Award 30 September 2023.
SOCOM	AFSOC103021	SOF Maintenance Hangar	Kadena AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$3,972	\$2,018	\$3,972	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is funded in FY24. 65% designs submitted. Anticipated award 31 July 2024.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442

Fiscal Year (FY) 2023 Third Quarter (Q3) Unawarded Military Construction Projects  
 (House Report 117-391, page 8, accompanying H.R. 8238, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2023)

SOCOM	AFSOC103008	Operations and Warehouse Facilities	Yokota AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$8,590	\$2,018	\$8,590	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is funded in FY23 president's budget. Advertised 12 Jan 23. Requests for Information (RFI) submissions extended to 31 Mar 23 based on bidder inquiry request (90 days period). Bids due 18 Aug 23. The 90-day advertisement period shift projected award date. Anticipated Award 30 September 2023.
SOCOM	EEL190015	EDI: SOF Training Facility	Unspecified Estonia	Estonia	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$9,600	2019	\$9,600	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
SOCOM	EEL190025	EDI: SOF Operations Facility	Unspecified Estonia	Estonia	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$6,100	2019	\$6,100	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Final design on-going. Anticipated award December 2024.
SOCOM	91977	SOF Joint Parachute Rigging Facility	Baumholder	Germany	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$11,504	2019	\$11,504	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Final design on-going. Anticipated award June 2024.
USMC	001	MARFOREUR HQ MODERNIZATION AND EXPANSION	Panzer Kaserne	Germany	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$43,950	2019	\$43,950	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Funding for project has not been restored.
USMC	1458	2ND RADIO BN COMPLEX, PHASE 2 - INC 1	MCB CAMP LEJEUNE NC	NORTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$51,300	2019	\$25,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Customer requirements changed requiring redesign. Bid bust. Project waiting for MILCON savings for reprogramming. Planned award is to be determined.
USMC	458	LAUREL BAY FIRE STATION	MCAS BEAUFORT SC	SOUTH CAROLINA	2019	Spend plan (dated Oct 19, 2018) per section 132, Title I, Division C, FY 2019 appropriation act, P. L. 115-244	\$10,750	2019	\$10,750	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Bid bust, project requires reprogramming.
USMC	228	ATC TOWER & AIRFIELD OPERATIONS	MCAS CHERRY POINT NC	NORTH CAROLINA	2020	Section 2201 FY 2020 NDAA, P.L. 116-92	\$61,340	2020	\$61,340	Reprogramming in process. Planned award September 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$8,420 for the 2023 Fiscal Year.

This include \$500 in expenses and \$7,920 in DoD labor.

Generated on 2023Jul26 RefID: F-EA37442