

REPORT TO CONGRESS

Fiscal Year 2022 Fourth Quarter Unawarded Military Construction Projects (as of September 30, 2022)



**Office of the Under Secretary of Defense for
Acquisition and Sustainment**

December 2022

House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects

As of September, 30, 2022

DoD Component	Project Number	Project Title	Installation	State / Country	Fiscal Year Project Authorized	Project Authorization (citation or source)	Authorized Amount (\$K)	Fiscal Year First Appropriated	Project Approp Amount (Cumulative) (\$K)	Q4 FY2022 Reasons for Delay
Air Force Active	EXSW143010	Joint Intelligence Analysis Complex Consolidation, Ph 1	RAF Molesworth	United Kingdom	2015	Section 2301 FY2015 NDAA, P.L. 113-291	\$92,223	2015	\$92,223	Two technically acceptable bids were delivered on 17 March 22 but are currently unaffordable under current funding. Both contractors have been requested to provide a Best and Final Offer for contract award in April 23 with an inflation clause to be able to award until the end of Oct 23. Defense Infrastructure Organization is currently analyzing these bids for compliance and affordability. Working Authority to Award memo with a break clause between design and construction start until confirmation that the \$421M Air Force Unfunded Priority List (UPL) request is not approved.
Air Force Active	EXSW143012	Joint Intelligence Analysis Complex Consolidation, Ph2	RAF Molesworth	United Kingdom	2016	Section 2301 FY2015 NDAA, P.L. 113-291	\$94,191	2016	\$94,191	Two technically acceptable bids were delivered on 17 March 22 but are currently unaffordable under current funding. Both contractors have been requested to provide a Best and Final Offer for contract award in April 23 with an inflation clause to be able to award until the end of Oct 23. Defense Infrastructure Organization is currently analyzing these bids for compliance and affordability. Working Authority to Award memo with a break clause between design and construction start until confirmation that the \$421M Air Force Unfunded Priority List (UPL) request is not approved.
Air Force Active	EXSW143013	Joint Intelligence Analysis Complex Consolidation, Ph3	RAF Molesworth	United Kingdom	2017	Section 2301 FY2015 NDAA, P.L. 113-291	\$53,082	2017	\$53,082	Two technically acceptable bids were delivered on 17 March 22 but are currently unaffordable under current funding. Both contractors have been requested to provide a Best and Final Offer for contract award in April 23 with an inflation clause to be able to award until the end of Oct 23. Defense Infrastructure Organization is currently analyzing these bids for compliance and affordability. Working Authority to Award memo with a break clause between design and construction start until confirmation that the \$421M Air Force Unfunded Priority List (UPL) request is not approved.
Air Force Active	AJY173010	APR - Satcom C4I Facility	JRM - Andersen AFB	Guam	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$14,200	2017	\$14,200	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Bids received and unawardable. Above Threshold Reprogramming (ATR) package approved by Congress and funds issues to the Air Force in Sep 22. Projected award expected Oct 22.
Air Force Active	EXSW143011	Main Gate Complex	RAF Croughton	United Kingdom	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$16,500	2017	\$16,500	Project was deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored. Host National local planning issues resolved. 35% design complete with estimated Award April 23.
Air Force Active	TYFR013010	37 AS Squadron Operations/AMU Facility	Ramstein AB	Germany	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$13,437	2017	\$13,437	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. 100% Design delayed to January 2023 due to Host Nation coordination issues. Anticipate Above Threshold Reprogramming action approval Q2FY23. Award expected Q3FY23.
Air Force Active	ZNRE063004	Combat Arms Training Maintenance (CATM) Facility	Yokota AB	Japan	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$8,243	2017	\$25,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Bids due 30 Sep 22 with anticipated award 2 Dec 22; dates pushed back due to bidder Requests for Information (RFIs). \$25M approved in the FY22 Appropriations Act.
Air Force Active	ZNRE153001A	C-130J Corrosion Control Hangar	Yokota AB	Japan	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$23,777	2017	\$67,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project's foam fire suppression system being redesigned to water suppression system to comply with Air Force's Sundown Policy for Foam Fire Suppressions Systems. Projected award Jun 23. \$67M approved in the FY22 Appropriations Act.
Air Force Active	VYHK170001	ERI: Upgrade Hardened Aircraft Shelters For F/A-22	Spangdahlem AB	Germany	2017	Section 2902 FY2017 NDAA, P.L. 114-328	\$2,700	2017	\$2,700	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Awarded new Architect-Engineer (AE) task order in Mar 2022 and will revalidate the design. Landesbank Berlin (LBB) (German Government) must acquire permits. Schedule and estimated award 9 Mar 23.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	VYHK170004	ERI: F/A-22 Low Observable/Composite Repair Facility	Spangdahlem AB	Germany	2017	Section 2902 FY2017 NDAA, P.L. 114-328	\$12,000	2017	\$18,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Delay due to Host Nation impasse on Construction Circular Interpretation. U.S. and host nation at impasse due to host nation lost design claim which violates the current Auftragsbautengrundsätze (ABG-75) agreement for indirect construction. U.S. negotiating to take the project from the host nation and execute as direct design. Host nation agrees to turn project over to U.S. for direct execution. U.S. Army Corps of Engineers (USACE) initiated Architect-Engineer (AE) task order solicitation.
Air Force Active	XLWU063006	Fire/Crash Rescue Station	Tyndall AFB	Florida	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$17,000	2018	\$17,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Authority to advertise approved on 5 April 22. Projected award Projected award 10 April 23.
Air Force Active	LHKE180001	ERI: Increase POL Storage Capacity	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$12,500	2018	\$12,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored. Must award new Architect-Engineer (AE) task order award and refresh the design. Value Added Tax Implementing Arrangement required to award AE task order. Projected construction award 31 Oct 23.
Air Force Active	LHKE180002	ERI: Construct Parallel Taxiway	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$30,000	2018	\$30,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding re-appropriated in FY22. Project Ready to Advertise. Projected construction award 30 Aug 23.
Air Force Active	LHKE180003	ERI: Airfield Upgrades	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$12,900	2018	\$12,900	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding re-appropriated in FY22. Project Ready to Advertise. Projected construction award 30 Aug 23.
Air Force Active	LJYC203002	OIR: Relocate Base Main Access Control Point	Incirlik AB	Turkey	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$14,600	2018	\$14,600	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project efforts paused. Delay due to Host Nation impasse on Construction Circular Interpretation. Despite the continuous efforts of all parties involved to include Office of Defense Cooperation-Turkey (ODC-T), US Army Corps of Engineers and Air Force Installation and Mission Support Center (AFIMSC) Detachment 4 Design & Construction Branch, the subject MILCON projects have failed to start due to lack of Host Nation Approval. Lack of approval from the Turkish Ministry of Foreign Affairs (MFA) on the subject projects highlights a program-wide impasse on the application of the Turkish construction circular issued by Turkish MFA, preventing non-Turkish construction or engineering firms from conducting business within Turkey on US Installations. Additionally, Defense Federal Acquisition Regulation Supplement (DFARS) 236.602-70 prohibits the award of MILCON funded design contracts over \$500K to foreign firms prohibiting using a Turkish design contractor. ODC-T with Embassy support continues to pursue resolution; however, with continued disapproval of subject projects and any new construction requiring over \$500K of Architecture and Engineering Services, the overall Turkish program will remain at a standstill. This impasse has prompted AFIMSC Detachment 4 to request cancelation concurrence from US Air Forces in Europe (USAFE) Deputy Commander of the FY18 216 Person dormitory project, reducing risk to the overall MILCON program, and being able to return unobligated funds before expiration for potential Department of Defense use on other FY18 projects experiencing cost overruns.
Air Force Active	LUXE180001	ERI: ECAOS Deployable Airbase System Storage	Sanem	Luxembourg	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$67,400	2018	\$67,400	Government of Luxembourg and U.S. Air Forces Europe (USAFE)/U.S. European Command (USEUCOM) have been in discussion who will obtain the permits for the project. Agreement close and Government of Luxembourg will be obtaining the permit.
Air Force Active	LZMC180001	ERI: Increase POL Storage Capacity	Malaky	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$20,000	2018	\$20,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Value Added Tax Implementing Arrangement required to award Architect-Engineer (AE) task order. Estimated award September FY24.
Air Force Active	LZMC180002	ERI: Airfield Upgrades	Malaky	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$4,000	2018	\$4,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Value Added Tax Implementing Arrangement required to award Architect-Engineer (AE) task order. Estimated award September FY24.
Air Force Active	LZSL180001	ERI: Airfield Upgrades	Sliac	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$22,000	2018	\$22,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Value Added Tax Implementing Arrangement required to award Architect-Engineer (AE) task order. Estimated award September FY24.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	AJXF093005	Child Development Center	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$13,000	2019	\$13,000	Original bids were higher than the Project Authorization. Project was re-advertised and bids require an Above Threshold Reprogramming (ATR) with Congressional approval. Award will be no earlier than Jan 2023.
Air Force Active	AJXF163002	PAR Relocate Haz Cargo Pad And EOD Range	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$37,000	2019	\$37,000	Project to be readvertised in Oct 22.
Air Force Active	MUHJ193003	Training Support Squadron Facility	JBLE - Langley AFB	Virginia	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$52,000	2019	\$52,000	National Disaster Recovery (NDR) Project. Projected award in May 23. The original design exceeds the Project Authorization (PA) to meet mission requirements. The design is being reworked to meet PA thresholds.
Air Force Active	SGBP212902	NC3 Alert Campus	Offutt AFB	Nebraska	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$59,000	2019	\$59,000	National Disaster Recovery (NDR) Project. Contractors asked for additional time for submitting proposals. Proposals due 6 Oct, award delayed to 6 Jan 2023.
Air Force Active	SGBP212903	Non-Kinetic Operations Campus	Offutt AFB	Nebraska	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$135,000	2019	\$135,000	National Disaster Recovery (NDR) Project. Project advertised for phase 1 technical proposals 17 Jun 22 and remains on track for a Dec 22 award.
Air Force Active	KRSM163015	Composite Aircraft Antenna Calibration Facility	Hill AFB	Utah	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$26,000	2019	\$26,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Still awaiting U.S Army Corps of Engineers (USACE) request for Authority to Advertise due to late user Intrusion Detection System (IDS) changes. Estimated award in Dec 22.
Air Force Active	KWRD163000	MQ-9 FTU Ops Facility	Holloman AFB	New Mexico	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$85,000	2019	\$85,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Solicitation pending Biddability, Constructability, Operability, Environmental and Sustainability (BCOES). Advertise in August; award in Apr 2023.
Air Force Active	MHMHV973011	Wyoming Gate Upgrade For Antiterrorism Compliance	Kirtland AFB	New Mexico	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$7,000	2019	\$7,000	Agent was late issuing step 2 request for technical proposal. Proposals due 13 Oct with Source Selection Evaluation Board (SSEB) scheduled 27 Oct to 4 Nov. Request for authority to award anticipated late Nov 22 with award targeted Jan 23.
Air Force Active	MSET153515	F-35A ADAL Conventional Munitions Mx	RAF Lakenheath	United Kingdom	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$9,204	2019	\$9,204	Design-Bid-Building Project. Construction Projected award in Sep 2023. 95% Design is in progress and due Dec 2022. Project submitted to 48th Fighter Wing Safety Office in June 2022 for their review before submission to DoD Explosives Safety Board (DDESB) Approval and it is still in review (projected approval June 2023) . After DDESB approval and 95% design completion, project will be advertised for construction.
Air Force Active	PAF189030	APR - Cargo Pad With Taxiway Extension	Tinian	Northern Mariana Islands	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$92,000	2019	\$71,000	High bids require reprogramming; Title 10 §2853 Notification completed. Project solicitation combined with another Tinian project is causing delay due to Supplemental Environmental Impact Statement (SEIS) Record of Decision (ROD) & easement signings.
Air Force Active	PAF189040	APR - Maintenance Facility	Tinian	Northern Mariana Islands	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$4,700	2019	\$4,700	Project solicitation combined with two other Tinian projects that are delayed due to high bids, and Supplemental Environmental Impact Statement (SEIS) Record of Decision (ROD) & easement signings.
Air Force Active	PAF198127	TACMOR Utilities And Infrastructure Support	Worldwide Unspecified	Unspecified	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$18,000	2019	\$18,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. 1 of 2 contract actions (Receiver (Rx) Site Prep/Munitions of Explosive Concern (MEC) Clearance) awarded May 22. Bids received on 2nd contract (Infrastructure Build) May 22. Award estimated Dec 22.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	QJVF153001	Consolidated Helo/TRF Ops/AMU And Alert Fac	Minot AFB	North Dakota	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$71,500	2019	\$71,500	Initial Bid exceeded Project Authorization. Project re-advertised and proposals have been received. In Source Selection. Above Threshold Reprogramming (ATR) is anticipated. Accommodating the ATR, projected construction contract award is 9 Jun 2023.
Air Force Active	MSET164003	Improve Liberty Village Parking	RAF Lakenheath	United Kingdom	2019	Section 2303 FY2019 NDAA, P.L. 115-232	\$3,118	2019	\$3,118	Delay caused by selection of site layout with installation. 65% Design is completed--delayed 2.5 months. 95% design is in progress and due in Sept 22. Current Working Estimate (CWE) will be submitted with the 95% design to have more robust numbers.
Air Force Active	GKVB193028	EDI-Construct DABS-FEV/EMEDS Storage	RAF Fairford	United Kingdom	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$87,000	2019	\$87,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. 35% design potentially inadequate to support further scope development. Additional design work required, delaying overall schedule (by a couple of months).
Air Force Active	GKVB193029	EDI-Munitions Holding Area	RAF Fairford	United Kingdom	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$19,000	2019	\$19,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design charrette with all stakeholders raised several changes due to new regulations and items omitted at the 35% stage. 95% design progressing although 100% design has pushed out to March 2023.
Air Force Active	LGGK193542	EDI: KMC DABS-FEV/RH Storage Warehouses	Ramstein AB	Germany	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$119,000	2019	\$119,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding was not restored and will be considered in a future budget request.
Air Force Active	LZMC190001	EDI: Regional Munitions Storage Area	Malaky	Slovakia	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$59,000	2019	\$59,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Value Added Tax Implementing Arrangement required to award Architecture-Engineer (AE) task order. Estimated award September FY24.
Air Force Active	SGBP212901	MILSTAR Satellite Comm Station	Offutt AFB	Nebraska	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$26,000	2019	\$26,000	National Disaster Recovery Project. The scope of the project definition, slow base siting and Architect-Engineer (A-E) negotiations took longer than expected, delaying the project design start. Project delayed due to soil conditions at the site requiring extra geotechnical studies and redesign of foundation systems. Projected award December 2022.
Air Force Active	GJKZ1014550	Consolidated TFI Base Operations	Fairchild AFB	Washington	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$31,000	2020	\$31,000	Mission Users have changed requirements, requiring redesign of the floor plan. Delay in awarding initial Architect-Engineer (AE) contract. Phase 2 advertised. Current Working Estimate (CWE) is significantly over Project Authorization (PA). Above Threshold Reprogramming (ATR) is expected with award by Apr 2023.
Air Force Active	MHMV163104	Combat Rescue Helicopter Simulator (CRH) ADAL	Kirtland AFB	New Mexico	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$15,500	2020	\$15,500	At the request of multiple bidders, proposals due date extended to 28 Sep 22 to allow most competitive pricing. Source Selection Evaluation Board (SSEB) scheduled 3 - 7 Oct 22. Request for authority to award anticipated late Oct 22 with award targeted Dec 22.
Air Force Active	ZHTV184001	Improve Family Housing	Wright-Patterson AFB	Ohio	2020	Section 2303 FY2020 NDAA, P.L. 116-92	\$35,775	2020	\$35,775	Current Working Estimate exceeded the Project Authorization. Above Threshold Reprogramming (ATR) package in work. Award expected in Nov 22.
Air Force Active	MUHJ193009	Dormitory	JBLE - Langley AFB	Virginia	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$31,000	2020	\$31,000	Projected award 23 Apr 23, project placed on hold pending decision on permanent party dorm standard design.
Air Force Active	MPLS083737R8	BMT Recruit Dormitory 8	JBSA - Lackland AFB	Texas	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$110,000	2020	\$110,000	No bids. Solicitation being repackaged to adjust site utilities and integration with companion facilities projects. Project will be readvertised Jul 2023

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This includes \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	MSET173504	F-35 PGM Facility	RAF Lakenheath	United Kingdom	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$14,300	2020	\$14,300	Design-Bid-Build Project. United Kingdom (UK) Host Nation Building Standards was updated June 2022 for sustainability (Part L is a regulation in England/Wales that aim to reduce carbon emissions by 31%), these were mandated to be included at a 65% design thus maturity increased the design phase. 95% design is expected to be issued for SME review on 02 November 2022. Defense Infrastructure Organization (DIO) procurement activity started in anticipation of a completed DoD Explosives Safety Board (DDESB) approved design in Apr 2023. Expected Authority to Award is 13 Sept 2023. With contractor mobilization expected in Feb 2024.
Air Force Active	NZAS1014838	Weapons Storage And Maintenance Facility	Malmstrom AFB	Montana	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$235,000	2020	\$120,000	Due to complexity of design and contractor bid inquiries, project award is delayed. Award is anticipated 08 Jun 23.
Air Force Active	PAF189010	Fuel Tanks With Receipt Pipeline & Hydrant System	Tinian	Northern Mariana Islands	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$109,000	2020	\$25,000	High bids require Title 10 §2853 notification. Additional delays due to Supplemental Environmental Impact Statement (SEIS) Record of Decision (ROD) & easement signings and reprogramming of another Tinian project that is part of the combined solicitation.
Air Force Active	TYMX170134	T-X Mx Trng Sys Centralized Trng Fac	JBSA - Randolph AFB	Texas	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$19,000	2020	\$19,000	Award delayed by basing decision. Authority to advertise 15 Jul 2022. Projected award Mar 2023
Air Force Active	SGBP212906	Emergency Power Micro grid	Offutt AFB	Nebraska	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$43,000	2020	\$43,000	National Disaster Recovery (NDR) Project. Conducting feasibility study for verification of cost. Project will be submitted for inclusion into the FY24 Energy Resilience and Conservation Investment Program (ERCIP) with intended execution by the privatized utilities system owner, Omaha Public Power District (OPPD).
Air Force Active	XLWU203003	Airfield Drainage	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$144,000	2020	\$144,000	National Disaster Recovery (NDR) Project. Primary acquisition projected award 15 April 23. Secondary acquisition TBD. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement.
Air Force Active	XLWU203031	Deployment Center/Flight Line Dining/AAFES	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$43,000	2020	\$43,000	National Disaster Recovery (NDR) Project. Projected award 5 Jun 24. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement.
Air Force Active	XLWU213016	Aerospace & Operational Physiology Fac	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$12,000	2020	\$12,000	National Disaster Recovery (NDR) Project. 10 USC 2853 congressional notification in work for scope reduction.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU203027	AFCEC RDT&E Facilities and Gate	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$249,000	2020	\$249,000	National Disaster Recovery (NDR) Project. Primary acquisition projected award 18 Dec 22. Secondary acquisition 1 Feb 23. Delayed caused by scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement.
Air Force Active	HERT117021	Access Control Point Main Gate With Land Acq	JBLE - Fort Eustis	Virginia	2021	Section 2301 FY2021 NDAA, P.L. 116-283	\$19,500	2021	\$19,500	Condemnation is in progress. U.S. Army Corps of Engineers (USACE) Norfolk District is preparing the condemnation package. Condemnation schedule includes land possession by Nov 2023 and contract award in Mar 2024.
Air Force Active	TYMX1031074	T-X ADAL Ground Based Trng Sys Sim	JBSA - Randolph AFB	Texas	2021	Section 2301 FY2021 NDAA, P.L. 116-283	\$19,500	2021	\$19,500	Award delayed by basing decision. Authority to advertise 15 Jul 2022. Projected award Mar 2023
Air Force Active	MXRD163002	NC3 Acquisitions Management Facility	Hanscom AFB	Massachusetts	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$66,000	2022	\$66,000	Solicitations issued 8 Jun 22, proposals delayed to 12 Oct 22 due to substantial Request for Information (RFIs) and associated response effort.
Air Force Active	NUEX201001	F-35A Squadron Operations Facility #6	Luke AFB	Arizona	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$21,000	2022	\$21,000	Advertising of project delayed due to current working estimate exceeding authorized/appropriated amount for project
Air Force Active	XUMU193001	GBSD Re-Entry Vehicle Facility	Vandenberg SFB	California	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$48,000	2022	\$48,000	Hold pending identification of additional funding.
Air Force Active	AJXF1076490	Fire Crash Rescue Station	JBA - Andrews AFB	Maryland	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$26,000	2022	\$26,000	Awaiting completion of Source Selection and request for Authority to Award.
Air Force Active	ANZY073001	ADD/ALTER TEST CELL DELIVERY BAY	Arnold AFB	Tennessee	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$14,600		\$14,600	Project added in FY22 NDAA by Congress even though no design has started. Project being considered for cancellation but current plan is to proceed to 35% design.
Air Force Active	ASJD1066027	Area A1 Entry Control Point	Aviano AB	Italy	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$10,200	2022	\$10,200	Bids received May 2022, Technical evaluation completed July 2022. Determined discussions were required to confirm bids. Award expected Q1FY23
Air Force Active	FBNV1056980	South Wilmot Gate	Davis-Monthan AFB	Arizona	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$13,400	2022	\$13,400	Bids received (Source Selection Sensitive). On disconnect list for \$19M. Project will award when source selection complete and Above Threshold Reprogramming (ATR) processed.
Air Force Active	FTFA071123	Flightline Fire Station at Duke Field	Eglin AFB	Florida	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$14,000	2022	\$16,100	High bids received. ATR request package in preparation. Expect award by 28 Apr 23 if approved.
Air Force Active	FXBM1090404	B-21 Washrack & Maintenance Hangar	Ellsworth AFB	South Dakota	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$65,000	2022	\$65,000	Projected award 7 Nov 22. Bids exceeded the Project Authorization and Above Threshold Reprogramming (ATR) request package was submitted.
Air Force Active	FXBM1093407	B-21 ADAL Flight Simulator	Ellsworth AFB	South Dakota	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$24,000	2022	\$24,000	Projected award 14 Nov 22. Bids exceeded the Project Authorization and Above Threshold Reprogramming (ATR) request package was submitted.
Air Force Active	JBSF203000	Child Development Center	JBSA - Fort Sam Houston	Texas	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$29,000	2022	\$29,000	Bids received (Source Selection Sensitive). On disconnect list for \$19M. Project will award when source selection complete and Above Threshold Reprogramming (ATR) processed.
Air Force Active	LXEZ1069516	Helicopter Rescue Ops Maintenance Hangar	Kadena AB	Japan	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$168,000	2022	\$70,000	Bids were extended due to amendments to the solicitation required as a result of Air Force's Sundown Policy for Foam Fire Suppressions Systems. Also, numerous Requests for Information (RFIs) received from the bidding contractors triggered changes to the acquisition documents.
Air Force Active	MPLS013290	Child Development Center	JBSA - Lackland AFB	Texas	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$21,000	2022	\$29,000	Current working estimate in excess of authorized/appropriated amounts, delaying award.
Air Force Active	MPLS200361R7	BMT Recruit Dormitory 7	JBSA - Lackland AFB	Texas	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$141,000	2022	\$100,000	No bids. Solicitation being repackaged to adjust site utilities and integration with companion facilities projects. Project will be readvertised Jul 2023
Air Force Active	MSET163005	F-35A Child Development Center	RAF Lakenheath	United Kingdom	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$24,000	2022	\$24,000	Environmental Impact Assessment (EIA) screening in process which takes approx. 13 weeks. Options appraisal conducted and a 2 stage procurement strategy confirmed. Part L compliance (Part L is a regulation in England/Wales that aim to reduce carbon emissions by 31%) is worked into 35% design. In the process of updating schedule and costing.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	MSET183501	F-35A Weapons Load Training Facility	RAF Lakenheath	United Kingdom	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$49,000	2022	\$49,000	The acquisition strategy has been agreed with Defense Infrastructure Organization (DIO) as: Part L changes will be made to the 35% Design. The Early Contractor Involvement (ECI) clause will be implemented to provide a break clause between Design (Stage 1) and Construction (Stage 2). Should the design or prices not be accepted there will be a break clause which allows Air Force Installation and Mission Support Center (AFIMSC) Det 4 not to progress with the contract. Part L changes are being in progress to the 35% Design. Updated schedule is being developed reflecting the acquisition strategy and the Part L (Part L is a regulation in England/Wales that aim to reduce carbon emissions by 31%) changes. The sundown policy issue is still not resolved due to the comments that are made by 48th Fighter Wing base Fire SMEs which requires changes to the completed 35% Design along with the Sundown Policy changes.
Air Force Active	MSET183503	F-35A Munition Inspection Facility	RAF Lakenheath	United Kingdom	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$31,000	2022	\$31,000	Design-Bid-Build Project. United Kingdom (UK) Host Nation Building Standards was updated June 2022 for sustainability (Part L - Part L is a regulation in England/Wales that aim to reduce carbon emissions by 31%), these changes were mandated to be included at a 65% design maturity adding time to the design phase. 95% design is expected to be issued for Subject Matter Expert (SME) review on 09 November 2022. Defense Infrastructure Organization (DIO) procurement activity started in anticipation of a completed DoD Explosives Safety Board (DDESB) approved design in May 2023. Expected Authority to Award is 21 July 2023. With contractor mobilization expected in Feb 2024.
Air Force Active	MUHJ073014	Fuel System Maintenance Dock	JBLE - Langley AFB	Virginia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$24,000	2022	\$24,000	A redesign was necessary to convert fire suppression system from a foam system to a wet pipe system.
Air Force Active	NUEX201000	F-35A ADAL AMU Facility Squadron #6	Luke AFB	Arizona	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$28,000	2022	\$28,000	Bids received are substantially over Project Authorization (PA). U.S. Army Corps of Engineers (USACE) asked contractors to re-evaluate bids with final Current Working Estimate (CWE). Above Threshold Reprogramming (ATR) process will start when final bids are received.
Air Force Active	PAF160700	Squadron Operations Facility	RAAF Base Darwin	Australia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$7,400	2022	\$7,400	Low competition in Northern Territory, Australia with constrained labor force drove unawardable price. Original solicitation cancelled and will resolicit project in FY23.
Air Force Active	PAF180400	Aircraft Maintenance Support Facility	RAAF Base Tindal	Australia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$6,200	2022	\$9,819	Original solicitation included Royal Australian Air Force (RAAF) Tindal Squad Ops Facility. Low competition in Northern Territory, Australia with constrained labor force drove unawardable price. Original solicitation cancelled and will resolicit as stand alone project in FY23.
Air Force Active	PAF180700	Squadron Operations Facility	RAAF Base Tindal	Australia	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$8,200	2022	\$8,200	Original solicitation included Royal Australian Air Force (RAAF) Tindal Aircraft Maintenance Support Facility. Low competition in Northern Territory, Australia with constrained labor force drove unawardable price. Original solicitation cancelled and will resolicit as stand alone project in FY23.
Air Force Active	WWYK213001	KC-46A 3-Bay Depot Maintenance Hangar	Tinker AFB	Oklahoma	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$160,000	2022	\$85,000	High bids have resulted in requirement to increase next increment. Project package requesting 2853 and additional increment funding has been submitted for approval.
Air Force Active	ZHTV163001	Child Development Center	Wright-Patterson AFB	Ohio	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$24,000	2022	\$24,000	Not awardable by 1 Oct 22 due to late funding, clarification of scope and identifying optional items. Projected award in FY 2023 Q1.
Air Force Active	ZNRE1076468	Airfield Damage Repair Warehouse	Yokota AB	Japan	2022	Section 2301 FY2022 NDAA, P.L. 117-81	\$39,000	2022	\$39,000	FY22 Unfunded Priority List (UPL) project received authority to advertise in Jan 22 from Headquarters Air Force. Advertisement delayed to Jun 2022 to encourage competition due to other Yokota projects being advertised. Bids due Nov 22 and award expected Dec 22.
Air Force NG	LDXF129044	Cnst Small Arms Range	HULMAN	Indiana	2018	Section 2604 FY 2018 NDAA, P.L. 115-91	\$8,000	2018	\$8,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. DoD Construction Agent re-assigned due to capacity issues.
Air Force NG	AJY209007	Space Control Facility #5	Andersen	Guam	2021	Section 2604 FY2021 NDAA, P.L. 116-283	\$20,000	2021	\$20,000	Award delayed since a basing decision has not been made. Projected award date is unknown.
Air Force NG	KELL189014	F-16 Mission Training Center	Kelly	Texas	2021	Section 2604 FY2021 NDAA, P.L. 116-283	\$10,800	2021	\$10,800	Initial bid bust. United States Property and Fiscal Officer (USPFO) held re-solicitation for further review. Bid Opening 15 Jul 22. High bids from resolicitation prevented award until reprogramming actions are completed. Anticipated award date 2Q/FY23

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force NG	AXQD049060	Combined Engine/ASE/NDI Shop	Barnes MAP	Massachusetts	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$12,200	2022	\$13,158	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. 95% design submitted but Current Working Estimate (CWE) exceeded Programmed Amount (PA). May require descoping or reprogramming. Also, limited technical capacity due to Base Civil Engineer (BCE) vacancy. Anticipated award date 3Q/FY23.
Air Force NG	BRKR009063	Security And Services Training Facility	Sumpter Smith ANGB	Alabama	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$7,500	2022	\$8,250	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Bid Date 1Q/FY23.
Air Force NG	BXRH189029	Medical Training Facility	Boise Air Terminal / Gowen Field	Idaho	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$6,500	2022	\$7,150	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Bids rec'd. Reprogramming required. Anticipated award date 1Q/FY23.
Air Force NG	CEKT179200	Composite ASE/Vehicle MX Facility	Bradley IAP	Connecticut	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$17,000	2022	\$18,700	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Anticipated award date 3Q/FY23.
Air Force NG	DCFT059018	Base Civil Engineer Complex	Abraham Lincoln Capital AP	Illinois	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$10,200	2022	\$10,200	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Cost variation (10 USC 2853) and reprogramming packages submitted for approval. Low bid came in \$4M over PA. Anticipated award date 2Q/FY23.
Air Force NG	DPEZ019000	Combined Vehicle Maintenance & ASE Complex	Cheyenne Regional AP	Wyoming	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$13,400	2022	\$14,452	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Refining bid options & streamlining design to get base costs within budget; working updated A2 schedule. Anticipated award date 4Q/FY23.
Air Force NG	ETRD169847	Air Support Operations Complex	Camp Murray ANGS	Washington	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$27,000	2022	\$29,700	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Solicitation slipping to 1Q/FY23. Working with Base Civil Engineer (BCE)/ Mission Support Group (MSG) to address The Adjutant General (TAG) concerns. Conforming bid documents in progress. Anticipated award date 4Q/FY24.
Air Force NG	EUBC009109	RED HORSE Logistics Complex	Camp Perry ANGS	Ohio	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$7,800	2022	\$8,412	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Anticipated award date 1Q/FY23.
Air Force NG	FAKZ169003	Aircraft Maintenance Facility	Montgomery Regional AP	Alabama	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$19,200	2022	\$21,120	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Possible 6 months delay due to restoration project. Anticipated award date 1Q/FY24.
Air Force NG	JLWS019054	Replace Fuel Cell/Corrosion Control Hangar	New Castle AP	Delaware	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$17,500	2022	\$19,250	Military Construction Cooperative Agreement (MCCA) signed 1Q/FY22. Code & Criteria reviewed was required along with redesign of fire suppression system due to SAF HEF policy. Anticipated award date 1Q/FY23.
Air Force NG	KELL169014	Aircraft Corrosion Control	JBSA - Kelly Field	Texas	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,500	2022	\$10,450	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Redesign requirement to modify fire suppression system due to Secretary of the Air Force (Energy, Installations, and Environment) (SAF/IE) policy relating to the sundown of Aqueous Film Forming Foam (AFFF) in hangars. Anticipated award date 2Q/FY23.
Air Force NG	LRXQ109002	Fire Crash and Rescue Station	Jackson IAP	Mississippi	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,300	2022	\$10,030	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. 95% design submittal Current Working Estimate (CWE) exceeded Project Authorization by @ \$3M. Restructured bid schedule to increase awardability by optioning out scope. Anticipated award 2Q/FY23.
Air Force NG	LUXC189012	F-16 Mission Training Center	Joe Foss Field	South Dakota	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,800	2022	\$10,569	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Bid opening 6 Oct 22.
Air Force NG	MBMV099170	Construct Main Base Entrance	W.K. Kellogg AP	Michigan	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$10,000	2022	\$10,785	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Anticipated award date 2Q/FY23.
Air Force NG	PSTE159098	Hazardous Cargo Pad	McEntire Joint National Guard Base	South Carolina	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,000	2022	\$9,900	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Anticipated award date 2Q/FY23.
Air Force NG	PSTE189001	F-16 Mission Training Center	McEntire Joint National Guard Base	South Carolina	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$9,800	2022	\$10,569	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Anticipated award date 1Q/FY23.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force NG	TDVG029067	Aircraft Maintenance Hangar/Shops	Alpena County RAP	Michigan	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$23,000	2022	\$24,806	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Project offloaded to U.S. Army Corps of Engineers (USACE) due to Michigan Air National Guard (MIANG) limited capacity. Redesign required due to Secretary of the Air Force (Energy, Installations, and Environment) (SAF/IE) policy relating to the sundown of Aqueous Film Forming Foam (AFFF) in hangars. Anticipated award date 4Q/FY23.
Air Force NG	VBDZ179043	C-130 Flight Simulator Facility	Schenectady County AP	New York	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$10,800	2022	\$11,648	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Bids received. Anticipated award date 1Q/FY23.
Air Force NG	VGLZ179051	A-10 Maintenance Hangar And Shops	Selfridge ANGB	Michigan	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$28,000	2022	\$30,800	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Redesign required due to Secretary of the Air Force (Energy, Installations, and Environment) (SAF/IE) policy relating to the sundown of Aqueous Film Forming Foam (AFFF) in hangars. Anticipated award date 2Q/FY23.
Air Force NG	WKVB159088	Base Civil Engineer Complex	Francis S Gabreski AP	New York	2022	Section 2604 FY2022 NDAA, P.L. 117-81	\$14,800	2022	\$16,280	Authority to advertise was not issued until after the FY2022 Consolidated Appropriations Act (P.L. 117-103) was enacted into law. Redesign required due to Current Working Estimate (CWE) far exceeding Project Authorization (PA). Anticipated award date 4Q/FY23.
Air Force Reserve	ZQEL159021	Relocate Main Gate	Youngstown ARS	Ohio	2019	Section 2605 FY2019 NDAA, P.L. 115-232	\$8,800	2019	\$8,800	In order to construct this project, land adjacent to the existing gate has to be acquired from the local airport authority. The land acquisition package is currently with Air Force General Counsel awaiting approval. That approval is expected by 31 Oct 2022. Once approved, the land will be purchased and then the project will be advertised. Anticipate advertisement by end of Q1/FY23 and project award by Q2/FY23.
Air Force Reserve	CTGB169003	Logistics Readiness Complex	Grissom ARB	Indiana	2022	Section 2605 FY2022 NDAA, P.L. 117-81	\$29,000	2022	\$29,000	The project is near design complete, anticipated advertise and award by the end of Q2/FY23.
Air Force Reserve	KYJM179021	Corrosion Control Facility	Homestead ARB	Florida	2022	Section 2605 FY2022 NDAA, P.L. 117-81	\$14,000	2022	\$16,000	This project was advertised but the bids received exceeded the authorized and appropriated amount by more than 25%. The project scope will be revised to reduce some of the base bid items, making them options to be awarded if possible. The project will be re-advertised Q3/FY23.
Air Force Reserve	ZQEL189002	Assault Strip Widening	Youngstown ARS	Ohio	2022	Section 2605 FY2022 NDAA, P.L. 117-81	\$8,700	2022	\$8,700	Project is 35% designed, however during the design, there was an unforeseen site condition encountered. Contaminated soil was found to be at this site due to the presence of Per-and Polyfluoroalkyl Substances (PFAS). The Air Force Civil Engineer Center (AFCEC) is currently investigating the extent of the contamination and developing options to remediate the contamination. This will affect the design and overall project schedule and will likely push the earliest possible award beyond the end of FY23.
Army Active	81359	Unmanned Aerial Vehicle Hangar	Kunsan AB	South Korea	2018	Section 2101 FY2018 NDAA, P.L. 115-91	\$53,000	2018	\$53,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Request re-siting, scope variation and one year extension of Authorization in the FY23 NDAA Division B Special Authorization Language.
Army Active	86767	Cantonment Area Roads	Fort Meade	Maryland	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$16,500	2019	\$16,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Contamination found on site, further investigation on-going; consulting on a way forward. Current working estimate exceeds program, scope being packaged into base bid and options. Real estate survey/action required.
Army Active	91241	EDI: Ammunition Holding Area	Nevo Selo FOS	Bulgaria	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$5,200	2019	\$5,200	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project design on-going in coordination with Bulgarian Ministry of Defence.
Army Active	88537	EDI: Explosives & Ammo Load/Unload Apron	Mihail Kogalniceanu FOS	Romania	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$21,651	2019	\$21,651	Project proposal required site relocation approval memo from Romanian Ministry of Defense.
Army Active	91589	Command and Control Facility	Camp Tango	South Korea	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$17,500	2019	\$17,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project requires additional scope that is being requested in the FY23 NDAA Division B Language. Project cannot be awarded until that scope is authorized in the NDAA.
Army Active	64063	Air Traffic Control Tower & Terminal	Kwajalein	Kwajalein	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$40,000	2020	\$40,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Unexploded Ordinance (UXO) reviews delayed solicitation. Project being advertised.
Army Active	78217	Easements	Ft Campbell	Kentucky	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$3,200	2020	\$3,200	Delays with land purchased from owners. Two of three property owners agreed to purchase price. One property owner rejected government offer and a condemnation process is underway.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army Active	86812	Reception Barracks Complex, Ph2	Ft Jackson	South Carolina	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$88,000	2020	\$88,000	Project bids exceed Army's authority to award. Revaluating other funding possibilities and reviewing reduce scope.
Army Active	85959	Ready Building	Yuma PG	Arizona	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$14,000	2021	\$14,000	Proposals for base contract exceed Army's authority to award. Solicitation package being re-developed to an awardable base + options.
Army Active	88967	Forensic Laboratory	Ft Gillem	Georgia	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$71,000	2021	\$71,000	Proposals for base contract exceed Army's authority to award. Need additional funds to award project. Project included on FY23 Cost to Complete (CTC) request.
Army Active	68126	Information Systems Facility	Ft Polk	Louisiana	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$25,000	2021	\$25,000	Proposals for base contract exceed Army's authority to award. Submitted as potential Div. B Authorization increase and FY23 Cost to Complete (CTC).
Army Active	65443	Ammunition Demolition Shop	McAlstr AAP	Oklahoma	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$35,000	2021	\$35,000	Proposals for base contract exceed Army's authority to award. Solicitation package being re-developed to an awardable base + options.
Army Active	59982	Unaccompanied Enlisted Personnel Housing	Ft Wainwright	Alaska	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$59,000	2021	\$59,000	Project in solicitation. Due to numerous Request for Information, solicitation period was extended 12 Oct 2022.
Army Active	96540	Child Development Center	Alimanu Military Reservation	Hawaii	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$65,000	2021	\$65,000	Project in solicitation. Proposals impacted by Davis Bacon wage change resulting in solicitation period being extended into Oct 2022.
Army Active	70551	Child Development Center	Schofield Barracks	Hawaii	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$49,000	2021	\$49,000	Project in solicitation. Proposals impacted by Davis Bacon wage change resulting in solicitation period being extended into Oct 2022.
Army Active	51899	Propulsion Systems Lab	Redstone Arsenal	Alabama	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$55,000	2022	\$55,000	Bids received were above Army's authority to award.
Army Active	61484	Information Systems Facility	Fort Hamilton	New York	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$26,000	2022	\$26,000	Bids received were above Army's authority to award.
Army Active	80133	Ammunition Storage	West Loch Nav Mag Annex	Hawaii	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$51,000	2022	\$51,000	Resolving real estate agreement with US Fish and Wildlife Service, and awaiting approval from Department of Defense Explosive Safety Board.
Army Active	81995	Forward Operating Site	Classified Worldwide	Worldwide Various	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$31,000	2022	\$31,000	Delayed due to Host Nation design coordination.
Army Active	85904	Fire Station	Letterkenny Army Depot	Pennsylvania	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$21,000	2022	\$21,000	Bids received were above Army's authority to award.
Army Active	86097	Simulations Center	Fort Irwin	California	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$52,000	2022	\$52,000	Bid due date was extended to 13OCT22 for improved pricing and contractor participation.
Army Active	87647	Barracks	Fort Meade	Maryland	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$81,000	2022	\$81,000	Bids received were above Army's authority to award.
Army Active	90879	Live Fire Exercise Shoothouse	Smith Barracks	Germany	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$16,000	2022	\$16,000	Project acceptance delayed due to German Government resource shortages.
Army Active	90880	Indoor Small Arms Range	Smith Barracks	Germany	2022	Section 2101 FY2022 NDAA, P.L. 117-118	\$17,500	2022	\$17,500	Project acceptance delayed due to German Government resource shortages.
Army Active	89973	Advanced Individual Barracks Complex	Fort Rucker	Alabama	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$69,300	2022	\$69,300	Project is under design.
Army Active	96656	Barracks	Fort Stewart	Georgia	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$105,000	2022	\$105,000	Project is under design.
Army Active	93668	Aviation Unit Ops Building	Wheeler Army Airfield	Hawaii	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$88,200	2022	\$88,200	Project is under design.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.
This include \$500 in expenses and \$5,500 in DoD labor.
Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army Active	93672	Rotary Wing Parking Apron	Wheeler Army Airfield	Hawaii	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$58,800	2022	\$58,800	Project is under design.
Army Active	97509	Child development Center	Fort Leavenworth	Kansas	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$37,000	2022	\$27,000	Project is under design.
Army Active	90138	Child Development Center	Fort Knox	Kentucky	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$30,000	2022	\$30,000	Project is under design.
Army Active	94374	Barracks	Fort Polk	Louisiana	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$58,800	2022	\$58,800	Project is under design.
Army Active	96396	Incenerator Facility	Fort Detrick	Maryland	2022	SEC 129 of the Consolidated Appropriations Act 2022	\$27,000	2022	\$27,000	Resolving issues with air permit and Leadership in Energy and Environmental Design (LEED) waiver.
Army Active	46669	Missile Assembly	White Sands Missile Range	New Mexico	2022	SEC 129 of the Consolidated Appropriations Act 2022	29,00	2022	29,00	Project is under design.
Army Active	87811	Barracks	Fort Hood	Texas	2022	SEC 124 of the Consolidated Appropriations Act 2022	66,00	2022	66,00	Project is under design.
Army Active	97219	Barracks	Fort Hood	Texas	2022	SEC 124 of the Consolidated Appropriations Act 2022	\$75,000	2022	\$75,000	Project is under design.
Army Active	74525	Defense Access Roads	Fort Bliss	Texas	X	FY18 Consolidated Appropriations Act (P. L. 115-141); Sec 131	\$0	X (2018)	\$20,000	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Project authorized in the FY22 NDAA. Funding was transferred to the Federal Highway Administration in 2QFY22. The Army is working with Texas Department of Transportation on the scoping and design of the interchange project.
Army Family Housing	65981	Family Housing Replacement Construction	Kwajalein Atoll	Kwajalein	2018	Section 2101 FY2018 NDAA, P.L. 115-91	\$31,000	2018	\$39,300	The FY18 Authorization does not allow for a scope reduction. Bids received above program amount and required additional funding, FY23 Cost to Complete request included in Budge Estimate Submission, and re-solicitation required. Army has sought relief through FY2023 legislative process.
Army Family Housing	89938	Family Housing Replacement Construction	Tobyhanna AD	Pennsylvania	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$19,000	2020	\$37,064	Proposals for base contract exceed Army's authority to award. Additional FY22 Cost to Complete (CTC) funds insufficient to award base contract. Reevaluating way ahead.
Army NG	431844	National Guard Vehicle Maintenance Shop	Gurabo	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$28,000	2018	\$26,707	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Estimated construction cost were over the program amount.
Army NG	431845	National Guard Readiness Center	Arroyo	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$30,000	2018	\$28,602	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Estimated construction cost were over the program amount.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army NG	431847	Maneuver Area Training Equipment Site	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$80,000	2018	\$78,337	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Estimated construction cost were over the program amount.
Army NG	520052	National Guard Vehicle Maintenance Shop	St. Croix	Virgin Islands	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$20,000	2018	\$21,436	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Estimated construction cost were over the program amount.
Army NG	431850	Engineering / Housing Maintenance Shop	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$11,000	2018	\$11,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project under design.
Army NG	526001	Power Substation / Switching Station Building	St. Croix	Virgin Islands	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$3,500	2018	\$3,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Re-evaluating the estimated construction cost. Estimated construction cost is over the program amount.
Army NG	120294	National Guard Readiness Center	Panama City	Florida	2019	P.L. 116-20 Supplemental Disaster Appropriation signed, 6 Jun 2019	\$25,000	2019	\$25,000	Project under redesign, construction cost were over the program amount.
Army NG	060441	Automated Multipurpose Machine Gun (MPMG) Range	Camp Roberts	California	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$12,000	2020	\$12,000	Re-designing due to high construction cost. Estimated construction cost is 50% over the program amount.
Army NG	250194	Automated Multipurpose Machine Gun (MPMG) Range	Camp Edwards	Massachusetts	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$9,700	2020	\$9,700	Bids open, but not forecasted due to local public concerns and challenges.
Army NG	420103	Combined Support Maintenance Shop	Moon Township	Pennsylvania	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$23,000	2020	\$23,000	State Government requiring a full Joint Permit Application Process which will add about 16 months to the timeline.
Army NG	050170	National Guard Readiness Center	Fort Chaffee	Arkansas	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Bid came 35% over the Program Amount, no enough funds. Pending redesign or re-bid.
Army NG	080295	National Guard Readiness Center	Peterson Air Force Base	Colorado	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Bid came in over the Program Amount.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army NG	450109	National Guard Readiness Center	Joint Base Charleston	South Carolina	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Project under redesign, construction cost were over the program amount.
Army NG	430062	National Guard Readiness Center	Fort Allen	Puerto Rico	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$37,000	2021	\$37,000	Pending National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) documentation to release for design.
Army NG	390160	National Guard Readiness Center	Columbus	Ohio	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Requested documents from the State of Ohio--waiting for Military Construction Cooperative Agreement, required to complete the design.
Army NG	481911	Aircraft Maintenance Hangar Add/Alt	Fort Worth	Texas	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$6,000	2021	\$6,000	Current project design cost is twice the programmed amount. Project is currently under re-design.
Army NG	060261	National Guard Vehicle Maintenance Shop	Bakersfield	California	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$9,300	2021	\$9,300	Project under redesign due the estimated construction cost were over the program amount. Also, pending National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP).
Army NG	520047	Army Aviation Support Facility	St. Croix	Virgin Islands	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$28,000	2021	\$28,000	Delay caused by acquisition of land and couldn't proceed with construction award until certificate of land acquisition is complete. Negotiating design contract.
Army NG	520080	Ready Building	St. Croix	Virgin Islands	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$11,400	2021	\$11,400	Delay caused by acquisition of land and couldn't proceed with construction award until certificate of land acquisition is complete. Negotiating design contract.
Army NG	380058	National Guard Readiness Center	Dickinson	North Dakota	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$15,500	2022	\$15,500	Bid opening was extended to 1st QTR of FY23 due no bidder.
Army NG	160098	National Guard Readiness Center	Jerome	Idaho	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$15,000	2022	\$15,000	Bid came 45% over the Program Amount, no enough funds. Pending to redesign or re-bid.
Army NG	500073	National Guard Readiness Center	Bennington	Vermont	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$16,900	2022	\$16,900	Pending land and National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) approvals. The project under re-design due the high estimated construction cost.
Army NG	130131	Post-Initial Military Training (IMT) Unaccompanied Housing (UH)	Fort Benning	Georgia	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$13,200	2022	\$13,200	The project under re-design due the high estimated construction cost.
Army NG	281703	Maneuver Area Training Equipment Site Addition	Camp Shelby	Mississippi	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$15,500	2022	\$15,500	The project under re-design due the high estimated construction cost.
Army NG	220303	Collective Training Unaccompanied Housing, Open Bay	Camp Minden	Louisiana	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$17,250	2022	\$17,250	Pending land and National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) approvals. The project still under design.
Army NG	310108	Collective Training Unaccompanied Housing, Open Bay	Mead Training Site	Nebraska	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$13,750	2022	\$13,750	Pending land and National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) approvals. The project still under design.
Army NG	010907	National Guard Readiness Center	Huntsville	Alabama	2022	Section 2601 FY2022 NDAA, P.L. 116-283	\$17,000	2022	\$17,000	Pending land and National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) approvals. The project still under design.
Army Reserve	79351	Army Reserve Center/Land	Asheville	North Carolina	2021	Section 2602 FY2021 NDAA, P.L. 116-283	\$24,000	2021	\$24,000	Proposals for base contract exceed Army's authority to award. Solicitation has been cancelled. Submitted as potential Div. B Authorization increase and FY23 Cost to Cost to Complete (CTC).
Army Reserve	88752	Automated Multipurpose Machine Gun (MPMG) Range	Devens RFTA	Massachusetts	2021	Section 2602 FY2021 NDAA, P.L. 116-283	\$8,700	2021	\$8,700	Project awarded in September 2021, but contract terminated due to environmental permits and Unexploded Ordnance (UXO) clearance validation challenges. UXO team has remobilized and environmental permits scheduled to be resolved by 2nd quarter of 2023 with project re-advertisement in the 3rd quarter of FY2023.
Army Reserve	81803	Transient Training Enlisted Barracks	Fort McCoy	Wisconsin	2022	Section 2602 FY2022 NDAA, P.L. 117-13	\$29,200	2022	\$29,200	Project is under design. Current schedule to advertise in November 2022 and award in March 2023.
Army Reserve	88942	Transient Training Officers Quarters	Fort McCoy	Wisconsin	2022	Section 2602 FY2022 NDAA, P.L. 117-13	\$29,200	2022	\$29,200	Project is under design. Current schedule to advertise in February 2023 and award in April 2023.
Army Reserve	92888	Area Maintenance Support Activity	Southfield	Michigan	2022	Section 2602 FY2022 NDAA, P.L. 117-13	\$12,000	2022	\$12,000	The bids received exceeded the Project Authorization to Award. Solicitation was canceled. Re-solicit with base bid and options in 3rd Quarter FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army Reserve	90368	AR Center Training Building / UHS	Wright-Patterson AFB	Ohio	2022	Section 2602 FY2022 NDAA, P.L. 117-13	\$19,000	2022	\$19,000	The bids received exceeded the Project Authorization to Award. Solicitation was canceled. Re-solicit with base bid and options in 3rd Quarter FY2023.
DHA	81437	Ambulatory Care Center/Dental Clinic Replacement	Naval Air Station Whidbey Island (Oak Harbor)	Washington	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$59,000	2022	\$59,000	Bid range significantly exceeded the authorized amount. Defense Health Agency (DHA) directed Naval Facilities Engineering Systems Command (NAVFAC) to provide courses of action to get the project below the authorized amount, which include non-essential scope deletion and alternate acquisition strategies.
DHA	91983	Veterinary Treatment Facility Replacement	Marine Corps Base Camp Pendleton	California	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$16,300	2022	\$16,300	Current working estimated exceeds the authorized amount. Defense Health Agency (DHA) directed Naval Facilities Engineering Systems Command (NAVFAC) to remove non-essential scope and redesign the project below the authorized amount. NAVFAC estimates a Q2, FY23 award.
DHA	80679	Veterinary Treatment Facility Replacement	Fort Belvoir	Virginia	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$29,800	2022	\$29,800	Installation did not yet approve and complete National Environmental Policy Act (NEPA) Environmental Classification Document (ECD); additionally the current working estimate exceeds the authorized amount. Defense Health Agency (DHA) directed U.S Army Corps of Engineers (USACE) to develop bid options prior to starting the solicitation process.
DHA	89833	Hospital Replacement-Temporary Facilities	RAF Lakenheath	United Kingdom	2022	2022 NDAA, P.L. 117-81/2022 CONSOLIDATED APPROPRIATION ACT, P.L. 117-103	\$19,283	2022	\$19,283	Bid was 150% of the authorized amount. Defense Health Agency (DHA), Air Force Installations and Mission Support Center (AFIMSC) & United Kingdom (UK) Government are working to reduce scope to align with mission change and reduce the cost.
DIA	94369	MSIC Advanced Analysis Facility Phase I Material Exploitation Center (MEC)	Redstone Arsenal	Alabama	2022	Section 2401 FY2022 NDAA, P.L. 117-81	\$153,000	2022	\$153,000	Bid opening extended to 7 Oct 22, due to cyberattack involving potential bidder; planned award in 1QFY23 (Nov 22).
DIA	2019040007	DIA HQ Photovoltaic Carport	Joint Bae Anacostia-Bolling Base (JBAB)	District of Columbia	2022	Section 2401 FY2022 NDAA, P.L.117-81	\$28,500	2022	\$28,500	U.S. Army Corps of Engineers (USACE) to determine construction district; Request for Proposal (RFP) development starting Nov 22.
DIA	PRJ0238132	Replace Cooling Towers & Condenser Water Pumps (Bldg 6000)	Joint Bae Anacostia-Bolling Base (JBAB)	District of Columbia	2022	Section 2401 FY2022 NDAA, P.L.117-81	\$1,450	2022	\$1,450	U.S. Army Corps of Engineers (USACE) to determine construction district; Request for Proposal (RFP) development starting Nov 22.
DLA	DESC1803	Construct Bulk Storage Tanks (PH1)	MCAS Iwakuni	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$30,800	2018	\$30,800	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is undergoing redesign. An approval of a Unified Facilities Criteria (UFC) exemption is required prior to award. Funding requested in the FY23 budget, award expected by end of FY 2023.
DLA	DESC1903	Fuel Pier	MCAS Iwakuni	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$33,200	2019	\$57,700	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. New funding was appropriated in FY 22. Awarding the Architect-Engineer (AE) contract for the design refresh took longer than expected. Award currently anticipated in Q3 FY23.
DLA	DESC1911	Truck Unload Facilities	Kadena AB, Okinawa	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$21,400	2019	\$22,300	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. New funding was appropriated in FY 22. Award currently anticipated in Q1 FY 2023.
DLA	DDCX2002	Logistics Distribution Center Annex	Germersheim	Germany	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$46,000	2020	\$46,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project design has been completed and funding has been provided to the U.S. Army Corps of Engineers (USACE) Europe District and obligated to the German Government on 27 April 2022 to proceed to award for construction. Project is currently out for bid with construction award expected by the end of first quarter 2023.
DLA	DESC1908	X-Ray Wharf Refueling Facility	Guam	Guam	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$19,200	2020	\$19,200	Original solicitation received no bids. Resolicitation resulted in bids in excess of Project Authorization (PA). Third Request For Proposal (RFP) submission from the single offeror exceeded the \$19.2M project authorization (PA), requiring Congressional Cost Variation Notification and subsequent reprogramming, which are in coordination. Bid expiration of 8 Feb 23.
DLA	DESC2004	Hydrant Fuel System Replacement	Beale AFB	California	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$33,700	2020	\$33,700	During solicitation, an issue with environmental permitting was raised and the solicitation was extended until 29 Oct 2021 to allow for time for the government to address the permitting. Effort to obtain the permits took longer than originally expected. Construction contract bids received requires a cost variation and reprogramming.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

DLA	DESC2103	Bulk Storage Tanks PH1	Yokota AB	Japan	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$50,000	2020	\$50,000	The project has been redesigned several times. Upon initiation of the design, it was determined that the initial planning estimate was much too low causing the project to be split into two phases and a restart of the design with the new scope. Extensive coordination also became necessary to de-conflict construction issues with a separate Air Force project that will be constructed adjacent to this project. These re-design efforts along with major design and coordination issues significantly extended the design schedule. An extremely large amount of requests for information from contractors was received slowing the award process and pushing expected award in January 2023 (2nd Qtr. FY2023).
DLA	DESC1904	Fuel Wharf	DFSP Tsurumi	Japan	2021	Section 2401 FY2021 NDAA, P.L. 116-283	\$49,500	2021	\$49,500	Prior to construction contract award, execution agent became aware through Commander, Navy Region Japan (CNRJ) that the City of Yokohama objects to features of the construction contract that would prevent a contractor from securing the necessary construction permits. U.S. Army Corps of Engineers (USACE) Japan Engineering District (JED) cancelled the contract solicitation in early Mar 2022 due to the aforementioned City of Yokohama objections. However, there is currently no issue with real property interests as described previously. The only issue is with the design of the wharf since the City believes it does not follow Japanese maritime code. Commander Navy Region Japan is currently negotiating with South Kanto Defense Bureau on what the City of Yokohama may be willing to accept. Once a better understanding can be reached then USACE JED will hopefully restart solicitation. Expect early FY24 award at best, and late FY25 award at the latest depending on how USACE JED decides to execute project.
DLA	DESC20UX	Additive Injection Pump and Storage System	Misawa AB	Japan	2022	Section 2401 FY 2022 NDAA, P.L. 117-81	\$6,000	2022	\$6,000	Original solicitation received very little interest from contractors. Only one participated in the project site walkthrough. A second solicitation has been issued with a longer bidding period looking to allow more bidders to put packages together. Bids currently due in mid January 2023 and award expected in April of 2023.
DoDEA	AM00049	Ramey Unit School Replacement	Punta Borinquen	Puerto Rico	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$61,071	2018	\$94,250	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project originally delayed due to State Historic Preservation Officer (SHPO) issues. Funds were appropriated by Congress in FY 22 for this project.
DoDEA	EU00174	Europe West District Superintendent's Office	Chievres AB	Belgium	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$14,305	2019	\$15,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funds were appropriated by Congress in FY 22 for this project.
DoDEA	EU00112	Clay Kaserne Elementary School	Wiesbaden	Germany	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$56,048	2019	\$56,048	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funds are requested in FY23 President's Budget (PB) for this project.
DoDEA	PA00106	Bechtel Elementary School	Camp Mctureous	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$94,851	2019	\$94,851	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Projected award date is June 2023.
DoDEA	PA00175	Pacific East District Superintendent's Office	Yokota AB	Japan	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$20,106	2020	\$20,106	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Projected award date is November 2022.
NAVY	661	NAVY-COMMERCIAL TIE-IN HARDENING	NAVBASE GUAM	GUAM	2018	Section 2201 FY 2018 NDAA, P.L. 115-91	\$37,180	2018	\$37,180	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project bid bust. DoD Construction Agent (DCA) is evaluating proposals and developing alternate contracting strategy.
NAVY	907	PIER AND MAINTENANCE FACILITY	NAVAL BASE KITSAP BREMERTON WA	WASHINGTON	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$88,960	2019	\$88,960	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding was released to the Navy pursuant to a court order in March 2020. Additional delays were incurred due to National Environmental Policy Act (NEPA) Tribal Consultations.
NAVY	992	FLEET MAINTENANCE FACILITY & TOC	NAVSUPPACT BAHRAIN	Bahrain	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$26,304	2019	\$26,340	Transient Electromagnetic Pulse Emanations Standard (TEMPEST) requirements revised by certifying officials requiring design changes. Planned award 30 May 2023

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

NAVY	903	EDI: JOINT MOBILITY PROCESSING CENTER	NAVSUPPACT SOUDA BAY GR	Greece	2019	Section 2902 FY 2019 NDAA, P.L. 115-232	\$41,650	2019	\$41,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project funding from 2808 border barrier was not returned. New construction funds appropriated in FY22. Design is over two years old and will need to be updated based on Unified Facilities Criteria (UFC). Planned award 30 Jun 23.
NAVY	118	EDI: P-8A TAXIWAY	NAS SIGONELLA IT	Italy	2019	Section 2902 FY 2019 NDAA, P.L. 115-232	\$66,050	2019	\$66,050	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Planned award 21 Dec 22.
NAVY	152	AIR TRAFFIC CONTROL TOWER (WOLF)	NAVAL AIR STATION PAX RIVER	MARYLAND	2020	Section 2203 FY 2020 NDAA, P. L. 116-92	\$15,000	2020	\$15,000	Additional design time required due to scope increase. Shift of planned award date past lock date of 30 Sep 2021. Discussions completed. No change in Source Selection Evaluation Board (SSEB) evaluation as a result of discussions. Contemplating tradeoffs among cost or price and non-cost factors to select best value offer.
NAVY	695	EDI: JOINT MOBILITY CENTER	NAVSTA ROTA SP	SPAIN	2020	Section 2902 FY 2020 NDAA, P. L. 116-92	\$46,840	2020	\$46,840	Government Accountability Office (GAO) protest on Rota Multiple Award Construction Contract (MACC) delayed its approval and the release of the Request for Proposal (RFP). Planned award 17 Jan 2023.
NAVY	716	EDI: IN-TRANSIT MUNITIONS FACILITY	NAVSTA ROTA SP	SPAIN	2020	Section 2902 FY 2020 NDAA, P. L. 116-92	\$9,960	2020	\$9,960	Delay to Host Nation, Naval Ordnance Safety and Security Activity (NOSSA) and DoD Explosives Safety Board (DDESB) review is delaying the Request for Proposal (RFP) release. Planned award 21 DEC 22.
NAVY	520	Distribution Switchgear	NAS JRB NEW ORLEANS	Louisiana	2020	Section 2402 FY 2020 NDAA, P. L. 116-92	\$5,447	2020	\$5,447	Bid bust. Exploring options to increase future increments to fund the shortfall from the bid bust.
NAVY	691	P-691 Energy-Fac Cntrls Upgrds, Connectivity & Cybersec for NBG Smart Grid	NAVBASE GUAM	Guam	2020	Section 2402 FY 2020 NDAA, P. L. 116-92	\$6,280	2020	\$6,280	Award delayed to fund other priority projects.
NAVY	649	JOINT COMMUNICATIONS UPGRADE	NAVBASE GUAM	GUAM	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$22,000	2021	\$22,000	Bid bust. Exploring options to increase future increments to fund the shortfall from the bid bust.
NAVY	442	TRAINING RANGE LAND ACQUISITION	NAS FALLON NV	Nevada	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$29,040	2021	\$29,040	Requires legislation enactment to execute--allowing use of the land for the Navy's purposes by describing the ownership arrangement and any requirement for Bureau of Land Management (BLM) and Navy to follow.
NAVY	810	EDI: EOD BOAT SHOP	NAVSTA ROTA SP	Italy	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$31,760	2021	\$31,760	New protest received Aug 22, Government Accountability Office (GAO) still reviewing with expected decision 5 Dec 22. Planned award unknown.
NAVY	347	PERIMETER SECURITY IMPROVEMENTS	NSS PORTSMOUTH NAVY SHIPYARD	VIRGINIA	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$26,100	2021	\$26,100	Customer requested design changes to the restricted area fence delayed Request for Proposal (RFP) release. No new planned award dates until conflicts between security, operational and environmental requirements are resolved. Planned award May 23.
NAVY	649A	JOINT COMMUNICATIONS UPGRADE	NAVBASE GUAM	GUAM	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$166,000	2021	\$84,000	Bid bust. Exploring options to increase future increments to fund the shortfall from the bid bust. DASD(Con): Missed submission.
NAVY	235	CBIRF/IHEODTD/Housing Potable Water	NSA SOUTH POTOMAC	Virginia	2021	Section 2402 FY2021 NDAA P.L. 116-283	\$18,460	2021	\$18,460	Cost increase due to inflation and supply chain disruptions; project is pending 2853 notification prior to award.
NAVY	839	Cogeneration Plant at B236	NAVSUPPACT MONTEREY	California	2021	Section 2402 FY2021 NDAA P.L. 116-283	\$10,540	2021	\$10,540	Delays in design start due to need to revalidate scope.
NAVY	1109	ERCIP - Smart Grid - NSA Naples	NAVSUPPACT NAPLES	Italy	2021	Section 2402 FY2021 NDAA P.L. 116-283	\$3,490	2021	\$3,490	Bid busts. Pursuing new acquisition strategy.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

NAVY	1803	ERCIP P-1803 RETROFIT AHU'S FROM CVR'S TO VA V'S, BUILDING 02 & 03 (MEDICAL CENTER - PORTSMOUTH)	NAVSUPPACT HAMPTON ROADS	Virginia	2021	Section 2402 FY2021 NDAA P.L. 116-283	\$611	2021	\$611	Waiting for customer to verify their requirement.
NAVY	591	DIRECTED ENERGY WEAPONS TEST FACILITIES	NAVBASE VENTURA CTY PT MUGU	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$19,907	2022	\$19,907	Due to cultural resource issues on the original project site, the project is being relocated.
NAVY	239	F-35 FLIGHTLINE UTILITIES MODERNIZATION PHASE	MCAS CHERRY POINT	North Carolina	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$80,000	2022	\$80,000	Design delays due to late Environmental Protection Agency (EPA) approval of water tank site location and work plan. Planned award July 2023.
NAVY	039	SHIP HANDLING & COMBAT TRAINING FACILITIES	COMFLEACT YOKOSUKA	Japan	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$49,900	2022	\$49,900	Project went through a major re-design for additional scope.
NAVY	656	VEHICLE INSPECTION & VISITOR CONTROL CENTER	MARINE CORPS BASE QUANTICO	Virginia	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$43,757	2022	\$43,757	A traffic study was required and the design conclusion was pending the impact of the traffic study. Request for Proposal (RFP) was issued recently with an award date of late April 2023.
NAVY	903	EDI: JOINT MOBILITY PROCESSING CENTER	NAVSUPPACT SOUDA BAY	Greece	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$41,650	2022	\$41,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Final decision to restore funding in the FY 2022 program was made late in the Congressional review process. As such, final redesign was not started until late in the fiscal year thus preventing project award. Planned award July 2023.
NAVY	404	RESERVE CENTER & VEHICLE MAINTENANCE FACILITY	MARCORRESFOR NEW ORLEANS	Louisiana	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$49,090	2022	\$49,090	The customer re-sited the project twice. Following re-sitting, the customer required full scope which put the project over budget. To address the budget issue, Headquarters Marine Corps approved a follow-on project, P405.
NAVY	2203	WHOLE HOUSE REVITALIZATION QUARTERS #6	MARBKS WASHINGTON	DC	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$10,415	2022	\$10,415	Customer requested design changes and contracting work load delayed Request for Proposal (RFP) release. Planned award Dec 2022.
NAVY	170	NAVY MUNITIONS COMMAND (NMC) ORDNANCE FACILITY	NAVAL WEAPONS STATION YORKTOWN	Pennsylvania	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$93,500	2022	\$93,500	Naval Ordnance Safety and Security Activity (NOSSA)/DoD Explosives Safety Board (DDESB) approval delayed design release. Planned award August 2023.
NAVY	025	MQ-25 AIRCRAFT MAINTENANCE HANGAR	NAVBASE VENTURA CTY PT MUGU	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$148,800	2022	\$148,800	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	315	RECRUIT MESS HALL REPLACEMENT	MARCORPRCUIITDEP SAN DIEGO	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$93,700	2022	\$93,700	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	201	AIRCRAFT MAINTENANCE HANGAR	MCAS MIRAMAR	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$209,500	2022	\$209,500	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	897	CMV-22B AIRCRAFT MAINTENANCE HANGAR	NAVBASE CORONADO SAN DIEGO	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$63,600	2022	\$63,600	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	935	ELECTRICAL DISTRIBUTION SYSTEM MODERNIZATION	MCB HAWAII KANEOHE	Hawaii	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$64,500	2022	\$64,500	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	1027	CMV-22 AIRCRAFT MAINTENANCE HANGAR AND AIRFIELD IMPROVEMENT	NAVSTA NORFOLK	Virginia	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$75,100	2022	\$75,100	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	475	AIRCRAFT MAINTENANCE HANGAR	MCAS BEAUFORT	South Carolina	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$121,825	2022	\$121,825	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	528	COMBAT TRAINING TANK COMPLEX	MCAS YUMA	Arizona	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$29,300	2022	\$29,300	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	1241	WAREHOUSE REPLACEMENT	MCB CAMP PENDLETON	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$22,200	2022	\$22,200	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

NAVY	956	BACHELOR ENLISTED QUARTERS, PH 2	MCB HAWAII KANEOHE	Hawaii	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$101,200	2022	\$101,200	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	538	BACHELOR ENLISTED QUARTERS	MCAS YUMA	Arizona	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$99,600	2022	\$99,600	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	254	F-35C CENTRALIZED ENGINE REPAIR FACILITY	MCAS MIRAMAR	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$31,400	2022	\$31,400	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	2002	CLB MEU COMPLEX	MCB CAMP PENDLETON	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$83,900	2022	\$83,900	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	491	COMBAT VEHICLE MAINTENANCE FACILITY	NAVBASE VENTURA CTY PT MUGU	California	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$48,700	2022	\$48,700	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	021	LIGHTERAGE AND SMALL CRAFT FACILITY	MCSF BLOUNT ISLAND	Florida	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$69,400	2022	\$69,400	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	622	EDI: EXPLOSIVE ORDNANCE DISPOSAL (EOD) MOBILE UNIT FACILITIES	NAVSTA ROTA	Spain	2022	Section 2201 FY2022 NDAA, P.L. 117-81	\$85,600	2022	\$85,600	Final decision to include this project in the FY 2022 program was made late in the Congressional review process. As such, final design was not started until late in the fiscal year thus preventing project award.
NAVY	815	SOLAR ENERGY STORAGE SYSTEM	NAWS CHINA LAKE	California	2022	Section 2402 FY2022 NDAA P.L. 117-81	\$9,120	2022	\$9,120	Bid bust. Exploring options to increase future increments to fund the shortfall from the bid bust.
NAVY	349	NAF ATSUGI SMART GRID FOR UTILITIES AND FACILITY CONTROLS	NAF ATSUGI	Japan	2022	Section 2402 FY2022 NDAA P.L. 117-81	\$3,810	2022	\$3,810	Bid bust. Exploring potential courses of action.
NAVY	693	ELECTRICAL TRANSMISSION AND DISTRIBUTION	SUBASE KINGS BAY	Georgia	2022	Section 2402 FY2022 NDAA P.L. 117-81	\$19,350	2022	\$19,350	Award delayed due to revised proposal; projected award Oct 22.
NAVY	696	ERCIP ENERGY INNER APRA HARBOR RESILIENCY UPGRADES	NAVBASE GUAM	Guam	2022	Section 2402 FY2022 NDAA P.L. 117-81	\$38,300	2022	\$38,300	Independent Government Estimate (IGE) exceeded Project Authorization (PA). Rescoping to fall within PA.
NGA	37	LED Upgrade Package	NCE Fort Belvoir	Virginia	2022	Section 2402 FY2022 NDAA, P.L. 117-81	\$365	2022	\$365	Awaiting Alternate DoD Construction Agent decision.
NGA	38	NCE Electrical System Redundancy	NCE Fort Belvoir	Virginia	2022	Section 2402 FY2022 NDAA, P.L. 117-81	\$4,608	2022	\$4,608	Awaiting Alternate DoD Construction Agent decision.
NSA	36610	Mission Support Compound (MSC)	Classified Location	Classified Location	2020	PL 116-92; FY2020 National Defense Authorization Act (NDAA) Section 4601	\$52,000	2020	\$52,000	Project no longer required. Project was cancelled via 10 USC §2853 notification on 5 Aug 22.
NSA	40171	Joint Cryptologic Center Expansion	Buckley Air Force Base	Colorado	2022	Section 4601, FY2022 NDAA, P.L. 117-81	\$20,000	2022	\$20,000	The 65% design cost estimate indicated that construction costs would exceed the programmed budget. The project was paused to determine next steps. During this timeframe, National Security Agency (NSA) was able to obtain the additional funding necessary in the FY22 Appropriations bill. The design progression continued and the 100% design submission will be received in October 2022. Estimated contract award is April 2023.
SOCOM	79439	SOF Intelligence Training Center	Fort Bragg	North Carolina	2016	Section 2401 FY2022 NDAA, P.L. 114-92	\$28,265	2016	\$43,265	Received \$19.4M in FY22 appropriations as Congressional-Unfunded Priority List (C-UPL) Cost to Complete: Cost came in significantly over the C-UPL amount. Evaluating next steps.
SOCOM	AFSOC103007	Hangar/AMU	Yokota AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$39,466	\$2,017	\$108,253	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design delays due to late Environmental Protection Agency (EPA) approval of water tank site location and work plan. Planned award July 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.

This include \$500 in expenses and \$5,500 in DoD labor.

Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

SOCOM	AFSOC103021	SOF Maintenance Hangar	Kadena AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$42,823	\$2,017	\$42,823	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. In the process of revising the hangar design into two separate single bay hangars.
SOCOM	AFSOC103008	Operations and Warehouse Facilities	Yokota AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$26,710	\$2,017	\$26,710	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Working with U.S. Army Corps of Engineers (USACE) Japanese Engineering District to prepare solicitation documents. Design back check completed May 2022. Funding for this project is requested in the FY 23 President's Budget.
SOCOM	AFSOC103007	Hangar/AMU	Yokota AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$12,034	\$2,018	\$108,253	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding was appropriated by Congress in FY 22. Design delays due to late Environmental Protection Agency (EPA) approval of water tank site location and work plan. Planned award July 2023.
SOCOM	AFSOC103021	SOF Maintenance Hangar	Kadena AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$3,972	\$2,018	\$3,972	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. In the process of revising the hangar design into two separate single bay hangars.
SOCOM	AFSOC103008	Operations and Warehouse Facilities	Yokota AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$8,590	\$2,018	\$8,590	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Working with U.S. Army Corps of Engineers (USACE) Japanese Engineering District to prepare solicitation documents. Design back check completed May 2022. Funding for this project is requested in the FY 23 President's Budget.
SOCOM	P855	SOF Basic Training Command	Naval Base Coronado	California	2018	Section 2401 FY2022 NDAA, P.L. 115-404	\$96,077	2018	\$123,589	Received \$23.1M in FY22 appropriations as Congressional-Unfunded Priority List (C-UPL) Cost to Complete: Congressional Notification (2853) was made in Mid Jul 22. Project was advertised on 28 September with award scheduled in December 2022.
SOCOM	EE119001S	EDI: SOF Training Facility	Unspecified Estonia	Estonia	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$9,600	2019	\$9,600	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Final design on-going.
SOCOM	EE119002S	EDI: SOF Operations Facility	Unspecified Estonia	Estonia	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$6,100	2019	\$6,100	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Final design on-going.
SOCOM	91977	SOF Joint Parachute Rigging Facility	Baumholder	Germany	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$11,504	2019	\$11,504	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Final design on-going.
SOCOM	92792	SOF Battalion Headquarters Facility	Ft. Benning	Georgia	2022	Section 2401 FY2022 NDAA, P.L. 117-81	\$62,000	2022	\$62,000	Project Required an Above Threshold Reprogramming. Award is expected in 1st quarter FY23.
USMC	001	MARFOREUR HQ MODERNIZATION AND EXPANSION	Panzer Kaserne	Germany	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$43,950	2019	\$43,950	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding for project has not been restored.
USMC	1458	2ND RADIO BN COMPLEX, PHASE 2 - INC 1	MCB CAMP LEJEUNE NC	NORTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$51,300	2019	\$25,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Customer requirements changed requiring redesign. Planned award May 2023
USMC	487	RECYCLING/HAZARDOUS WASTE FACILITY	MCAS BEAUFORT SC	SOUTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$9,517	2019	\$9,517	Design Bid Build (DBB) design complete waiting for Environmental Protection Agency (EPA) operating permit in order to advertise. EPA permit expected Dec 2022. Planned award Apr 2023.
USMC	1458A	2ND RADIO BN COMPLEX, PHASE 2 (INC)	MCB CAMP LEJEUNE NC	NORTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$51,300	2020	\$25,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Customer requirements changed requiring redesign. Planned award May 2023

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.
This include \$500 in expenses and \$5,500 in DoD labor.
Generated on 2022Nov03 RefID: B-365D7EF

Fiscal Year (FY) 2022 Fourth Quarter (Q4) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

USMC	458	LAUREL BAY FIRE STATION	MCAS BEAUFORT SC	SOUTH CAROLINA	2019	Spend plan (dated Oct 19, 2018) per section 132, Title I, Division C, FY 2019 appropriation act, P. L. 115-244	\$10,750	2019	\$10,750	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Planned award 26 Jan 23.
USMC	228	ATC TOWER & AIRFIELD OPERATIONS	MCAS CHERRY POINT NC	NORTH CAROLINA	2020	Section 2201 FY 2020 NDAA, P.L. 116-92	\$61,340	2020	\$61,340	Bid bust. Request for Proposal (RFP) revised and redesigned. Planned award 1 June 2023.
USMC	1231	WASTEWATER TREATMENT PLANT	MCAGCC TWENTYNINE PALMS CA	CALIFORNIA	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$76,500	2021	\$76,500	Bid bust. Exploring potential courses of action.
USMC	220	COMBAT WATER SURVIVAL TRAINING FACILITY	MCB CAMP PENDLETON CA	CALIFORNIA	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$25,200	2021	\$25,200	Bid bust. Reprogramming action pending.
WHS	91531	Backup Generator	Pentagon	Virginia	2020	Section 2401 FY2020 NDAA, P.L. 116-92; Modification of Authority - Section 2401 FY2021 NDAA, P.L. 116-283	\$8,670	2020	\$8,670	Project was cancelled via 10 USC 2853 notification sent 227 Sep 22.
WHS	95696	Public Works Support Facility	Pentagon	Pennsylvania	2022	Section 2401 FY2022 NDAA, P.L. 117-81	\$21,935	2022	\$21,935	Bid bust. Will require future reprogramming action.
WHS	90570	Consolidated Maintenance Complex	Pentagon	Pennsylvania	2022	Section 2401 FY2022 NDAA, P.L. 117-81	\$20,000	2022	\$20,000	Bid bust. Will require future reprogramming action.

The estimated cost for this report or study for the Department of Defense is approximately \$6,000 for the 2022 Fiscal Year.
 This include \$500 in expenses and \$5,500 in DoD labor.
 Generated on 2022Nov03 RefID: B-365D7EF