

REPORT TO CONGRESS

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects (as of March 31, 2022)



**Office of the Under Secretary of Defense for
Acquisition and Sustainment
June 2022**

House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022, requests “the Secretary of Defense to report to the congressional defense committees quarterly, beginning in the second quarter of fiscal year 2022 and each quarter thereafter of projects that remain unawarded from the current and prior fiscal years and the reasons for delay.”

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects

As of March 31, 2022

DoD Component	Project Number	Project Title	Installation	State / Country	Fiscal Year Project Authorized	Project Authorization (citation or source)	Authorized Amount (\$K)	Fiscal Year First Appropriated	Project Approp Amount (Cumulative) (\$K)	Q2 FY2022 Reasons for Delay
Air Force Active	EXSW143010	Joint Intelligence Analysis Complex Consolidation, Ph 1	RAF Molesworth	United Kingdom	2015	Section 2301 FY2015 NDAA, P.L. 113-291	\$92,223	2015	\$92,223	Two technically acceptable bids were delivered on 17 March 22, but are currently unaffordable under current funding. On-going discussions on funding options.
Air Force Active	EXSW143012	Joint Intelligence Analysis Complex Consolidation, Ph2	RAF Molesworth	United Kingdom	2016	Section 2301 FY2015 NDAA, P.L. 113-291	\$94,191	2016	\$94,191	Two technically acceptable bids were delivered on 17 March 22, but are currently unaffordable under current funding. On-going discussions on funding options.
Air Force Active	EXSW143013	Joint Intelligence Analysis Complex Consolidation, Ph3	RAF Molesworth	United Kingdom	2017	Section 2301 FY2015 NDAA, P.L. 113-291	\$53,082	2017	\$53,082	Two technically acceptable bids were delivered on 17 March 22, but are currently unaffordable under current funding. On-going discussions on funding options.
Air Force Active	AJJY173010	APR - Satcom C4I Facility	JRM - Andersen AFB	Guam	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$14,200	2017	\$14,200	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Bids received and unawardable. Above Threshold Reprogramming (ATR) package in coordination and awaiting approval. Projected award expected Jul 2022.
Air Force Active	EXSW143011	Main Gate Complex	RAF Croughton	United Kingdom	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$16,500	2017	\$16,500	Project was deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored. Host National local planning issues resolved. 35% design complete with estimated Award March 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	LXFB123876	APR - Replace Munitions Structures	Kadena Ammo Storage Annex	Japan	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$19,815	2017	\$19,815	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. \$26.1M approved in the FY22 Appropriations Act. Bids due 22 Apr 2022. Anticipated award 30 Jun 2022.
Air Force Active	TYFR013010	37 AS Squadron Operations/AMU Facility	Ramstein AB	Germany	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$13,437	2017	\$13,437	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. 100% Design estimated completion date (ECD) is 22 July 2022. Award expected Q4 FY22
Air Force Active	VYHK173001	EIC - Site Development And Infrastructure	Spangdahlem AB	Germany	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$43,465	2017	\$43,465	Project no longer required. Project was cancelled via 10 USC §2853 notification on 13 Jan 2022.
Air Force Active	ZNRE063004	Combat Arms Training Maintenance (CATM) Facility	Yokota AB	Japan	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$8,243	2017	\$8,243	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design refreshed, ready to advertise, projected award Sep 22. \$25M approved in the FY22 Appropriations Act.
Air Force Active	ZNRE153001A	C-130J Corrosion Control Hangar	Yokota AB	Japan	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$23,777	2017	\$23,777	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project's foam fire suppression system being redesigned to water suppression system to comply with Air Force's Sundown Policy for Foam Fire Suppressions Systems. Projected award Feb 2023. \$67M approved in the FY22 Appropriations Act.
Air Force Active	VYHK170001	ERI: Upgrade Hardened Aircraft Shelters For F/A-22	Spangdahlem AB	Germany	2017	Section 2902 FY2017 NDAA, P.L. 114-328	\$2,700	2017	\$2,700	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Awarded new Architect-Engineer (AE) task order in Mar 2022 and will revalidate the design. Landesbank Berlin (LBB) (German Government) must acquire permits. Schedule and estimated award 9 Mar 23.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	VYHK170004	ERI: F/A-22 Low Observable/Composite Repair Facility	Spangdahlem AB	Germany	2017	Section 2902 FY2017 NDAA, P.L. 114-328	\$12,000	2017	\$18,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Appropriations requested in the FY22 Appropriations Act. Landesbank Berlin (LBB) (German Government) is currently developing a new schedule.
Air Force Active	GHLN983001A	Consolidated Helo/TRF Ops/AMU And Alert Facility	F. E. Warren AFB	Wyoming	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$80,100	2018	\$80,100	The facility was originally designed for the UH-60 Helicopter. The Air Force failed to purchase the UH-60 and purchased the Hughes MH-139 Helicopter instead. The facility had to be redesigned to meet the new requirement. Bids received exceeded the Programmed Amount by 170% because of supply chain shortages, labor shortages, and COVID related impacts. Project was submitted for Above Threshold Reprogramming (ATR) action, and bids were extended to 30 Sep 2022 to account for ATR process duration. Approval of ATR and funding anticipated in early Aug 2022 so construction contract can be awarded.
Air Force Active	KELL123018	Air Traffic Control Tower	JBSA - Kelly Field	Texas	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$10,000	2018	\$10,000	Bids require second above threshold reprogramming (ATR). Bids extended through 30 Sep 2022 and will award pending ATR approval and funding.
Air Force Active	LXEZ184543	Improve Family Housing, KAB Kadena Heights	Kadena AB	Japan	2018	Section 2303 FY2018 NDAA, P.L. 115-91	\$5,397	2018	\$5,397	Below Threshold Reprogramming package to be approved in Apr 22. Funds at base. Projected project award is 22 Apr 22.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	LXEZ184581	Improve Family Housing, KAB North Terrace	Kadena AB	Japan	2018	Section 2303 FY2018 NDAA, P.L. 115-91	\$9,717	2018	\$9,717	Below Threshold Reprogramming package for base bid and some options approved 11 Jan 22. Funds expected at the base on 8 Apr 22 and ready to award pending base contracting actions. Projected award target is 29 Apr 22. Above Threshold Reprogramming for remaining options initiated, but will not be approved prior to bids expiring. Bid-Option to renovate 4 units will not be awarded to meet reprogrammed amount. New project created for FY23 UPL submission to capture unawarded options.
Air Force Active	CYRB205940	Camp Bullis Dining Facility	JBSA - Camp Bullis	Texas	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$18,500	2018	\$18,500	No bids. Resolicited as sole source, small business opportunity. Resolicited bids require above threshold reprogramming (ATR) and are extended to 30 Sep 2022. Will award pending ATR approval and funding.
Air Force Active	CZQZ143001	Dangerous Cargo Pad Relocate CATM	Cannon AFB	New Mexico	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$42,000	2018	\$42,000	Bids received are \$4M over Project Authorization (PA). U.S. Army Corps of Engineers (USACE) asked contractors to re-evaluate bids. Bids extended through July 2022. Will award pending above threshold reprogramming (ATR) approval and funding.
Air Force Active	GKVB163017	EIC - RC-135 Intel And Squad Ops Facility	RAF Fairford	United Kingdom	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$38,000	2018	\$38,000	Project no longer required. Project was cancelled via 10 USC §2853 notification on 13 Jan 22.
Air Force Active	GKVB163020	EIC - RC-135 Runway Overrun Reconfiguration	RAF Fairford	United Kingdom	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$5,500	2018	\$5,500	Project no longer required. Project was cancelled via 10 USC §2853 notification on 13 Jan 22.
Air Force Active	GKVB163021	EIC - RC-135 Infrastructure	RAF Fairford	United Kingdom	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$2,150	2018	\$2,150	Project no longer required. Project was cancelled via 10 USC §2853 notification on 13 Jan 22.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	MPLS083737S4	BMT Satellite Classrooms/Dining Facility 4	JBSA - Lackland AFB	Texas	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$76,000	2018	\$48,000	No bids. Solicitation being repackaged to adjust site utilities and integration with companion facility projects. FY23 NDAA Div B submitted to extend project authorization. Will be readvertised.
Air Force Active	XLWU063006	Fire/Crash Rescue Station	Tyndall AFB	Florida	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$17,000	2018	\$17,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Authority to advertise approved. Projected award 20 July 22.
Air Force Active	ENRY180001	ERI: Replace/Expand Quick Reaction Alert Pad	Rygge	Norway	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$10,300	2018	\$10,300	Project no longer required. Project was cancelled via 10 USC §2853 notification on 9 Mar 2022.
Air Force Active	LHKE180001	ERI: Increase POL Storage Capacity	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$12,500	2018	\$12,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored. Must award new Architect-Engineer (AE) task order award and refresh the design. Value Added Tax Implementing Arrangement required to award AE task order. Projected construction award April 2023.
Air Force Active	LHKE180002	ERI: Construct Parallel Taxiway	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$30,000	2018	\$30,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored. Must award new Architect-Engineer (AE) task order award and refresh the design. Value Added Tax Implementing Arrangement required to award AE task order. Projected construction award 31 Oct 23.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	LHKE180003	ERI: Airfield Upgrades	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$12,900	2018	\$12,900	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored. Must award new Architect-Engineer (AE) task order award and refresh the design. Value Added Tax Implementing Arrangement required to award AE task order. Projected construction award 31 Oct 23.
Air Force Active	LJYC093002	Dormitory - 216 Rm	Incirlik AB	Turkey	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$25,997	2018	\$25,997	Project no longer required. Project was cancelled via 10 USC §2853 notification on 11 Mar 22.
Air Force Active	LJYC203002	OIR: Relocate Base Main Access Control Point	Incirlik AB	Turkey	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$14,600	2018	\$14,600	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Delay due to Host Nation impasse on Construction Circular Interpretation.
Air Force Active	LUXE180001	ERI: ECAOS Deployable Airbase System Storage	Sanem	Luxembourg	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$67,400	2018	\$67,400	Government of Luxembourg and U.S. Air Forces Europe (USAFE)/U.S. European Command (USEUCOM) have been in discussion who will obtain the permits for the project. There are disagreements on who will procure these permits. Projected construction award May 2023.
Air Force Active	LZMC180001	ERI: Increase POL Storage Capacity	Malaky	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$20,000	2018	\$20,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Value Added Tax Implementing Arrangement required to award Architect-Engineer (AE) task order. Estimated award June FY 24.
Air Force Active	LZMC180002	ERI: Airfield Upgrades	Malaky	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$4,000	2018	\$4,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Value Added Tax Implementing Arrangement required to award Architect-Engineer (AE) task order. Estimated award June FY 24

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	LZSL180001	ERI: Airfield Upgrades	Sliac	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$22,000	2018	\$22,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Value Added Tax Implementing Arrangement required to award Architect-Engineer (AE) task order. Estimated award June FY 24
Air Force Active	AJXF093005	Child Development Center	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$13,000	2019	\$13,000	Projected award is estimated to be 15 Jul 22. Original bids were higher than the Project Authorization. Project has been re-advertised and proposals are currently being reviewed.
Air Force Active	AJXF163002	PAR Relocate Haz Cargo Pad And EOD Range	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$37,000	2019	\$37,000	Solicitation was cancelled, as funding would not be available prior to bids expiring. The project will be re-advertised Fall 2022 with an anticipated Award of April 2023. A re-programming action will be required for this project.
Air Force Active	MUHJ193002	Consolidated Ops/Maintenance Hangar	JBLE - Langley AFB	Virginia	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$45,000	2019	\$45,000	Projected award 23 Apr 22. National Disaster Recovery (NDR) Project.
Air Force Active	MUHJ193003	Training Support Squadron Facility	JBLE - Langley AFB	Virginia	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$52,000	2019	\$52,000	Projected award in Mar 23. The original design exceeds the Project Authorization to meet mission requirements. The design is being reworked to meet Project Authorization (PA) thresholds.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	MUHJ193004	Low Observable Component Repair Fac	JBLE - Langley AFB	Virginia	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$58,000	2019	\$58,000	Authority to award requested 31 Mar 22 with a Jun 22 projected award. National Disaster Recovery (NDR) Project.
Air Force Active	SGBP212902	NC3 Alert Campus	Offutt AFB	Nebraska	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$59,000	2019	\$59,000	Projected Award 30 Sep 22. National Disaster Recovery (NDR) Project. Project in phase one Source Selection. Phase two Advertisement scheduled for 17 May 22
Air Force Active	SGBP212903	Non-Kinetic Operations Campus	Offutt AFB	Nebraska	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$135,000	2019	\$135,000	Projected award 3 Dec 22. National Disaster Recovery (NDR) Project. Current Design Draft Request for Proposal (RFP).
Air Force Active	AJY183003	Hayman Munitions Storage Igloos, MSA 2	JRM - Andersen AFB	Guam	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$9,800	2019	\$9,800	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Final proposal revisions received 4 Apr 22, Below Threshold Reprogramming in progress. Expected award in May 22. Bids expire 20 July 22.
Air Force Active	AJXF173009	Military Working Dog Kennel	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$8,000	2019	\$8,000	Cost to Complete (CTC) approved in the FY22 NDAA. Proposals are currently being reviewed by the Source Selection Board. Intent is to award sometime in May 2022.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	AWUB085007	Entrance Road And Gate Complex	Barksdale AFB	Louisiana	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$48,000	2019	\$12,250	Solicitation amended to address changed site conditions, incorporate Unexploded Explosive Ordnance (UXO) construction services, and correct scope discrepancies. Revised proposals due 11 Apr 22. Award anticipated NLT 30 Jun 22.
Air Force Active	KRSM163015	Composite Aircraft Antenna Calibration Facility	Hill AFB	Utah	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$26,000	2019	\$26,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding has been restored in FY21 and award date is estimated to be 1 Jun 22.
Air Force Active	KWRD163000	MQ-9 FTU Ops Facility	Holloman AFB	New Mexico	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$85,000	2019	\$85,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project rescope, Request for Proposal (RFP) for revised scope complete. Advertise Apr 2022. Bids expected Jul 2022. Projected award Aug 2022.
Air Force Active	MHMOV973011	Wyoming Gate Upgrade For Antiterrorism Compliance	Kirtland AFB	New Mexico	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$7,000	2019	\$7,000	Anticipated Project award 1 Dec 22. Design/Request for Proposal (RFP) 100% complete; Bids exceeded Project Authorization. Submitted and approved as Division B Cost-to-Complete for additional \$5.6M in FY22 NDAA. Authority to Advertise sent to U.S. Army Corps of Engineers (USACE) 17 Feb w/ anticipated advertise date of 21 April; bids due 60 days after advertise. FY22 appropriation required for award.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	MSET153515	F-35A ADAL Conventional Munitions Mx	RAF Lakenheath	United Kingdom	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$9,204	2019	\$9,204	Design-Bid-Building Project. Construction Projected award in Sep 2023. 65% Design submitted addressing Host Nation explosive Quantity-Distances (QD) arc/risk issues affecting the execution of the all 3 F-35 Munitions projects. Awaiting Design Review Meeting. After the acceptance of the 65% Design and the DoD Explosives Safety Board (DDESB) Deliverables, the project will be submitted for DDESB Approval (projected approval June 2023) and progression towards 95% design (projected completion in Dec 2022). After DDESB and 95% approval, project will be advertised for construction.
Air Force Active	PAF189030	APR - Cargo Pad With Taxiway Extension	Tinian	Northern Mariana Islands	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$92,000	2019	\$71,000	Projected award 23 Sep 22; project is out to bid.
Air Force Active	PAF189040	APR - Maintenance Facility	Tinian	Northern Mariana Islands	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$4,700	2019	\$4,700	Projected award 23 Sep 22; project is out to bid.
Air Force Active	PAF198127	TACMOR Utilities And Infrastructure Support	Worldwide Unspecified	Unspecified	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$18,000	2019	\$18,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. One of two contract actions [Receiver (Rx) Site Prep/Munitions of Explosive Concern (MEC) Clearance] being readied for award 10 May 22. Bid Opening on 2nd contract (Infrastructure Build) 26 April 22. Above Threshold Reprogramming will be required, estimated Nov 22 award.
Air Force Active	QJVF153001	Consolidated Helo/TRF Ops/AMU And Alert Fac	Minot AFB	North Dakota	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$71,500	2019	\$71,500	Bids exceeded the Project Authorization. The project will be re-advertised. Estimated advertise 15 Apr 22. Above threshold reprogramming (ATR) anticipated. Projected award 17 Mar 23.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	SXHT023007	Main Gate	Patrick AFB	Florida	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$9,000	2019	\$9,000	Above Threshold Reprogramming (ATR) approved by SAC on 23 Mar 22 and by HAC on 29 Mar 22. Bids extended to 20 Aug 22. Award anticipated NLT 30 May 22.
Air Force Active	LXEZ194643	Improve MFH, KAB Stearly Heights (130UN	Kadena AB	Japan	2019	Section 2303 FY2019 NDAA, P.L. 115-232	\$72,129	2019	\$72,129	Project was re-advertised Nov 21 and bids received 10 Mar 22. Base bid and all options are above the PA. Above Threshold Reprogramming (ATR) package in work. Working with U.S. Army Corps of Engineers (USACE) for bid extension to 180 days, versus 120 days, to allow time for ATR approval and project award. Projected project award is 26 Sep 22 .
Air Force Active	MSET164003	Improve Liberty Village Parking	RAF Lakenheath	United Kingdom	2019	Section 2303 FY2019 NDAA, P.L. 115-232	\$3,118	2019	\$3,118	Delay was caused by selection of site layout with installation. The 65% Design with Current Working Estimate (CWE) was due on March 18, 2022 and has not been received from DIO. 95% Design will follow with projected construction start date of June 2022.
Air Force Active	ALUA083018	Personnel Deployment Processing Facility	Al Udeid	Qatar	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$40,000	2019	\$40,000	Project no longer required. Project was cancelled via 10 USC §2853 notification on 24 Feb 22.
Air Force Active	ALUA213100	Flight line Support Facilities	Al Udeid	Qatar	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$30,400	2019	\$30,400	Project no longer required. Project was cancelled via 10 USC §2853 notification on 2 Mar 22.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	GKVB193028	EDI-Construct DABS- FEV/EMEDS Storage	RAF Fairford	United Kingdom	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$87,000	2019	\$87,000	The project has been on hold since Nov 2021 due to the high Current Working Estimate (CWE) of \$122M resulting from the 35% design. The Design Instruction (DI) to proceed to the 100% design will be issued to DIO NLT April 29, 2022 in order to develop a more mature design and robust CWE. Additional Planning and Design (P&D) funds to support DIO efforts due to the increased CWE will be issues to DIO with the Form 11 accompanying the DI, which is required for the project to be reinstated into the DIO program for design continuation. The project is anticipated to restart on May 5, 2022 and an updated schedule should be available within a few weeks of that date.
Air Force Active	GKVB193029	EDI-Munitions Holding Area	RAF Fairford	United Kingdom	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$19,000	2019	\$19,000	Design-Bid-Building Project. Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding restored. After the acceptance of the 65% Design (June 2022) the project will be submitted for DoD Explosives Safety Board (DDESB) Approval (projected approval June 2023) and progression towards 95% design (projected completion in Nov 2022). After DDESB and 95% approval, project will be advertised for construction. Contract Award estimated for Oct 2023.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	LGGK193542	EDI: KMC DABS-FEV/RH Storage Warehouses	Ramstein AB	Germany	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$119,000	2019	\$119,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project funding for this project was not restored. Design start for the project was never started by the host nation due to pending land transfer for the project site. Land transfer is concluding and a new planning charrette was just completed. U.S. Air Forces Europe (USAFE) will program this project for FY26 and DIV B extensions of the authorization will be accordingly processed beginning with the FY24 NDAA. Design will be issued to the host nation June-July 2022.
Air Force Active	LZMC190001	EDI: Regional Munitions Storage Area	Malaky	Slovakia	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$59,000	2019	\$59,000	Project deferred to fund border barrier military construction pursuant to section 2808 of Title 10, United States Code. Estimated award June 2023.
Air Force Active	SGBP212901	MILSTAR Satellite Comm Station	Offutt AFB	Nebraska	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$26,000	2019	\$26,000	Projected award 30 Dec 22. National Disaster Recovery (NDR) Project. Project delayed due to soil conditions at the site requiring extra geotechnical studies and redesign of foundation systems.
Air Force Active	XLWU203013	Ops/Aircraft Maintenance Unit Hangar #1	Tyndall AFB	Florida	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$78,000	2019	\$78,000	Projected award NLT 12 May 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Contract delayed by ~2 months to add in COVID-19 vaccination requirement and then remove same clause after injunction.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU203016	Maintenance Squadron Complex	Tyndall AFB	Florida	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$47,000	2019	\$47,000	Projected award NLT 12 May 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Contract delayed by ~2 months to add in COVID-19 vaccination requirement and then remove same clause after injunction.
Air Force Active	XLWU203041	Aircraft Parking Apron	Tyndall AFB	Florida	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$45,000	2019	\$45,000	Projected award NLT 12 May 22. National Disaster Recovery (NDR) Project. Below Threshold Reprogramming approved and Design Instruction sent to U.S. Army Corps of Engineers (USACE) 25 March 22.
Air Force Active	XLWU203045	Site Development, Utilities, & Demo Phase 1	Tyndall AFB	Florida	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$194,000	2019	\$194,000	Projected award NLT 14 May 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Contract delayed by ~2 months to add in COVID-19 vaccination requirement and then remove same clause after injunction.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU203048	Munitions Storage Facilities	Tyndall AFB	Florida	2019	Spend plan (dated August 20, 2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$25,000	2019	\$25,000	Projected award 29 Jul 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	WWYK153007	Commercial Vehicle Inspection Facility	Tinker AFB	Oklahoma	2019	Spend plan (dated October 10, 2019) per Section 2810, FY 2019 National Defense Authorization Act, P.L. 115-232	\$14,000	2019	\$14,000	Projected award 30 Jun 22. The bids had exceeded the Project Authorization. A 2853 Above Threshold Reprogramming (ATR) package is being submitted for approval.
Air Force Active	GJKZ1014550	Consolidated TFI Base Operations	Fairchild AFB	Washington	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$31,000	2020	\$31,000	Projected award 30 Dec 22 . U.S Army Corps of Engineers (USACE) took over 1 year to award initial Architect-Engineer (AE) contract. Delays occurred during design to resolve scope issues for ANG and Active Duty units in the facility. The Mission Users have changed requirements late in the design phase, requiring redesign of the floor plan. This change has caused further delays to an already late to award schedule. The Current Working Estimate (CWE) is significantly over Project Authorization (PA) and a 2853 Above Threshold Reprogramming (ATR) package is required.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	MHMOV163104	Combat Rescue Helicopter Simulator (CRH) ADAL	Kirtland AFB	New Mexico	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$15,500	2020	\$15,500	Anticipated project Award 23 Feb 23. Design 100% complete; Bids were higher than the Project Authorization. Above Threshold Reprogramming (ATR) package approved 5 April 22. U.S. Army Corps of Engineers (USACE) preparing to re-solicit; anticipate solicitation 1 July. Legally required minimum 90-day solicitation.
Air Force Active	ZHTV184001	Improve Family Housing	Wright-Patterson AFB	Ohio	2020	Section 2303 FY2020 NDAA, P.L. 116-92	\$35,775	2020	\$35,775	The Current Working Estimate exceeds the Project Authorization by \$28.4M. This project was readvertised and received high bids for the second time. A potential Title 10, United States Code, sec 2853 notification and reprogramming request are being considered.
Air Force Active	MUHJ193009	Dormitory	JBLE - Langley AFB	Virginia	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$31,000	2020	\$31,000	Projected award 23 Apr 23, project placed on hold pending decision on permanent party dorm standard design.
Air Force Active	MPLS083737R8	BMT Recruit Dormitory 8	JBSA - Lackland AFB	Texas	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$110,000	2020	\$110,000	No bids. Solicitation being repackaged to adjust site utilities and integration with companion facility projects. Project will be readvertised.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	MSET173504	F-35 PGM Facility	RAF Lakenheath	United Kingdom	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$14,300	2020	\$14,300	Design-Bid-Building Project. United Kingdom (UK) Host Nation (HN) Part L Building Standards were updated and mandated 65% redesign to meet HN. HN explosive Quantity-Distance (QD) arc/risk issues affecting the execution of the all 3 F-35 Munitions projects. 65% design completed including Part L. Construction Projected award in Sep 2023. 65% Design complete. The project will be submitted for DoD Explosives Safety Board (DDESB) Approval (projected approval June 2023) and progression towards 95% design (projected completion in Dec 2022). After DDESB and 95% approval, project will be advertised for construction.
Air Force Active	NZAS1014838	Weapons Storage And Maintenance Facility	Malmstrom AFB	Montana	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$235,000	2020	\$120,000	Award is targeted for 01 Mar 23. Due to redesigns and Acquisition schedule, the project timeline has slipped.
Air Force Active	PAF180200	Jet Fuel Storage Tanks	RAAF Base Tindal	Australia	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$59,000	2020	\$59,000	Projected award 26 May 22. Congressional Reprogramming in progress.
Air Force Active	PAF189010	Fuel Tanks With Receipt Pipeline & Hydrant System	Tinian	Northern Mariana Islands	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$109,000	2020	\$25,000	Projected award 23 Sep 22. Initial bids exceeded the Project Authorization by \$55M. Project is out to bid.
Air Force Active	QFQE193002	1 ERS Dorm	RAF Akrotiri	Cyprus	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$27,000	2020	\$27,000	Design Awarded Sep 20; Local Government delays, survey work on-sight has been slowed by COV-19 restricts. The restrictions have had compounding issues with completing the design. 100% design in Dec 21. MilCon funding pending for Construction. Projected award expected May 22.
Air Force Active	TYMX170134	T-X Mx Trng Sys Centralized Trng Fac	JBSA - Randolph AFB	Texas	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$19,000	2020	\$19,000	Award delayed by basing decision -- expected Apr 22. Projected award 13 Sep 22, award delayed by redesign effort to separate Sports Field from Ground Based Training System (GBTS)/Maintenance Training System (MTS) package - expected May 2022.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	ASVF203110	Air Traffic Control Tower	Azraq	Jordan	2020	Section 2903 FY2020 NDAA, P.L. 116-92	\$24,000	2020	\$24,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project in Acquisition: Source Selection Evaluation on-going, Award for Construction FY22/3Q (May 22).
Air Force Active	ASVF203130	Munitions Storage Area	Azraq	Jordan	2020	Section 2903 FY2020 NDAA, P.L. 116-92	\$42,000	2020	\$42,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project in Acquisition: Source Selection Evaluation on-going, Award for Construction FY22/3Q (May 22).
Air Force Active	QUUG023002	EDI-Hot Cargo Pad	Moron AB	Spain	2020	Section 2903 FY2020 NDAA, P.L. 116-92	\$8,500	2020	\$8,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funds request 29 April 2022. Construction award projected 24 May 2022.
Air Force Active	SGBP212905	Security Campus	Offutt AFB	Nebraska	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$63,000	2020	\$63,000	Projected award May 22. National Disaster Recovery (NDR) Project. Source Selection completed.
Air Force Active	SGBP212906	Emergency Power Micro grid	Offutt AFB	Nebraska	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$43,000	2020	\$43,000	Project on hold at 35% design. Discussions are being held between Office of Energy Assurance, ERCIP Office and a privatization contract on feasibility to have the privatization contractor execute the project. Awaiting response from privatization contractor on feasibility to execute the project.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU193004	Small Arms Range	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$26,000	2020	\$26,000	Projected award 29 Apr 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Contract delayed by ~2 months to add in COVID-19 vaccination requirement and then remove same clause after injunction.
Air Force Active	XLWU203003	Airfield Drainage	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$144,000	2020	\$144,000	Projected award 4th Qtr FY22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement.
Air Force Active	XLWU203005	Chapel	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$26,000	2020	\$26,000	Projected award 30 Jul 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU203012	OSS/Radar Approach Control Facility	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$37,000	2020	\$37,000	Projected award 25 May 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Contract delayed by ~2 months to add in COVID-19 vaccination requirement and then remove same clause after injunction.
Air Force Active	XLWU203014	Ops/Aircraft Maintenance Unit Hangar #2	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$74,000	2020	\$74,000	Congressional cost increase notification made 6 April 22. Project will award no later than 12 May 22. Award delayed due to required enactment of FY22 appropriations bill which provided temporary legislative relief to the 150% cost increase limitation enacted with Section 2802 of the FY22 NDAA.
Air Force Active	XLWU203015	Ops/Aircraft Maintenance Unit Hangar #3	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$75,000	2020	\$75,000	Congressional cost increase notification made 6 April 22. Project will award no later than 12 May 22. Award delayed due to required enactment of FY22 appropriations bill which provided temporary legislative relief to the 150% cost increase limitation enacted with Section 2802 of the FY22 NDAA.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU203017	Operations Group/Maintenance Group HQ	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$24,000	2020	\$24,000	Congressional cost increase notification made 6 April 22. Project will award no later than 12 May 22. Award delayed due to required enactment of FY22 appropriations bill which provided temporary legislative relief to the 150% cost increase limitation enacted with Section 2802 of the FY22 NDAA.
Air Force Active	XLWU203018	Aircraft Wash Rack	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$9,100	2020	\$9,100	Congressional cost increase notification made 6 April 22. Project will award no later than 12 May 22. Award delayed due to required enactment of FY22 appropriations bill which provided temporary legislative relief to the 150% cost increase limitation enacted with Section 2802 of the FY22 NDAA.
Air Force Active	XLWU203019	Aircraft MX Fuel Cell Hangar	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$37,000	2020	\$37,000	Projected award no later than 12 May 22. National Disaster Recovery (NDR) Project. Below Threshold Reprogramming approved and Design Instruction sent to U.S. Army Corps of Engineers (USACE) 25 March 22.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU203029	Community Commons Facility	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$64,000	2020	\$64,000	Projected award 1 Jun 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement.
Air Force Active	XLWU203031	Deployment Center/Flight Line Dining/AAFES	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$43,000	2020	\$43,000	Projected award 5 Jun 24. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement.
Air Force Active	XLWU203038	Weapons Load Training Hangar	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$25,000	2020	\$25,000	Projected award no later than 12 May 22. National Disaster Recovery (NDR) Project. Below Threshold Reprogramming approved and Design Instruction sent to U.S. Army Corps of Engineers (USACE) 25 March 22.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU203040	Special Purpose Vehicle Maintenance	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$20,000	2020	\$20,000	Partially awarded on 13 Aug 21; remainder is estimated to award 25 May 22. National Disaster Recovery (NDR) Project.
Air Force Active	XLWU203044	Simulator Facility	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$38,000	2020	\$38,000	Projected award no later than 12 May 22. National Disaster Recovery (NDR) Project. Below Threshold Reprogramming approved and Design Instruction sent to U.S. Army Corps of Engineers (USACE) 25 March 22.
Air Force Active	XLWU203046	Tyndall AFB Gate Complexes	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$75,000	2020	\$75,000	Partially awarded 8 Sep 21; remainder is estimated to award by 13 May 22. National Disaster Recovery (NDR) Project. Minor delays caused due to source selection actions and overall program prioritization of mission critical MILCON actions.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU203047	Auxiliary Ground Equipment Facility	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$22,000	2020	\$22,000	Project will award no later than 12 May 22. National Disaster Recovery (NDR) Project. Award delayed due to required enactment of FY22 appropriations bill which provided temporary legislative relief to the 150% cost increase limitation enacted with Section 2802 of the FY22 NDAA. Congressional cost increase notification in work.
Air Force Active	XLWU203050	Site Development, Utilities, & Demo Phase 2	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$141,000	2020	\$141,000	Project will award no later than 14 May 22. Natural Disaster Recovery (NDR) Project. Award delayed due to required enactment of FY22 appropriations bill which provided temporary legislative relief to the 150% cost increase limitation enacted with Section 2802 of the FY22 NDAA. Congressional cost increase notification in work.
Air Force Active	XLWU213016	Aerospace & Operational Physiology Fac	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$12,000	2020	\$12,000	National Disaster Recovery (NDR) Project. Air Force project execution team is initiating request for cancellation. The mission did not change, the Wing determined that this facility was no longer necessary and will be covered down with current facility and the rest of the rebuild effort.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU203002	CE/Contracting/ USACE Complex	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$104,000	2020	\$104,000	First solicitation (Civil Engineering (CE) Maintenance Area) awarded 31 Mar 22 . Projected award for second solicitation (CE/Contracting/U.S. Army Corps of Engineers (USACE) Complex) 10 June 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement.
Air Force Active	XLWU203008	53 WEG HQ Facility	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$70,000	2020	\$70,000	Projected award 29 May 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Contract delayed by ~2 months to add in COVID-19 vaccination requirement and then remove same clause after injunction.
Air Force Active	XLWU203009	53 WEG Hangar	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$133,000	2020	\$133,000	Projected award 29 May 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Contract delayed by ~2 months to add in COVID-19 vaccination requirement and then remove same clause after injunction.
Air Force Active	XLWU203021	Logistics Readiness Squadron Complex	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$117,000	2020	\$117,000	Projected award 10 Jun 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU203026	MWR Facilities	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$80,000	2020	\$80,000	Projected award for first solicitation (Marina and Recreation Center) 17 May 22 and for second solicitation (Pool and Sports Fields) 28 May 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement.
Air Force Active	XLWU203027	AFCEC RDT&E Facilities and Gate	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$249,000	2020	\$249,000	Primary acquisition projected award 14 Oct 22. Secondary acquisition TBD. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement.
Air Force Active	XLWU203036	Fire Station Silver Flag #4	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$8,700	2020	\$8,700	Projected award 29 Apr 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Contract delayed by 2 months to add in COVID-19 vaccination requirement and then remove same clause after injunction.
Air Force Active	XLWU203043	53 WEG Parking Apron	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$8,600	2020	\$8,600	Projected award 29 May 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Contract delayed by ~2 months to add in COVID-19 vaccination requirement and then remove same clause after injunction.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force Active	XLWU203049	MU-2 Hangar	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$33,000	2020	\$33,000	Projected award 29 May 22. National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. Contract delayed by ~2 months to add in COVID-19 vaccination requirement and then remove same clause after injunction.
Air Force Active	ALUA083030	CARGO MARSHALLING YARD	Al Udeid	Qatar	2021	Section 2301 FY2021 NDAA, P.L. 116-283	\$26,000	2021	\$26,000	Project no longer required. Project was cancelled via 10 USC §2853 notification on 2 Mar 22.
Air Force Active	HERT117021	Access Control Point Main Gate With Land Acq	JBLE - Fort Eustis	Virginia	2021	Section 2301 FY2021 NDAA, P.L. 116-283	\$19,500	2021	\$19,500	Delay caused by legal resolution for land acquisition. Project advertised pending negotiation with city of Newport News for land purchase.
Air Force Active	KRSM1071882	GBSD Organic Software Sustainment Center	Hill AFB	Utah	2021	Section 2301 FY2021 NDAA, P.L. 116-283	\$132,000	2021	\$18,800	Three (3) Increment project. The award has been projected to be 31 May 22.
Air Force Active	PTFL023003	Munitions Storage Area	JBMDL - McGuire AFB	New Jersey	2021	Section 2301 FY2021 NDAA, P.L. 116-283	\$22,000	2021	\$22,000	The project is out for bids at this time. The Current Working Estimate is \$6M over the Project Authorization. A 2853 and Above Threshold Reprogramming (ATR) package is being prepared.
Air Force Active	TYMX1031074	T-X ADAL Ground Based Trng Sys Sim	JBSA - Randolph AFB	Texas	2021	Section 2301 FY2021 NDAA, P.L. 116-283	\$19,500	2021	\$19,500	Award delayed by basing decision -- expected Apr 22. Projected award 13 Sep 22, award delayed by redesign effort to separate Sports Field from Ground Based Training System (GBTS)/Maintenance Training System (MTS) package -- expected May 2022.
Air Force Active	VYHK213002	EDI: Rapid Airfield Damage Repair Storage	Spangdahlem AB	Germany	2021	Section 2902 FY2021 NDAA, P.L. 116-283	\$25,824	2021	\$25,824	Landesbank Berlin (LBB) (German Government) overtaxed (assigned \$30B Germany flood recovery mission). Design submittal due Apr 2022.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force NG	LDXF129044	Cnst Small Arms Range	HULMAN	Indiana	2018	Section 2604 FY 2018 NDAA, P.L. 115-91	\$8,000	2018	\$8,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. DoD Construction Agent re-assigned due to capacity issues. Projected award June 22.
Air Force NG	LUXC099042	Aircraft Maintenance Shops	JOE FOSS	South Dakota	2018	Section 2604 FY 2018 NDAA, P.L. 115-91	\$12,000	2018	\$12,000	Authority to Award in work. Expected Award 6 April 22.
Air Force NG	XGFG179036	Cnst Small Arms Range	TRUAX FI	Wisconsin	2018	Section 2604 FY 2018 NDAA, P.L. 115-91	\$8,000	2018	\$8,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. DoD Construction Agent re-assigned due to capacity issues. Projected award June 2022.
Air Force NG	DJCF149001	C-130J Flight Sim Fac	Channel Islands ANG5	California	2019	Section 2604 FY 2019 NDAA, P.L. 115-232	\$8,000	2019	\$8,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design underwent code review and subsequent update. Revised design completed Feb 2022. Authority to Advertise issued March 22 . Projected award Oct 2022.
Air Force NG	FAKZ189019	F-35 Simulator Facility	Montgomery	Alabama	2021	Section 2604 FY2021 NDAA, P.L. 116-283	\$11,600	2021	\$11,600	Busted Bid; 151% over Project Authorization; Resolicited. FY22 Authorization contained additional funds that included the reprogramming. Working Bid extension to ensure contract can be awarded. If bid extension approved by contractor, Expected Award 10 May 22. If bid extension is not granted, resolicitation will be required.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Air Force NG	FAKZ999088	Base Supply Complex	Montgomery	Alabama	2021	Section 2604 FY2021 NDAA, P.L. 116-283	\$12,000	2021	\$12,000	Busted Bid; 160% over Project Authorization; Resolicited. FY22 Authorization contained additional funds that included the reprogramming. Working Bid extension to ensure contract can be awarded. If bid extension approved by contractor Expected Award 10 May 22. If bid extension is not granted, resolicitation will be required.
Air Force NG	AJY209007	Space Control Facility #5	Andersen	Guam	2021	Section 2604 FY2021 NDAA, P.L. 116-283	\$20,000	2021	\$20,000	Project in a day-for-day slip pending Environmental Assessment completion. Projected award Oct/Nov 2022.
Air Force NG	AJXF189013	F-16 Mission Training Center	Andrews	Maryland	2021	Section 2604 FY2021 NDAA, P.L. 116-283	\$9,400	2021	\$9,400	Bid Bust. If package approved prior to bids expiring on 9 June 22, will award. If package is not approved prior to 2 June 22, resolicitation will be required.
Air Force NG	KELL189014	F-16 Mission Training Center	Kelly	Texas	2021	Section 2604 FY2021 NDAA, P.L. 116-283	\$10,800	2021	\$10,800	Bid bust; need to resolicit. United States Property and Fiscal Officer (USPFO) held resolicitation for further review. New projected solicitation date 15 Apr 22. New Projected Award Date: 17 Jun 22
Air Force Reserve	ZQEL159021	Relocate Main Gate	Youngstown ARS	Ohio	2019	Section 2605 FY2019 NDAA, P.L. 115-232	\$8,800	2019	\$8,800	Land acquisition issues with local airport authority. Waiting on U.S. Army Corps of Engineers (USACE) to complete title search and formal offer to the Port Authority. Land purchase estimate July 2022. USACE has been directed to refresh design, in preparation for the acquisition process. Project award scheduled to follow within 6 months of land acquisition.
Army Active	86958	EIC: Hazardous Material Storage Building	Wiesbaden Army Airfield	Germany	2017	Section 2101 FY2017 NDAA, P.L. 114-840	\$2,700	2017	\$2,700	Project no longer required. Project was cancelled via 10 USC §2853 notification on 4 Mar 2022.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army Active	67554	Vehicle Maintenance Shop	Cp Bullis	Texas	2018	Section 2101 FY2018 NDAA, P.L. 115-91	\$13,600	2018	\$13,600	Project solicited twice. All proposals exceeded project funding both times. Congress provided additional funds in FY22 10 USC 2853 Cost Variation Report is required. Solicitation package being worked to an awardable base + options.
Army Active	81359	Unmanned Aerial Vehicle Hangar	Kunsan AB	South Korea	2018	Section 2101 FY2018 NDAA, P.L. 115-91	\$53,000	2018	\$53,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Request re-siting, scope variation and one year extension of Authorization in the FY23 NDAA Division B Special Authorization Language.
Army Active	86351	Micro grid	Fort Campbell	Kentucky	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$18,000	2019	\$18,000	Project redesigned and being advertised.
Army Active	86767	Cantonment Area Roads	Fort Meade	Maryland	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$16,500	2019	\$16,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Contamination found on site, further investigation on-going, consulting on a way forward. Current working estimate (CWE) exceeds project authorization (PA), scope being packaged into base bid and options. Real estate survey/action required.
Army Active	91241	EDI: Ammunition Holding Area	Nevo Selo FOS	Bulgaria	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$5,200	2019	\$5,200	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project design on-going in coordination with Bulgarian Ministry of Defence.
Army Active	88537	EDI: Explosives & Ammo Load/Unload Apron	Mihail Kogalniceanu FOS	Romania	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$21,651	2019	\$21,651	Project proposal required site relocation approval memo from Romanian Ministry of Defense.
Army Active	91589	Command and Control Facility	Camp Tango	South Korea	2019	Section 2101 FY2019 NDAA, P.L. 115-232	\$17,500	2019	\$17,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project requires additional scope that is being requested in the FY23 NDAA Division B Lanuage. Project cannot be awarded until that scope is authorized in the NDAA.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army Active	75953	Adv Individual Training Barracks Cplx, Ph2	Ft Sill	Oklahoma	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$73,000	2020	\$94,000	Bids received - proposals for base contract exceed authority to award. Solicitation package being re-developed to an awardable base + options.
Army Active	64063	Air Traffic Control Tower & Terminal	Kwajalein	Kwajalein	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$40,000	2020	\$40,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is being advertised.
Army Active	80385	OCO: Communications Facility	GTMO	Cuba	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$22,000	2020	\$22,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Proposals received, source selection activities in progress.
Army Active	92800	OCO: Detention Legal Office and Communications Ctr	GTMO	Cuba	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$11,800	2020	\$11,800	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Proposals received, source selection activities on-going.
Army Active	78217	Easements	Ft Campbell	Kentucky	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$3,200	2020	\$3,200	Delays with land purchased from owners. Two of three property owners agreed to purchase price. One property owner rejected government offer and a condemnation process is underway.
Army Active	86812	Reception Barracks Complex, Ph2	Ft Jackson	South Carolina	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$54,000	2020	\$54,000	Award of this project depends on completion of the Clothing Initial Issue Point facility that is part of Project 76149 that was delayed as a result of the bids being over the Project Authorization and the need to rework the solicitation to include more options. Solicitation package being re-developed to an awardable base + options.
Army Active	85959	Ready Building	Yuma PG	Arizona	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$14,000	2021	\$14,000	Proposals for base contract exceed Army's authority to award. Solicitation package being re-developed to an awardable base + options.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army Active	88967	Forensic Laboratory	Ft Gillem	Georgia	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$71,000	2021	\$71,000	Proposals for base contract exceed Army's authority to award. Solicitation package being re-developed to an awardable base + options.
Army Active	68126	Information Systems Facility	Ft Polk	Louisiana	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$25,000	2021	\$25,000	Proposals for base contract exceed Army's authority to award. Solicitation package being re-developed to an awardable base + options.
Army Active	65443	Ammunition Demolition Shop	McAlstr AAP	Oklahoma	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$35,000	2021	\$35,000	Proposals for base contract exceed Army's authority to award. Solicitation package being re-developed to an awardable base + options.
Army Active	59982	Unaccompanied Enlisted Personnel Housing	Ft Wainwright	Alaska	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$59,000	2021	\$59,000	Project design on-going.
Army Active	96540	Child Development Center	Alimanu Military Reservation	Hawaii	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$65,000	2021	\$65,000	Project design on-going.
Army Active	70551	Child Development Center	Schofield Barracks	Hawaii	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$49,000	2021	\$49,000	Project design on-going.
Army Active	74525	Defense Access Roads	Fort Bliss	Texas	X	FY18 Consolidated Appropriations Act (P. L. 115- 141); Sec 131	\$0	X (2018)	\$20,000	Project deferred to fund border barrier military construction pursuant to 10 USC 2808. Project authorized in the FY22 NDAA. Funding was transferred to the Federal Highway Administration in 2QFY22. The Army is working with Texas Department of Transportation on the scoping and design of the interchange project.
Army Family Housing	65981	Family Housing Replacement Construction	Kwajalein Atoll	Kwajalein	2018	Section 2101 FY2018 NDAA, P.L. 115-91	\$31,000	2018	\$39,300	The FY18 Authorization does not allow for a scope reduction. Bids received above program amount and required additional funding, current funds expire September 30, 2022 and re-solicitation required. Army will seek legislative relief during the roll-out for the FY 2023 PB.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army Family Housing	89938	Family Housing Replacement Construction	Tobyhanna AD	Pennsylvania	2020	Section 2101 FY2020 NDAA, P.L. 116-92	\$19,000	2020	\$19,000	Proposals for base contract exceed Army's authority to award. Solicitation package being re-developed to an awardable base + options. Additional FY22 Cost to Complete (CTC) funds insufficient to award base contract.
Army Family Housing	91330	Family Housing New Construction	Vicenza FH	Italy	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$84,100	2021	\$84,100	Solicitation amended to address unstable soil conditions.
Army Family Housing	77881	Family Housing Replacement Construction	Kwajalein	Kwajalein	2021	Section 2101 FY2021 NDAA, P.L. 116-283	\$32,000	2021	\$32,000	Bids were extended to 30 Sep 2022. Determining priority of FY22 Cost to Complete (CTC) funds towards project award.
Army NG	430073	National Guard Readiness Center	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$50,000	2018	\$50,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. The State had stopped design due to other emergencies such as Earthquakes and COVID-19, and has not restarted.
Army NG	431844	National Guard Vehicle Maintenance Shop	Gurabo	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$28,000	2018	\$26,707	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. The State had stopped design due to other emergencies such as Earthquakes and COVID-19, and has not restarted.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army NG	431845	National Guard Readiness Center	Arroyo	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$30,000	2018	\$28,602	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Began National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP). Found objects that need archeological review before project can proceed.
Army NG	431846	Aircraft Maintenance Hangar	Camp Santiago	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$64,000	2018	\$64,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project has doubled in cost, under re-design.
Army NG	431847	Maneuver Area Training Equipment Site	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$80,000	2018	\$78,337	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. State processing bid documents; Demolishing existing building that is in current footprint of new building.
Army NG	431848	Enlisted Barracks, Transient Training	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$112,000	2018	\$112,000	The bid opening was extended to April 2022, negotiating the construction cost.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army NG	431849	Company Headquarters Building, Transient Training	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$47,000	2018	\$47,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. The bid opening was extended to April 2022, negotiating the construction cost.
Army NG	431851	Power Substation / Switching Station Building	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$18,500	2018	\$18,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Re-designing due to high construction cost; estimated construction cost is currently \$35M above programmed amount.
Army NG	431852	Dining Facility, Transient Training	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$13,000	2018	\$13,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. The bid opening was extended to April 2022, negotiating the construction cost.
Army NG	520052	National Guard Vehicle Maintenance Shop	St. Croix	Virgin Islands	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$20,000	2018	\$21,436	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Pending documentation from the State in order to give Bid Authority.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army NG	520053	National Guard Vehicle Maintenance Shop	St. Thomas	Virgin Islands	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$3,875	2018	\$3,962	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Pending documentation from the State in order to give Bid Authority.
Army NG	431850	Engineering / Housing Maintenance Shop	Camp Santiago TS, Salinas	Puerto Rico	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$11,000	2018	\$11,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding requested in the FY 23 President's Budget.
Army NG	526001	Power Substation / Switching Station Building	St. Croix	Virgin Islands	2018	P.L. 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$3,500	2018	\$3,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Army NG	120294	National Guard Readiness Center	Panama City	Florida	2019	P.L. 116-20 Supplemental Disaster Appropriation signed, 6 Jun 2019	\$25,000	2019	\$25,000	Re-location pending.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army NG	371901	Administration Building, General Purpose	Fort Fisher	North Carolina	2019	P.L. 116-20 Supplemental Disaster Appropriation signed, 6 Jun 2019	\$17,400	2019	\$17,400	Pending documentation from the State in order to give Bid Authority.
Army NG	060441	Automated Multipurpose Machine Gun (MPMG) Range	Camp Roberts	California	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$12,000	2020	\$12,000	Re-designing due to high construction cost.
Army NG	240147	Combined Support Maintenance Shop	Havre De Grace	Maryland	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$12,000	2020	\$12,000	Preparing an Above Threshold Reprogramming request (ATR).
Army NG	250194	Automated Multipurpose Machine Gun (MPMG) Range	Camp Edwards	Massachusetts	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$9,700	2020	\$9,700	Bids open, but not forecasted due to local public concerns and challenges.
Army NG	310102	National Guard Readiness Center	Bellevue	Nebraska	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$29,000	2020	\$29,000	Bid bust. Working re-negotiation of base bid and alternative bid items with the construction company.
Army NG	420103	Combined Support Maintenance Shop	Moon Township	Pennsylvania	2020	Section 2601 FY20 NDAA, P.L. 116-92	\$23,000	2020	\$23,000	State Government requiring a full Joint Permit Application Process which will add about 16 months to the timeline.
Army NG	050170	National Guard Readiness Center	Fort Chaffee	Arkansas	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	In re-design. Changing from State to Federal Contract procedures.
Army NG	080295	National Guard Readiness Center	Peterson Air Force Base	Colorado	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	The Bid Opening extended to April 2022.
Army NG	280381	National Guard Vehicle Maintenance Shop	Brandon	Mississippi	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$10,400	2021	\$10,400	Performed value engineering due to high bids. FY22 Cost to Complete funding provided by Congress--Awaiting award.
Army NG	450109	National Guard Readiness Center	Joint Base Charleston	South Carolina	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	The construction is on Federal land--pending receipt of permit from Air Force and a license from the U.S Army Corps of Engineers to the Army National Guard.
Army NG	430062	National Guard Readiness Center	Fort Allen	Puerto Rico	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$37,000	2021	\$37,000	Pending National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) documentation to release for design.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

Army NG	390160	National Guard Readiness Center	Columbus	Ohio	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$15,000	2021	\$15,000	Requested documents from the State of Ohio--no documents received to date. Documents required to complete the design.
Army NG	481911	Aircraft Maintenance Hangar Add/Alt	Fort Worth	Texas	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$6,000	2021	\$6,000	Design construction cost is over the programmed amount.
Army NG	060261	National Guard Vehicle Maintenance Shop	Bakersfield	California	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$9,300	2021	\$9,300	Requested documents from the State of California--no documents received to date. Documents required to complete the design.
Army NG	520047	Army Aviation Support Facility	St. Croix	Virgin Islands	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$28,000	2021	\$28,000	Awaiting acquisition of land and can't proceed with construction award until certificate of land acquisition is complete. Projected award in 2024.
Army NG	520080	Ready Building	St. Croix	Virgin Islands	2021	Section 2601 FY2021 NDAA, P.L. 116-283	\$11,400	2021	\$11,400	Awaiting acquisition of land and can't proceed with construction award until certificate of land acquisition is complete. Projected award in 2024.
Army Reserve	79351	Army Reserve Center/Land	Asheville	North Carolina	2021	Section 2602 FY2021 NDAA, P.L. 116-283	\$24,000	2021	\$24,000	Land acquisition and National Environmental Policy Act process is on-going. Solicitation went out on 1 APR 22. Projected award prior to end of 3rd quarter FY22.
DLA	DESC1803	Construct Bulk Storage Tanks (PH1)	MCAS Iwakuni	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$30,800	2018	\$30,800	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is undergoing redesign. An approval of a Unified Facilities Criteria (UFC) exemption is required prior to award. Funding has been requested in the FY23 budget.
DLA	DESC1903	Fuel Pier	MCAS Iwakuni	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$33,200	2019	\$33,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding was appropriated by Congress in FY 22. Awarding the Architect-Engineer (AE) contract for the design refresh took longer than expected. Award currently anticipated in Q3 FY23.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

DLA	DESC1911	Truck Unload Facilities	Kadena AB, Okinawa	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$21,400	2019	\$21,400	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding was appropriated by Congress in FY 22. Award currently anticipated in Q1 FY 2023.
DLA	DDCX2002	Logistics Distribution Center Annex	Germersheim	Germany	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$46,000	2020	\$46,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project design has been completed and funding has been provided to the U.S. Army Corps of Engineers (USACE) Europe District to obligate to the German Government for them to award for construction. Expect construction award by the end of 2023.
DLA	DESC1908	X-Ray Wharf Refueling Facility	Guam	Guam	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$19,200	2020	\$19,200	Third Request for Proposal (RFP) for construction issued to Guam Multiple Award Construction Contract (MACC) on 24 February 2022, which included a proposed hybrid execution method using NCF (Naval Construction Forces) labor and equipment. Based on discussions with MACC contractors, NCF option was rescinded by Naval Facilities Engineering Systems Command (NAVFAC) from the RFP. Proposals due date extended to 14 April 2022. Upon receipt of a bid range comparable to the Current Working Estimate (CWE) of \$35.86M, based on actual responses to the third RFP, DLA will request re-programming subject to availability of funds. Congressional Notification (CN) will be required if third RFP proposals exceed Project Authorization (PA) of \$19.2M.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

DLA	DESC2001	POL Facilities Replacement	General Mitchell ANG	Wisconsin	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$25,900	2020	\$25,900	Solicitation resulted in bids in excess of Project Authorization (PA) and available funds to reprogram. Re-Solicitation of the redesign is underway, with source selection to begin in the May timeframe.
DLA	DESC2004	Hydrant Fuel System Replacement	Beale AFB	California	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$33,700	2020	\$33,700	During solicitation an issue with environmental permitting was raised and the solicitation was extended until 29 Oct 2021 to allow for time for the government to address the permitting. Effort to obtain the permits took longer than originally expected. Award currently anticipated in Q3 FY 2022.
DLA	DESC2103	Bulk Storage Tanks PH1	Yokota AB	Japan	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$50,000	2020	\$50,000	The project has been redesigned several times. Upon initiation of the design it was determined that the initial planning estimate was much too low causing the project to be split into two phases and a restart of the design with the new scope. Extensive coordination also became necessary to de-conflict construction issues with a separate Air Force project that will be constructed adjacent to this project. These re-design efforts along with major design and coordination issues significantly extended the design schedule. Award currently anticipated in Q1 FY2023.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

DLA	DESC1904	Fuel Wharf	DFSP Tsurumi	Japan	2021	Section 2401 FY2021 NDAA, P.L. 116-283	\$49,500	2021	\$49,500	U.S. Army Corps of Engineers (USACE) Japan Engineering District (JED) cancelled the contract solicitation in early Mar 2022 due to the aforementioned City of Yokohama objections. However, there is currently no issue with real property interests as described previously. The only issue is with the design of the wharf since the City believes it does not follow Japanese maritime code. Commander Navy Region Japan is currently negotiating with South Kanto Defense Bureau on what the City of Yokohama may be willing to accept. Once a better understanding can be reached then JED will hopefully restart solicitation. Expect early FY24 award at best, and late FY25 award at the latest depending on how USACE JED decides to execute project.
DLA	DRMS2101	Demilitarization Facility	Anniston Army Depot	Alabama	2021	Section 2401 FY2021 NDAA, P.L. 116-283	\$19,000	2021	\$19,000	Design of facility took longer than anticipated to deconflict security, safety, and operational requirements. Security waiver for exterior doors has taken longer than anticipated to obtain. Award anticipated in Q4 FY 2022.
DoDEA	AM00049	Ramey Unit School Replacement	Punta Borinquen	Puerto Rico	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$61,071	2018	\$61,071	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project originally delayed due to State Historic Preservation Officer (SHPO) issues. Funds were appropriated by Congress in FY 22 for this project.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

DoDEA	EU00174	Europe West District Superintendent's Office	Chievres AB	Belgium	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$14,305	2019	\$14,305	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funds were appropriated by congress in FY 22 for this project.
DoDEA	EU00112	Clay Kaserne Elementary School	Wiesbaden	Germany	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$56,048	2019	\$56,048	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funds are requested in PB 23 for this project.
DoDEA	PA00106	Bechtel Elementary School	Camp Mctureous	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$94,851	2019	\$94,851	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Projected award date is June 2023.
DoDEA	PA00109	Kinnick High School Inc 1	Yokosuka	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$170,386	2019	\$40,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Projected award date is August 2022.
DoDEA	PA00175	Pacific East District Superintendent's Office	Yokota AB	Japan	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$20,106	2020	\$20,106	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Projected award date is November 2022.
MDA	MDA #679	Missile Field #1 Expansion	Fort Greely	Alaska	2019	FY 2019 NDAA, Public Law 115-232, adjusted by August 9, 2021 10 USC § 2853 Notification	\$10,000	2019	\$8,000	Project deferred to fund border barrier military construction pursuant to Section 2808 of Title 10, United States Code. Project design was on hold at 65% until March 2021. Design is complete and projected award for construction is now planned for end of FY22.
NAVY	661	NAVY-COMMERCIAL TIE-IN HARDENING	NAVBASE GUAM	GUAM	2018	Section 2201 FY 2018 NDAA, P.L. 115-91	\$37,180	2018	\$37,180	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project bid bust. DoD Construction Agent (DCA) is evaluating proposals and developing alternate contracting strategy.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

NAVY	907	PIER AND MAINTENANCE FACILITY	NAVAL BASE KITSAP BREMERTON WA	WASHINGTON	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$88,960	2019	\$88,960	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code; however, funding was released to the Navy pursuant to a court order in March 2020. Additional delays were incurred due to National Environmental Policy Act (NEPA) Tribal Consultations.
NAVY	992	FLEET MAINTENANCE FACILITY & TOC	NAVSUPPACT BAHRAIN	Bahrain	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$26,304	2019	\$26,340	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Planned award 30 Aug 22.
NAVY	903	EDI: JOINT MOBILITY PROCESSING CENTER	NAVSUPPACT SOUDA BAY GR	Greece	2019	Section 2902 FY 2019 NDAA, P.L. 115-232	\$41,650	2019	\$41,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project funding from 2808 border barrier not returned. Project has no construction funds. Enacted in PB22. Planned award no later than (NLT) 30 Jun 23.
NAVY	118	EDI: P-8A TAXIWAY	NAS SIGONELLA IT	Italy	2019	Section 2902 FY 2019 NDAA, P.L. 115-232	\$66,050	2019	\$66,050	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Planned award 21 Dec 22.
NAVY	152	AIR TRAFFIC CONTROL TOWER (WOLF)	NAVAL AIR STATION PAX RIVER	MARYLAND	2020	Section 2203 FY 2020 NDAA, P. L. 116-92	\$15,000	2020	\$15,000	Shift of planned award date past lock date of 30 Sep 2021. Discussions completed. No change in Source Selection Evaluation Board (SSEB) evaluation as a result of discussions. Contemplating tradeoffs among cost or price and non-cost factors to select best value offer.
NAVY	695	EDI: JOINT MOBILITY CENTER	NAVSTA ROTA SP	SPAIN	2020	Section 2902 FY 2020 NDAA, P. L. 116-92	\$46,840	2020	\$46,840	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Planned award 21 Oct 22.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

NAVY	716	EDI: IN-TRANSIT MUNITIONS FACILITY	NAVSTA ROTA SP	SPAIN	2020	Section 2902 FY 2020 NDAA, P. L. 116-92	\$9,960	2020	\$9,960	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Planned award 30 Sep 22.
NAVY	649	JOINT COMMUNICATIONS UPGRADE	NAVBASE GUAM	GUAM	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$22,000	2021	\$22,000	Bid bust.
NAVY	442	TRAINING RANGE LAND ACQUISITION	NAS FALLON NV	Nevada	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$29,040	2021	\$29,040	Requires legislation enactment to execute--allowing to use the land for the Navy's purposes by describing the ownership arrangement and any requirement for Bureau of Land Management (BLM) and Navy to follow.
NAVY	810	EDI: EOD BOAT SHOP	NAVSTA ROTA SP	Italy	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$31,760	2021	\$31,760	Proposals received 22 Feb 22; however three protests received which are pending GAO determination.
NAVY	347	PERIMETER SECURITY IMPROVEMENTS	NSS PORTSMOUTH NAVY SHIPYARD	VIRGINIA	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$26,100	2021	\$26,100	Customer requested design changes to the restricted area fence delayed Request for Proposal (RFP) release.
NSA	34490	RAFMH Main Gate Rehabilitation	Menwith Hill Station	United Kingdom	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$11,000	2018	\$11,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding was appropriated by Congress in FY 22 for this project. Estimated contract award date is April 2022.
NSA	36610	Mission Support Compound (MSC)	Classified Location	Classified Location	2020	PL 116-92; FY2020 National Defense Authorization Act (NDAA) Section 4601	\$52,000	2020	\$52,000	Given NSA's mission posture change in the AOR, NSA is currently re-evaluating this project requirement to determine next steps forward on whether existing facilities meet the current requirements or if a new MILCON (with a reduced design scope) is necessary.
SOCOM	AFSOC103007	Hangar/AMU	Yokota AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$39,466	\$2,017	\$39,466	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding was appropriated by Congress in FY 22. Award is expected in September 2022.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

SOCOM	AFSOC103021	SOF Maintenance Hangar	Kadena AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$42,823	\$2,017	\$42,823	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. In the process of revising the hangar design into two separate single bay hangars--at 30% design.
SOCOM	AFSOC103008	Operations and Warehouse Facilities	Yokota AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$26,710	\$2,017	\$26,710	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Working with U.S. Army Corps of Engineers (USACE) Japanese Engineering District on finalizing the architectural and engineering (A&E) design requirements--at 90% complete. Expect A&E design requirements complete end of May 22. Funding for this projects is request in the FY 23 PB.
SOCOM	AFSOC103007	Hangar/AMU	Yokota AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$12,034	\$2,018	\$12,034	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding was appropriated by Congress in FY 22. Award is expected in September 2022.
SOCOM	AFSOC103021	SOF Maintenance Hangar	Kadena AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$3,972	\$2,018	\$3,972	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. In the process of revising the hangar design into two separate single bay hangars--at 30% design.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
 (House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

SOCOM	AFSOC103008	Operations and Warehouse Facilities	Yokota AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$8,590	\$2,018	\$8,590	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Working with U.S. Army Corps of Engineers (USACE) Japanese Engineering District on finalizing the architectural and engineering (A&E) design requirements--at 90% complete. Expect A&E design requirements complete end of May 22. Funding for this project is requested in the FY 23 PB.
SOCOM	EEI19001S	EDI: SOF Training Facility	Unspecified Estonia	Estonia	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$9,600	2019	\$9,600	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
SOCOM	EEI19002S	EDI: SOF Operations Facility	Unspecified Estonia	Estonia	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$6,100	2019	\$6,100	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. U.S. Army Corps of Engineers (USACE) working to place architectural-engineer (AE) effort on world wide task order.
SOCOM	91977	SOF Joint Parachute Rigging Facility	Baumholder	Germany	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$11,504	2019	\$11,504	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. At 35% design.
USMC	881	RESERVE CENTER ANNEX	HDQTRS 4TH MARDIV NEW ORLEANS	LOUISIANA	2017	Section 2603 FY 2017 NDAA, P.L. 114-328	\$8,414	2017	\$8,414	Project cancelled. Title 10 USC §2853 notification is in process.
USMC	1043	WATER TREATMENT PLANT REPLACEMENT HADNOT PT	MCB CAMP LEJEUNE NC	NORTH CAROLINA	2018	Section 2201 FY 2018 NDAA, P.L. 115-91	\$65,784	2018	\$65,784	Pending 2853 Cost Increase Notification.
USMC	1702	WHOLEHOUSE REVITALIZATION NORTH SIDE TOWNHOUSE PHASE 3	MCAS IWAKUNI JA	JAPAN	2018	Section 2203 FY 2018 NDAA, P.L. 115-91	\$9,377	2018	\$9,377	Delayed execution due to U.S. Army Corps of Engineers (USACE) Japanese Engineering District's timeline.

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

USMC	001	MARFOREUR HQ MODERNIZATION AND EXPANSION	Panzer Kaserne	Germany	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$43,950	2019	\$43,950	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding for project has not been restored and project is currently under review to determine future viability.
USMC	1458	2ND RADIO BN COMPLEX, PHASE 2 - INC 1	MCB CAMP LEJEUNE NC	NORTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$51,300	2019	\$25,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Requirements revised requiring redesign.
USMC	487	RECYCLING/HAZARDOUS WASTE FACILITY	MCAS BEAUFORT SC	SOUTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$9,517	2019	\$9,517	Bid bust. Reworking Request for Proposal (RFP).
USMC	1458A	2ND RADIO BN COMPLEX, PHASE 2 (INC)	MCB CAMP LEJEUNE NC	NORTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$51,300	2020	\$25,650	Requirements revised requiring redesign.
USMC	457	CRYOGENICS FACILITY	MCAS BEAUFORT SC	SOUTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$6,300	2019	\$6,300	Bid bust. Reprogramming action pending.
USMC	1901	WHOLEHOUSE REVITALIZATION MIDRISE 657	MCAS IWAKUNI JA	JAPAN	2019	Section 2203 FY 2019 NDAA, P.L. 115-232	\$16,638	2019	\$16,638	Delayed execution due to U.S. Army Corps of Engineers (USACE) Japanese Engineering District's timeline.
USMC	458	LAUREL BAY FIRE STATION	MCAS BEAUFORT SC	SOUTH CAROLINA	2019	Spend plan (dated Oct 19, 2018) per section 132, Title I, Division C, FY 2019 appropriation act, P. L. 115-244	\$10,750	2019	\$10,750	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Planned award 26 Jan 23.
USMC	228	ATC TOWER & AIRFIELD OPERATIONS	MCAS CHERRY POINT NC	NORTH CAROLINA	2020	Section 2201 FY 2020 NDAA, P.L. 116-92	\$61,340	2020	\$61,340	Bid bust. Reworking Request for Proposal (RFP).

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184

Fiscal Year (FY) 2022 Second Quarter (Q2) Unawarded Military Construction Projects
(House Report 117-81, page 8, accompanying H.R. 4355, the Military Construction, Veterans Affairs, and Related Agencies Appropriations Bill, 2022)

USMC	405	RANGE SAFETY IMPROVEMENTS & MODERNIZATION PH 3 CHOSIN RANGE	MCRD PARRIS ISLAND SC	SOUTH CAROLINA	2020	Section 2201 FY 2020 NDAA, P.L. 116-92	\$37,200	2020	\$37,200	Bid bust. Reprogramming action pending.
USMC	1231	WASTEWATER TREATMENT PLANT	MCAGCC TWENTYNINE PALMS CA	CALIFORNIA	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$76,500	2021	\$76,500	Bid bust. Additional funds required.
USMC	220	COMBAT WATER SURVIVAL TRAINING FACILITY	MCB CAMP PENDLETON CA	CALIFORNIA	2021	Section 2201 FY 2021 NDAA, P.L. 116-283	\$25,200	2021	\$25,200	Project authorization provided in January 2021 resulting in late final design authorization issuance. FY2021 Unfunded Priority List (UPL) project that was authorized and appropriated less than what was required for full scope. The team is working to decrease scope within the authorized amount, but maintain a complete and usable facility. In addition, the project ended up requiring a specialized jib crane that was not originally included and there have been COVID-related cost increases in material and labor pricing.
WHS	91531	Backup Generator	Pentagon	Virginia	2020	Section 2401 FY2020 NDAA, P.L. 116-92; Modification of Authority - Section 2401 FY2021 NDAA, P.L. 116-283	\$8,670	2020	\$8,670	High bids were encountered. Continuing to rework the Request for Proposal (RFP).

The estimated cost for this report or study for the Department of Defense is approximately \$5,200 for the 2022 Fiscal Year.

This include \$500 in expenses and \$4,700 in DoD labor.

Generated on 2022May12 RefID: 1-D429184