

Fiscal Year (FY) 2021 Third Quarter (Q3) Unawarded Military Construction Projects

As of June 30, 2021

DoD Component	Project Number	Project Title	Installation	State / Country	Fiscal Year Project Authorized	Project Authorization (citation or source)	Authorized Amount (\$K)	Fiscal Year First Appropriated	Project Approp Amount (Cumulative) (\$K)	Q3 FY2021 Reason for Delay
Air Force Active	AJXF133003	Consolidated Communications Center	JBADW - Andrews AFB	Maryland	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$50,000	2017	\$63,000	Bid bust. Re-advertising with Cost to Complete funding approved in FY21 NDAA. Award due Aug 21.
Air Force Active	DKFX983018	Fire & Rescue Station	JBC - Charleston AFB	South Carolina	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$17,000	2017	\$17,000	Encountered high estimated construction costs early in design and incorporated design revisions to reduce cost. Project was cancelled by the Deputy Assistant Secretary of the Air Force for Environment, Safety and Infrastructure on 1 Apr 2021 and notification was made to the Congressional Committees.. Project will be added to the AF program in future years with revised scope and project authorization (PA).
Air Force Active	MUHJ073013R1	Fuel System Maintenance Dock	JBLE - Langley AFB	Virginia	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$14,200	2017	\$14,200	Project was cancelled by SAF/IEE on 5 May 21. Notification was sent to the committees on 6 May and the wait period expired without comment.
Air Force Active	MXRD083000	Vandenberg Gate Complex	Hanscom AFB	Massachusetts	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$10,965	2018	\$11,400	High bids. Re-advertised full and open instead of restricted. Projected award in Oct 21 pending completion of 10 USC 2853 notification and ATR not yet started. Extension of FY17 authorizaion submitted for inclusion in FY22 NDAA.
Air Force Active	LXEZ174536	Improve Family Housing (Kadena Heights)	Kadena AB	Japan	2017	Section 2303 FY2017 NDAA, P.L. 114-328	\$4,179	2017	\$4,179	Project bid was unawardable; project has been re-designed/re-scoped and is awaiting advertisement by agent. Award is planned for September 2021.
Air Force Active	QUUG064001	Renovate MFH Units 650 And 658	Moron AB	Spain	2017	Section 2303 FY2017 NDAA, P.L. 114-328	\$498	2017	\$498	Project bid was unawardable, project has been re-designed/re-scoped and is awaiting advertisement by agent. Award is planned for September 2021.

The estimated cost for this report or study for the Department of Defense is approximately \$5,150 for the 2021 Fiscal Year.

This include \$500 in expenses and \$4,650 in DoD labor.

Generated on 2021Jul23 RefID: 7-47BFB87

Air Force Active	GHLN983001A	Consolidated Helo/TRF Ops/AMU And Alert Facility	F. E. Warren AFB	Wyoming	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$80,100	2018	\$80,100	Project required redesign based on new airframe. Original assumption was that the AF was going to purchase the UH-60 helicopter. Hangar bays did not meet clearance requirements of the new helicopter. Delay caused the project to be over budget. Additional appropriations for this project made in FY20 NDAA. Proceeding with advertisement subject to availability of funds. Projected to advertise FY21Q4.
Air Force Active	KELL123018	Air Traffic Control Tower	JBSA - Kelly Field	Texas	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$10,000	2018	\$10,000	Air Traffic Control Tower required/pending award (Need AF priorities set to push electronic staff summary sheet (eSSS) to Headquarters Air Force (HAF)). Bids expiration extended to Sep 21.
Air Force Active	NKAK153001	Dormitory (168 PN)	Little Rock AFB	Arkansas	2018	Section 2304 FY2018 NDAA, P.L. 115-91; Section 2308 FY2020 NDAA, P.L. 116-92	\$27,000	2018	\$27,000	High bids resulted in Above Threshold Reprogramming (ATR) action. SAF/IEE completed 10 USC 2853 notification to the Congressional Committes on 1 Jun 2021.
Air Force Active	AJXF093005	Child Development Center	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$13,000	2019	\$13,000	Project to be re-advertised due to insufficient number of bids. Reprogramming to occur upon receipt of proposals expected to be received by the end of FY21Q4.
Air Force Active	AJXF163002	PAR Relocate Haz Cargo Pad And EOD Range	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$37,000	2019	\$37,000	Design was placed on hold in 2018 while waiting on final decision and approvals for project siting from Air Mobility Command Commander (AMC/CC) and Air Force District of Washington Commander (AFDW/CC). Final approvals and National Environmental Policy Act (NEPA) Record of Decision were received in Jan 2019 and the design was able to proceed. This project was also placed on the 2808 list and not released for funding until April 2020. Final advertising was also delayed in order to allow site clearing and tree removal to take place outside of the migratory bird nesting season as well as allowing award to be coordinated with the FY18 Land Acquisition easement closing. Bid proposals were significantly above Independent Government Estimates (IGEs). NAVFAC evaluating costs to determine next steps.

Air Force Active	MUHJ193002	Consolidated Ops/Maintenance Hangar	JBLE - Langley AFB	Virginia	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$45,000	2019	\$45,000	National Disaster Recovery Project. Last Spend Plan update listed the projected award date as TBD. The current NDR program disconnect is \$311M. The projected award date for this project remains TBD and its planned execution has been moved to the end of the planned NDR execution time to resolve the disconnect.
Air Force Active	MUHJ193003	Training Support Squadron Facility	JBLE - Langley AFB	Virginia	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$52,000	2019	\$52,000	National Disaster Recovery Project. Natural Disaster Resilience (NDR) integrated community design delays - award due May 22.
Air Force Active	MUHJ193004	Low Observable Component Repair Fac	JBLE - Langley AFB	Virginia	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$58,000	2019	\$58,000	National Disaster Recovery Project. Natural Disaster Resilience (NDR) integrated community design delays - award due Aug 21.
Air Force Active	SGBP212902	NC3 Alert Campus	Offutt AFB	Nebraska	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$59,000	2019	\$59,000	National Disaster Recovery Project. Current Design is nearly 35%, award is scheduled for Jun 22.
Air Force Active	SGBP212903	Non-Kinetic Operations Campus	Offutt AFB	Nebraska	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$135,000	2019	\$135,000	Design is 15% complete. Award anticipated FY22Q4.
Air Force Active	MSBL103000	Commercial Vehicle Security Entry Control Point (ECP)	JBMDL - NAES Lakehurst	New Jersey	2019	Spend plan (dated October 10, 2019) per Section 2810, FY 2019 National Defense Authorization Act, P.L. 115-232	\$9,900	2019	\$9,900	Award due Jul 21.

Air Force Active	FTQW1055646	F-35 AME Storage Facility	Eielson AFB	Alaska	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$8,600	2020	\$8,600	Project had to be re-sited to avoid Perfluorooctane Sulfonate (PFOS)/ Perfluorooctanoic Acid (PFOA) (contaminated) soil (cost avoidance).
Air Force Active	GJKZ1014550	Consolidated TFI Base Operations	Fairchild AFB	Washington	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$31,000	2020	\$31,000	Delays in Agent awarding Architect/Engineer (A/E) contract due to lack of contract capacity. Design is now complete. However, user requested floor plan changes pushed project advertisement to FY21Q4 with award projected in FY22.
Air Force Active	GLEN203001	Consolidated Space Operations Facility	Schriever AFB	Colorado	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$148,000	2020	\$148,000	10 USC 2853 Notification for scope decrease complete with projected award Sep 21.
Air Force Active	KRSM183001	Joint Advanced Tactical Missile Storage Facility	Hill AFB	Utah	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$6,500	2020	\$6,500	Projected Award Jul 21 within Project Authorization (PA).
Air Force Active	KWRD1055707	NC3 Support WRM Storage/Shipping Facility	Holloman AFB	New Mexico	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$20,000	2020	\$20,000	Projected Contract award Jul 21.
Air Force Active	MHMOV163104	Combat Rescue Helicopter Simulator (CRH) ADAL	Kirtland AFB	New Mexico	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$15,500	2020	\$15,500	After 100% design (in Jun 2020), the simulator vendor advised the government of changes in the equipment that drove required changes in the facility design. USACE and USAF decided to make the design modification and award in FY21. 100% design complete. USACE expected to advertise the contract in 2Q FY21. Award due Aug 21.
Air Force Active	MHMOV173101	UH-1 Replacement Facility	Kirtland AFB	New Mexico	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$22,400	2020	\$22,400	Project was cancelled by SAF/IEE and notification was complete to the Congressional Committees on 20 Apr 2021.
Air Force Active	TYMX103001	Repair Wing B of AFPC Facility B499	JBSA - Randolph AFB	Texas	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$36,000	2020	\$36,000	Bid advertized. Expect funds issued for award in Jul 21.
Air Force Active	XDAT1074510	ADAL Aerial Port Squadron Materiel Warehouse	Travis AFB	California	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$17,000	2020	\$17,000	High bids requiring above threshold reprogramming (ATR) action.

Air Force Active	YWHG1030692	Consolidated Vehicle Maintenance Facility	Whiteman AFB	Missouri	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$27,000	2020	\$27,000	Advertising; Authority to Advertise issued 2 Feb 2021; Award scheduled Aug 21
Air Force Active	ZNRE2031002	Fuel Receipt And Distribution Upgrades	Yokota AB	Japan	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$12,400	2020	\$12,400	Advertised Apr 21. Unexpected amendment pushed bid opening to FY21Q4.
Air Force Active	VYHK1059062	Construct Deficit Military Family Housing	Spangdahlem AB	Germany	2020	Section 2302 FY2020 NDAA, P.L. 116-92	\$43,638	2020	\$43,638	Project was cancelled by SAF/IEE and 10 USC 2853 notification dated April 7, 2021 was submitted to the Congressional Committees.
Air Force Active	ZHTV184001	Improve Family Housing	Wright-Patterson AFB	Ohio	2020	Section 2303 FY2020 NDAA, P.L. 116-92	\$35,775	2020	\$35,775	Project has been readvertised.
Air Force Active	MUHJ193009	Dormitory	JBLE - Langley AFB	Virginia	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$31,000	2020	\$31,000	National Disaster Recovery Project. Last Spend Plan update listed the projected award date as TBD. The current NDR program disconnect is \$311M. The projected award date for this project remains TBD and its planned execution has been moved to the end of the planned NDR execution time to resolve the disconnect.
Air Force Active	SGBP212907	Flight line Hangars Campus	Offutt AFB	Nebraska	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$10,000	2020	\$10,000	National Disaster Recovery Project. 100% completed 4 Dec 20. Contract award schedule for Jul 22.
Air Force Active	SGBP212908	Lake Campus	Offutt AFB	Nebraska	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$6,000	2020	\$6,000	National Disaster Recovery Project. Draft RFP approved 20 Nov 20. Contract award scheduled for Jun 22. Sec. 2853 notification for scope and price changes signed and provided to Congress. Reprogramming request provided to SAF/FM for coordination with OSD(C). Project amounts will be updated at next reporting period.

Air Force NG	LDXF129044	Cnst Small Arms Range	HULMAN	IN	2018	Section 2604 FY 2018 NDAA, P.L. 115-91	\$8,000	2018	\$8,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design is undergoing code review and subsequent update. Pursuing Design-Build approach with NAVFAC for quicker execution. Targeting for Dec 2021 award.
Air Force NG	LRXQ159097	Cns Small Arms Range	JACKSON	MS	2018	Section 2604 FY 2018 NDAA, P.L. 115-91	\$8,000	2018	\$8,000	Procurement delays. Revised estimated award date 30 Sep 21.
Air Force NG	LUXC099042	Aircraft Maintenance Shops	JOE FOSS	SD	2018	Section 2604 FY 2018 NDAA, P.L. 115-91	\$12,000	2018	\$12,000	Development of conforming documents caused change of award date to 30 Sep 21.
Air Force NG	XGFG179036	Cnst Small Arms Range	TRUAX FI	WI	2018	Section 2604 FY 2018 NDAA, P.L. 115-91	\$8,000	2018	\$8,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design is undergoing code review and subsequent update. Pursuing Design-Build approach with NAVFAC for quicker execution. Targeting for Dec 2021 award.
Air Force NG	DJCF149001	C-130J Flight Sim Fac	Channel Islands ANGS	CA	2019	Section 2604 FY 2019 NDAA, P.L. 115-232	\$8,000	2019	\$8,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design is undergoing code review and subsequent update. Revised design to be completed by 30 Sep 21. Anticipated award date Apr 2022.
Air Force NG	FMKM179063	Construct Small Arms Range	DULUTH	MN	2019	Section 2604 FY 2019 NDAA, P.L. 115-232	\$8,000	2019	\$8,000	Procurement delays. Revised estimated award date 30 Sep 21.
Air Force NG	TUMR189004	Hurricane Maria - CR Facility	PUERTO	PR	2020	Section 2604 FY 2020 NDAA, P.L. 116-92	\$36,000	2020	\$36,000	Revised estimated award date now Aug 2021. Contracting Officer determination had been made that the government committed an administrative error and had to add a contractor for consideration.

Air Force NG	TUMR189003	Hurricane Maria -Comm Facility	PUERTO	PR	2020	Section 2604 FY 2020 NDAA, P.L. 116-92	\$12,500	2020	\$12,500	Revised estimated award date now Aug 2021. Contracting Officer determination had been made that the government committed an administrative error and had to add a contractor for consideration.
Air Force NG	XGFG189004	F-35: Convn Constr Alert Shltr	TRUAX FI	WI	2020	Section 2604 FY 2020 NDAA, P.L. 116-92	\$20,000	2020	\$20,000	Anticipate award NLT 31 Jul 21 or earlier.
Air Force Reserve	ZQEL159021	Relocate Main Gate	Youngstown ARS	Ohio	2019	Section 2605 FY2019 NDAA, P.L. 115-232	\$8,800	2019	\$8,800	Land acquisition issues with local airport authority. USACE is waiting on appraisal for the land before purchase and this can take 45-60 days.
Army Active	86745	EIC: Controlled Humidity Warehouse	Lucius D Clay Kasern	GE	2017	Section 2101, FY2017 NDAA, P.L. 114-840	\$16,500	2017	\$16,500	Project cancellation notification sent per 10 USC 2853 dated 17 May 2021.
Army Active	86958	EIC: Hazardous Material Storage Building	Wiesbaden Army Airfield	GE	2017	Section 2101, FY2017 NDAA, P.L. 114-840	\$2,700	2017	\$2,700	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Contamination found on site, further investigation on-going, consulting on a way forward.
Army Active	67554	Vehicle Maintenance Shop	Cp Bullis	TX	2018	Section 2101, FY2018 NDAA, P.L. 115-91	\$13,600	2018	\$13,600	Project solicited twice. All proposals exceeded project authorization both times. Project was submitted on the CSA unfunded, unprogrammed list for FY 2022 on June 1, 2021. Project on hold pending determination if project will be funded by FY22 appropriations.
Army Active	81359	Unmanned Aerial Vehicle Hangar	Kunsan AB	KO	2018	Section 2101, FY2018 NDAA, P.L. 115-91	\$53,000	2018	\$53,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Contamination found on-site, further investigation on-going, and consulting on a way forward.
Army Active	86351	Micro grid	Fort Campbell	KY	2019	Section 2101, FY2019 NDAA, P.L. 115-232	\$18,000	2019	\$18,000	Interconnect studies recently completed. Results/findings are being incorporated into design.

Army Active	82453	Weapon Maintenance Shop	Anniston Army Depot	AL	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$5,200	2019	\$5,200	Delayed due to changes in mission requirements. Pending cancellation.
Army Active	86767	Cantonment Area Roads	Fort Meade	MD	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$16,500	2019	\$16,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Contamination found on site, further investigation on-going, consulting on a way forward. Current working estimate (CWE) exceeds project authorization (PA), scope being packaged into base bid and options. Real estate survey/action required.
Army Active	91241	EDI: Ammunition Holding Area	Nevo Selo FOS	BU	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$5,200	2019	\$5,200	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project has been on hold due to no site. Site has just been identified.
Army Active	88537	EDI: Explosives & Ammo Load/Unload Apron	Mihail Kogalniceanu FOS	RO	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$21,651	2019	\$21,651	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project has been on hold; bids expired.
Army Active	87569	Mission Training Complex	East Camp Grafenwoehr	GE	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$31,000	2019	\$31,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design complete.
Army Active	91589	Command and Control Facility	Camp Tango	KO	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$17,500	2019	\$17,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design complete.
Army Active	75953	Adv Individual Training Barracks Cplx, Ph2	Ft Sill	OK	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$73,000	2020	\$94,000	Delayed due to time necessary to re-energize solicitation process; further delayed by increase of Independent Government Estimate due to volatile and disrupted construction market.
Army Active	59766	Railhead	Ft Drum	NY	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$21,000	2020	\$21,000	Above Threshold-Reprogramming (ATR) request submitted.

Army Active	64063	Air Traffic Control Tower & Terminal	Kwajalein	KW	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$40,000	2020	\$40,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. 100% design completed and being reviewed.
Army Active	80385	OCO: Communications Facility	GTMO	CU	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$22,000	2020	\$22,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design complete.
Army Active	92800	OCO: Detention Legal Office and Communications Ctr	GTMO	CU	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$11,800	2020	\$11,800	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design complete.
Army Active	74525	Defense Access Roads	Fort Bliss	TX	X	FY18 Consolidated Appropriations Act (P. L. 115-141); Sec 131	\$0	X (2018)	\$20,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Authorizations for this project will be requested.
Army Family Housing	78713	Family Housing New Construction	South Camp Vilseck	GE	2018	Section 2101, FY2018 NDAA, P.L. 115-91	\$22,445	2018	\$22,445	Scope reduction notification completed, awaiting authority to award.
Army Family Housing	65981	Family Housing Replacement Construction	Kwajalein Atoll	KW	2018	Section 2101, FY2018 NDAA, P.L. 115-91	\$31,000	2018	\$39,300	Above Threshold Reprogramming (ATR) approved, but contractor proposal withdrawn. Project to be readvertised.
Army NG	430073	National Guard Readiness Center	Camp Santiago TS, Salinas	Puerto Rico	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$50,000	2018	\$50,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is at 3% design, forecast to award construction on September 22.

Army NG	431844	National Guard Vehicle Maintenance Shop	Gurabo	Puerto Rico	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$28,000	2018	\$28,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is at 90%, pending Certificate of Title and National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP).
Army NG	431845	National Guard Readiness Center	Arroyo	Puerto Rico	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$30,000	2018	\$30,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is at 90%, pending Certificate of Title and National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP).
Army NG	431846	Aircraft Maintenance Hangar	Camp Santiago	Puerto Rico	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$64,000	2018	\$64,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is under design currently at 3%, pending to receive 30% design in September-October 2021.
Army NG	431847	Maneuver Area Training Equipment Site	Camp Santiago TS, Salinas	Puerto Rico	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$80,000	2018	\$80,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is at 100%, has bid authority.
Army NG	431848	Enlisted Barracks, Transient Training	Camp Santiago TS, Salinas	Puerto Rico	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$112,000	2018	\$112,000	There were issues with State contracting procedures. State converting to Federal Contracting procedures. Design at 100%. Expect to open bid August -September 2021.

Army NG	431849	Company Headquarters Building, Transient Training	Camp Santiago TS, Salinas	Puerto Rico	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$47,000	2018	\$47,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design at 100%, has bid authority.
Army NG	431851	Power Substation / Switching Station Building	Camp Santiago TS, Salinas	Puerto Rico	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$18,500	2018	\$18,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design at 3%. Working with USACE and Architect-Engineer (A-E) firm to work towards 30%.
Army NG	431852	Dining Facility, Transient Training	Camp Santiago TS, Salinas	Puerto Rico	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$13,000	2018	\$13,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Design at 100%, has bid authority.
Army NG	520052	National Guard Vehicle Maintenance Shop	St. Croix	Virgin Islands	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$20,000	2018	\$20,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is at 100% design, pending to receive National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) concur memo in order to give bid authority.

Army NG	520053	National Guard Vehicle Maintenance Shop	St. Thomas	Virgin Islands	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$3,575	2018	\$3,575	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Project is at 100% design, pending to receive National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP) concur memo in order to give bid authority.
Army NG	120294	National Guard Readiness Center	Panama City	Florida	2019	PL 116-20 Supplemental Disaster Appropriation signed, 6 Jun 2019	\$25,000	2019	\$25,000	Design is at 3%, pending land, National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP), state changed from Design-Build to Design-Bid-Build. Need Deputy Assistant Secretary of the Army (DASA) Flood Plain Waiver.
Army NG	371901	Administration Building, General Purpose	Fort Fisher	North Carolina	2019	PL 116-20 Supplemental Disaster Appropriation signed, 6 Jun 2019	\$17,400	2019	\$17,400	Design is at 65%, forecast to award construction on September 21.
Army NG	060441	Automated Multipurpose Machine Gun (MPMG) Range	Camp Roberts	California	2020	section 2601 FY20 NDAA, PL 116-92	\$12,000	2020	\$12,000	Design at 3%; construction is not forecasted.
Army NG	240147	Combined Support Maintenance Shop	Havre De Grace	Maryland	2020	section 2601 FY20 NDAA, PL 116-92	\$12,000	2020	\$12,000	Project advertised on 17 Jun 21. Bid results pending.
Army NG	250194	Automated Multipurpose Machine Gun (MPMG) Range	Camp Edwards	Massachusetts	2020	section 2601 FY20 NDAA, PL 116-92	\$9,700	2020	\$9,700	Project in redesign with plans to rebid.
Army NG	310102	National Guard Readiness Center	Bellevue	Nebraska	2020	section 2601 FY20 NDAA, PL 116-92	\$29,000	2020	\$29,000	Bid bust. State submitted a Formal Reprogramming Request on 20 Jun 21 for additional \$8.2M. New total estimated cost \$37.2M. The packet is at Deputy Assistant Secretary of the Army (DASA).

Army NG	420103	Combined Support Maintenance Shop	Moon Township	Pennsylvania	2020	section 2601 FY20 NDAA, PL 116-92	\$23,000	2020	\$23,000	State contracted Architect-Engineer (A-E) firm on 9 Mar 21 and forecast to award the project in Feb 2022. Pending receipt of National Environmental Policy Act/Environmental Condition of Property (NEPA/ECOP).
Army NG	220304	National Guard Readiness Center	Camp Beauregard, Pineville	Louisiana	2020	section 2913 FY20 NDAA, PL 116-92	\$16,500	2020	\$16,500	Gave authority to bid. Planned bid opening in Jul 21.
DHA	14040	Ambulatory Care Center Addition/Alteration (French Creek)	MCB Camp Lejeune	North Carolina	2018	Sec. 4601, Enacted 2018 NDAA, PL 115-91	\$15,300	2018	\$27,400	FY18 award delayed by unfunded USMC demolition and interim facility requirements; FY20, delayed by cost escalation and 2853 notification process to increase auth. and process prior approval reprogramming, project is in solitation with a projected Design Bid Build award date of August 2021.
DLA	DESC1903	Fuel Pier	MCAS Iwakuni	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$33,200	2019	\$33,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding has been requested in the FY22 budget.
DLA	DESC1911	Truck Unload Facilities	Kadena AB, Okinawa	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$21,400	2019	\$21,400	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding has been requested in the FY22 budget.
DLA	DESC1902	Hydrant Fuel System Alterations	Little Rock AFB	Arkansas	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$14,000	2019	\$14,000	Final design cost estimate was well over Project Authorization (PA). The project therefore underwent a redesign to reduce cost. Reprogramming efforts are now complete and DLA has issued funds and authority to award to the Little Rock District.
DLA	DDCX2002	Logistics Distribution Center Annex	Germersheim	Germany	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$46,000	2020	\$46,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code." USACE is finishing design currently at 95%.
DLA	DESC1908	X-Ray Wharf Refueling Facility	Guam	Guam	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$19,200	2020	\$19,200	Original solicitation received no bids. Resolicitation resulted in bids in excess of Project Authorization (PA). Currently, a second resolicitaion under a different execution strategy is anticipated in Q4 FY2021.

NAVY	907	PIER AND MAINTENANCE FACILITY	NAVAL BASE KITSAP BREMERTON WA	WASHINGTON	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$88,960	2019	\$88,960	10 USC 2808 Deferred Project*; however, funding was released to the Navy pursuant to a court order in March 2020. Additional delays were incurred due to National Environmental Policy Act (NEPA) Tribal Consultations.
NSA	35161	Access Control Facility (ACF)	Fort George G. Meade	Maryland	2017	PL 114-328; FY2017 National Defense Authorization Act (NDAA) Section 4601	\$21,000	2017	\$21,000	NSA's higher priority Vehicle Control Point 1 project had to be completed prior to initiating the ACF project due to risks associated with proximity, safety, and campus security. Bids received are higher than the funds available and additional funds were obtained to support awarding the project.
NSA	34490	RAFMH Main Gate Rehabilitation	Menwith Hill Station	UK	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$11,000	2018	\$11,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding has been requested in the FY22 budget. Estimated contract award date is April 2022.
NSA	36610	Mission Support Compound (MSC)	Classified Location	Classified Location	2020	PL 116-92; FY2020 National Defense Authorization Act (NDAA) Section 4601	\$52,000	2020	\$52,000	Project redesign to fully incorporate all mission requirements while ensuring cost estimate is within program amount has been completed. Solicitation advertised in July 2021. Estimated award date is January 2022.
SOCOM	AFSOC103007	Hangar/AMU	Yokota AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$39,466	\$2,017	\$39,466	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding has been requested in the FY22 budget.
SOCOM	AFSOC103007	Hangar/AMU	Yokota AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$12,034	\$2,018	\$12,034	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code. Funding has been requested in the FY22 budget.

Air Force Active	EXSW143010	Joint Intelligence Analysis Complex Consolidation, Ph 1	RAF Molesworth	United Kingdom	2015	Section 2301 FY2015 NDAA, P.L. 113-291	\$92,223	2015	\$92,223	Project was put on pause from March 2018 - Dec 2018 based on DepSec Def Decision to reverse basing decision from RAF Croughton to RAF Molesworth. Additional delays resulted from having to re-complete host nation approvals, start new surveys/site adapt project to RAF Molesworth site and re-seek approval from Defence Infrastructure Organisation (DIO) to utilize same Architect/Engineer (AE)/contractor pool. Funds obligated, construction contract award May 2022.
Air Force Active	EXSW143012	Joint Intelligence Analysis Complex Consolidation, Ph2	RAF Molesworth	United Kingdom	2016	Section 2301 FY2015 NDAA, P.L. 113-291	\$94,191	2016	\$94,191	Project was put on pause from March 2018 - Dec 2018 based on DepSec Def Decision to reverse basing decision from RAF Croughton to RAF Molesworth. Additional delays resulted from having to re-complete host nation approvals, start new surveys/site adapt project to RAF Molesworth site and re-seek approval from Defence Infrastructure Organisation (DIO) to utilize same AE/contractor pool. Funds obligated, construction contract award May 2022.
Air Force Active	YANB144533	Family Housing Management Facility	Ramstein AB	Germany	2016	Section 2303 FY2016 NDAA, P.L. 114-92	\$5,700	2016	\$5,700	Funds obligated to Landesbank Berlin (LBB) (German Government), contract in solicitation, award expected 30 Aug 21.
Air Force Active	EXSW143013	Joint Intelligence Analysis Complex Consolidation, Ph3	RAF Molesworth	United Kingdom	2017	Section 2301 FY2015 NDAA, P.L. 113-291	\$53,082	2017	\$53,082	Project was put on pause from March 2018 - Dec 2018 based on DepSec Def Decision to reverse basing decision from RAF Croughton to RAF Molesworth. Additional delays resulted from having to re-complete host nation approvals, start new surveys/site adapt project to RAF Molesworth site and re-seek approval from Defence Infrastructure Organisation (DIO) to utilize same AE/contractor pool. Funds obligated, construction contract award May 2022.

Air Force Active	AJY073105P2	APR - Munitions Storage Igloos, Phase 2	JRM - Andersen AFB	Guam	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$35,300	2017	\$35,300	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	AJY173010	APR - Satcom C4I Facility	JRM - Andersen AFB	Guam	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$14,200	2017	\$14,200	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	EXSW143011	Main Gate Complex	RAF Croughton	United Kingdom	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$16,500	2017	\$16,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	LXFB123876	APR - Replace Munitions Structures	Kadena Ammo Storage Annex	Japan	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$19,815	2017	\$19,815	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	TYFR013010	37 AS Squadron Operations/AMU Facility	Ramstein AB	Germany	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$13,437	2017	\$13,437	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	VYHK173001	EIC - Site Development And Infrastructure	Spangdahlem AB	Germany	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$43,465	2017	\$43,465	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	ZNRE063004	Combat Arms Training Maintenance (CATM) Facility	Yokota AB	Japan	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$8,243	2017	\$8,243	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	ZNRE153001A	C-130J Corrosion Control Hangar	Yokota AB	Japan	2017	Section 2301 FY2017 NDAA, P.L. 114-328	\$23,777	2017	\$23,777	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	VYHK170001	ERI: Upgrade Hardened Aircraft Shelters For F/A-22	Spangdahlem AB	Germany	2017	Section 2902 FY2017 NDAA, P.L. 114-328	\$2,700	2017	\$2,700	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	VYHK170004	ERI: F/A-22 Low Observable/Composite Repair Facility	Spangdahlem AB	Germany	2017	Section 2902 FY2017 NDAA, P.L. 114-328	\$12,000	2017	\$18,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	LXEZ184543	Improve Family Housing, KAB Kadena Heights	Kadena AB	Japan	2018	Section 2303 FY2018 NDAA, P.L. 115-91	\$5,397	2018	\$5,397	Project bid was unawardable; project has been re-designed/re-scoped and is awaiting advertisement by agent.

Air Force Active	LXEZ184581	Improve Family Housing, KAB North Terrace	Kadena AB	Japan	2018	Section 2303 FY2018 NDAA, P.L. 115-91	\$9,717	2018	\$9,717	Initial high bids due to volatile construction market. Design refreshed and resolicitation estimated December 2021.
Air Force Active	AJXF163002A	PAR Land Acquisition	JBADW - Andrews AFB	Maryland	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$2,000	2018	\$17,500	FY19 Hazardous Cargo Pad final Record of Decision (ROD), led to design revisions for final site location, which drove changes to the land easement requirements. Final surveys and geotech studies resulted in delays to final appraisals and land acquisition. Title 10 USC sec. 2853 notification dated April 8, 2020
Air Force Active	CYRB205940	Camp Bullis Dining Facility	JBSA - Camp Bullis	Texas	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$18,500	2018	\$18,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	CZQZ143001	Dangerous Cargo Pad Relocate CATM	Cannon AFB	New Mexico	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$42,000	2018	\$42,000	Project was changed from Design-Build acquisition to Design-Bid-Build due to complexity of design. Design plans were on hold for several months while U.S. Army Corps of Engineers (USACE) and Air Force (AF) attorneys determined how to address environmental remediation of the existing military combat arms training and maintenance (CATM) range impacted by this project.
Air Force Active	GKVB163017	EIC - RC-135 Intel And Squad Ops Facility	RAF Fairford	United Kingdom	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$38,000	2018	\$38,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	GKVB163020	EIC - RC-135 Runway Overrun Reconfiguration	RAF Fairford	United Kingdom	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$5,500	2018	\$5,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	GKVB163021	EIC - RC-135 Infrastructure	RAF Fairford	United Kingdom	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$2,150	2018	\$2,150	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.

Air Force Active	MPLS083737S4	BMT Satellite Classrooms/Dining Facility 4	JBSA - Lackland AFB	Texas	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$76,000	2018	\$48,000	Redesign to combine Basic Military Training (BMT) Recruit Dormitory 8/Classrooms_Dining Fac 4 together (due to cancellation and reprogramming of BMT Recruit Dormitory 7 (funds required to pay for the shortfall's of funds for BMT Recruit Dormitory 5/Classrooms_Dining Fac 3, and BMT Recruit Dormitory 6. BMT Recruit Dormitory 7 was originally combined with Classrooms_Dining Fac 4).
Air Force Active	XLWU063006	Fire/Crash Rescue Station	Tyndall AFB	Florida	2018	Section 2304 FY2018 NDAA, P.L. 115-91	\$17,000	2018	\$17,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	ENRY180001	ERI: Replace/Expand Quick Reaction Alert Pad	Rygge	Norway	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$10,300	2018	\$10,300	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	LHKE180001	ERI: Increase POL Storage Capacity	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$12,500	2018	\$12,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	LHKE180002	ERI: Construct Parallel Taxiway	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$30,000	2018	\$30,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	LHKE180003	ERI: Airfield Upgrades	Kecskemet	Hungary	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$12,900	2018	\$12,900	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	LJYC093002	Dormitory - 216 Rm	Incirlik AB	Turkey	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$25,997	2018	\$25,997	Delay due to Host Nation Impasse on Construction Circular Interpretation
Air Force Active	LJYC203002	OIR: Relocate Base Main Access Control Point	Incirlik AB	Turkey	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$14,600	2018	\$14,600	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	LUXE180001	ERI: ECAOS Deployable Airbase System Storage	Sanem	Luxembourg	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$67,400	2018	\$67,400	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	LZMC180001	ERI: Increase POL Storage Capacity	Malaky	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$20,000	2018	\$20,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.

Air Force Active	LZMC180002	ERI: Airfield Upgrades	Malaky	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$4,000	2018	\$4,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	LZSL180001	ERI: Airfield Upgrades	Sliac	Slovakia	2018	Section 2903 FY2018 NDAA, P.L. 115-91	\$22,000	2018	\$22,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	AJY183003	Hayman Munitions Storage Igloos, MSA 2	JRM - Andersen AFB	Guam	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$9,800	2019	\$9,800	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	AJXF173009	Military Working Dog Kennel	JBADW - Andrews AFB	Maryland	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$8,000	2019	\$8,000	Encountered high estimated construction costs early in design and pursuing alternate utilities recommended during value engineering (VE) study to reduce costs.
Air Force Active	AWUB085007	Entrance Road And Gate Complex	Barksdale AFB	Louisiana	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$48,000	2019	\$12,250	Requires reprogramming for increased cost and scope; Advertised as Multiple Award Construction Contract (MACC) Seed Project. Award Scheduled 30 Sep 2021
Air Force Active	FTQW180110	F-35 CATM Range	Eielson AFB	Alaska	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$19,000	2019	\$19,000	The project had to be redesigned for the heating, ventilation, and air conditioning (HVAC) system for the project after the review of the 65% design submittal. It was noted by the Air Force Civil Engineering Center (AFCEC) combat arms training and maintenance (CATM) subject matter expert (SME) that the HVAC system needed to be designed to minimization lead exposure to the AF CATM instructors. Additionally, the redesign required a larger mechanical room so the facility size had to be increased from 426 SM to 600 SM. This increase required Special Language in the FY21 NDAA signed on 1 Jan 2021. Award of the project is scheduled for Aug 2021.
Air Force Active	KRSM163015	Composite Aircraft Antenna Calibration Facility	Hill AFB	Utah	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$26,000	2019	\$26,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	KWRD163000	MQ-9 FTU Ops Facility	Holloman AFB	New Mexico	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$85,000	2019	\$85,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.

Air Force Active	MHMV973011	Wyoming Gate Upgrade For Antiterrorism Compliance	Kirtland AFB	New Mexico	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$7,000	2019	\$7,000	Current working estimate (CWE) is 30% over the project authorization (PA) and User is seeking re-programming.
Air Force Active	MSET153511	F-35A Dorm	RAF Lakenheath	United Kingdom	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$29,541	2019	\$29,541	Delayed due to change in project acquisition strategy and tie-in to O&M project (running track re-location). Request for Proposal (RFP) issued / bids are under review. Contract Award expected July 2021.
Air Force Active	MSET153515	F-35A ADAL Conventional Munitions Mx	RAF Lakenheath	United Kingdom	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$9,204	2019	\$9,204	Project requires Above Threshold Re-programming (ATR). Awaiting 95% design costs before re-programming/advertising project. 95% Design estimated completion date (ECD) Jan 2022. Contract award expect Sept 2022-Mar 2023.
Air Force Active	PAF189030	APR - Cargo Pad With Taxiway Extension	Tinian	Northern Mariana Islands	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$92,000	2019	\$71,000	Projects re-scoping design in progress, estimated award Jul 22.
Air Force Active	PAF189040	APR - Maintenance Facility	Tinian	Northern Mariana Islands	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$4,700	2019	\$4,700	Projects re-scoping design in progress, estimated award Jul 22.
Air Force Active	PAF198127	TACMOR Utilities And Infrastructure Support	Worldwide Unspecified	Unspecified	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$18,000	2019	\$18,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	QJVF153001	Consolidated Helo/TRF Ops/AMU And Alert Fac	Minot AFB	North Dakota	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$71,500	2019	\$71,500	Contractor bids exceeded Program Authorization (PA), so Above Threshold Reprogramming (ATR) was submitted. Bids were extended until 22 Jul 21.
Air Force Active	SXHT023007	Main Gate	Patrick AFB	Florida	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$9,000	2019	\$9,000	Advance notice of solicitation issued 26 Jan 21. Issue solicitation 12 Feb 21 with proposals due 12 Mar 21. No change to bid schedule. 270 day bid acceptance period to allow time for anticipated Above Threshold Reprogramming (ATR).
Air Force Active	MXRD153006	MIT-Lincoln Laboratory (West Lab CSL/MIF)	Hanscom AFB	Massachusetts	2019	Section 2301 FY2019 NDAA, P.L. 115-232	\$225,000	2019	\$225,000	Unwarded solicitation delayed is two-fold: 1) extremely high bid - \$100M above project authorization (PA) of \$225M, and 2) Bid cancelled after 9 months of unsuccessful negotiations.
Air Force Active	LXEZ194643	Improve MFH, KAB Stearly Heights (130UN	Kadena AB	Japan	2019	Section 2303 FY2019 NDAA, P.L. 115-232	\$72,129	2019	\$72,129	Project bid was unawardable; project has been re-designed/re-scoped and is awaiting advertisement by agent.

Air Force Active	MSET164003	Improve Liberty Village Parking	RAF Lakenheath	United Kingdom	2019	Section 2303 FY2019 NDAA, P.L. 115-232	\$3,118	2019	\$3,118	Delays in host nation on-boarding to Regional Delivery contractor. Developing revised customer concept document. Awaiting updated schedule from DIO (Defense Infrastructure Organisation).
Air Force Active	ALUA083018	Personnel Deployment Processing Facility	Al Udeid	Qatar	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$40,000	2019	\$40,000	Design is 100%. Due to award on Feb 22.
Air Force Active	ALUA213100	Flight line Support Facilities	Al Udeid	Qatar	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$30,400	2019	\$30,400	Code A (Authority to Advertise) received on 18 Nov 2020. Primary Design Team working to finalize acquisition documents and issue solicitation.
Air Force Active	GKVB193028	EDI-Construct DABS-FEV/EMEDS Storage	RAF Fairford	United Kingdom	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$87,000	2019	\$87,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	GKVB193029	EDI-Munitions Holding Area	RAF Fairford	United Kingdom	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$19,000	2019	\$19,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	LGGK193542	EDI: KMC DABS-FEV/RH Storage Warehouses	Ramstein AB	Germany	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$119,000	2019	\$119,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	LZMC190001	EDI: Regional Munitions Storage Area	Malaky	Slovakia	2019	Section 2903 FY2019 NDAA, P.L. 115-232	\$59,000	2019	\$59,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	SGBP212901	MILSTAR Satellite Comm Station	Offutt AFB	Nebraska	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$26,000	2019	\$26,000	National Disaster Recovery Project. Current Design is nearly 35%, award is scheduled for 22 Sep 22.
Air Force Active	XLWU203013	Ops/Aircraft Maintenance Unit Hangar #1	Tyndall AFB	Florida	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$78,000	2019	\$78,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.

Air Force Active	XLWU203016	Maintenance Squadron Complex	Tyndall AFB	Florida	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$47,000	2019	\$47,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203041	Aircraft Parking Apron	Tyndall AFB	Florida	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$45,000	2019	\$45,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203045	Site Development, Utilities, & Demo Phase 1	Tyndall AFB	Florida	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$194,000	2019	\$194,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203048	Munitions Storage Facilities	Tyndall AFB	Florida	2019	Spend plan (dated August 20,2019) per Title X, FY 2019 supplemental appropriation act, P.L. 116-20	\$25,000	2019	\$25,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	WWYK153007	Commercial Vehicle Inspection Facility	Tinker AFB	Oklahoma	2019	Spend plan (dated October 10, 2019) per Section 2810, FY 2019 National Defense Authorization Act, P.L. 115-232	\$14,000	2019	\$14,000	Initially Appropriated, but not Authorized in FY19. Received Authorization in FY21.

Air Force Active	MPLS083737R8	BMT Recruit Dormitory 8	JBSA - Lackland AFB	Texas	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$110,000	2020	\$110,000	Redesign to combine Basic Military Training (BMT) Recruit Dormitory 8/Classrooms_Dining Fac 4 together (due to cancellation and reprogramming of BMT Recruit Dormitory 7 (funds required to pay for the shortfall's of funds for BMT Recruit Dormitory 5/Classrooms_Dining Fac 3, and BMT Recruit Dormitory 6. BMT Recruit Dormitory 7 was originally combined with Classrooms_Dining Fac 4)
Air Force Active	MSET173504	F-35 PGM Facility	RAF Lakenheath	United Kingdom	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$14,300	2020	\$14,300	Project requires Above Threshold Re-programming (ATR). Awaiting 95% design costs before re-programming/advertising project. 95% Design estimated completion date (ECD) April 2022. Contract award expect Sept 2022-Mar 2023.
Air Force Active	NZAS1014838	Weapons Storage And Maintenance Facility	Malmstrom AFB	Montana	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$235,000	2020	\$120,000	Multiple design changes were needed at 65% to meet User requirements; Now proceeding to 95% design.
Air Force Active	PAF180200	Jet Fuel Storage Tanks	RAAF Base Tindal	Australia	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$59,000	2020	\$59,000	Delayed by Royal Australian Air Force (RAAF) direction, award on track for Jul 21
Air Force Active	PAF189010	Fuel Tanks With Receipt Pipeline & Hydrant System	Tinian	Northern Mariana Islands	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$109,000	2020	\$25,000	Projects re-scoping design in progress, estimated award Jul 22.
Air Force Active	PAF189021	Airfield Development Phase 1	Tinian	Northern Mariana Islands	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$109,000	2020	\$25,000	Projects re-scoping design in progress, estimated award Jul 22.
Air Force Active	PAF189022	Parking Apron	Tinian	Northern Mariana Islands	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$98,000	2020	\$25,000	Projects re-scoping design in progress, estimated award Jul 22.
Air Force Active	QFQE193002	1 ERS Dorm	RAF Akrotiri	Cyprus	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$27,000	2020	\$27,000	Project delayed due to host nation on-boarding/hiring of AE to complete the design work. Construction Contract Award Estimated Completion Date (ECD) Oct 21.
Air Force Active	TYMX170134	T-X Mx Trng Sys Centralized Trng Fac	JBSA - Randolph AFB	Texas	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$19,000	2020	\$19,000	Design started prior to all Trainer Equipment specifications being established; Architect/Engineer (A/E) modification delayed schedule, plus Record of Decision (ROD) won't be signed until Feb 2022 delaying the construction award.

Air Force Active	VDYD105428	Joint Operations & Mission Planning Center	Scott AFB	Illinois	2020	Section 2301 FY2020 NDAA, P.L. 116-92	\$100,000	2020	\$100,000	Delays due to proposed user changes in requirements that were submitted to Major Command Commander (MAJCOM/CC). Ultimately disapproved after schedule delays in design.
Air Force Active	ASVF203110	Air Traffic Control Tower	Azraq	Jordan	2020	Section 2903 FY2020 NDAA, P.L. 116-92	\$24,000	2020	\$24,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	ASVF203130	Munitions Storage Area	Azraq	Jordan	2020	Section 2903 FY2020 NDAA, P.L. 116-92	\$42,000	2020	\$42,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	EPLK190001	EDI-Hot Cargo Pad	Unspecified Worldwide Locations	Worldwide Unspecified	2020	Section 2903 FY2020 NDAA, P.L. 116-92	\$29,000	2020	\$29,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	EPPW190001	EDI-Munitions Storage Area	Powidz	Poland	2020	Section 2903 FY2020 NDAA, P.L. 116-92	\$39,000	2020	\$39,000	Partner project with Army 2808 deferred project. Poland recently funded the Army portion so project is out for bid.
Air Force Active	EPPW203001	EDI-ECAOS DABS/FEV EMEDS Storage	Unspecified Worldwide Locations	Worldwide Unspecified	2020	Section 2903 FY2020 NDAA, P.L. 116-92	\$107,000	2020	\$107,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	QUUG023002	EDI-Hot Cargo Pad	Moron AB	Spain	2020	Section 2903 FY2020 NDAA, P.L. 116-92	\$8,500	2020	\$8,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Air Force Active	SGBP212904	Logistics Readiness Squadron Campus	Offutt AFB	Nebraska	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$18,500	2020	\$18,500	National Disaster Recovery Project. Draft Request for Proposal (RFP) approved 2 Nov 20. Contract award scheduled for 30 Jul 21.
Air Force Active	SGBP212905	Security Campus	Offutt AFB	Nebraska	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$63,000	2020	\$63,000	National Disaster Recovery Project. Value Engineering started 7 Jul 20. Draft Request for Proposal (RFP) scheduled 6 Apr 21. Contract Award scheduled 6 Dec 21.

Air Force Active	SGBP212906	Emergency Power Micro grid	Offutt AFB	Nebraska	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$43,000	2020	\$43,000	National Disaster Recovery Project. 35% Design scheduled for 8 Jan 21 and has slipped.
Air Force Active	XLWU193004	Small Arms Range	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$26,000	2020	\$26,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203003	Airfield Drainage	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$144,000	2020	\$144,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203004	Dorm Complex	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$276,000	2020	\$276,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203005	Chapel	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$26,000	2020	\$26,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.

Air Force Active	XLWU203011	Flightline-Muns Storage, 7000 Area	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$36,000	2020	\$36,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203012	OSS/Radar Approach Control Facility	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$37,000	2020	\$37,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203014	Ops/Aircraft Maintenance Unit Hangar #2	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$74,000	2020	\$74,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203015	Ops/Aircraft Maintenance Unit Hangar #3	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$75,000	2020	\$75,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203017	Operations Group/Maintenance Group HQ	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$24,000	2020	\$24,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.

Air Force Active	XLWU203018	Aircraft Wash Rack	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$9,100	2020	\$9,100	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203019	Aircraft MX Fuel Cell Hangar	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$37,000	2020	\$37,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203025	Security Forces Mobility Storage Facility	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$6,700	2020	\$6,700	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203028	Lodging Facilities	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$179,000	2020	\$179,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203029	Community Commons Facility	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$64,000	2020	\$64,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.

Air Force Active	XLWU203030	325th Fighter Wing HQ Facility	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$38,000	2020	\$38,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203031	Deployment Center/Flight Line Dining/AAFES	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$43,000	2020	\$43,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203033	Emergency Mgmt, Ops Center, Alt CP	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$20,000	2020	\$20,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203038	Weapons Load Training Hangar	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$25,000	2020	\$25,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203040	Special Purpose Vehicle Maintenance	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$20,000	2020	\$20,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.

Air Force Active	XLWU203044	Simulator Facility	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$38,000	2020	\$38,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203046	Tyndall AFB Gate Complexes	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$75,000	2020	\$75,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203047	Auxiliary Ground Equipment Facility	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$22,000	2020	\$22,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203050	Site Development, Utilities, & Demo Phase 2	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$141,000	2020	\$141,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU213016	Aerospace & Operational Physiology Fac	Tyndall AFB	Florida	2020	Section 2912 FY2020 NDAA, P.L. 116-92; Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$12,000	2020	\$12,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.

Air Force Active	XLWU203002	CE/Contracting/ USACE Complex	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$104,000	2020	\$104,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203008	53 WEG HQ Facility	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$70,000	2020	\$70,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203009	53 WEG Hangar	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$133,000	2020	\$133,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203010	53 WEG Subscale Drone Facility	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$82,000	2020	\$82,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203021	Logistics Readiness Squadron Complex	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$117,000	2020	\$117,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.

Air Force Active	XLWU203026	MWR Facilities	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$80,000	2020	\$80,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203027	AFCEC RDT&E Facilities and Gate	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$249,000	2020	\$249,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203034	Silver Flag Facilities	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$33,000	2020	\$33,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203036	Fire Station Silver Flag #4	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$8,700	2020	\$8,700	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Active	XLWU203043	53 WEG Parking Apron	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$8,600	2020	\$8,600	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.

Air Force Active	XLWU203049	MU-2 Hangar	Tyndall AFB	Florida	2020	Spend plan (dated August 20,2019) per Title V, FY 2020 appropriation act, P.L. 116-94	\$33,000	2020	\$33,000	National Disaster Recovery (NDR) Project. Scope and programming, design integration for entire installation, design coordination for site access, utility corridors, and construction laydown. Environmental impact statement. NDR projects to be awarded incrementally over the next 12 - 24 months.
Air Force Reserve	QJKL100004	Aerial Port Facility	Minneapolis-St Paul IAP	Minnesota	2020	Section 2605 FY2020 NDAA, P.L. 116-92	\$9,800	2020	\$9,800	Re-sited per local airport authority at 100% design; earliest award date (EAD) July 2021
Army Active	70935	Vehicle Maintenance Shop	Fort Belvoir	VA	2017	Section 2101, FY2017 NDAA, P.L. 114-840	\$23,000	2017	\$23,000	All proposals exceeded project authorization (PA). Project resolicited for base contract award within PA.
Army Active	74877	Access Control Point #1	Military Ocean Terminal Concord	CA	2017	Section 2101, FY2017 NDAA, P.L. 114-840	\$12,600	2017	\$12,600	Project re-sited to avoid being in a floodplain. Incurred delays with identifying a new site, new site location increased overall project cost. Current working estimate (CWE) exceeds project authorization, reprogramming action required.
Army Active	91552	Land Acquisition	Fort Irwin	CA	2018	Section 2101, FY2018 NDAA, P.L. 115-91	\$3,000	2018	\$3,000	Delay in Land Purchased
Army Active	64296	Vehicle Maintenance Shop	Fort Campbell	KY	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$32,000	2019	\$32,000	Current working estimate (CWE) exceeds project authorization (PA). Re-solicitation required to award base contract within PA.
Army Active	93087	EDI: Staging Area	Poland Various	PO	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$17,000	2019	\$17,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Army Active	90030	EDI: Ammunition Storage Facility (assc w/ NSIP)	Poland Various	PO	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$52,000	2019	\$52,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Army Active	91238	EDI: Bulk Fuel Storage	Powidz Air Base	PO	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$21,000	2019	\$21,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.

Army Active	91237	EDI: Rail Extension and Railhead	Poland Various	PO	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$6,400	2019	\$6,400	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Army Active	93086	EDI: Staging Area	Poland Various	PO	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$34,000	2019	\$34,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Army Active	68253	Aircraft Maintenance Hanger	Soto Cano	HO	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$34,000	2020	\$34,000	Project solicitation was delayed due to COVID-19. All proposals exceeded Project Authorization (PA). Current working estimate (CWE) exceeds PA, reprogramming action required.
Army Active	78217	Easements	Ft Campbell	KY	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$3,200	2020	\$3,200	Delays with Land Purchased from Owners. Two of three property owners agreed to purchase price. One property owner rejected government offer and a condemnation process is underway.
Army Active	86812	Reception Barracks Complex, Ph2	Ft Jackson	SC	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$54,000	2020	\$54,000	Project was not fully developed and required scope changes which delayed the final design.
Army Active	87807	Barracks	Ft Hood	TX	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$32,000	2020	\$49,600	All proposals exceeded project authorization. Congress approved Above Threshold Reprogramming of \$17,600. Pending award July 2021.
Army Active	92447	OCO-EDI: Bulk Fuel Storage	Swietosow	PO	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$36,000	2020	\$36,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Army Active	92588	OCO-EDI: Information Systems Facility	Powdiz	PO	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$6,200	2020	\$6,200	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Army Family Housing	71425	Family Housing Improvements	Baumholder Military Community	GE	2018	Section 2101, FY2018 NDAA, P.L. 115-91	\$34,156	2018	\$34,156	Revised solicitation to Design-Build with options to award contract within project authorization (PA). Repackaging addressed increase in project cost due to structural issues.
Army Family Housing	78348	Family Housing Construction	Fort Buchanan	PR	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$26,000	2019	\$26,000	All proposals exceeded Project Authorization (PA). Re-solicitation required to award base contract within PA.

Army Family Housing	74339	Family Housing Improvements	Baumholder Military Community	GE	2019	Section 2101, FY2019 NDAA, P.L 115-232	\$32,000	2019	\$32,000	Revised solicitation to Design-Build with options to award contract within Project Authorization (PA). Repackaging addressed increase in project cost due to structural issues.
Army Family Housing	89938	Family Housing Replacement Construction	Tobyhna AD	PA	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$19,000	2020	\$19,000	Delays due to site design and associated State storm water permitting. Current working estimate (CWE) exceeds Project Authorization (PA) requiring additional Value Engineering.
Army Family Housing	90430	Family Housing Improvements	Baumholder Military Community	GE	2020	Section 2101, FY2020 NDAA, P.L. 116-92	\$29,983	2020	\$29,983	Revised solicitation to Design-Build with options to award contract within Project Authorization (PA). Repackaging addressed increase in project cost due to structural issues.
Army NG	431850	Engineering / Housing Maintenance Shop	Camp Santiago TS, Salinas	Puerto Rico	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$11,000	2018	\$11,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
Army NG	526001	Power Substation / Switching Station Building	St. Croix	Virgin Islands	2018	PL 115-123 dated Feb 9, 2018; Continuing Resolution through March 23, 2018 and Emergency Supplemental	\$3,500	2018	\$3,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DHA	89839	Working Dog Treatment Facility Replacement	NS Guantanamo Bay	Cuba	2019	Sec. 4601, 2019 NDAA, PL 115-232	\$9,080	2019	\$9,080	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DHA	94638	Ambulatory Care Center Replacement	MCB Camp Lejeune (Geiger)	North Carolina	2020	Sec 4603, 2020 NDAA, PL 116-92	\$17,821	2020	\$17,821	Hurricane Florence Relief, project was not in the MILCON Future Years Defense Program (FYDP) and therefore the Request for Proposal (RFP) is still in development; projected Design-Build (DB) award date is Aug 2021.

DHA	94639	Ambulatory Care Center Replacement	MCB Camp Lejeune (Johnson)	North Carolina	2020	Sec 4603, 2020 NDAA, PL 116-92	\$27,492	2020	\$27,492	Hurricane Florence Relief, project was not in the MILCON Future Years Defense Program (FYDP) and therefore the Request for Proposal (RFP) is still in development; projected Design-Build (DB) award date is Aug 2021.
DLA	DDNV1801	Replace Hazardous Materials Warehouse	Naval Station Norfolk, Norfolk VA	VA	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$18,500	2018	\$18,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DLA	DDNV1802	Replace Hazardous Materials Warehouse	Norfolk Naval Shipyard, Portsmouth VA	VA	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$22,500	2018	\$22,500	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DLA	DESC1803	Construct Bulk Storage Tanks (PH1)	MCAS Iwakuni	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$30,800	2018	\$30,800	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DLA	DESC2001	POL Facilities Replacement	General Mitchell ANG	Wisconsin	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$25,900	2020	\$25,900	Solicitation resulted in bids in excess of project authorization (PA) and available funds to reprogram. Currently redesigning the facility to reach a cost effective solution that meets the requirement.
DLA	DESC2004	Hydrant Fuel System Replacement	Beale AFB	California	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$33,700	2020	\$33,700	Delay in the award of the design task order by USACE due to prioritization of work load caused the final design to take longer than anticipated.
DLA	DESC2103	Bulk Storage Tanks PH1	Yokota AB	Japan	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$50,000	2020	\$50,000	The project was redesigned several times. Upon initiation of the design it was determined that the initial planning estimate was much to low causing the project to be split into two phases and a restart of the design with the new scope. Extensive coordination also became necessary to de-conflict construction issues with a separate Air Force project that will be constructed adjacent to this project. These re-design efforts along with major design and coordination issues significantly extended the design schedule.
DoDEA	EU00101	Croughton Elem/Middle/High School Replacement	Croughton RAF	United Kingdom	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$71,424	2017	\$71,424	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.

DoDEA	EU00116	Spangdahlem Elementary School Replacement	Spangdahlem AB	Germany	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$79,141	2018	\$79,141	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DoDEA	EU00070	Robinson Barracks Elem. School Replacement	Stuttgart	Germany	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$46,609	2018	\$46,609	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DoDEA	AM00049	Ramey Unit School Replacement	Punta Borinquen	Puerto Rico	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$61,071	2018	\$61,071	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DoDEA	EU00174	Europe West District Superintendent's Office	Chievres AB	Belgium	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$14,305	2019	\$14,305	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DoDEA	EU00112	Clay Kaserne Elementary School	Wiesbaden	Germany	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$56,048	2019	\$56,048	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DoDEA	PA00106	Bechtel Elementary School	Camp Mctureous	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$94,851	2019	\$94,851	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DoDEA	PA00109	Kinnick High School Inc 1	Yokosuka	Japan	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$170,386	2019	\$40,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
DoDEA	PA00175	Pacific East District Superintendent's Office	Yokota AB	Japan	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$20,106	2020	\$20,106	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
MDA	MDA #679	Missile Field #1 Expansion	Fort Greely	Alaska	2019	FY 2019 NDAA, Public Law 115-232	\$8,000	2019	\$8,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
NAVY	661	NAVY-COMMERCIAL TIE-IN HARDENING	NAVBASE GUAM	GUAM	2018	Section 2201 FY 2018 NDAA, P.L. 115-91	\$37,180	2018	\$37,180	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
NAVY	992	FLEET MAINTENANCE FACILITY & TOC	NAVSUPPACT BAHRAIN	BAHRAIN	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$26,304	2019	\$26,340	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.

NAVY	256	SHIPS MAINTENANCE FACILITY	NAVAL SUPPORT STATION NRFK NSY	VIRGINIA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$26,120	2019	\$26,120	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
NAVY	144	EDI: MARATHI LOGISTICS SUPPORT CENTER	NAVSUPPACT SOUDA BAY GR	GREECE	2019	Section 2902 FY 2019 NDAA, P.L. 115-232	\$6,200	2019	\$6,200	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
NAVY	903	EDI: JOINT MOBILITY PROCESSING CENTER	NAVSUPPACT SOUDA BAY GR	GREECE	2019	Section 2902 FY 2019 NDAA, P.L. 115-232	\$41,650	2019	\$41,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
NAVY	811	EDI: PORT OPERATION FACILITIES	NAVSTA ROTA SP	SPAIN	2019	Section 2902 FY 2019 NDAA, P.L. 115-232	\$21,590	2019	\$21,590	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
NAVY	118	EDI: P-8A TAXIWAY	NAS SIGONELLA IT	ITALY	2019	Section 2902 FY 2019 NDAA, P.L. 115-232	\$66,050	2019	\$66,050	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
NAVY	2001	W/H REVITALIZATION - LAS PALMERAS PH V	NAVSTA ROTA SP	SPAIN	2020	Section 2203 FY 2020 NDAA, P. L. 116-92	\$15,140	2020	\$15,140	Scope changes due to Unified Facilities Criteria (UFC) changes and Phase IV contract award.
NAVY	1035	MH60 CORROSION CONTROL AND PAINT FACILITY	NAVSTA NORFOLK VA	VIRGINIA	2020	Section 2203 FY 2020 NDAA, P. L. 116-92	\$60,000	2020	\$42,329	Delayed start because project is on the Unfunded Priority List (UPL).
NAVY	152	AIR TRAFFIC CONTROL TOWER (WOLF)	NAVAL AIR STATION PAX RIVER	MARYLAND	2020	Section 2203 FY 2020 NDAA, P. L. 116-92	\$15,000	2020	\$15,000	Additional design time requirement due to scope increase.
NAVY	785	EDI: SMALL CRAFT BERTHING FACILITY	NAVSTA ROTA SP	SPAIN	2020	Section 2902 FY 2020 NDAA, P. L. 116-92	\$12,770	2020	\$12,770	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
NAVY	695	EDI: JOINT MOBILITY CENTER	NAVSTA ROTA SP	SPAIN	2020	Section 2902 FY 2020 NDAA, P. L. 116-92	\$46,840	2020	\$46,840	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
NAVY	716	EDI: IN-TRANSIT MUNITIONS FACILITY	NAVSTA ROTA SP	SPAIN	2020	Section 2902 FY 2020 NDAA, P. L. 116-92	\$9,960	2020	\$9,960	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
NAVY	974	ELECTRICAL SYSTEM UPGRADE	NAVSUPPACT BAHRAIN	BAHRAIN	2020	Section 2902 FY 2020 NDAA, P. L. 116-92	\$53,360	2020	\$53,360	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.

NAVY	1921	MOTOR ASSEMBLY COMPOUND	NAWS CHINA LAKE	CALIFORNIA	2020	Spend plan (dated Jan 24, 2020) per Division F, Title V FY 2020 appropriations bill, P. L. 116-94	\$51,880	2020	\$51,880	Projected for 4th quarter FY21, while originally planned for FY21 award, delay due to volume of recovery effort at China Lake". The 4th quarter FY21 is consistent with Deputy Assistant Secretary of the Navy (DASN) testimony.
NAVY	1917	CAST PROPELLANT MIX BUILDING	NAWS CHINA LAKE	CALIFORNIA	2020	Spend plan (dated Jan 24, 2020) per Division F, Title V FY 2020 appropriations bill, P. L. 116-94	\$56,030	2020	\$56,030	Projected for 4th quarter FY21, while originally planned for FY21 award, delay due to volume of recovery effort at China Lake". The 4th quarter FY21 is consistent with Deputy Assistant Secretary of the Navy (DASN) testimony.
NAVY	1920	WARHEAD CASING OPERATIONS	NAWS CHINA LAKE	CALIFORNIA	2020	Spend plan (dated Jan 24, 2020) per Division F, Title V FY 2020 appropriations bill, P. L. 116-94	\$23,520	2020	\$23,520	Projected for 4th quarter FY21, while originally planned for FY21 award, delay due to volume of recovery effort at China Lake". The 4th quarter FY21 is consistent with Deputy Assistant Secretary of the Navy (DASN) testimony.
SOCOM	AFSOC103021	SOF Maintenance Hangar	Kadena AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$42,823	\$2,017	\$42,823	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
SOCOM	AFSOC103008	Operations and Warehouse Facilities	Yokota AB	Japan	2017	Section 2401 FY 2017 NDAA, P.L. 114-328	\$26,710	\$2,017	\$26,710	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
SOCOM	AFSOC103021	SOF Maintenance Hangar	Kadena AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$3,972	\$2,018	\$3,972	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
SOCOM	AFSOC103008	Operations and Warehouse Facilities	Yokota AB	Japan	2018	Section 2401 FY 2018 NDAA, P.L. 115-91	\$8,590	\$2,018	\$8,590	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
SOCOM	86025	SOF Maintenance and Supply Facility	Humphreys Engineer Center	Virginia	2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$20,257	2019	\$20,257	(1) Original site was determined to not be viable due to high cost of foundations and unforeseen wetlands, high water table, and poor soils. (2) Due to the pandemic, geotech team was unable to work normal hours, design reviews and other admin actions became much more difficult due to reduced manning at the unit and installation.

SOCOM	FTFA163002	SOF Combined Squadron Operations Facility	Duke Field	Florida	2020	Section 2401 FY 2020 NDAA, P.L. 116-92	\$16,500	2020	\$16,500	Sequencing effort. This is a follow on project to the FY18 FTFA163001 Sim project that was delayed due to above threshold reprogramming (ATR) action. Scheduled for award in mid-July 2021.
SOCOM	EEl19001S	EDI: SOF Training Facility	Unspecified Estonia	Estonia	FY 2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$9,600	2019	\$9,600	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
SOCOM	EEl19002S	EDI: SOF Operations Facility	Unspecified Estonia	Estonia	FY 2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$6,100	2019	\$6,100	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
SOCOM	91977	SOF Joint Parachute Rigging Facility	Baumholder	Germany	FY 2019	Section 2401 FY 2019 NDAA, P.L. 115-232	\$11,504	2019	\$11,504	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
USMC	881	RESERVE CENTER ANNEX	HDQTRS 4TH MARDIV NEW ORLEANS	LOUISIANA	2017	Section 2603 FY 2017 NDAA, P.L. 114-328	\$8,414	2017	\$8,414	Bid bust. Project in reprogramming.
USMC	103	WATER WELL FIELD	US NAVSUPACT ANDERSEN GUAM	GUAM	2018	Section 2201 FY 2018 NDAA, P.L. 115-91	\$56,088	2018	\$56,088	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
USMC	1043	WATER TREATMENT PLANT REPLACEMENT HADNOT PT	MCB CAMP LEJEUNE NC	NORTH CAROLINA	2018	Section 2201 FY 2018 NDAA, P.L. 115-91	\$65,784	2018	\$65,784	Bid bust. Reworking Request for Proposal (RFP).
USMC	1702	WHOLEHOUSE REVITALIZATION NORTH SIDE TOWNHOUSE PHASE 3	MCAS IWAKUNI JA	JAPAN	2018	Section 2203 FY 2018 NDAA, P.L. 115-91	\$9,377	2018	\$9,377	Delayed execution due to late design directive issuance and changed acquisition strategy.
USMC	290	EARTH COVERED MAGAZINES	US NAVSUPACT ANDERSEN GUAM	GUAM	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$52,270	2019	\$52,270	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
USMC	001	MARFOREUR HQ MODERNIZATION AND EXPANSION	Panzer Kaserne	Germany	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$43,950	2019	\$43,950	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
USMC	735	MACHINE GUN RANGE - INC 1	US NAVSUPACT ANDERSEN GUAM	GUAM	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$141,287	2019	\$50,000	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.

USMC	1458	2ND RADIO BN COMPLEX, PHASE 2 - INC 1	MCB CAMP LEJEUNE NC	NORTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$51,300	2019	\$25,650	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
USMC	487	RECYCLING/ HAZARDOUS WASTE FACILITY	MCAS BEAUFORT SC	SOUTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$9,517	2019	\$9,517	Bid bust. Reworking Request for Proposal (RFP).
USMC	735A	MACHINE GUN RANGE (INC)	US NAVSUPACT ANDERSEN GUAM	GUAM	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$141,287	2020	\$91,287	First increment is a 10 USC 2808 previously deferred project.
USMC	1458A	2ND RADIO BN COMPLEX, PHASE 2 (INC)	MCB CAMP LEJEUNE NC	NORTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$51,300	2020	\$25,650	First increment is a 10 USC 2808 previously deferred project.
USMC	457	CRYOGENICS FACILITY	MCAS BEAUFORT SC	SOUTH CAROLINA	2019	Section 2201 FY 2019 NDAA, P.L. 115-232	\$6,300	2019	\$6,300	Bid bust, working on reprogramming.
USMC	1901	WHOLEHOUSE REVITALIZATION MIDRISE 657	MCAS IWAKUNI JA	JAPAN	2019	Section 2203 FY 2019 NDAA, P.L. 115-232	\$16,638	2019	\$16,638	Delayed execution due to late design directive issuance and changed acquisition strategy.
USMC	458	LAUREL BAY FIRE STATION	MCAS BEAUFORT SC	SOUTH CAROLINA	2019	Spend plan (dated Oct 19, 2018) per section 132, Title I, Division C, FY 2019 appropriation act, P. L. 115-244	\$10,750	2019	\$10,750	Project deferred to fund border barrier military construction pursuant to section 2808 of title 10, United States Code.
USMC	228	ATC TOWER & AIRFIELD OPERATIONS	MCAS CHERRY POINT NC	NORTH CAROLINA	2020	Section 2201 FY 2020 NDAA, P.L. 116-92	\$61,340	2020	\$61,340	Bid bust. Reworking Request for Proposal (RFP).
USMC	405	RANGE SAFETY IMPROVEMENTS & MODERNIZATION PH 3 CHOSIN RANGE	MCRD PARRIS ISLAND SC	SOUTH CAROLINA	2020	Section 2201 FY 2020 NDAA, P.L. 116-92	\$37,200	2020	\$37,200	Operational requirement only one range be placed under construction, Phase 3 cannot start until Phase 2 range construction is complete.
WHS	91531	Backup Generator	Pentagon	Virginia/USA	2020	Section 2401 FY2020 NDAA, P.L. 116-92; Modification of Authority - Section 2401 FY2021 NDAA, P.L. 116-283	\$8,670	2020	\$8,670	Re-design required due to value engineering change in the technical solution. Change also required a Modification of Authority.